

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**TENDERING & AWARDING OF PLAN PROJECTS**

updated on - 19-03-2018

SI No.	Corporations	No. of DPC approved Projects (Nos)			No. of DPC approved Projects Tendered (Nos)			No. of Tendered works awarded (Nos)			Projects Tendered (in %)	Works awarded (in %)
		New	Spillover	Total	New	Spillover	Total	New	Spillover	Total		
1	CORPORATION	3,764	3,124	6,888	3,586	3,052	6,638	3,140	3,032	6,172	96.37%	89.61%
2	MUNICIPALITIES	12,292	8,906	21,198	11,221	7,930	19,151	9,559	7,828	17,374	90.34%	81.96%
3	DISTRICT PACHAYATS	6,192	4,998	11,190	4,961	4,742	9,703	4,124	4,658	8,412	86.71%	75.17%
4	BLOCK PACHAYATS	5,342	3,430	8,772	4,854	3,280	8,136	4,383	3,244	7,627	92.75%	86.95%
5	GRAMA PACHAYATS	68,316	45,281	113,499	62,326	34,004	96,286	55,292	33,250	88,468	84.83%	77.95%
	<b>Total -</b>	<b>95,906</b>	<b>65,739</b>	<b>161,547</b>	<b>86,948</b>	<b>53,008</b>	<b>139,914</b>	<b>76,498</b>	<b>52,012</b>	<b>128,510</b>	<b><u>86.61%</u></b>	<b><u>79.55%</u></b>