

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**

**PROJECT REVIEW - 2018-19**

updated on 26-09-2018

SI No	CORPORATIONS	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount									
							A	B			C	D	E	F									
1	Thiruvananthapuram Corporation	1018	2	983	12	997	965	₹17,404.15	950	926	914	₹16,292.86	94.72%	93.61%	704	71.62%	350	35.61%	120	11.79%	24	2.36%	Total 1018 projects, 49 nos of projects are multi year.
2	Kannur Corporation	412	0	409	3	412	409	₹2,598.25	376	365	364	₹1,157.57	89.00%	44.55%	285	69.68%	77	18.83%		0.00%		0.00%	No response received in first tender .only77 numbers were successfully tenderd in the second tender. Respose in the third tender is being assessed as the tender formality up to be completed.
3	Kozhikode Corporation	336	0	313	23	336	313	₹7,080.50	290	288	277	₹5,895.00	88.50%	83.26%	271	86.58%	80	25.56%	0	0.00%	0	0.00%	
4	Kollam Corporation	367	0	229	138	367	263	₹6,020.72	253	253	224	₹5,744.12	85.17%	95.41%	218	95.20%	22	9.61%	11	3.00%	0	0.00%	Total New Projects-367Nos , Project to be tendered-229 (electrical-11Nos),Deposit work-138Nos{(accredited agency 34Nos,Deposit-11Nos, Project only for payment-80Nos,Dpr projects-13)}.(Spill over projects-280Nos)
5	Thrissur Corporation	360	0	279	17	296	279	₹4,601.21	250	240	234	₹3,742.12	83.87%	81.33%	228	81.72%	174	62.37%	35	9.72%		0.00%	Total No. of works 360 in which TS required is 279,TS not required is 17 no.s deposit work, 2+2 -direct and accredited agency, multiyear already accorded Ts 6 nos , purchase 3 nos, 9no.s DPR major projects.
6	Cochin Corporation	867	0	866	1	867	838	₹10,407.79	791	733	673	₹8,932.48	80.31%	85.82%	595	68.71%	224	25.87%	173	19.95%	16	1.85%	Total no of projects accorded TS 673.In which 8 of them are electrical works.56 works cancelled.
	<b>Total -</b>	<b>3360</b>	<b>2</b>	<b>3079</b>	<b>194</b>	<b>3275</b>	<b>3,067</b>	<b>₹48,113</b>	<b>2910</b>	<b>2805</b>	<b>2686</b>	<b>₹41,764</b>	<b>87.58%</b>	<b>86.80%</b>	<b>2301</b>	<b>74.73%</b>	<b>927</b>	<b>30.11%</b>	<b>339</b>	<b>10.09%</b>	<b>40</b>	<b>1.19%</b>	