

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 27-10-2018

SI No	CORPORATIONS	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount									
							A	B			C	D	E	F									
1	Kollam Corporation	385	7	285	93	385	292	₹8,804.05	286	286	286	₹6,780.35	97.95%	77.01%	279	97.89%	110	38.60%	80	20.78%	12	3.12%	Total New Projects-385Nos., Project to be tendered-285, Deposit work-24Nos.DPR preparation-1No,Bitumin purchase-1,Project only for payment-67Nos.6Nos project required Soil test and DPR . (Spill over Projects-286Nos)
2	Kannur Corporation	412	0	409	3	412	409	₹2,598.25	401	401	399	₹1,941.12	97.56%	74.71%	331	80.93%	177	43.28%		0.00%		0.00%	No response received in first tender .177 numbers were successfully tendered in the second and third tender.
3	Thiruvananthapuram Corporation	1018	2	983	12	997	965	₹17,404.15	952	942	940	₹16,623.00	97.41%	95.51%	904	91.96%	460	46.80%	228	22.40%	42	4.13%	Total 1018 projects, 49 nos of projects are multi year.
4	Kozhikode Corporation	502	0	477	8	485	494	₹7,080.50	430	430	430	₹6,467.00	87.04%	91.34%	357	74.84%	166	34.80%	86	17.13%	0	0.00%	
5	Cochin Corporation	890	0	889	1	890	861	₹11,612.27	811	811	749	₹9,422.48	86.99%	81.14%	720	80.99%	409	46.01%	330	37.08%	29	3.26%	Total no of projects accorded TS 749.In which 8 of them are electrical works.56 works cancelled.
6	Thrissur Corporation	375	0	322	16	338	322	₹4,896.22	260	252	246	₹3,800.61	76.40%	77.62%	238	73.91%	200	62.11%	35	9.33%	3	0.80%	Total No. of works 360 in which TS required is322,TS not required is 16 no.s deposit work, 5 -direct and accredited agency, multiyear already accorded Ts 6 nos ,purchase 3 nos, 10no.s DPR major projects, loan from Financial Institutions 11 PROJECTS (21.86crore) 8 PROJECTS REQUIRED IRRIGATION NOC, NON AVAILABILITY OF LAND 15NO
	Total -	3582	9	3365	133	3507	3,343	₹52,395	3140	3122	3050	₹45,035	91.24%	85.95%	2829	84.07%	1522	45.23%	759	21.19%	86	2.40%	