

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 27-10-2018

SI No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount														
							C	D			E	F	G=D+E+F	H														
1	Pallom BP	22	0	22	0	22	22	₹118.01	22	22	22	₹118.01	100.00%	100.00%	0	0	0	0	22	100.00%	15	68.18%	6	27.27%	1	4.55%	4 works arranged for re-quotations after tender and retender. 3 works e tendered	KOTTAYAM
2	Vadakara BP	12	12	0	0	12	12	₹89.52	12	12	12	₹89.52	100.00%	100.00%	0	0	0	0	0				8	66.67%	0	0.00%	All works executing through Accredited Agency-JLCCS and agreement executed for all works	KOZHIKODE
3	Parassala BP	36	12	24	0	36	36	₹189.00	36	36	36	₹189.00	100.00%	100.00%	0	8	2	0	11	45.83%	11	45.83%	13	36.11%	6	16.67%		THIRUVANANTHAPURAM
4	Wadakkanchery BP	16	0	11	5	16	11	₹78.80	11	11	11	₹78.80	100.00%	100.00%	0	0	0	0	6	54.55%	6	54.55%	2	12.50%	2	12.50%		THRISSUR
5	Thirithala BP	95	0	95	0	95	52	₹290.30	52	52	52	₹290.30	100.00%	100.00%	0	0	0	0	52	54.74%	31	32.63%	12	12.63%	2	2.11%		PALAKKAD
6	Idukki BP	85	0	85	0	85	80	₹578.66	80	80	80	₹578.66	100.00%	100.00%	0	0	0	0	47	55.29%	38	44.71%	20	23.53%	9	10.59%	Implementation of three projects with total project cost 93 lakhs is pending due to non availability of hindrance free land	IDUKKI
7	Thalikulam BP	23	0	22	1	23	22	₹115.20	22	22	22	₹115.20	100.00%	100.00%	0	0	0	0	14	63.64%		0.00%		0.00%		0.00%		THRISSUR
8	Aryad BP	23	1	22	0	23	22	₹91.53	22	22	22	₹91.53	100.00%	100.00%	0	0	0	0	16	72.73%	15	68.18%	16	69.57%	7	30.43%		ALAPPUZHA
9	Thalassery BP	10	0	8	0	8	8	₹71.35	8	8	8	₹71.35	100.00%	100.00%					6	75.00%	6	75.00%	6	60.00%	0	0.00%		KANNUR
10	Konni BP	27	0	27	0	27	27	₹152.32	27	27	27	₹152.32	100.00%	100.00%	0	0	0		21	77.78%	19	70.37%	2	7.41%	5	18.52%	2 Sites unidentified 4 No. Revision.Work started 1No. 10No.of work agreement executed, 7No. of work tender opening 06-08-2018 and 3No. of work tender opening 13-08-2018.	PATHANAMTHITTA
11	Puzhakkal BP	27	0	27	0	27	27	₹226.12	27	27	27	₹226.12	100.00%	100.00%	0	0	0	0	22	81.48%	22	81.48%	15	55.56%	3	11.11%		THRISSUR
12	Vazhoor BP	40	0	40	0	40	40	₹221.33	40	40	40	₹221.33	100.00%	100.00%	0	0	0	0	33	82.50%	14	35.00%	1	2.50%		0.00%		KOTTAYAM
13	Chavakkad BP	15	0	14	0	14	14	₹91.85	14	14	14	₹91.85	100.00%	100.00%	0	0	0	0	12	85.71%	11	78.57%	7	46.67%	1	6.67%	1No tender opening on 07/11/18, Dispute on 2 works	THRISSUR
14	Parakkod BP	31	1	30	0	31	31	₹293.64	31	31	31	₹293.64	100.00%	100.00%	0	0	0	0	26	86.67%	26	86.67%	10	32.26%	2	6.45%	tender publishing for 4 works on 5/10/18	PATHANAMTHITTA
15	Mullassery BP	16	0	16	0	16	16	₹117.15	16	16	16	₹117.15	100.00%	100.00%	0	0	0	0	14	87.50%	9	56.25%	5	31.25%		0.00%	structural design required for 2 projects	THRISSUR
16	Kilimanoor BP	26	0	26	0	26	26	₹184.04	26	26	26	₹184.04	100.00%	100.00%					23	88.46%	20	76.92%	13	50.00%	7	26.92%		THIRUVANANTHAPURAM
17	Pothencode BP	35	0	35	0	35	33	₹219.55	33	33	33	₹219.55	100.00%	100.00%	0	0			31	88.57%	18	51.43%	17	48.57%	7	20.00%	Balance 3 project taken for revision amount change, and 1 project is quotation	THIRUVANANTHAPURAM
18	Chittumala BP	44	0	9	1	10	9	₹64.01	9	9	9	₹64.01	100.00%	100.00%	0	0	0	0	8	88.89%	7	77.78%	3	6.82%	0	0.00%	share projects -34nos 1 project tender pending due to getting approval from pollution control board (STP plant) work starting problem due to water risen stage of drainage for 4 works.	KOLLAM
19	Kodakara BP	36	0	36	0	36	36	₹252.99	35	35	36	₹252.99	100.00%	100.00%	0	0	0	0	32	88.89%	30	83.33%	23	63.89%	3	8.33%	3 new projects has to be tendered. 1 project has to be dropped. 2 projects quotation.	THRISSUR
20	Thanoor BP	62	0	62	0	62	62	₹420.85	60	60	62	₹420.85	100.00%	100.00%	1	0	1	0	56	90.32%	28	45.16%	12	19.35%	7	11.29%	Land Issue for 2 Projects, Feasibility Issue for 1 Project, 1 no. Electrical Work, 1 No. Electronics Work (New 53, 2017-19 MY- 9 Projects)	MALAPPURAM
21	Perambra BP	32	0	32	0	32	32	₹242.86	32	32	32	₹242.86	100.00%	100.00%	0	0	0	0	29	90.63%	29	90.63%	16	50.00%		0.00%	2 works cancelled, 11works awarded in negotiation	KOZHIKODE
22	Veliyanad BP	22	0	22	0	22	22	₹132.44	22	22	22	₹132.44	100.00%	100.00%	0	0	0	0	20	90.91%	10	45.45%	3	13.64%		0.00%		ALAPPUZHA
23	Irinjalakkuda BP	12	0	12	0	12	12	₹69.01	12	12	12	₹69.01	100.00%	100.00%	0	0	0	0	11	91.67%	11	91.67%	8	66.67%		0.00%		THRISSUR
24	Malappuzha BP	38	0	38	0	38	38	₹301.64	38	0	38	₹301.64	100.00%	100.00%	0	0	0	0	35	92.11%	35	92.11%	7	18.42%	3	7.89%		PALAKKAD

OFFICE OF THE CHIEF ENGINEER, LS GD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 27-10-2018

SI No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount														
25	Pattambi BP	58	0	54	0	54	54	₹325.28	54	54	54	₹325.28	100.00%	100.00%	0	0	0	0	50	92.59%	44	81.48%	16	27.59%	8	13.79%	4 projects dpc approved on 15/10/2018 to be tendered	PALAKKAD
26	Chengannur BP	18	0	14	4	18	14	₹209.91	14	14	14	₹209.91	100.00%	100.00%	0	0	0	0	13	92.86%	13	92.86%	6	33.33%	0	0.00%	one work dropped	ALAPPUZHA
27	Kaduthuruthy BP	29	0	29	0	29	27	₹158.94	27	27	27	₹158.94	100.00%	100.00%	0	0	2	0	27	93.10%	24	82.76%	8	27.59%	2	6.90%	1 needs feasibility certificate. and needs estimate from Anert for issuing t.s.One work needs noc	KOTTAYAM
28	Pathanapuram BP	18	1	17	0	18	18	₹117.12	18	18	18	₹117.12	100.00%	100.00%	0	0	0	0	16	94.12%	15	88.24%	3	16.67%	1	5.56%	1 project is electrical.	KOLLAM
29	Panoor BP	19	1	17	0	18	18	₹87.24	18	18	18	₹87.24	100.00%	100.00%	0	0	0	0	16	94.12%	11	64.71%	11	57.89%	3	15.79%		KANNUR
30	Sreekrishnapuram BP	48	7	41	0	48	47	₹218.84	47	47	47	₹218.84	100.00%	100.00%	0	0	0	0	39	95.12%	25	60.98%	25	52.08%	8	16.67%	Balance one work can tender after getting financial sanction for the Beneficiary contribution which included in the project. one work is to be dropped.	PALAKKAD
31	Vadavukodu BP	26	0	26	0	26	26	₹217.40	26	26	26	₹217.40	100.00%	100.00%	0	0	0	0	25	96.15%	21	80.77%	15	57.69%	5	19.23%	5 works tendered and opening on 07.11.2018	ERNAKULAM
32	Kalikavu BP	78	0	78	0	78	78	₹739.59	78	78	78	₹739.59	100.00%	100.00%	0	0	0	0	75	96.15%	43	55.13%	26	33.33%	2	2.56%	75 works tendered.2 Electrical works to be tendered next week	MALAPPURAM
33	Payyannur BP	26	0	26	0	26	25	₹179.02	22	25	25	₹179.02	100.00%	100.00%	0	0	0	0	25	96.15%	25	96.15%	23	88.46%	1	3.85%	One work which doesnot require TS. is computer purchasing.Three work which doesnot require estimate in PRICE is electrification.	KANNUR
34	Pattanakkad BP	28	0	27	0	27	27	₹163.86	27	27	27	₹163.86	100.00%	100.00%	0	0	0	0	26	96.30%	12	44.44%	3	10.71%	0	0.00%		ALAPPUZHA
35	Kannur BP	27	0	27	0	27	27	₹210.55	27	27	27	₹210.55	100.00%	100.00%	0	0	0	0	26	96.30%	13	48.15%	10	37.04%	3	11.11%		KANNUR
36	Vellanad BP	44	3	39	0	42	41	₹270.20	41	41	41	₹270.20	100.00%	100.00%				1	38	97.44%	38	97.44%	30	68.18%	16	36.36%	1 Project needs revision and 3 works are beneficiary	THIRUVANANTHAPURAM
37	Vettikkavala BP	61	0	57	4	61	56	₹376.55	56	56	56	₹376.55	100.00%	100.00%	0	0	0	0	56	98.25%	44	77.19%	24	39.34%	7	11.48%		KOLLAM
38	Nedumangad BP	17	0	14	0	14	14	₹178.33	14	14	14	₹178.33	100.00%	100.00%	0	0	0	0	14	100.00%	9	64.29%	9	52.94%	4	23.53%	4 works to be tendered, 1 works need re tender	THIRUVANANTHAPURAM
39	Nemom BP	40	2	36	0	38	38	₹286.60	38	38	38	₹286.60	100.00%	100.00%	0	0	0	0	36	100.00%	36	100.00%	8	20.00%	3	7.50%		THIRUVANANTHAPURAM
40	Perumkadavila BP	29	0	28	0	28	28	₹168.72	28	28	28	₹168.72	100.00%	100.00%					28	100.00%	15	53.57%	5	17.24%	2	6.90%		THIRUVANANTHAPURAM
41	Oachira BP	18	0	18	0	18	18	₹123.35	18	18	18	₹123.35	100.00%	100.00%	0	0	0	0	18	100.00%	11	61.11%	2	11.11%	0	0.00%		KOLLAM
42	Chavara BP	19	0	17	0	17	17	₹132.00	17	17	17	₹132.00	100.00%	100.00%	0	0	0	0	17	100.00%	14	82.35%	2	10.53%		0.00%	17 works tendered, 3 work to be retendered , 14 work agreement executed	KOLLAM
43	Sasthamkotta BP	26	0	26	0	26	25	₹175.59	25	25	25	₹175.59	100.00%	100.00%	0	0	0	0	26	100.00%	21	80.77%	6	23.08%	2	7.69%	Two projects dropped , Four new revision projects	KOLLAM
44	Kottarakkara BP	31	0	31	0	31	31	₹201.53	31	31	31	₹201.53	100.00%	100.00%	0	0	0	0	31	100.00%	26	83.87%	12	38.71%	4	12.90%		KOLLAM
45	Mukhathala BP	25	0	25	0	25	25	₹172.04	25	25	25	₹172.04	100.00%	100.00%	0	0	0	0	25	100.00%	25	100.00%	18	72.00%	2	8.00%		KOLLAM
46	Chadayamangalam BP	30	0	26	2	28	27	₹195.73	27	27	27	₹195.73	100.00%	100.00%	0	0	0	0	26	100.00%	22	84.62%	15	50.00%	10	33.33%	One Project for GST Compansation, One Project for Balance Paymen	KOLLAM
47	Anchal BP	17	0	17	0	17	17	₹110.50	17	17	17	₹110.50	100.00%	100.00%	0	0	0	0	17	100.00%	9	52.94%	7	41.18%	4	23.53%		KOLLAM
48	Elanthoor BP	9	0	8	0	8	8	₹39.50	7	8	8	₹39.50	100.00%	100.00%	0	0	0	1	8	100.00%	8	100.00%	4	44.44%		0.00%	1 project dropped(change project)	PATHANAMTHITTA
49	Thikkattusseri BP	20	0	20	0	20	20	₹122.33	20	20	20	₹122.33	100.00%	100.00%					20	100.00%	15	75.00%	11	55.00%		0.00%		ALAPPUZHA
50	Harippad BP	21	0	21	0	21	21	₹155.49	21	21	21	₹155.49	100.00%	100.00%					21	100.00%	12	57.14%	12	57.14%	3	14.29%		ALAPPUZHA
51	Muthukulam BP	13	0	10	3	13	10	₹99.52	10	10	10	₹99.52	100.00%	100.00%	0	0	0	1	10	100.00%	4	40.00%	7	53.85%	2	15.38%		ALAPPUZHA
52	Madappally BP	26	0	25	1	26	26	₹148.05	26	26	26	₹148.05	100.00%	100.00%	0	0	0	0	25	100.00%	18	72.00%	3	11.54%		0.00%	one project done by accredited agenc	KOTTAYAM
53	Vaikom BP	17	0	17	0	17	17	₹96.53	17	17	17	₹96.53	100.00%	100.00%	0	0	0	0	17	100.00%	13	76.47%	7	41.18%	2	11.76%	4 Works in Tender process	KOTTAYAM

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 27-10-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount														
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C		
54	Edappally BP	26	0	18	7	25	18	₹95.80	18	18	18	₹95.80	100.00%	100.00%	0	0	0	0	18	100.00%	11	61.11%	8	30.77%		0.00%	TS not required for 8 projects (Direct implementation(furniture purchase) & Deposit works).DDO Code for AE is not issued from treasury	ERNAKULAM
55	Koovappady BP	46	1	45		46	46	₹229.92	46	46	46	₹229.92	100.00%	100.00%	0	0	0	0	45	100.00%	39	86.67%	19	41.30%	3	6.52%	6 works tendered opening date 03/11/2018	ERNAKULAM
56	Vypin BP	15	0	15	0	15	15	₹98.20	15	15	15	₹98.20	100.00%	100.00%	0	0	0	0	15	100.00%	2	13.33%	2	13.33%	0	0.00%	Out of 15 works 2 works agreement executed and 13 work to be retendered (2 nd retender)	ERNAKULAM
57	Chowannur BP	38	0	26	12	38	26	₹187.27	26	26	26	₹187.27	100.00%	100.00%	0	0	0	0	26	100.00%	26	100.00%	30	78.95%	18	47.37%		THRISSUR
58	Anthikkad BP	10	0	10	0	10	10	₹72.86	10	10	10	₹72.86	100.00%	100.00%	0	0	0	0	10	100.00%	6	60.00%	4	40.00%	2	20.00%	4 works Waiting for committee resolution	THRISSUR
59	Mathilakam BP	20	0	20	0	20	20	₹121.80	20	20	20	₹121.80	100.00%	100.00%	0	0	0	0	20	100.00%	17	85.00%	6	30.00%	0	0.00%	Agreement executed for 17 works 6 nos of work started ,Resolution pending for 3 projects	THRISSUR
60	Alathoor BP	42	0	39	0	39	39	₹226.01	39	39	39	₹226.01	100.00%	100.00%	0	0	0	0	39	100.00%	36	92.31%	14	33.33%	0	0.00%	one project office administrative expence and two projects for giving GST Compensation	PALAKKAD
61	Kollemkode BP	43	0	42	0	42	42	₹281.50	42	42	42	₹281.50	100.00%	100.00%	0	0	0	0	42	100.00%	30	71.43%	7	16.28%	0	0.00%	One dummy project amounted to Rs. 195909/-	PALAKKAD
62	Kuzhalmannam BP	46	0	46	0	46	46	₹298.63	46	46	46	₹298.63	100.00%	100.00%	0	0	0	0	46	100.00%	37	80.43%	21	45.65%	8	17.39%		PALAKKAD
63	Tiroor BP	29	0	29	0	29	29	₹190.27	29	29	29	₹190.27	100.00%	100.00%	0	0	0	0	29	100.00%	20	68.97%	5	17.24%	2	6.90%	1 mult year project , 11 Agreement Executed and re tender published	MALAPPURAM
64	Vengara BP	25	0	25	0	25	25	₹187.56	25	25	25	₹187.56	100.00%	100.00%	0	0	0	0	25	100.00%	15	60.00%	15	60.00%	4	16.00%		MALAPPURAM
65	Panthayani BP	23	1	14	0	15	15	₹111.94	15	15	15	₹111.94	100.00%	100.00%	0	0	0	0	14	100.00%	12	85.71%	2	8.70%	0	0.00%	Total number of projects 23nos(Block share-6nos, Multiyear 1no.,1no.TS not required, now TS required only 15nos. Agreement Executed-9)	KOZHIKODE
66	Panamaram BP	31	0	31	0	31	31	₹188.99	31	31	31	₹188.99	100.00%	100.00%	0	0	0	0	31	100.00%	28	90.32%	21	67.74%	1	3.23%		WAYANAD
67	Irikkoor BP	55	0	53	2	55	53	₹400.67	53	53	53	₹400.67	100.00%	100.00%	0	0	0	0	53	100.00%	53	100.00%	44	80.00%	1	1.82%	TOTAL 55 PROJECTS = 1 PROJECTS KSEB RELATED WORK , 1 NO DEPOSIT. 53 ts required project. 47 tendered. EXECUTION OF AGREEMENT IS GOING ON. 6 PROJECTS UNDER TS PROCESS	KANNUR
68	Iritty BP	35	0	33	2	35	33	₹203.66	33	33	33	₹203.66	100.00%	100.00%	0	0	0	0	33	100.00%		0.00%		0.00%		0.00%		KANNUR
69	Kanhangad BP	23	4	19	0	23	21	₹214.59	21	21	21	₹214.59	100.00%	100.00%	0	0	0	0	19	100.00%	13	68.42%	14	60.87%	2	8.70%		KASARAGOD
70	Pandalam BP	26	1	25	0	26	26	₹150.20	26	26	26	₹150.20	100.00%	100.00%	0	0	0	0	26	100.00%	18	72.00%		0.00%		0.00%	4 PROJECTS cancelled	PATHANAMTHITTA
71	Palakkad BP	60	0	54	1	55	54	₹355.57	54	54	54	₹355.57	100.00%	100.00%	0	0	0	0	54	100.00%	43	79.63%	6	10.00%	2	3.33%	1 electrical work	PALAKKAD
72	Vellangallur BP	11	0	11	0	11	11	₹88.39	11	11	11	₹88.39	100.00%	100.00%	0	0	0	0	11	100.00%	7	63.64%	6	54.55%	1	9.09%		THRISSUR
73	Peravoor BP	25	0	24	1	25	24	₹178.18	24	24	24	₹178.18	100.00%	98.96%	0	0	0	0	24	100.00%	21	87.50%	1	4.00%		0.00%	14works agreement executed	KANNUR
74	Varkala BP	23	0	23	0	23	22	₹159.38	22	22	22	₹157.36	100.00%	98.73%	0	0	0	0	22	95.65%		0.00%		0.00%		0.00%	1- Purchase work	THIRUVANANTHAPURAM
75	Mala BP	45		44	1	45	42	₹228.68	42	42	42	₹223.68	100.00%	97.81%					35	79.55%	24	54.55%	21	46.67%	4	8.89%	13 Project Need Beneficiary contribution not tendered, 2 project dropped	THRISSUR
76	Pazhayannoor BP	38	0	36	2	38	36	₹216.94	36	36	36	₹210.00	100.00%	96.80%			0		19	52.78%		0.00%		0.00%		0.00%	19 works tenders(two works agreement executed).	THRISSUR

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 27-10-2018

SI No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
							A	B			C	D	E	F															G=D+E+F
77	Melady BP	24	0	24	0	24	14	₹76.90	14	14	14	₹74.22	100.00%	96.51%	5	0	1	0	15	62.50%	4	16.67%	4	16.67%	0	0.00%	Out of 24 projects 14 projects got T.S. Remaining 10 works-1 project needs Irrigation NOC.5 projects pending due to non availability of land/asset details; 2 projects dont need T.S.	KOZHICODE	
78	Mallappally BP	15	0	15	0	15	14	₹73.00	15	15	14	₹67.00	100.00%	91.78%	0	1	0	1	14	93.33%	6	40.00%	1	6.67%		0.00%	TS for one project is pending as the project requires fund revision. One tendered project has been cancelled by the Committee and is proposed to take a new work in the coming project revision. Out of 14 works tendered, 7Nos of work had response and awarded. Remaining works put to quotation and response for 6 Nos of works got and is submitted to committee for approval.	PATHANAMTHITTA	
79	Paravoor BP	19	0	19	0	19	19	₹176.02	19	19	19	₹155.26	100.00%	88.21%	0	0	0	0	19	100.00%	16	84.21%	14	73.68%		0.00%		ERNAKULAM	
80	Pambakuda BP	39	0	37	0	37	36	₹202.58	36	36	36	₹172.51	100.00%	85.16%	0	0	0	0	37	100.00%	30	81.08%	28	71.79%	4	10.26%	2 works are nearing completion	ERNAKULAM	
81	Edakkad BP	12	0	12	0	12	12	₹154.31	12	12	12	₹123.91	100.00%	80.30%					7	58.33%		0.00%		0.00%		0.00%	Total projects - 12 no	KANNUR	
82	Mulanthuruthy BP	29	0	29	0	29	28	₹157.40	28	28	28	₹122.00	100.00%	77.51%	0	0	0	0	22	75.86%	22	75.86%	5	17.24%		0.00%		ERNAKULAM	
83	Kothamangalam BP	107	0	107	0	107	105	₹749.38	105	104	104	₹740.53	99.05%	98.82%	0	0	0	3	95	88.79%	72	67.29%	55	51.40%	23	28.04%		ERNAKULAM	
84	Chalakkudy BP	60	0	57	3	60	57	₹339.45	56	56	56	₹330.26	98.25%	97.29%	1				55	96.49%	30	52.63%	12	20.00%	3	5.00%		ERNAKULAM	
85	Nenmara BP	54	0	54	0	54	54	₹437.37	53	53	53	₹429.57	98.15%	98.22%				1	39	72.22%	39	72.22%	12	22.22%	0	0.00%	1 project need NOC from PWD	PALAKKAD	
86	Lalam BP	43	6	28	9	43	43	₹101.91	43	42	42	₹101.50	97.67%	99.60%	1	0	0	0	28	100.00%	22	78.57%	22	51.16%	12	27.91%	1 Deposit Work, Non availability of Land	KOTTAYAM	
87	Kalpetta BP	75	0	75	0	75	75	₹636.30	75	75	73	₹549.95	97.33%	86.43%					67	89.33%	50	66.67%	30	40.00%	2	2.67%		WAYANAD	
88	Mavelikkara BP	33	0	33	0	33	33	₹166.00	33	32	32	₹159.79	96.97%	96.26%	0	1	0	0	0	0.00%		0.00%		0.00%		0.00%	One Project need revision	ALAPPUZHA	
89	Kozhikode BP	30	0	30	0	30	30	₹172.79	29	29	29	₹167.79	96.67%	97.11%	0	1	0	0	26	86.67%	16	53.33%	12	40.00%	1	3.33%	out of 30, TS 29, 1 no need revision	KOZHICODE	
90	Mankada BP	30	0	30	0	30	26	₹160.60	25	25	25	₹137.20	96.15%	85.43%			5		5	25	83.33%	23	76.67%		0.00%		0.00%	Revision project -4 nos Balance estimate under preparation	MALAPPURAM
91	Kanjikkuzhy BP	22	0	22	0	22	22	₹180.34	22	22	21	₹178.22	95.45%	98.82%	0	0	0	1	20	90.91%	16	72.73%	16	72.73%	3	13.64%	1noTSP not getting feasibility, 1 no waiting TS	ALAPPUZHA	
92	Erattupetta BP	67	0	66	1	67	66	₹364.81	66	63	63	₹306.81	95.45%	84.10%	0	0	1	0	58	87.88%	18	27.27%	13	19.40%	3	4.48%	1 Nos feasibility not obtained	KOTTAYAM	
93	Kondotti BP	85	1	86	0	87	86	₹567.16	85	83	82	₹520.16	95.35%	91.71%	0	0	0	0	79	91.86%		0.00%		0.00%		0.00%	2nos not availed land (6nos revision required) (Ino overseer, typist, office attendant vaccant	MALAPPURAM	
94	Adimaly BP	88	0	88	0	88	93	₹457.89	93	92	88	₹356.12	94.62%	77.77%	3	0	1	1	77	87.50%	65	73.86%	60	68.18%	28	31.82%		IDUKKI	
95	Thodupuzha BP	19	0	18	0	18	18	₹106.36	18	18	17	₹87.36	94.44%	82.14%	1	0	0	1	18	100.00%	12	66.67%	3	15.79%	1	5.26%		IDUKKI	
96	Palluruthy BP	17	0	16	0	16	17	₹111.06	16	16	16	₹110.47	94.12%	99.47%	0	0	0	0	16	100.00%	13	81.25%	7	41.18%	1	5.88%	12 works awarded , 1 work open tender and 3 new work e- tendered on 20.10.2018	ERNAKULAM	
97	Uzhavoor BP	36	0	36	0	36	34	₹193.68	33	32	32	₹168.87	94.12%	87.19%					34	94.44%	25	69.44%	7	19.44%	3	8.33%		KOTTAYAM	
98	Koduvally BP	82	1	82	0	83	82	₹630.22	77	77	77	₹587.22	93.90%	93.18%	3	7	0	2	69	84.15%	45	54.88%	17	20.73%	4	4.88%		KOZHICODE	
99	Ankamali BP	54	0	54	0	54	49	₹324.50	46	46	46	₹309.50	93.88%	95.38%	0	2	1	0	42	77.78%	33	61.11%	17	31.48%	6	11.11%	out of 54 projects, 2 project TS not needed, 5 projects need revision, and 1 projects need Feasibility and other department NOC.	ERNAKULAM	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 27-10-2018

SI No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount														
							A	B			C	D	E	F														
100	Ollukkara BP	37	0	32	5	37	32	₹236.07	32	30	30	₹216.07	93.75%	91.53%	0	2	0	0	26	81.25%	14	43.75%		0.00%		0.00%	2 Projects needs revision due to additional electrical work requirements	THRISSUR
101	Parappa BP	48	0	47	0	47	47	₹360.00	47	47	44	₹250.84	93.62%	69.68%	0	0	0	0	35	74.47%		0.00%		0.00%		0.00%	38 work awarded, 11work tender on 05/11/18	KASARAGOD
102	Pulikeezhu BP	15	3	12	0	15	15	₹124.74	14	14	14	₹119.74	93.33%	95.99%	0	42	0	0	12	100.00%	10	83.33%	4	26.67%	0	0.00%	9 lakh-external aided fund(sanitation), 15 lakhs- best block award grant, 15 lakh plan fund financial year 2019-2020 . One project again need revision.Tender published on 29/10/2018 for 2 works which revised	PATHANAMTHITTA
103	Muvattupuzha BP	31	0	30	0	30	30	₹155.16	28	28	28	₹146.66	93.33%	94.52%	1	0	0	1	28	93.33%	28	93.33%	10	32.26%	3	9.68%	1 work pending due dispute and 1 electrical work	ERNAKULAM
104	Karaduka BP	51	0	48	3	51	43	₹356.88	41	40	40	₹301.50	93.02%	84.48%	1	0	4	0	40	83.33%		0.00%		0.00%		0.00%	43feasible projects out of 48 . TS obtained 41 (93.02%) 4 projects require feasibility certificate fromGWD. 1 project land not finalised.	KASARAGOD
105	Kalyassery BP	16	0	14	2	16	14	₹193.44	13	13	13	₹121.10	92.86%	62.60%	0	0	0	2	6	42.86%		0.00%		0.00%		0.00%	1 no estimate under preparation(Block office new building) and 1 no-Electrical estimate.	KANNUR
106	Neeleswaram BP	27	0	27	0	27	27	₹161.18	26	25	25	₹148.18	92.59%	91.93%	1	0	0	1	25	92.59%	22	81.48%	18	66.67%	5	18.52%	1 electrical work waiting for estimate, 1 project is non availabil of land. 2 project are multiyear project of 2018-19.	KASARAGOD
107	Kuttippuram BP	39	0	39	0	39	39	₹229.68	38	36	36	₹214.46	92.31%	93.37%	0	0	1	1	25	64.10%	25	64.10%	10	25.64%	4	10.26%		MALAPPURAM
108	Thiroomangadi BP	18	0	18	0	18	13	₹118.00	13	13	12	₹105.00	92.31%	88.98%	1	4		0	11	61.11%	11	61.11%	5	27.78%		0.00%	land asset issue 1 other issue 4, tota5 works need revision	MALAPPURAM
109	Chittoor BP	51	0	50	0	50	50	₹329.04	46	46	46	₹262.70	92.00%	79.84%	1	2	1	0	46	92.00%	35	70.00%	1	1.96%	1	1.96%	1 No does not require TS. 1 project for Rs. 46.34 lakhs has land problem. 1 no to be tendered. 1 no need revision as it is a deposit work.	PALAKKAD
110	Nedumkandam BP	62	0	62	0	62	62	₹433.01	58	58	57	₹403.00	91.94%	93.07%	4	0	0	1	50	80.65%	30	48.39%	6	9.68%	0	0.00%	1 no Require feasibility , 4nos revision project	IDUKKI
111	Azhutha - Peerumedu BP	125	0	145	2	147	123	₹791.85	123	114	113	₹635.91	91.87%	80.31%	0	0	0	0	58	40.00%	22	15.17%	22	17.60%	6	4.80%	22spillover project included. 1 no submitted to DP for TS	IDUKKI
112	Vazhakkulam BP	66	0	61	1	62	61	₹315.44	61	56	56	₹290.44	91.80%	92.07%	0	5	1	1	56	91.80%	24	39.34%	8	12.12%		0.00%	Revision projects-5 nos. Projects need SC Feasibility-1,NOC from irrigation -1Projects need no TS-5 nos,15 works retendered opening on 29/11/2018 . 3 works Quotaion and 14 works opening on 05/11/2018	ERNAKULAM
113	Bharanikkavu BP	26	0	22	4	26	24	₹253.96	24	24	22	₹206.87	91.67%	81.46%	0	0	2	2	20	90.91%	18	81.82%	12	46.15%	2	7.69%	1 deposit works and 2 drinking water projects work pending due to non availability of certificate and beneficiary contribution	ALAPPUZHA
114	Manjesawram BP	35	0	34	0	34	35	₹257.10	34	34	32	₹211.26	91.43%	82.17%	2	0	2	0	21	61.76%		0.00%		0.00%		0.00%		KASARAGOD
115	Mannarkkad BP	102	0	102	0	102	101	₹532.29	99	93	92	₹506.04	91.09%	95.07%	0	2	0	1	79	77.45%	64	62.75%		0.00%	21	20.59%	2 nos revision.	PALAKKAD
116	Thodannur BP	21	0	21	0	21	21	₹194.29	21	19	19	₹189.29	90.48%	97.43%	0	7	3	0	17	80.95%	8	38.10%	8	38.10%	0	0.00%	8 projects need clearance (3 Pr need permission from Irrgn dept, 5Prs need revision)	KOZHIKODE

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 27-10-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
							A	B			C	D	E	F															G=D+E+F
117	Athiyannoor BP	21	0	21	0	21	21	₹127.86	21	19	19	₹116.86	90.48%	91.40%		2	0			16	76.19%	16	76.19%	9	42.86%	5	23.81%	2 projects needed revision	THIRUVANANTHAPURAM
118	Balusseri BP	34	0	31	2	33	31	₹278.53	31	28	28	₹244.53	90.32%	87.79%	1	0	2	0	28	90.32%	13	41.94%	13	38.24%	2	5.88%	TENDER OPENING DATE 02.11.2018	KOZHIKODE	
119	Vamanapuram BP	31	0	31	0	31	31	₹272.22	28	28	28	₹217.22	90.32%	79.80%	1	1	1		28	90.32%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	
120	Thooneri BP	30	2	28	0	30	30	₹185.17	29	28	27	₹154.17	90.00%	83.26%	1	0	0		24	85.71%	16	57.14%	14	46.67%	2	6.67%	estimate preparation of balance 4 work in progress.	KOZHIKODE	
121	Kattappana BP	60	0	60	0	60	59	₹365.69	58	53	53	₹307.04	89.83%	83.96%	2	0	0	0	35	58.33%	35	58.33%	9	15.00%	3	5.00%	1- no wiring, 1 ts not required, 2 nos land surrender required	IDUKKI	
122	Elamdesam BP	46	0	46	0	46	46	₹223.27	42	41	41	₹202.17	89.13%	90.55%	0	0	1	2	40	86.96%	23	50.00%		0.00%		0.00%	Out of 46 projects 1 project need Location for erecting name board. 1 project feasibility needed. 1 Nos included Electrical TS	IDUKKI	
123	Chelannoor BP	20	0	18	2	20	18	₹124.32	18	16	16	₹111.32	88.89%	89.54%	0	1	0	1	15	83.33%	7	38.89%	7	35.00%	0	0.00%	1 project required NOC from Irrigation). 1 nos project proposed for DPC revision, 2 project required gramapanchayath resolution	KOZHIKODE	
124	Koothuparamba BP	10	0	9	0	9	9	₹125.73	8	8	8	₹102.06	88.89%	81.17%		0	0	1	6	66.67%	5	55.56%		0.00%		0.00%	5 Nos awarded. For one project no competitive tender received. Retender required. (Out of 10 Nos. 1 multi year project, 1 bridge site Soil investigation process under progress.)	KANNUR	
125	Kunnamangalam BP	52	0	49	0	49	34	₹291.73	30	30	30	₹235.73	88.24%	80.80%	3	1	4	10	27	55.10%	21	42.86%	8	15.38%		0.00%	7 nos land not available (L1 & WSS works). SCP/GWD/PWD feasibility required for 5 nos. 11 nos requires finalisation of project. 1 no requires amount revision.	KOZHIKODE	
126	Malappuram BP	27	0	25	2	27	25	₹142.50	25	22	22	₹119.48	88.00%	83.85%	0	0	0	3	20	80.00%	11	44.00%	10	37.04%		0.00%	Total Projects 27-2 deposit works=25	MALAPPURAM	
127	Kunnummal BP	16	0	14	0	14	16	₹239.71	14	10	14	₹194.71	87.50%	81.23%	0			1	14	100.00%		0.00%		0.00%		0.00%	1 estimate send for TS from sulthwa mission	KOZHIKODE	
128	Ottappalam BP	62	0	56	0	56	56	₹391.95	53	49	49	₹306.95	87.50%	78.31%	1	0	0	0	50	89.29%	30	53.57%	10	16.13%	4	6.45%	One electrical work tendered. updated on 12.10.2018	PALAKKAD	
129	Koippuram BP	11	0	9	2	11	8	₹54.72	8	8	7	₹34.72	87.50%	63.45%	0	1	0	0	7	77.78%		0.00%		0.00%	1	9.09%	1 Revision Projects , 2 quotation received and committee resolution pending balance work tender published	PATHANAMTHITTA	
130	Ithikkara BP	40	0	24	0	24	23	₹123.13	20	20	20	₹86.31	86.96%	70.10%	1	0	0	0	17	70.83%	13	54.17%	12	30.00%	8	20.00%	15 works contribution to GPs. 2 works not need TS	KOLLAM	
131	Parakkadavu BP	40	0	38	0	38	38	₹302.63	36	33	33	₹266.17	86.84%	87.95%					33	86.84%	20	52.63%	10	25.00%	3	7.50%		ERNAKULAM	
132	Ambalappuzha BP	15	0	15	0	15	15	₹106.82	13	13	13	₹90.85	86.67%	85.05%			2		13	86.67%	5	33.33%	1	6.67%		0.00%	2 projects are pending due to finalization of site.	ALAPPUZHA	
133	Wondoor BP	63	0	51	12	63	51	₹411.00	51	46	44	₹371.00	86.27%	90.27%	7	1	0	0	19	37.25%	19	37.25%	7	11.11%	0	0.00%	AE on leave. Additional Charge	MALAPPURAM	
134	Kasaragod BP	51	14	37	0	51	48	₹368.03	40	40	40	₹240.00	83.33%	65.21%	0	5	0	3	25	67.57%	0	0.00%	5	9.80%	0	0.00%	5 vcb works need revision, 3 works to be dropped	KASARAGOD	
135	Cherppu BP	17	0	17	0	17	17	₹50.17	14	14	14	₹50.17	82.35%	99.99%	0	0	0	3	13	76.47%	6	35.29%	2	11.76%		0.00%	6 works Agreement executed, 5 works E tender and 3 works in Quotation 2 works required TS for suchithwamission , 1 work required TS for Electrical wing.	THRISSUR	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount														
136	Kanjirappally BP	57	0	57	0	57	56	₹280.31	54	46	46	₹200.69	82.14%	71.60%	1	1	4	0	38	66.67%	11	19.30%	1	1.75%	0	0.00%	Estimate under preparation	KOTTAYAM
137	Pampady BP	32	0	32	0	32	32	₹169.85	26	26	26	₹143.34	81.25%	84.39%	1	3	0	3	20	62.50%	15	46.88%	15	46.88%	1	3.13%	3 pjt need revision & 1 no. with land issue.	KOTTAYAM
138	Mananthavadi BP	71	0	71	0	71	68	₹555.22	65	55	55	₹447.66	80.88%	80.63%	6	5	5	0	50	70.42%		0.00%		0.00%		0.00%	Tender procedure completed for 50 works on 31.10.2018 and waiting for tender approval. Tender notice published for 22 works als	WAYANAD
139	Devikulam BP	137	0	137	0	137	136	₹832.38	119	109	109	₹714.71	80.15%	85.86%	0	0	27	0	22	16.06%	17	12.41%		0.00%		0.00%	Total number of work = 137. In which one project is purchasing furnitures for office. No TS for this project. 40 nos of project are taken for tender process. Most of the projects are proposed in the plantation area. Tender process for such projects are delayed due to getting company permission.	IDUKKI
140	Nilambur BP	51	1	50	0	51	50	₹182.30	40	40	40	₹151.95	80.00%	83.35%	0	1	1	9	36	72.00%	15	30.00%		0.00%		0.00%		MALAPPURAM
141	Ettumanoor BP	27	0	27	0	27	25	₹200.64	22	20	20	₹160.34	80.00%	79.92%	0	5	0	0	19	70.37%	14	51.85%	10	37.04%	1	3.70%		KOTTAYAM
142	Thaliparambu BP	81	0	75	6	81	75	₹463.83	63	61	60	₹362.46	80.00%	78.15%	8	2	3	0	20	26.67%		0.00%		0.00%		0.00%	8 Water Supply Works Requires Feasibility And Land, 3 Nos SC-ST Projects Requires Feasibility from concerned Departement And Land to be Registered. 2 Projects need Revision.	KANNUR
143	Attappady BP	72	0	72	0	72	72	₹462.00	72	65	57	₹377.60	79.17%	81.73%	1	0	0	0	55	76.39%	48	66.67%	48	66.67%	15	20.83%	7 estimate are under preparation	PALAKKAD
144	Chirayinkeezhu BP	17	0	14	0	14	14	₹279.93	14	14	11	₹227.52	78.57%	81.28%	3	3	0	0	11	78.57%	11	78.57%	0	0.00%	0	0.00%	3 revision projects	THIRUVANANTHAPURAM
145	Sulthanbathery BP	69	0	69	0	69	68	₹365.65	60	52	52	₹243.65	76.47%	66.63%	3	2	2	1	41	59.42%	40	57.97%	5	7.25%	1	1.45%	E tender processing, 3 nos land not available, 2 nos NOC not obtained, 2 nos Bore well, 1 project for revision. There is no source for building materials with in the district	WAYANAD
146	Champakkulam BP	35	0	33	0	33	33	₹316.89	29	25	25	₹259.81	75.76%	81.99%	0	0	3	5	23	69.70%	10	30.30%	3	8.57%	1	2.86%	3 works pending due to feasibility and one work for electrical ts. 23 works tendered. 10 works awarded. retender progress	ALAPPUZHA
147	Ranny BP	38	0	37	1	38	37	₹257.32	37	37	28	₹155.32	75.68%	60.36%	0	9	0	0	25	67.57%	13	35.14%		0.00%		0.00%		PATHANAMTHITTA
148	Ponnani BP	8	0	8	0	8	8	₹50.81	6	6	6	₹44.86	75.00%	88.29%	0	0	0	2	6	75.00%	6	75.00%	6	75.00%		0.00%	2 New project	MALAPPURAM
149	Areekode BP	57	0	57	0	57	40	₹315.00	40	30	30	₹245.50	75.00%	77.94%	6	11	3	0	23	40.35%	16	28.07%		0.00%		0.00%	revision project 33, the certificate reg. availability of toilet facilities in the Govt. school has not been submitted by the grama panchayath secretaries - 3	MALAPPURAM

OFFICE OF THE CHIEF ENGINEER, LS GD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount														
							A	B			C	D	E	F														
150	Perinthalmanna BP	48	0	48	0	48	48	₹289.00	39	36	36	₹224.50	75.00%	77.68%	3	2	1	0	35	72.92%	35	72.92%	2	4.17%	0	0.00%	Total DPC approved projects- 76 Feasibility not obtained from GWD and LR not obtained for WSS projects:- 4 Feasibility not obtained fromSCDO for SC projects:- 4 nos For revision:- 2 nos (site not available) Asset copy not obtained for :- 18 nos.	MALAPPURAM
151	Perumpadappu BP	27	2	25	0	27	27	₹151.81	27	18	18	₹102.37	66.67%	67.43%		0	0	0	18	72.00%		0.00%		0.00%	3	11.11%	3 work completed , 01 part bill paid	MALAPPURAM
152	Alangad BP	25	0	24	0	24	24	₹113.19	24	14	14	₹77.21	58.33%	68.21%	0	10	1	0	12	50.00%	5	20.83%	5	20.00%		0.00%	Total 24 projects, 23 - engineering projects, 1 - project for purchase of stationery , no TS required. No own fund project, 1 TSP project Rs. 1.68	ERNAKULAM
TOTAL -		5666	77	5385	106	5568	5313	₹35,833	5160	4972	4,971	₹32,640	93.56%	91.09%	75	155	83	72	4275	79.39%	2819	52.35%	1450	25.59%	393	6.94%		