

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
1	Porkkulam GP	39	0	39	0	39	39	₹133.91	39	39	39	₹133.91	100.00%	100.00%	0	0	0	0	35	89.74%	30	76.92%	5	12.82%	5	12.82%		THRISSUR	Chowanur BP
2	Koodaly GP	42	0	42	0	42	42	₹160.48	42	42	42	₹160.48	100.00%	100.00%	0	0	0	0	42	100.00%	31	73.81%	0	0.00%	0	0.00%		KANNUR	Iritty BP
3	Koovappady GP	39	0	39	0	39	39	₹164.13	39	39	39	₹164.13	100.00%	100.00%	0	0	0	0	38	97.44%	28	71.79%	0	0.00%	0	0.00%	10 works tendered opening date is 28 th october	ERNAKULAM	Koovappady BP
4	Pothencode GP	48	0	46	2	48	43	₹212.36	43	43	43	₹212.36	100.00%	100.00%	0	2	0	0	42	91.30%	38	82.61%	12	25.00%	2	4.17%	one project taken for revision name change. one project-multistorey building-Bank loan not sanctioned so taken for revision	THIRUVANANTHAPURAM	Pothencode BP
5	Vallikkunnam GP	34	0	34	0	34	34	₹230.73	34	34	34	₹230.73	100.00%	100.00%	0	0	0	0	34	100.00%	18	52.94%	6	17.65%	0	0.00%		ALAPPUZHA	Bharanikkavu BP
6	Parassala GP	189	53	136	0	189	189	₹661.23	189	189	189	₹661.23	100.00%	100.00%	0	30	12	1	43	31.62%	38	27.94%	15	7.94%	9	4.76%	10 nos Works of Beneficiary commity works Started. 4 work completed .	THIRUVANANTHAPURAM	Parassala BP
7	Payipra GP	221	0	221	0	221	217	₹573.73	217	217	217	₹573.73	100.00%	100.00%	0	5	0	3	160	72.40%		0.00%		0.00%	0	0.00%	PANCHAYATH COMMITTEE IS ON 30/10/18.	ERNAKULAM	Muvattupuzha BP
8	Chokkad GP	92	0	90	0	90	91	₹229.52	91	91	91	₹229.52	100.00%	100.00%	0	0	0	0	89	98.89%	59	65.56%	15	16.30%	5	5.43%	2 projects require revision	MALAPPURAM	Kalikavu BP
9	Naduvannoor GP	42	0	40	2	42	40	₹181.08	40	40	40	₹181.08	100.00%	100.00%	0	0	0	0	39	97.50%	37	92.50%	7	16.67%	4	9.52%		KOZHIKODE	Baluserry BP
10	Pazhayakunnummel GP	57	11	46	0	57	57	₹201.23	57	57	57	₹201.23	100.00%	100.00%					46	100.00%	35	76.09%	25	43.86%	10	17.54%	1 cancelled, 1 electrical	THIRUVANANTHAPURAM	Kilimanoor BP
11	Kilimanoor GP	55	0	55	0	55	55	₹175.52	55	55	55	₹175.52	100.00%	100.00%			0		55	100.00%	47	85.45%	30	54.55%	25	45.45%		THIRUVANANTHAPURAM	Kilimanoor BP
12	Madavoor GP	65	2	60	3	65	62	₹229.47	62	62	62	₹229.47	100.00%	100.00%					60	100.00%	60	100.00%	17	26.15%	8	12.31%	5 revision	THIRUVANANTHAPURAM	Kilimanoor BP
13	Pulimath GP	64	5	58	1	64	63	₹211.05	63	63	63	₹211.05	100.00%	100.00%	0	0	0	0	58	100.00%	46	79.31%	20	31.25%	10	15.63%		THIRUVANANTHAPURAM	Kilimanoor BP
14	Nagaroor GP	82	1	81	0	82	82	₹208.48	82	82	82	₹208.48	100.00%	100.00%			0		68	83.95%	61	75.31%	20	24.39%	10	12.20%	3 revision	THIRUVANANTHAPURAM	Kilimanoor BP
15	Navaikulam GP	58	0	56	2	58	56	₹299.98	56	56	56	₹299.98	100.00%	100.00%			0		56	100.00%	51	91.07%	20	34.48%	12	20.69%		THIRUVANANTHAPURAM	Kilimanoor BP
16	Karavaram GP	39	0	38	1	39	39	₹288.55	39	39	39	₹288.55	100.00%	100.00%			0		29	76.32%	29	76.32%	7	17.95%	4	10.26%		THIRUVANANTHAPURAM	Kilimanoor BP
17	Chirayinkeezhu GP	58	0	57	1	58	57	₹239.38	57	57	57	₹239.38	100.00%	100.00%	0	0	0	0	56	98.25%	21	36.84%	3	5.17%	0	0.00%	ONE PROJECT RELATED WITH SARKARA BHARANI MOHOTSAV. SO NOT NEED TENDER AT THIS TIME	THIRUVANANTHAPURAM	Chirayinkeezhu BP
18	Anchuthengu GP	30	0	30	0	30	30	₹110.64	30	30	30	₹110.64	100.00%	100.00%	0	0	0	0	30	100.00%	23	76.67%	2	6.67%	0	0.00%		THIRUVANANTHAPURAM	Chirayinkeezhu BP
19	Mudakkal GP	46	1	45	0	46	46	₹380.92	46	46	46	₹380.92	100.00%	100.00%	0	0	0	0	45	100.00%	35	77.78%	5	10.87%	5	10.87%	1-project vetting only	THIRUVANANTHAPURAM	Chirayinkeezhu BP
20	Kattakkada GP	86	14	72	0	86	86	₹505.68	86	86	86	₹505.68	100.00%	100.00%					72	100.00%	63	87.50%	20	23.26%	8	9.30%	14 BC works.9 nos new revision projects tendered.	THIRUVANANTHAPURAM	Vellanad BP
21	Poovachal GP	61	7	54	0	61	61	₹324.62	61	61	61	₹324.62	100.00%	100.00%					54	100.00%	34	62.96%	9	14.75%	3	4.92%	6 BC works	THIRUVANANTHAPURAM	Vellanad BP
22	Vithura GP	76	2	74	0	76	76	₹374.06	76	76	76	₹374.06	100.00%	100.00%					70	94.59%	43	58.11%	5	6.58%	1	1.32%	BC works 2	THIRUVANANTHAPURAM	Vellanad BP
23	Vamanapuram GP	48	0	48	0	48	48	₹238.75	48	48	48	₹238.75	100.00%	100.00%					48	100.00%		0.00%		0.00%		0.00%	1 FROM EE	THIRUVANANTHAPURAM	Vamanapuram BP
24	Nellanad GP	47	0	47	0	47	47	₹400.84	47	47	47	₹400.84	100.00%	100.00%					47	100.00%		0.00%		0.00%		0.00%	3 FROM EE	THIRUVANANTHAPURAM	Vamanapuram BP
25	Nanniyode GP	65	8	57	0	65	65	₹257.09	65	65	65	₹257.09	100.00%	100.00%					57	100.00%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	Vamanapuram BP
26	Pangode GP	56	0	56	0	56	56	₹371.67	56	56	56	₹371.67	100.00%	100.00%					45	80.36%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	Vamanapuram BP
27	Kallara GP	46	0	46	0	46	46	₹173.03	46	46	46	₹173.03	100.00%	100.00%					40	86.96%		0.00%		0.00%		0.00%	1 R	THIRUVANANTHAPURAM	Vamanapuram BP
28	Ottur GP	21	0	21	0	21	21	₹124.92	21	21	21	₹124.92	100.00%	100.00%	0	0	0	0	21	100.00%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	Varkala BP
29	Chemmaruthy GP	42	0	42	0	42	42	₹197.75	42	42	42	₹197.75	100.00%	100.00%	0	0	0	0	42	100.00%	41	97.62%	20	47.62%	8	19.05%		THIRUVANANTHAPURAM	Varkala BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
30	Elakamon GP	44	0	41	0	41	44	₹184.25	44	44	44	₹184.25	100.00%	100.00%	0	0	0	0	41	100.00%	37	90.24%	12	27.27%	6	13.64%		THIRUVANANTHAPURAM	Varkala BP
31	Edava GP	34	0	34	0	34	34	₹90.92	34	34	34	₹90.92	100.00%	100.00%	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	Varkala BP
32	Karakulam GP	56	0	56	0	56	56	₹323.34	56	56	56	₹323.34	100.00%	100.00%	0	0	0	0	53	94.64%	53	94.64%	15	26.79%	4	7.14%		THIRUVANANTHAPURAM	Nedumangad BP
33	Vembayam GP	60	0	60	0	60	51	₹354.64	51	51	51	₹354.64	100.00%	100.00%	0	9	0	0	48	80.00%	48	80.00%	29	48.33%	12	20.00%	9 Projects for revision.	THIRUVANANTHAPURAM	Nedumangad BP
34	Anad GP	47	0	47	0	47	47	₹271.35	47	47	47	₹271.35	100.00%	100.00%	0	0	0	0	47	100.00%	44	93.62%	6	12.77%	4	8.51%	1 quotation awaits committee's approval and quotations to be invited for another 2 works	THIRUVANANTHAPURAM	Nedumangad BP
35	Panavoor GP	52	3	49	0	52	52	₹278.34	52	52	52	₹278.34	100.00%	100.00%	0	0	0	0	49	100.00%	34	69.39%	12	23.08%	4	7.69%	one work clubed to jillapanchyath	THIRUVANANTHAPURAM	Nedumangad BP
36	Aruvikkara GP	47	1	46	0	47	47	₹248.91	45	45	47	₹248.91	100.00%	100.00%	0	0	0	0	45	97.83%	44	95.65%	23	48.94%	2	4.26%	1 project to be tendered and one need quotation 5 final bill prepared pending for payment	THIRUVANANTHAPURAM	Nedumangad BP
37	Balaramapuram GP	80	0	80	0	80	80	₹280.43	80	80	80	₹280.43	100.00%	100.00%	0	0	0	0	80	100.00%	80	100.00%	42	52.50%	30	37.50%	Final Bill passed for 22 new projects	THIRUVANANTHAPURAM	Nemom BP
38	Vilavorkal GP	99	20	85	0	105	105	₹313.22	105	105	105	₹313.22	100.00%	100.00%	0	0	0	0	84	98.82%	78	91.76%	42	42.42%	21	21.21%	One Electrical Work to be tendered	THIRUVANANTHAPURAM	Nemom BP
39	Andoorkonam GP	51	0	51	0	51	45	₹152.95	45	45	45	₹152.95	100.00%	100.00%		6			45	88.24%	39	76.47%	11	21.57%	3	5.88%	6 projects to be revised	THIRUVANANTHAPURAM	Pothencherry BP
40	Kadinamkulam GP	62	0	62	0	62	62	₹310.54	62	62	62	₹310.54	100.00%	100.00%	0	0	0	0	61	98.39%	44	70.97%	9	14.52%	6	9.68%		THIRUVANANTHAPURAM	Pothencherry BP
41	Mangalapuram GP	40	0	40	0	40	40	₹198.99	40	40	40	₹198.99	100.00%	100.00%	0	0	0	0	38	95.00%	31	77.50%	22	55.00%	15	37.50%	2 Nos. TS approved projects needs revision and hence not tendered	THIRUVANANTHAPURAM	Pothencherry BP
42	Azhoor GP	34	1	33	0	34	34	₹213.27	34	34	34	₹213.27	100.00%	100.00%	0	0	0	0	33	100.00%	26	78.79%	7	20.59%	4	11.76%		THIRUVANANTHAPURAM	Pothencherry BP
43	Kollayil GP	69	0	61	8	69	61	₹130.37	61	61	61	₹130.37	100.00%	100.00%	0	0	0	0	43	70.49%	43	70.49%	21	30.43%	18	26.09%		THIRUVANANTHAPURAM	Perumkadavila BP
44	Aryancode GP	78	4	74	0	78	78	₹204.13	78	78	78	₹204.13	100.00%	100.00%	0				64	86.49%	58	78.38%	24	30.77%	21	26.92%	1 Re-E-Tender, 10 new revision projects in 1E-Tender and 9 Tender advt. given. One MGNREGS GP fund anganvadi project, approved by mistake, to be dropped in next revision	THIRUVANANTHAPURAM	Perumkadavila BP
45	Amboori GP	63	0	62	0	62	61	₹185.39	61	61	61	₹185.39	100.00%	100.00%					61	98.39%	60	96.77%	30	47.62%	10	15.87%	1 work - purchase cadco	THIRUVANANTHAPURAM	Perumkadavila BP
46	Kallikadu GP	64	0	64	0	64	64	₹307.87	64	64	64	₹307.87	100.00%	100.00%	0	0	0	0	64	100.00%	54	84.38%	45	70.31%	38	59.38%	1 no single tender	THIRUVANANTHAPURAM	Perumkadavila BP
47	Ottasekharangalam GP	57	2	55	0	57	57	₹225.05	57	57	57	₹225.05	100.00%	100.00%	0	0	0	0	48	87.27%	47	85.45%	16	28.07%	1	1.75%	one multi year project already obtained T S	THIRUVANANTHAPURAM	Perumkadavila BP
48	Chenkall GP	156	56	100	0	156	156	₹478.20	156	156	156	₹478.20	100.00%	100.00%	0	0	0	0	95	95.00%	92	92.00%	20	12.82%	13	8.33%	Agreement executed for 95 works, 20 works started. 15 Revision works approved on 5/10/2018 from DPC	THIRUVANANTHAPURAM	Parassala BP
49	Kulathoor GP	95	43	52	0	95	95	₹231.75	95	95	95	₹231.75	100.00%	100.00%	0	17	0	0	52	100.00%	52	100.00%	12	12.63%	0	0.00%		THIRUVANANTHAPURAM	Parassala BP
50	Karode GP	78	15	63	0	78	78	₹289.03	78	78	78	₹289.03	100.00%	100.00%	0	0	0	0	63	100.00%		0.00%		0.00%		0.00%	Agreement executed for 32 works, 11 works submitted for tender approval, 18 works e-tendered & extended date since no response and opening date on 04/08/2018, 1 work proposed for retender and 1 work proposed for inviting quotation	THIRUVANANTHAPURAM	Parassala BP
51	Poovar GP	46	2	44	0	46	46	₹154.28	46	46	46	₹154.28	100.00%	100.00%	0	0	0	0	44	100.00%	44	100.00%	10	21.74%	7	15.22%	all works Agt. executed	THIRUVANANTHAPURAM	Parassala BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
52	Thirupuram GP	40	12	28	0	40	40	₹127.33	40	40	40	₹127.33	100.00%	100.00%	0	0	0	1	28	100.00%	28	100.00%	9	22.50%	8	20.00%	one work pending related with ground water dept	THIRUVANANTHAPURAM	Parassala BP
53	Kanjirankulam GP	48	0	48	0	48	48	₹177.15	48	48	48	₹177.15	100.00%	100.00%	0	0	0	0	48	100.00%	46	95.83%	27	56.25%	17	35.42%	2 works in retendering process	THIRUVANANTHAPURAM	Athiyanloor BP
54	Athiyanloor GP	86	14	72	0	86	86	₹236.80	86	86	86	₹236.80	100.00%	100.00%	0	0	0	0	52	72.22%	52	72.22%	30	34.88%	15	17.44%		THIRUVANANTHAPURAM	Athiyanloor BP
55	Venganoor GP	62	0	62	0	62	62	₹231.32	62	62	62	₹231.32	100.00%	100.00%	0	0	0	0	51	82.26%	50	80.65%	20	32.26%	10	16.13%		THIRUVANANTHAPURAM	Athiyanloor BP
56	Oachira GP	46	0	46	0	46	46	₹189.09	46	46	46	₹189.09	100.00%	100.00%	0	0	0	0	46	100.00%	38	82.61%	25	54.35%	15	32.61%		KOLLAM	Oachira BP
57	Kulasekharapuram GP	56	3	53	0	56	55	₹275.14	55	55	55	₹275.14	100.00%	100.00%	0	0	0	0	53	100.00%	37	69.81%	15	26.79%	7	12.50%	3 Projects are beneficiary works	KOLLAM	Oachira BP
58	Alappad GP	30	0	30	0	30	30	₹162.95	30	30	30	₹162.95	100.00%	100.00%	0	0	0	0	28	93.33%	27	90.00%	4	13.33%	3	10.00%	2 Projects need revision & Nos quotation under processing	KOLLAM	Oachira BP
59	Klappana GP	30	1	29	0	30	30	₹174.45	30	30	30	₹174.45	100.00%	100.00%	0	0	0	0	28	96.55%	21	72.41%	4	13.33%	3	10.00%	agreement done-11nos, agreement not done-4 , re e tender&Etender (under process)-10nos, 4nos tender opened today & 1 Beneficiary work going on..... 8 out of 11 agreement done projects need revision (asper tender savings)	KOLLAM	Oachira BP
60	Thodiyoor GP	73	0	73	0	73	73	₹378.61	73	73	73	₹378.61	100.00%	100.00%	0	0	0	0	72	98.63%	52	71.23%	24	32.88%	15	20.55%	11 works for Quotation 3 works tendered 7 works selection notice issued	KOLLAM	Oachira BP
61	Thekkumbhagom GP	44	0	42	2	44	42	₹111.45	42	42	42	₹111.45	100.00%	100.00%	0	0	0	0	41	97.62%	29	69.05%	18	40.91%	8	18.18%	1work implemented by accredited agency 12 works retendered	KOLLAM	Chavara BP
62	Neendakara GP	54	0	53	0	53	53	₹153.98	53	53	53	₹153.98	100.00%	100.00%	0	0	0	0	42	79.25%	42	79.25%	20	37.04%	14	25.93%	1works Tender notice invited tender,1project GST	KOLLAM	Chavara BP
63	Sasthamkotta GP	91	4	87	0	91	91	₹287.64	91	91	91	₹287.64	100.00%	100.00%	0	0	0	0	87	100.00%	60	68.97%	12	13.19%	7	7.69%		KOLLAM	Sasthamkotta BP
64	Sooranad North GP	69	0	68	0	68	68	₹492.90	68	68	68	₹492.90	100.00%	100.00%	1	0	0	0	68	100.00%	63	92.65%	30	43.48%	15	21.74%	1 work pending due to non availability of land	KOLLAM	Sasthamkotta BP
65	Sooranad South GP	35	0	35	0	35	35	₹154.88	35	35	35	₹154.88	100.00%	100.00%	0	0	0	0	35	100.00%	30	85.71%	20	57.14%	10	28.57%	1	KOLLAM	Sasthamkotta BP
66	Poruvazhy GP	50	0	50	0	50	50	₹241.24	50	50	50	₹241.24	100.00%	100.00%	0	0	0	0	49	98.00%	41	82.00%	10	20.00%	3	6.00%		KOLLAM	Sasthamkotta BP
67	Kunnathoor GP	59	0	59	0	59	59	₹161.90	59	59	59	₹161.90	100.00%	100.00%	0	0	0	0	59	100.00%	53	89.83%	15	25.42%	10	16.95%		KOLLAM	Sasthamkotta BP
68	West Kallada GP	42	0	42	0	42	42	₹161.55	42	42	42	₹161.55	100.00%	100.00%	0	0	0	0	42	100.00%	29	69.05%	10	23.81%	4	9.52%		KOLLAM	Sasthamkotta BP
69	Mynagappally GP	113	0	113	0	113	112	₹444.09	112	112	112	₹444.09	100.00%	100.00%	0	0	0	0	112	99.12%	109	96.46%	55	48.67%	25	22.12%	88project awarded&24 tender submit to committee decision	KOLLAM	Sasthamkotta BP
70	Ezhukone GP	73	0	72	1	73	73	₹163.18	73	73	73	₹163.18	100.00%	100.00%	0	0	0	0	63	87.50%	63	87.50%	36	49.32%	33	45.21%		KOLLAM	Kottarakkara BP
71	Kalluvathukkal GP	123	0	123	0	123	123	₹412.03	118	118	123	₹412.03	100.00%	100.00%					116	94.31%	115	93.50%	65	52.85%	55	44.72%		KOLLAM	Ithikkara BP
72	Poothakkulam GP	45	0	43	0	43	43	₹217.71	43	43	43	₹217.71	100.00%	100.00%	0	0	0	0	43	100.00%	43	100.00%	34	75.56%	15	33.33%		KOLLAM	Ithikkara BP
73	Chirakkara GP	47	0	47	0	47	47	₹157.75	47	47	47	₹157.75	100.00%	100.00%	0	0	0	0	45	95.74%	45	95.74%	30	63.83%	15	31.91%	toilet ന്റെ അടിമതിലുള്ള നശം ചെയ്യുന്നതിനുള്ള (46 NEW PROJECTS + 1 SPILL OVER PROJECT)	KOLLAM	Ithikkara BP
74	Thrikkovilvattam GP	119	0	119	0	119	119	₹396.37	119	119	119	₹396.37	100.00%	100.00%	0	0	0	0	119	100.00%	119	100.00%	56	47.06%	20	16.81%		KOLLAM	Mukhathala BP
75	Kottamkara GP	83	0	83	0	83	83	₹190.41	83	83	83	₹190.41	100.00%	100.00%	0	0	0	0	83	100.00%	77	92.77%	36	43.37%	26	31.33%		KOLLAM	Mukhathala BP
76	Elampalloor GP	71	0	71	0	71	71	₹469.97	71	71	71	₹469.97	100.00%	100.00%	0	0	0	0	71	100.00%	71	100.00%	32	45.07%	20	28.17%		KOLLAM	Mukhathala BP
77	Mayyanad GP	81	0	81	0	81	81	₹419.81	81	81	81	₹419.81	100.00%	100.00%	0	0	0	0	81	100.00%	81	100.00%	32	39.51%	23	28.40%		KOLLAM	Mukhathala BP
78	Nedumpana GP	54	0	54	0	54	54	₹403.39	54	54	54	₹403.39	100.00%	100.00%	0	0	0	0	54	100.00%	54	100.00%	20	37.04%	7	12.96%	6 works revision projects approved on 16/10/2018 in DPC Kollam	KOLLAM	Mukhathala BP
79	Kundara GP	53	0	53	0	53	53	₹187.68	53	53	53	₹187.68	100.00%	100.00%	0	0	0	0	53	100.00%	43	81.13%	24	45.28%	16	30.19%	10 nos waiting for committee resolution	KOLLAM	Chittumala BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
80	Perayam GP	48	0	48	0	48	48	₹260.62	48	48	48	₹260.62	100.00%	100.00%	0	0	0	0	47	97.92%	43	89.58%	20	41.67%	11	22.92%	1 project waiting for NOC from other dept. tender notification published for 4 works.	KOLLAM	Chittumala BP
81	East Kallada GP	52	0	52	0	52	52	₹191.48	52	52	52	₹191.48	100.00%	100.00%	0	0	0	0	52	100.00%	37	71.15%	16	30.77%	10	19.23%	1st tender(25/05/2018) rejected by the committee except 4 projects..retender plotted on 16/07/2018 for 47 works. Bids received for 25. Retender opening on 26/10/2018 for 19 works, only 5 projects got bids. No bids received for Tar works	KOLLAM	Chittumala BP
82	Mandrothuruthu GP	35	0	35	0	35	35	₹77.52	35	35	35	₹77.52	100.00%	100.00%	0	0	0	0	34	97.14%	16	45.71%	2	5.71%	0	0.00%	ReTender published. Opening on 27/10/2018. stay order for 6 projects received on 27/10/2018. No bids received for Tar works	KOLLAM	Chittumala BP
83	Pathanapuram GP	80	2	79	0	81	80	₹390.92	80	80	80	₹390.92	100.00%	100.00%	1	1	0	0	78	98.73%	46	58.23%	13	16.25%	7	8.75%	1 project need revision	KOLLAM	Pathanapuram BP
84	Vilakkudy GP	130	38	92	0	130	127	₹255.51	127	127	127	₹255.51	100.00%	100.00%	0	0	0	3	67	72.83%	57	61.96%	1	0.77%	1	0.77%	Electrical Projects -3, electrical estimates requested.	KOLLAM	Pathanapuram BP
85	Pattazhi GP	70	0	69	0	69	64	₹181.02	64	64	64	₹181.02	100.00%	100.00%	0	0	0	0	66	95.65%	63	91.30%	9	12.86%	5	7.14%	One work not required TS. The work completed in 2016-17 and project is to pay balance amount. first tender cancelled by committee, electrical-4, purchase 1, retendered - 27 . need revision 1	KOLLAM	Pathanapuram BP
86	Vadakkekkara GP	56	0	56	0	56	56	₹163.37	56	56	56	₹163.37	100.00%	100.00%	0	0	0	0	56	100.00%	40	71.43%	16	28.57%	2	3.57%		KOLLAM	Pathanapuram BP
87	Vettikkavala GP	118	3	115	0	118	117	₹306.35	117	117	117	₹306.35	100.00%	100.00%	0	0	0	0	111	96.52%	48	41.74%	6	5.08%	3	2.54%		KOLLAM	Vettikkavala BP
88	Ummannoor GP	83	1	82	0	83	83	₹270.64	83	83	83	₹270.64	100.00%	100.00%	0	0	0	0	82	100.00%	73	89.02%	45	54.22%	28	33.73%		KOLLAM	Vettikkavala BP
89	Mylam GP	99	1	98	0	99	99	₹251.58	99	99	99	₹251.58	100.00%	100.00%	0	0	0	0	97	98.98%	83	84.69%	12	12.12%	4	4.04%		KOLLAM	Vettikkavala BP
90	Mellia GP	70	0	70	0	70	70	₹218.55	70	70	70	₹218.55	100.00%	100.00%	0	0	0	0	70	100.00%	66	94.29%	25	35.71%	17	24.29%		KOLLAM	Vettikkavala BP
91	Kulakkada GP	81	0	80	0	80	81	₹312.60	81	81	81	₹312.60	100.00%	100.00%	0	0	0	0	80	100.00%	79	98.75%	27	33.33%	23	28.40%		KOLLAM	Vettikkavala BP
92	Pavithreswaram GP	84	0	84	0	84	84	₹203.76	84	84	84	₹203.76	100.00%	100.00%	0	0	0	0	79	94.05%	72	85.71%	32	38.10%	18	21.43%		KOLLAM	Vettikkavala BP
93	Iltiva GP	103	0	103	0	103	103	₹298.74	103	103	103	₹298.74	100.00%	100.00%	0	0	0	0	99	96.12%	98	95.15%	45	43.69%	32	31.07%		KOLLAM	Chadayamangalam BP
94	Nilamel GP	57	0	56	1	57	56	₹209.24	56	56	56	₹209.24	100.00%	100.00%	0	0	0	0	56	100.00%	53	94.64%	16	28.07%	11	19.30%	Out of 54, 40 works manual tendered and 14 works etendered.4 works completed	KOLLAM	Chadayamangalam BP
95	Velinalloor GP	38	0	37	1	38	37	₹330.88	37	37	37	₹330.88	100.00%	100.00%	0	0	0	0	35	94.59%	26	70.27%	18	47.37%	6	15.79%		KOLLAM	Chadayamangalam BP
96	Thenmala GP	83	0	81	0	81	81	₹311.04	81	81	81	₹311.04	100.00%	100.00%	0	0	0	0	71	87.65%	50	61.73%	28	33.73%	10	12.05%	Revision projects are pending for tender	KOLLAM	Anchal BP
97	Aryankavu GP	63	0	63	0	63	63	₹391.46	63	63	63	₹391.46	100.00%	100.00%	0	0	0	0	48	76.19%	36	57.14%	24	38.10%	7	11.11%	Agreement in progress	KOLLAM	Anchal BP
98	Karavalloor GP	101	0	101	0	101	95	₹341.16	95	95	95	₹341.16	100.00%	100.00%	0	0	0	0	100	99.01%	81	80.20%	50	49.50%	15	14.85%	tender-18 on 5/11/2018,2-revision,1-re-e-tender,1-vehicle hire	KOLLAM	Anchal BP
99	Yeroor GP	105	9	96	0	105	105	₹295.00	105	105	105	₹295.00	100.00%	100.00%	0	0	0	0	96	100.00%	46	47.92%	35	33.33%	25	23.81%		KOLLAM	Anchal BP
100	Alayamon GP	82	0	82	0	82	82	₹195.52	82	82	82	₹195.52	100.00%	100.00%	0	0	0	0	82	100.00%	39	47.56%	15	18.29%	9	10.98%		KOLLAM	Anchal BP
101	Anicadu GP	96	2	93	1	96	95	₹218.47	95	95	95	₹218.47	100.00%	100.00%	0	0	0	0	75	80.65%	75	80.65%		0.00%	15	15.63%	nNew 16 project need tender	PATHANAMTHITTA	Mallappally BP
102	Kuttoor GP	45	3	42	0	45	45	₹142.08	45	45	45	₹142.08	100.00%	100.00%	0	0	0	0	15	35.71%	6	14.29%	4	8.89%	0	0.00%		PATHANAMTHITTA	Pulikeezhu BP
103	Mallappuzhassery GP	36	1	35	0	36	36	₹67.42	36	36	36	₹67.42	100.00%	100.00%	0	0	0	0	35	100.00%	30	85.71%	8	22.22%	8	22.22%	1 project under bill preparation	PATHANAMTHITTA	Elanthoor BP
104	Koippuram GP	92	11	81	0	92	92	₹209.70	92	92	92	₹209.70	100.00%	100.00%	0	0	0	0	80	98.77%	59	72.84%	10	10.87%	5	5.43%		PATHANAMTHITTA	Koippuram BP
105	Enadimangalam GP	104	0	102	0	102	102	₹327.60	102	102	102	₹327.60	100.00%	100.00%	0	0	0	0	102	100.00%	67	65.69%	6	5.77%	1	0.96%	102 projects tendered (12nos need to be re-tendered) one project dropped. Agreement executed for 67 projects.	PATHANAMTHITTA	Parakkod BP
106	Kulanada GP	122	0	122	0	122	122	₹285.56	122	122	122	₹285.56	100.00%	100.00%					122	100.00%	112	91.80%	60	49.18%	28	22.95%	7nos multi year projects	PATHANAMTHITTA	Pandalam BP
107	Pattanakkad GP	31	0	31	0	31	31	₹124.52	31	31	31	₹124.52	100.00%	100.00%	0	0	0	0	26	83.87%	1	3.23%	2	6.45%	0	0.00%		ALAPPUZHA	Pattanakkad BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+ Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
108	Aroor GP	157	5	87	4	96	153	₹590.28	153	153	153	₹590.28	100.00%	100.00%	0	1	0	1	89	102.30%	31	35.63%	31	19.75%	0	0.00%		ALAPPUZHA	Pattanakkad BP
109	Ezhupunna GP	41	0	41	0	41	41	₹242.81	41	41	41	₹242.81	100.00%	100.00%	0	0	0	0	41	100.00%	38	92.68%	38	92.68%	1	2.44%		ALAPPUZHA	Pattanakkad BP
110	Kodamthuruthu GP	42	0	42	0	42	42	₹201.18	42	42	42	₹201.18	100.00%	100.00%	0	0	0	0	42	100.00%	2	4.76%	0	0.00%	0	0.00%	5 works selection notice issued,35 works quotation notice issued since no bid was recieved for tender and retender.	ALAPPUZHA	Pattanakkad BP
111	Kuthiyathodu GP	38	0	38	0	38	38	₹238.19	38	38	38	₹238.19	100.00%	100.00%	0	0	0	0	38	100.00%	3	7.89%	1	2.63%	0	0.00%	4 works selection notice issued, 4 works waiting committee resolution quotation approval.27 works negotiation notice issued since no bid was recieved during tender, retender and quotation.	ALAPPUZHA	Pattanakkad BP
112	Thuravoor GP	48	0	48	0	48	48	₹175.12	48	48	48	₹175.12	100.00%	100.00%	0	0	0	0	24	50.00%	5	10.42%	0	0.00%	0	0.00%	12nos need sanction from LMC	ALAPPUZHA	Pattanakkad BP
113	Vayalar GP	25	0	25	0	25	25	₹81.62	25	25	25	₹81.62	100.00%	100.00%	0	0	0	0	19	76.00%	7	28.00%	0	0.00%	0	0.00%	3nos need sanction from LMC	ALAPPUZHA	Pattanakkad BP
114	Perumbalam GP	20	0	20	0	20	20	₹79.53	20	20	20	₹79.53	100.00%	100.00%					18	90.00%	13	65.00%	4	20.00%		0.00%		ALAPPUZHA	Thikkattusseri BP
115	Chennam Pallippuram GP	39	0	38	1	39	38	₹109.50	38	38	38	₹109.50	100.00%	100.00%					37	97.37%	27	71.05%	8	20.51%		0.00%		ALAPPUZHA	Thikkattusseri BP
116	Thannermukkom GP	63	0	63	0	63	61	₹248.61	61	61	61	₹248.61	100.00%	100.00%	0	0	0		61	96.83%	42	66.67%	18	28.57%	0	0.00%	42 works agreement executed. Selection notice issued for 7 works. 5 works under tender process. and Quotation invited for 8 works	ALAPPUZHA	Kanjikkuzhy BP
117	Kadakarapally GP	29	0	29	0	29	29	₹97.04	29	29	29	₹97.04	100.00%	100.00%					27	93.10%	17	58.62%	5	17.24%		0.00%		ALAPPUZHA	Kanjikkuzhy BP
118	Mulakkuzha GP	62	0	60	0	60	60	₹348.00	60	60	60	₹348.00	100.00%	100.00%	1	2	1	1	53	88.33%	31	51.67%	4	6.45%	1	1.61%	Estimate prepared for new revised projects. Resolution pending for 11 tendered projects	ALAPPUZHA	Chengannur BP
119	Ala GP	39	0	39	0	39	36	₹136.75	36	36	36	₹136.75	100.00%	100.00%	0	0	2	1	25	64.10%	22	56.41%	0	0.00%	0	0.00%	1-electrification work -ts from PWD. 2-SCP not feasible	ALAPPUZHA	Chengannur BP
120	Thiruvandoor GP	34	1	33	0	34	38	₹95.40	38	38	38	₹95.40	100.00%	100.00%	0	3	0	1	33	100.00%	16	48.48%	0	0.00%	0	0.00%	3- project to be revised, 18 nos.-tender invited	ALAPPUZHA	Chengannur BP
121	Budhanoor GP	26	0	26	0	26	26	₹127.17	26	26	26	₹127.17	100.00%	100.00%	0	0	0	0	26	100.00%	0	0.00%	0	0.00%	0	0.00%	Tenders submitted to panchayath for approval	ALAPPUZHA	Chengannur BP
122	Puliyoor GP	42	0	42	0	42	42	₹125.81	42	42	42	₹125.81	100.00%	100.00%	0	0	0	0	42	100.00%	40	95.24%	3	7.14%	0	0.00%		ALAPPUZHA	Chengannur BP
123	Cheruthana GP	35	0	34	0	34	33	₹73.47	33	33	33	₹73.47	100.00%	100.00%					32	94.12%		0.00%		0.00%		0.00%	5 numbers of revision projects out of total 34 are pending for want of DPC approval	ALAPPUZHA	Harippad BP
124	Veeyapuram GP	34	0	34	0	34	34	₹91.56	34	34	34	₹91.56	100.00%	100.00%					34	100.00%	10	29.41%	3	8.82%	1	2.94%	Quotation invited for 17 works and re tender for 7 works.	ALAPPUZHA	Harippad BP
125	Pallippad GP	32	1	32	0	33	32	₹146.85	32	32	32	₹146.85	100.00%	100.00%					31	96.88%	12	37.50%	3	9.38%		0.00%	No plan fund project cfc grant shown in plan fund details.	ALAPPUZHA	Harippad BP
126	Kumarapuram GP	31	0	31	0	31	31	₹110.61	31	31	31	₹110.61	100.00%	100.00%					31	100.00%	27	87.10%		0.00%		0.00%	10 works under 13th FC (44.19)	ALAPPUZHA	Harippad BP
127	Karuvatta GP	35	0	34	1	35	34	₹162.96	34	34	34	₹162.96	100.00%	100.00%					32	94.12%	24	70.59%	12	34.29%	4	11.43%		ALAPPUZHA	Harippad BP
128	Thrikkunnappuzha GP	32	0	32	0	32	32	₹122.61	32	32	32	₹122.61	100.00%	100.00%					32	100.00%	29	90.63%	9	28.13%	4	12.50%		ALAPPUZHA	Harippad BP
129	Karthikappally GP	31	2	31	0	33	31	₹126.49	31	31	31	₹126.49	100.00%	100.00%					29	93.55%	29	93.55%	4	12.90%	2	6.45%		ALAPPUZHA	Harippad BP
130	Muthukulam GP	30	0	29	1	30	29	₹158.39	29	29	29	₹158.39	100.00%	100.00%	0	0	0	0	29	100.00%	5	17.24%	1	3.33%		0.00%		ALAPPUZHA	Muthukulam BP
131	Cheppad GP	48	0	48	0	48	47	₹176.80	47	47	47	₹176.80	100.00%	100.00%	0	0	0	0	35	72.92%	23	47.92%	4	8.33%	0	0.00%	One project for instrument purchasing. One project to be revised.	ALAPPUZHA	Muthukulam BP
132	Palamel GP	46	0	46	0	46	46	₹152.75	46	46	46	₹152.75	100.00%	100.00%	0		0	0	46	100.00%	28	60.87%	1	2.17%	0	0.00%		ALAPPUZHA	Bharanikkavu BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
133	Bharanikkavu GP	39	0	37	1	38	38	₹235.98	35	35	38	₹235.98	100.00%	100.00%	0	0	0	0	37	100.00%	15	40.54%	3	7.69%	0	0.00%	1 work- Hiring of vehicles doesn't requires TS, Solar Panel installation is the deposit work(TS & wetting completed by DLTC). Two electrical works (TS & wetting completed by DLTC)	ALAPPUZHA	Bharanikkavu BP
134	Chunakkara GP	56	0	53	3	56	45	₹158.72	45	45	45	₹158.72	100.00%	100.00%	0	0	0	0	43	81.13%	0	0.00%	0	0.00%	0	0.00%	Bids are recieved only for 7 no of works, Tarring works are not taken up by bidders. Committee resolution awaited for approval of tenders.	ALAPPUZHA	Bharanikkavu BP
135	Mavelikkara Thamarakulam GP	68	0	68	0	68	68	₹280.27	68	68	68	₹280.27	100.00%	100.00%	0	0	0	0	62	91.18%	27	39.71%	4	5.88%	0	0.00%	Quotation invited for 18 works& tender invited for 16 works.no bids recieved.waiting for panchayath resolution for retendering/requotation.	ALAPPUZHA	Bharanikkavu BP
136	Thazhakkara GP	51	0	51	0	51	45	₹183.51	45	45	45	₹183.51	100.00%	100.00%	0	0	0	0	40	78.43%		0.00%		0.00%		0.00%	6nos multi year project	ALAPPUZHA	Mavelikkara BP
137	Chettikulangara GP	55	0	55	0	55	55	₹298.14	55	55	55	₹298.14	100.00%	100.00%	0	0	0	0	55	100.00%		0.00%		0.00%		0.00%		ALAPPUZHA	Mavelikkara BP
138	Nedumudi GP	64	16	48	0	64	64	₹157.11	64	64	64	₹157.11	100.00%	100.00%	0	0	0	0	42	87.50%	12	25.00%	12	18.75%	0	0.00%	retender published on 3/08/2018	ALAPPUZHA	Champakulam BP
139	Puthuppally GP	87	0	87	0	87	87	₹257.50	87	87	87	₹257.50	100.00%	100.00%					85	97.70%	71	81.61%	14	16.09%	13	14.94%	71 works awarded. Balance 14 works called for Quotation.E tender for 2 works in progress	KOTTAYAM	Pallom BP
140	Vazhanappally GP	83	0	83	0	83	83	₹197.16	83	83	83	₹197.16	100.00%	100.00%	0	0	0	0	83	100.00%	48	57.83%		0.00%		0.00%		KOTTAYAM	Madappally BP
141	Thrikkodithanam GP	131	8	121	0	129	129	₹532.76	129	129	129	₹532.76	100.00%	100.00%	0	0	0	0	121	100.00%	64	52.89%	5	3.82%		0.00%		KOTTAYAM	Madappally BP
142	Kooroppada GP	100	4	96	0	100	100	₹259.33	100	100	100	₹259.33	100.00%	100.00%	0	0	0	0	65	67.71%	41	42.71%	8	8.00%	6	6.00%		KOTTAYAM	Pampady BP
143	Akalakkunnam GP	64	5	59	0	64	64	₹143.70	64	64	64	₹143.70	100.00%	100.00%	0	0	0	0	62	105.08%	43	72.88%	2	3.13%	0	0.00%		KOTTAYAM	Pampady BP
144	Pallikkathode GP	79	0	79	0	79	72	₹146.55	72	72	72	₹146.55	100.00%	100.00%	0	7	0	0	32	40.51%		0.00%		0.00%		0.00%	7 project required revision and vetting of TS obtained projects under process in sulekha.	KOTTAYAM	Pampady BP
145	Karukachal GP	97	0	97	0	97	97	₹225.40	97	97	97	₹225.40	100.00%	100.00%	0	0	0	0	97	100.00%	80	82.47%	21	21.65%	15	15.46%		KOTTAYAM	Vazhoor BP
146	Nedumkunnam GP	59	0	59	0	59	59	₹170.10	59	59	59	₹170.10	100.00%	100.00%					58	98.31%	46	77.97%	5	8.47%	0	0.00%		KOTTAYAM	Vazhoor BP
147	Vellavoore GP	58	0	58	0	58	58	₹205.80	58	58	58	₹205.80	100.00%	100.00%	0	0	0	0	56	96.55%	42	72.41%	15	25.86%	11	18.97%	44 works agreement executed.,one project to be revisioned , one project-panchayat office building	KOTTAYAM	Vazhoor BP
148	Kangazha GP	44	0	44	0	44	44	₹354.57	44	44	44	₹354.57	100.00%	100.00%	0	0	0	0	44	100.00%	37	84.09%	7	15.91%	4	9.09%	All works tendered and selection notice issued. 41 works agreement executed.	KOTTAYAM	Vazhoor BP
149	Koruthode GP	63	5	57	1	63	40	₹115.82	40	40	40	₹115.82	100.00%	100.00%		22			34	59.65%	19	33.33%	2	3.17%		0.00%		KOTTAYAM	Kanjirappally BP
150	Moonnilavu GP	68	5	63	0	68	59	₹141.00	59	59	59	₹141.00	100.00%	100.00%	2	4	2	0	39	61.90%	20	31.75%	10	14.71%	4	5.88%		KOTTAYAM	Erattupetta BP
151	Thalanad GP	43	1	42	0	43	43	₹76.83	43	43	43	₹76.83	100.00%	100.00%	0	0	0	0	37	88.10%		0.00%		0.00%		0.00%	14Nos drpped,7nosnew project	KOTTAYAM	Erattupetta BP
152	Thidanad GP	57	1	56	0	57	57	₹166.34	57	57	57	₹166.34	100.00%	100.00%	0	0	0	0	50	89.29%	26	46.43%	3	5.26%		0.00%		KOTTAYAM	Erattupetta BP
153	Mutholy GP	100	10	90	0	100	100	₹247.30	100	100	100	₹247.30	100.00%	100.00%	0	0	0	0	87	96.67%	74	82.22%	25	25.00%	11	11.00%		KOTTAYAM	Lalam BP
154	Kozhuvanal GP	78	0	78	0	78	78	₹231.90	78	78	78	₹231.90	100.00%	100.00%	1	0	0	0	70	89.74%	50	64.10%	20	25.64%	6	7.69%		KOTTAYAM	Lalam BP
155	Uzhavoor GP	71	0	71	0	71	71	₹194.34	71	71	71	₹194.34	100.00%	100.00%					35	49.30%	35	49.30%	2	2.82%		0.00%		KOTTAYAM	Lalam BP
156	Marangattupally GP	52	0	52	0	52	52	₹103.88	52	52	52	₹103.88	100.00%	100.00%					52	100.00%	30	57.69%	1	1.92%		0.00%		KOTTAYAM	Lalam BP
157	Ramapuram GP	82	2	80	0	82	82	₹225.84	82	82	82	₹225.84	100.00%	100.00%	0	0	0	0	63	78.75%	50	62.50%	15	18.29%	0	0.00%		KOTTAYAM	Lalam BP
158	Veliyannur GP	44	0	44	0	44	44	₹110.87	44	44	44	₹110.87	100.00%	100.00%					44	100.00%	44	100.00%	4	9.09%	8	18.18%		KOTTAYAM	Uzhavoor BP
159	Manjoor GP	141	14	126	1	141	141	₹368.03	141	141	141	₹368.03	100.00%	100.00%					112	88.89%	112	88.89%	5	3.55%	0	0.00%	12 BC works+1 deposite work	KOTTAYAM	Uzhavoor BP
160	Kanakkari GP	65	1	64	0	65	65	₹201.99	65	65	65	₹201.99	100.00%	100.00%					64	100.00%	58	90.63%	2	3.08%	0	0.00%	6Nos-Retender	KOTTAYAM	Uzhavoor BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
161	Thiruvappu GP	52	5	47	0	52	46	₹120.18	46	46	46	₹120.18	100.00%	100.00%	2	3			41	87.23%	16	34.04%	0	0.00%	0	0.00%	3No Projects requires Revision. . TS of 2NO projects are pending due to non availability of land, one project does not require TS.	KOTTAYAM	Ettumanoor BP
162	Kumarakam GP	59	19	40	0	59	52	₹145.16	52	52	52	₹145.16	100.00%	100.00%	1	2	1	3	33	82.50%	28	70.00%	4	6.78%	0	0.00%	7 works are pending due to non availability of land , NOC , Revision and Site problem	KOTTAYAM	Ettumanoor BP
163	Aimanam GP	82	5	74	3	82	71	₹154.88	71	71	71	₹154.88	100.00%	100.00%		10	1		67	90.54%	37	50.00%	32	39.02%	0	0.00%	10 projects require project revision,1 project requires SC Feasibility certificate .	KOTTAYAM	Ettumanoor BP
164	Udayanapuram GP	39	0	39	0	39	39	₹172.67	39	39	39	₹172.67	100.00%	100.00%	0	0	0	0	39	100.00%	23	58.97%	4	10.26%	0	0.00%	Agreement of 3 nos(1-BC Work) of works are to be executed - S.N issued and 2 works to be rendered	KOTTAYAM	Vaikom BP
165	T.V. puram GP	32	1	31	0	32	32	₹115.17	32	32	32	₹115.17	100.00%	100.00%	0	0	0	0	31	100.00%	26	83.87%	4	12.50%	1	3.13%	3 works to be retendered and 13 works on retender processing	KOTTAYAM	Vaikom BP
166	Thalayazham GP	44	3	41	0	44	44	₹153.61	44	44	44	₹153.61	100.00%	100.00%	0	0	0	0	25	60.98%	24	58.54%	4	9.09%	0	0.00%	Selection notice issued	KOTTAYAM	Vaikom BP
167	Vechoor GP	51	0	51	0	51	51	₹148.80	51	51	51	₹148.80	100.00%	100.00%	0	0	0	0	27	52.94%	27	52.94%	8	15.69%	0	0.00%	7 works need revision and 2 needs noc	KOTTAYAM	Kaduthuruthy BP
168	Vellur GP	74	0	74	0	74	65	₹206.40	65	65	65	₹206.40	100.00%	100.00%	0	7	2	0	37	50.00%		0.00%		0.00%		0.00%	13 Nos bc	KOTTAYAM	Kaduthuruthy BP
169	Mulakkulam GP	70	13	57	0	70	70	₹179.29	70	70	70	₹179.29	100.00%	100.00%	0	0	0	0	51	89.47%	34	59.65%	10	14.29%		0.00%	3 works to be retendered and 13 works on retender processing	KOTTAYAM	Kaduthuruthy BP
170	Njeezhoor GP	56	0	56	0	56	56	₹239.53	56	56	56	₹239.53	100.00%	100.00%	0	0	0	0	43	76.79%	40	71.43%	1	1.79%		0.00%	1no no TS	IDUKKI	Adimaly BP
171	Bysonvalley GP	56	2	54	0	56	55	₹153.19	55	55	55	₹153.19	100.00%	100.00%	0	0	0	0	41	75.93%	41	75.93%	0	0.00%	0	0.00%	4 RETENDER	IDUKKI	Adimaly BP
172	Konnathady GP	98	22	76	0	98	98	₹212.22	94	94	98	₹212.22	100.00%	100.00%	0	0	0	0	72	94.74%	72	94.74%	36	36.73%	16	16.33%		IDUKKI	Azhutha / Peerumedu BP
173	Kokkayar GP	88	0	88	0	88	88	₹268.25	88	88	88	₹268.25	100.00%	100.00%	0	0	0	0	88	100.00%	88	100.00%	25	28.41%	17	19.32%		IDUKKI	Azhutha / Peerumedu BP
174	Peruvanthanam GP	86	5	81	0	86	86	₹285.89	86	86	86	₹285.89	100.00%	100.00%	0	0	0	0	81	100.00%	81	100.00%	42	48.84%	33	38.37%		IDUKKI	Azhutha / Peerumedu BP
175	Edamalakkudy GP	12	0	12	0	12	12	₹34.32	12	12	12	₹34.32	100.00%	100.00%					6	50.00%	0	0.00%	0	0.00%	0	0.00%	tender not taken for 4 projects,retender notice issued,8 projects required forest feasibility,request submitted	IDUKKI	Devikulam BP
176	Mankulam GP	44	3	41	0	44	44	₹159.62	44	44	44	₹159.62	100.00%	100.00%		0	0	0	36	87.80%	36	87.80%	1	2.27%		0.00%		IDUKKI	Devikulam BP
177	Santhanpara GP	91	4	87	0	91	91	₹342.02	91	91	91	₹342.02	100.00%	100.00%		0	0	0	74	85.06%		0.00%	6	6.59%	5	5.49%		IDUKKI	Devikulam BP
178	Alakkodu GP	33	0	33	0	33	33	₹54.92	33	33	33	₹54.92	100.00%	100.00%	0	0	0	0	30	90.91%	26	78.79%	26	78.79%	3	9.09%		IDUKKI	Elamdesam BP
179	Karimannoor GP	41	0	41	0	41	41	₹127.69	41	41	41	₹127.69	100.00%	100.00%	0	0	0	0	30	73.17%	29	70.73%	10	24.39%	2	4.88%		IDUKKI	Elamdesam BP
180	Kodikulam GP	36	2	34	0	36	36	₹97.93	36	36	36	₹97.93	100.00%	100.00%	0	0	0	0	30	88.24%	21	61.76%	23	63.89%	0	0.00%		IDUKKI	Elamdesam BP
181	Kudayathoor GP	38	0	38	0	38	37	₹151.47	38	37	37	₹151.47	100.00%	100.00%	0	0	0	0	33	86.84%	30	78.95%	30	78.95%	6	15.79%		IDUKKI	Elamdesam BP
182	Arakkulam GP	69	0	69	0	69	69	₹232.72	69	69	69	₹232.72	100.00%	100.00%	0	0	0	0	69	100.00%	64	92.75%	50	72.46%	9	13.04%	Three part bill submitted	IDUKKI	Idukki BP
183	Idukki - Kanjikkuzhi GP	88	0	22	0	22	84	₹246.25	84	84	84	₹246.25	100.00%	100.00%	0	0	0	0	22	100.00%	0	0.00%	0	0.00%	0	0.00%		IDUKKI	Idukki BP
184	Kamakshi GP	55	11	44	0	55	53	₹204.44	53	53	53	₹204.44	100.00%	100.00%	0	0	0	0	37	84.09%	31	70.45%	9	16.36%	0	0.00%		IDUKKI	Idukki BP
185	Mariyapuram GP	32	0	32	0	32	31	₹106.10	31	31	31	₹106.10	100.00%	100.00%	0	0	0	0	28	87.50%	18	56.25%	4	12.50%	1	3.13%		IDUKKI	Idukki BP
186	Vathikkudi GP	115	9	103	0	112	113	₹452.23	113	113	113	₹452.23	100.00%	100.00%	0	0	0	0	102	99.03%	80	77.67%	17	14.78%	6	5.22%		IDUKKI	Idukki BP
187	Vazhathoppe GP	89	12	76	1	89	88	₹335.00	88	88	88	₹335.00	100.00%	100.00%	0	0	0	0	26	34.21%	26	34.21%	3	3.37%	0	0.00%		IDUKKI	Idukki BP
188	Chakkupallam GP	95	0	95	0	95	91	₹285.58	91	91	91	₹285.58	100.00%	100.00%	0	0	0	0	84	88.42%	84	88.42%	10	10.53%	5	5.26%	3 nos wiring,	IDUKKI	Kattappana BP
189	Erattayar GP	53	4	44	0	48	48	₹185.71	48	48	48	₹185.71	100.00%	100.00%	0	0	0	0	37	84.09%	32	72.73%	5	9.43%	0	0.00%	2nos wiring ,	IDUKKI	Kattappana BP
190	Nedumkandam GP	81	0	81	0	81	81	₹426.76	81	81	81	₹426.76	100.00%	100.00%	0	0	0	0	72	88.89%	72	88.89%	20	24.69%	6	7.41%		IDUKKI	Nedumkandam BP
191	Karimkunnam GP	33	0	33	0	33	33	₹135.75	33	33	33	₹135.75	100.00%	100.00%	0	0	0	0	33	100.00%	33	100.00%	10	30.30%	3	9.09%		IDUKKI	Thodupuzha BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
192	Kumaramangalam GP	57	3	54	0	57	57	₹109.90	55	57	57	₹109.90	100.00%	100.00%	0	0	0	0	52	96.30%	50	92.59%	4	7.02%	2	3.51%	2nos electrical work under tender with electrical committee. 3nos beneficiary work committee formed and approved. 1work need fund change. 1 no work need e tender and under process.	IDUKKI	Thodupuzha BP
193	Muttom GP	41	0	41	0	41	41	₹143.55	41	41	41	₹143.55	100.00%	100.00%	0	0	0	0	36	87.80%	28	68.29%	8	19.51%	6	14.63%		IDUKKI	Thodupuzha BP
194	Purappuzha GP	36	0	36	0	36	36	₹92.84	36	36	36	₹92.84	100.00%	100.00%	0	0	0	0	36	100.00%	36	100.00%	8	22.22%	5	13.89%	1nos project submitted to revision	IDUKKI	Thodupuzha BP
195	Kanjoor GP	63	1	62	0	63	63	₹243.99	63	63	63	₹243.99	100.00%	100.00%	0	0	0	0	61	98.39%	57	91.94%	11	17.46%	5	7.94%		ERNAKULAM	Ankamali BP
196	Mulavukad GP	67	0	67	0	67	67	₹351.20	67	67	67	₹351.20	100.00%	100.00%	0	0	0	0	57	85.07%	57	85.07%	10	14.93%	1	1.49%		ERNAKULAM	Edappally BP
197	Kottopady GP	73	0	73	0	73	73	₹206.20	73	73	73	₹206.20	100.00%	100.00%	0	0	0	0	36	49.32%	30	41.10%	5	6.85%		0.00%	tenders to be opened on 31/10/18	ERNAKULAM	Kothamangalam BP
198	Pothanikkad GP	37	0	37	0	37	37	₹66.15	37	37	37	₹66.15	100.00%	100.00%	0	0	0	0	33	89.19%	15	40.54%	10	27.03%	9	24.32%		ERNAKULAM	Kothamangalam BP
199	Varappetty GP	83	3	80	0	83	83	₹220.91	83	83	83	₹220.91	100.00%	100.00%	0	0	0	0	76	95.00%	76	95.00%	19	22.89%	12	14.46%	2 work Tender to be opened on 02/11/2018& 1 work E tender to be opened on 03/11/2018	ERNAKULAM	Kothamangalam BP
200	Arakkuzha GP	41	0	41	0	41	41	₹85.25	41	41	41	₹85.25	100.00%	100.00%	0	0	0	0	40	97.56%	24	58.54%	10	24.39%	8	19.51%		ERNAKULAM	Muvattupuzha BP
201	Avoli GP	90	0	90	0	90	90	₹320.00	90	90	90	₹320.00	100.00%	100.00%	0	0	0	0	89	98.89%	85	94.44%	10	11.11%	0	0.00%	Since there is dispute in installation on Thumbboomoozhy compost unit this project is not tendered. Out of 89 projects tendered 4 works has got only single tender.	ERNAKULAM	Muvattupuzha BP
202	Kalloorkad GP	80	1	79	0	80	80	₹142.34	80	80	80	₹142.34	100.00%	100.00%	0	0	0	0	77	97.47%	38	48.10%	10	12.50%	3	3.75%	details of new works only entered.	ERNAKULAM	Muvattupuzha BP
203	Manjalloor GP	58	0	58	0	58	58	₹133.97	58	58	58	₹133.97	100.00%	100.00%	0	0	0	0	58	100.00%	58	100.00%	10	17.24%	3	5.17%	all projects tendered and awarded work. details of new works only entered.	ERNAKULAM	Muvattupuzha BP
204	Marady GP	38	0	38	0	38	36	₹111.06	36	36	36	₹111.06	100.00%	100.00%	0	0	0	0	36	94.74%	12	31.58%	6	15.79%	3	7.89%		ERNAKULAM	Muvattupuzha BP
205	Valakam GP	96	0	96	0	96	96	₹284.82	0	0	96	₹284.82	100.00%	100.00%	0	0	0	0	60	62.50%	59	61.46%	3	3.13%		0.00%	tender notice of remaining projects published	ERNAKULAM	Muvattupuzha BP
206	Udayamperoor GP	29	0	29	0	29	27	₹164.23	27	27	27	₹164.23	100.00%	100.00%	0	0	0	0	29	100.00%	28	96.55%	20	68.97%	5	17.24%		ERNAKULAM	Mulanthuruthy BP
207	Chellanam GP	63	0	63	0	63	63	₹313.78	63	63	63	₹313.78	100.00%	100.00%	0	0	0	0	56	88.89%		0.00%		0.00%		0.00%	39 works tendered manually on 17.10.18. But no one participated. Re-tender on 29.10.18. For 17 works E-tender on 2.11.18	ERNAKULAM	Palluruthy BP
208	Palakkuzha GP	67	0	67	0	67	67	₹144.02	67	67	67	₹144.02	100.00%	100.00%	0	0	0	0	66	98.51%	54	80.60%	54	80.60%	7	10.45%		ERNAKULAM	Pambakkuda BP
209	Kottuvalli GP	69	0	69	0	69	68	₹260.02	68	68	68	₹260.02	100.00%	100.00%		10	0		49	71.01%	49	71.01%	13	18.84%	6	8.70%	one project-TS not required. It is for payment of a bill.	ERNAKULAM	Paravoor BP
210	Vadakkekkara GP	65	1	64	0	65	65	₹281.08	65	65	65	₹281.08	100.00%	100.00%	0	0	0	1	61	95.31%	51	79.69%	49	75.38%	11	16.92%		ERNAKULAM	Paravoor BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
211	Kunnathnad GP	115	1	114	0	115	80	₹336.96	80	80	80	₹336.96	100.00%	100.00%	0	0	0	0	93	81.58%	91	79.82%	54	46.96%	39	33.91%	No of projects include 81 new and 34 spillover works. Hence total 115 works. 57 out of 59 tendered works got valid bids. Avg. tender savings is appx. 10%. Out of 34 nos Spillover works 30 completed, Balance 4 works ongoing. Part Bills of 6 works payment made this week. Building maintenance and interlock works completed/ ongoing. 33 tarring works not started. 22 new works under revision which got DPC approval on 15/10/2018 has been invited Tender.	ERNAKULAM	Vadavukodu BP
212	Kuzhippally GP	36	0	36	0	36	36	₹151.64	36	36	36	₹151.64	100.00%	100.00%	0	0	0	0	23	63.89%	0	0.00%		0.00%		0.00%	No response to work tendered.	ERNAKULAM	Vypin BP
213	Nayarambalam GP	56	0	56	0	56	56	₹210.62	56	56	56	₹210.62	100.00%	100.00%	0	0	0	0	51	91.07%	0	0.00%	0	0.00%		0.00%	No response for works tendered	ERNAKULAM	Vypin BP
214	Njarakkal GP	48	0	47	0	47	47	₹191.74	47	47	47	₹191.74	100.00%	100.00%	0	0	0	0	43	91.49%	0	0.00%	0	0.00%		0.00%	No response for works tendered	ERNAKULAM	Vypin BP
215	Desamangalam GP	55		55	0	55	55	₹200.79	55	55	55	₹200.79	100.00%	100.00%	0	0	0	0	51	92.73%	18	32.73%		0.00%		0.00%		THRISSUR	Wadakkanchery BP
216	Erumappetty GP	78		78	0	78	78	₹264.90	78	78	78	₹264.90	100.00%	100.00%	0	0	0	0	71	91.03%	42	53.85%	24	30.77%		0.00%		THRISSUR	Wadakkanchery BP
217	Mulloorkkara GP	77	0	77	4	81	77	₹206.77	77	77	77	₹206.77	100.00%	100.00%	0	0	0	0	73	94.81%	70	90.91%	2	2.60%		0.00%	8 projects needed revision	THRISSUR	Wadakkanchery BP
218	Thekkumkara GP	66	0	66	0	66	66	₹264.99	66	66	66	₹264.99	100.00%	100.00%		12	0	0	54	81.82%	34	51.52%	5	7.58%		0.00%	12 projects needed revision	THRISSUR	Wadakkanchery BP
219	Choondal GP	107	0	107	0	107	107	₹267.63	107	107	107	₹267.63	100.00%	100.00%	3	0	0	0	68	63.55%	38	35.51%	9	8.41%	5	4.67%	Balance works tender notice published	THRISSUR	Chowannur BP
220	Chowannur GP	39	0	35	4	39	35	₹152.83	35	35	35	₹152.83	100.00%	100.00%	0	0	0	0	35	100.00%	32	91.43%	15	38.46%	8	20.51%		THRISSUR	Chowannur BP
221	Kadangod GP	86	0	72	14	86	72	₹270.49	72	72	72	₹270.49	100.00%	100.00%	0	0	0	0	72	100.00%	68	94.44%	29	33.72%	20	23.26%		THRISSUR	Chowannur BP
222	Kandanassery GP	67	0	67	0	67	65	₹133.98	65	65	65	₹133.98	100.00%	100.00%	0	0	0	2	58	86.57%	35	52.24%	14	20.90%	11	16.42%	2 nos TS from Electrical wing. Balance works tender notice will publish next week	THRISSUR	Chowannur BP
223	Madakkathara GP	57	0	57	0	57	54	₹184.02	54	54	54	₹184.02	100.00%	100.00%	0	3	0	0	53	92.98%	10	17.54%		0.00%		0.00%	3 projects need revision	THRISSUR	Ollukkara BP
224	Nadathara GP	67	0	67	0	67	65	₹241.11	66	65	65	₹241.11	100.00%	100.00%	1	1	0	0	50	74.63%	26	38.81%	1	1.49%		0.00%	1 projects need revision	THRISSUR	Ollukkara BP
225	Adat GP	53	0	53	0	53	53	₹136.72	53	53	53	₹136.72	100.00%	100.00%	0	0	0	0	46	86.79%	42	79.25%	7	13.21%	2	3.77%	38 works tendered, 8 works tender published	THRISSUR	Puzhakkal BP
226	Avanoor GP	65	0	65	0	65	65	₹228.02	65	65	65	₹228.02	100.00%	100.00%	0	0	0	0	59	90.77%	53	81.54%	15	23.08%	2	3.08%	6 works quotation published. work in progress	THRISSUR	Puzhakkal BP
227	Kaiparambu GP	62	0	62	0	62	62	₹190.88	62	62	62	₹190.88	100.00%	100.00%	0	0	0	0	61	98.39%	61	98.39%	35	56.45%	5	8.06%	One new project added in revision tender posted. Other works in progress.	THRISSUR	Puzhakkal BP
228	Mulamkunnathukavu GP	83	0	83	0	83	83	₹194.83	83	83	83	₹194.83	100.00%	100.00%	0	1	0	0	83	100.00%	72	86.75%	72	86.75%	14	16.87%	9 new woks(using tender savings) tendered, 3 works need re-tender	THRISSUR	Puzhakkal BP
229	Tholoor GP	49	1	48	0	49	49	₹175.27	49	49	49	₹175.27	100.00%	100.00%	0	0	0	0	48	100.00%	46	95.83%	15	30.61%	3	6.12%	48 works tendered. 1 beneficiary work. Quotation for 2 works done for which no bids received.	THRISSUR	Puzhakkal BP
230	Anthikkad GP	24	2	22	0	24	24	₹123.05	24	24	24	₹123.05	100.00%	100.00%	0	0	0	0	18	81.82%	15	68.18%	2	8.33%	0	0.00%	3 works waiting for committee	THRISSUR	Anthikkad BP
231	Arimpoor GP	72	1	64	5	70	65	₹160.11	65	65	65	₹160.11	100.00%	100.00%	0	0	0	0	63	98.44%	50	78.13%	8	11.11%	2	2.78%	One Project is GST compensation	THRISSUR	Anthikkad BP
232	Chazhoor GP	49	0	48	0	48	48	₹218.62	48	48	48	₹218.62	100.00%	100.00%	0	0	0	0	48	100.00%	44	91.67%	6	12.24%	2	4.08%		THRISSUR	Anthikkad BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+ Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
233	Manalloor GP	63	9	49	5	63	58	₹209.88	58	58	58	₹209.88	100.00%	100.00%	0	0	0	0	47	95.92%	32	65.31%	18	28.57%	3	4.76%	3works completed, bill under preparation, 9nos E-Tender-opening on 27/10/2018, 6 nos- waiting for committee resolution, 2nos Rev projects tender published	THRISSUR	Anthikkad BP
234	Thanniyam GP	50	6	43	0	49	48	₹193.47	48	48	48	₹193.47	100.00%	100.00%	0	0	0	0	39	90.70%	29	67.44%	6	12.00%	5	10.00%	1 project is GST compensation.	THRISSUR	Anthikkad BP
235	Edathuruthy GP	49	3	46	0	49	49	₹240.64	49	49	49	₹240.64	100.00%	100.00%	0	0	0	0	46	100.00%	32	69.57%	4	8.16%	1	2.04%	Agreement executed for 32works , 4 Nos retendered , 1 nos completed, 3Nos beneficiary works.	THRISSUR	Mathilakam BP
236	Edavilangu GP	27	0	27	0	27	27	₹94.50	27	27	27	₹94.50	100.00%	100.00%					27	100.00%	13	48.15%	3	11.11%		0.00%		THRISSUR	Mathilakam BP
237	Eriyad GP	75	0	74	1	75	74	₹392.33	74	74	74	₹392.33	100.00%	100.00%				0	74	100.00%	14	18.92%	5	6.67%		0.00%		THRISSUR	Mathilakam BP
238	Mathilakam GP	42	0	42	0	42	41	₹162.07	41	41	41	₹162.07	100.00%	100.00%	0	0	0	0	41	97.62%	25	59.52%	5	11.90%	3	7.14%		THRISSUR	Mathilakam BP
239	Sreenarayanapuram GP	62	0	62	0	62	62	₹271.52	62	62	62	₹271.52	100.00%	100.00%	0	0	0	0	55	88.71%	54	87.10%	20	32.26%	7	11.29%	tender of 7 works on 31/10/2018	THRISSUR	Mathilakam BP
240	Kadapuram GP	58	0	58	0	58	58	₹181.47	58	58	58	₹181.47	100.00%	100.00%	0	0	0	0	58	100.00%	22	37.93%	8	13.79%	5	8.62%	12nos tender opening onn 31/10/18,13 Nos quotation opening on 29/10/18	THRISSUR	Chavakkad BP
241	Punnayoorkkulam GP	54	0	50	4	54	49	₹205.52	49	49	49	₹205.52	100.00%	100.00%	0	0	0	0	49	98.00%	48	96.00%	7	12.96%	2	3.70%	Out of 50 Tender projects, one is electrical work	THRISSUR	Chavakkad BP
242	Vadakkakkad GP	51	0	51	0	51	51	₹180.96	51	51	51	₹180.96	100.00%	100.00%	0	0	0	0	51	100.00%	40	78.43%	4	7.84%	1	1.96%	51 works tendered.out of that for 11 works quotation and for one work re tender is needed.Flood related 8 works are required committee resolution.	THRISSUR	Chavakkad BP
243	Elavally GP	66	0	66	0	66	66	₹283.47	66	66	66	₹283.47	100.00%	100.00%	0	0	0	0	66	100.00%	30	45.45%		0.00%		0.00%	Projects tender tabulation statement submitted to be board for approval	THRISSUR	Mullassery BP
244	Venkidangu GP	38	0	38	0	38	38	₹204.00	38	38	38	₹204.00	100.00%	100.00%	0	0	0	0	38	100.00%	27	71.05%	5	13.16%	2	5.26%		THRISSUR	Mullassery BP
245	Engandiyoor GP	43	0	43	0	43	43	₹123.64	43	43	43	₹123.64	100.00%	100.00%	0	0	0	0	43	100.00%	12	27.91%	4	9.30%	3	6.98%	quotation invited for 4 works,Retender published for 27 works, Agreement executed for 12 works	THRISSUR	Thalikulam BP
246	Nattika GP	41	0	41	0	41	41	₹153.34	41	41	41	₹153.34	100.00%	100.00%	0	0	0	0	41	100.00%		0.00%		0.00%		0.00%	34 works quoted. selection notice issued for 27 works.12 works agreement executed	THRISSUR	Thalikulam BP
247	Thalikkulam GP	37	1	36	0	37	37	₹160.31	37	37	37	₹160.31	100.00%	100.00%	0	0	0	0	36	100.00%		0.00%		0.00%		0.00%	selection notice issued for 25 works.retender published for 6 works . quotation for 2 works . tender for 3 works. agreement executed for 11 works.	THRISSUR	Thalikulam BP
248	Vadanappally GP	52	0	52	0	52	52	₹194.44	52	52	52	₹194.44	100.00%	100.00%	0	0	0	0	52	100.00%	20	38.46%	4	7.69%	2	3.85%	Quotation invited for 3 works,Retender published for 13 works, Agreement executed for 17 works	THRISSUR	Thalikulam BP
249	Avinissery GP	60	0	60	0	60	59	₹115.96	59	59	59	₹115.96	100.00%	100.00%	0	0	0	0	59	98.33%	48	80.00%	10	16.67%	2	3.33%	One project of amount 2.75 lakhs to be cancelled.Out of 59, agreement executed for 48 works. No bids received for 11 works. Quotation date 30.10.2018	THRISSUR	Cherppu BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
250	Cherpu GP	58	0	58	0	58	58	₹265.25	58	58	58	₹265.25	100.00%	100.00%	0	0	0	0	57	98.28%	37	63.79%	6	10.34%	6	10.34%	57 works tendered. 37 works Agreement executed. 20 works tendered and opening date 03/11/2018	THRISSUR	Cherpu BP
251	Paralam GP	37	1	36	0	37	37	₹113.45	37	37	37	₹113.45	100.00%	100.00%			0		35	97.22%	27	75.00%		0.00%	1	2.70%	27 works Agreement executed. After revision Two works to be tendered, Two work under re quotation.	THRISSUR	Cherpu BP
252	Vallachira GP	43	0	43	0	43	43	₹136.86	43	1	43	₹136.86	100.00%	100.00%	0	0	0	0	33	76.74%		0.00%		0.00%		0.00%	28 work tendered, 6 works dropped, 23 works agreement executed, 12 New Revision projects	THRISSUR	Cherpu BP
253	Puthukkad GP	64	0	64	0	64	64	₹213.92	64	64	64	₹213.92	100.00%	100.00%	0	0	0	0	39	60.94%	39	60.94%	10	15.63%	5	7.81%	Remaining projects tendering in progress - 31/10	THRISSUR	Kodakara BP
254	Thrikkur GP	69	0	65	0	65	65	₹222.62	65	65	65	₹222.62	100.00%	100.00%	0	0	0	0	59	90.77%	52	80.00%	7	10.14%	5	7.25%	1 project purchase. Two projects given to Accredited Agency. Open Tender called for 6 Projects.	THRISSUR	Kodakara BP
255	Karalam GP	46	0	46	0	46	46	₹191.92	46	46	46	₹191.92	100.00%	100.00%	0	0	0	0	46	100.00%	38	82.61%	10	21.74%		0.00%	work is in progress, for road work bitumen purchased but due to bad weather work not started, 8 new works tender published.	THRISSUR	Irinjalakkuda BP
256	Kattoor GP	31	1	29	1	31	30	₹77.35	30	30	30	₹77.35	100.00%	100.00%	0	0	0	0	28	96.55%	11	37.93%	6	19.35%	1	3.23%	6 works agreement executed, 11 works awarded, balance road work re tendered and invite quotation - no response, 1 work-through costford, one work publish for E. tender	THRISSUR	Irinjalakkuda BP
257	Muriyad GP	69	0	69	0	69	69	₹198.15	69	69	69	₹198.15	100.00%	100.00%	0	0	0	0	68	98.55%	67	97.10%	4	5.80%	3	4.35%		THRISSUR	Irinjalakkuda BP
258	Poomangalam GP	37	0	37	0	37	37	₹118.93	37	37	37	₹118.93	100.00%	100.00%	0	0	0	0	37	100.00%	26	70.27%	7	18.92%	6	16.22%	11 work not taken by contractors even though tendered 3 times and all are retarring works	THRISSUR	Vellangallur BP
259	Annamanada GP	73	0	73	0	73	73	₹185.97	73	73	73	₹185.97	100.00%	100.00%		0			72	98.63%	65	89.04%	65	89.04%	7	9.59%		THRISSUR	Maia BP
260	Pariyaram GP	56	0	56	0	56	56	₹263.50	56	56	56	₹263.50	100.00%	100.00%	0	0	0	0	35	62.50%	0	0.00%		0.00%		0.00%		THRISSUR	Chalakkudy BP
261	Alathoor GP	76	0	75	0	75	75	₹252.78	75	75	75	₹252.78	100.00%	100.00%	0	0	0	0	75	100.00%	75	100.00%	30	39.47%	21	27.63%	1 project is for GST compensation and hence TS not required for this project. Bills are under preparation and in various stages.	PALAKKAD	Alathoor BP
262	Kannambra GP	66	0	66	0	66	66	₹237.17	66	66	66	₹237.17	100.00%	100.00%	0	0	0	0	33	50.00%	33	50.00%	15	22.73%	6	9.09%	Manual tender for 33 projects done. Balance 33 projects tender process in progress	PALAKKAD	Alathoor BP
263	Kavassery GP	84	0	83	0	83	83	₹237.65	83	83	83	₹237.65	100.00%	100.00%	0	0	0	0	83	100.00%	83	100.00%	17	20.24%	7	8.33%	One project is for GST compensation 17-18.	PALAKKAD	Alathoor BP
264	Kizhakkanchery GP	137	0	136	0	136	136	₹550.48	136	136	136	₹550.48	100.00%	100.00%			0	0	136	100.00%	110	80.88%	51	37.23%	38	27.74%	1 project GST compensation need not T.S. 26 Projects tendered in 26/10/2018	PALAKKAD	Alathoor BP
265	Melarkode GP	108	0	101	0	101	108	₹254.86	108	108	108	₹254.86	100.00%	100.00%	0	0	0	0	101	100.00%	101	100.00%	22	20.37%	16	14.81%	101 work tendered dt 08/08/2018, 10/08/2018	PALAKKAD	Nenmara BP
266	Pallassana GP	62	0	62	0	62	62	₹210.85	62	62	62	₹210.85	100.00%	100.00%	0	0	0	0	62	100.00%	61	98.39%	15	24.19%	1	1.61%	one work is tendered	PALAKKAD	Nenmara BP
267	Vandazhi GP	92	0	92	0	92	92	₹298.52	92	92	92	₹298.52	100.00%	100.00%	0	0	0	0	73	79.35%	73	79.35%	13	14.13%	6	6.52%	7 WORK TO BE E TENDERED, 12 WORKS TENDER NOTICE GIVEN	PALAKKAD	Nenmara BP
268	Elappulli GP	133	0	133	0	133	133	₹430.36	133	133	133	₹430.36	100.00%	100.00%	0	0	0	0	121	90.98%	107	80.45%	10	7.52%	13	9.77%		PALAKKAD	Chittoor BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
269	Polppullil GP	58	0	55	0	55	55	₹174.19	55	55	55	₹174.19	100.00%	100.00%	0	0	0	0	49	89.09%	47	85.45%	9	15.52%	8	13.79%	5 manual tender(tender opening-7/11/18) and 3 e-tender(2 re tender/opening-13/11/18) in process	PALAKKAD	Chittoor BP
270	Koduvayoor GP	90	0	90	0	90	90	₹250.98	90	90	90	₹250.98	100.00%	100.00%	0	0	0	0	84	93.33%	28	31.11%	10	11.11%	0	0.00%		PALAKKAD	Kollemkode BP
271	Muthalamada GP	56	0	56	0	56	56	₹204.21	56	56	56	₹204.21	100.00%	100.00%	0	0	0	0	56	100.00%	56	100.00%	10	17.86%	6	10.71%	2 Approved projects are cancelled.	PALAKKAD	Kollemkode BP
272	Peruvembu GP	41	0	41	0	41	41	₹131.98	41	41	41	₹131.98	100.00%	100.00%	0	0	0	0	41	100.00%	30	73.17%	10	24.39%	4	9.76%	fund not available for 2 nos completed works	PALAKKAD	Kollemkode BP
273	Puthunagaram GP	38	0	38	0	38	38	₹91.39	38	38	38	₹91.39	100.00%	100.00%	0	0	0	0	36	94.74%	36	94.74%	2	5.26%	1	2.63%	agreement to be executed for 20 works. one work to be tendered and one work to be e-tendered.	PALAKKAD	Kollemkode BP
274	Vadavannoor GP	64	0	61	0	61	61	₹173.08	61	61	61	₹173.08	100.00%	100.00%	0	0	0	0	58	95.08%	53	86.89%	2	3.13%	1	1.56%	TS not required for 3 works.	PALAKKAD	Kollemkode BP
275	Akathethara GP	66	0	62	0	62	61	₹162.21	61	0	61	₹162.21	100.00%	100.00%	0	0	0	0	58	93.55%	0	0.00%	0	0.00%	0	0.00%		PALAKKAD	Malampuzha BP
276	Kodumpu GP	92	0	92	0	92	92	₹310.70	92	0	92	₹310.70	100.00%	100.00%	0	0	0	0	89	96.74%	80	86.96%	22	23.91%	5	5.43%	2 nos to be dropped.1 no newly approved to be tendered.	PALAKKAD	Malampuzha BP
277	Malampuzha GP	60	0	60	0	60	56	₹142.94	56	0	56	₹142.94	100.00%	100.00%	0	2	0	0	55	91.67%	0	0.00%	0	0.00%	0	0.00%		PALAKKAD	Malampuzha BP
278	Marutharod GP	69	0	69	0	69	69	₹308.21	69	0	69	₹308.21	100.00%	100.00%	0	0	0	0	60	86.96%	30	43.48%	8	11.59%	2	2.90%		PALAKKAD	Malampuzha BP
279	Puthupariyaram GP	89	0	88	0	88	88	₹275.00	88	0	88	₹275.00	100.00%	100.00%	0	0	0	0	88	100.00%	86	97.73%	18	20.22%	15	16.85%	one work time extended and one work no one responded.	PALAKKAD	Malampuzha BP
280	Puthusseri GP	112	0	112	0	112	96	₹338.39	96	0	96	₹338.39	100.00%	100.00%	0	0	0	0	86	76.79%	0	0.00%	0	0.00%	0	0.00%		PALAKKAD	Malampuzha BP
281	Mankara GP	57	0	57	0	57	57	₹213.31	57	57	57	₹213.31	100.00%	100.00%	0	0	0	0	57	100.00%	56	98.25%	0	0.00%	6	10.53%	3 works to be E tendered	PALAKKAD	Palakkad BP
282	Mannoor GP	65	0	65	0	65	65	₹155.57	65	65	65	₹155.57	100.00%	100.00%	0	0	0	0	65	100.00%	47	72.31%	18	27.69%	0	0.00%	18 nos projects tender was on 26-10-18, waiting for board approval	PALAKKAD	Palakkad BP
283	Mundoor GP	68	0	67	0	67	67	₹218.29	67	67	67	₹218.29	100.00%	100.00%	0	0	0	0	64	95.52%	59	88.06%	20	29.41%	15	22.06%	Board Resolution not received for a)Tender approval for 2 works . b)Tendering of 3 works (project approved in last DPC(on 18/10/18))	PALAKKAD	Palakkad BP
284	Pirayiri GP	107	0	107	0	107	107	₹262.33	107	107	107	₹262.33	100.00%	100.00%	0	0	0	0	99	92.52%	93	86.92%	45	42.06%	34	31.78%	6 Projects to be retendered	PALAKKAD	Palakkad BP
285	Kanjirappuzha GP	120	0	120	0	120	120	₹236.16	120	120	120	₹236.16	100.00%	100.00%	0	0	0	0	120	100.00%	108	90.00%	38	31.67%	38	31.67%	No Tender recieved for 12 Nos.	PALAKKAD	Mannarkkad BP
286	Karimpa GP	73	0	73	0	73	73	₹201.70	73	73	73	₹201.70	100.00%	100.00%	0	0	0	0	73	100.00%	67	91.78%	30	41.10%	24	32.88%		PALAKKAD	Mannarkkad BP
287	Kottopadom GP	168	0	168	0	168	163	₹305.41	163	163	163	₹305.41	100.00%	100.00%	0	3	0	1	162	96.43%	143	85.12%	85	50.60%	60	35.71%	1 Electrical prject,1 computer supply, 3need revision.	PALAKKAD	Mannarkkad BP
288	Kadampazhipuram GP	114	0	112	0	112	112	₹317.38	112	112	112	₹317.38	100.00%	100.00%	0	0	0	0	112	100.00%	68	60.71%	25	21.93%	20	17.54%	43 tarring works tendered had no response. Hence it should be retendered	PALAKKAD	Sreekrishnapuram BP
289	Karakkurissi GP	136	0	135	1	136	132	₹238.55	132	132	132	₹238.55	100.00%	100.00%	0	0	0	0	131	97.04%	74	54.81%	12	8.82%	2	1.47%	2 works are electrical works, 1 work is deposit, 1 work Quotation, waiting for board decision to execute agreement for 2nd tender	PALAKKAD	Sreekrishnapuram BP
290	Pookkottukavu GP	44	0	44	0	44	44	₹117.70	44	44	44	₹117.70	100.00%	100.00%	0	0	0	0	44	100.00%	29	65.91%	8	18.18%	7	15.91%		PALAKKAD	Sreekrishnapuram BP
291	Sreekrishnapuram GP	152	0	152	0	152	149	₹315.10	149	149	149	₹315.10	100.00%	100.00%	0	0	0	0	126	82.89%	89	58.55%	55	36.18%	55	36.18%	3No: Electrical work.	PALAKKAD	Sreekrishnapuram BP
292	Vellinezhi GP	82	0	81	1	82	81	₹154.25	81	81	81	₹154.25	100.00%	100.00%	0	0	0	0	80	98.77%	80	98.77%	40	48.78%	16	19.51%	1 no. TS not Required (AE Contingency), 1 work will be tendered before 20/11/2018	PALAKKAD	Sreekrishnapuram BP
293	Ananganadi GP	81	0	81	0	81	81	₹175.48	81	81	81	₹175.48	100.00%	100.00%	0	0	0	0	53	65.43%	48	59.26%	0	0.00%	0	0.00%	Updated on 12.10.2018	PALAKKAD	Ottappalam BP
294	Muthuthala GP	102	2	98	2	102	98	₹175.78	98	98	98	₹175.78	100.00%	100.00%	0	0	0	0	98	100.00%	68	69.39%	37	36.27%	11	10.78%	98 work tendered.	PALAKKAD	Pattambi BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
295	Thirumittakkode GP	116	0	116	0	116	116	₹279.15	116	116	116	₹279.15	100.00%	100.00%	0	0	0	0	98	84.48%	84	72.41%	10	8.62%	8	6.90%	84 Projects Tendered. 8 manual tender, 6 E-tender notification published	PALAKKAD	Thrithala BP
296	Kottayi GP	64	0	64	0	64	64	₹231.09	64	64	64	₹231.09	100.00%	100.00%	0	0	0	0	50	78.13%	50	78.13%	15	23.44%	14	21.88%	50 projects tendered	PALAKKAD	Kuzhalmannam BP
297	Kuzhalmannam GP	87	0	87	0	87	87	₹289.01	87	87	87	₹289.01	100.00%	100.00%	0	0	0	0	85	97.70%	85	97.70%	36	41.38%	12	13.79%	two E tender pending due to land of proposed work, registration work not completed..	PALAKKAD	Kuzhalmannam BP
298	Mathoor GP	75	0	75	1	76	75	₹199.06	75	75	75	₹199.06	100.00%	100.00%	0	0	0	0	75	100.00%	75	100.00%	15	20.00%	8	10.67%	75 projects tendered	PALAKKAD	Kuzhalmannam BP
299	Peringottukurissi GP	73	0	73	0	73	73	₹290.18	73	73	73	₹290.18	100.00%	100.00%	0	0	0	0	70	95.89%	65	89.04%	65	89.04%	12	16.44%	4 works e tender notification given	PALAKKAD	Kuzhalmannam BP
300	Thenkurissi GP	96	0	96	0	96	96	₹270.48	96	96	96	₹270.48	100.00%	100.00%	0	0	0	0	88	91.67%	86	89.58%	38	39.58%	23	23.96%	2 works Re -e-Tender given, 8 works DPC approved on 30/10/18	PALAKKAD	Kuzhalmannam BP
301	Chaliyar GP	87	14	73	0	87	82	₹244.80	82	82	82	₹244.80	100.00%	100.00%	0	5	0	0	55	75.34%	47	64.38%	10	11.49%	10	11.49%	16 Project needed revision	MALAPPURAM	Nilambur BP
302	Porur GP	142	4	138	0	142	114	₹274.50	73	72	114	₹274.50	100.00%	100.00%	1	16	0	0	93	67.39%	0	0.00%	0	0.00%	0	0.00%	All e tendered works - agreement executed for 75 works , 25 works with single or zero tender retender published. revision required for 5 projects of amount of 49.60 lakhs	MALAPPURAM	Wondoor BP
303	Amarambalam GP	115	0	115	0	115	107	₹313.40	107	107	107	₹313.40	100.00%	100.00%	0	8	0	0	106	92.17%	75	65.22%	45	39.13%	8	6.96%	6 no of works need revision	MALAPPURAM	Kalikavu BP
304	Urangattiri GP	91	0	91	0	91	85	₹268.74	85	85	85	₹268.74	100.00%	100.00%	0	6	0	0	85	93.41%	80	87.91%	15	16.48%	9	9.89%	Tender procedures in process	MALAPPURAM	Areekkode BP
305	Muthuvalloor GP	73	0	73	0	73	73	₹204.55	73	73	73	₹204.55	100.00%	100.00%	0	0	0	0	40	54.79%	35	47.95%	4	5.48%	2	2.74%	Spill over projects are under progress. Panchayat vehicle is not properly available for site visit. No clerk available for office and file work.	MALAPPURAM	Kondotti BP
306	Cheriyamundam GP	40	0	39	0	39	39	₹142.45	39	39	39	₹142.45	100.00%	100.00%	0	0	0	0	37	94.87%	31	79.49%	4	10.00%	0	0.00%	There is only one computer in the office	MALAPPURAM	Thanoor BP
307	Ozhoor GP	57	0	57	1	58	57	₹213.80	57	57	57	₹213.80	100.00%	100.00%	0	0	0	0	57	100.00%	25	43.86%	2	3.51%	0	0.00%	Two Overseer posts (2nd Grade , 3rd grade) are vacant . There is only one clerk working on daily wage basis. Out of 75 projects , 73 projects tendered in total of which 5 projects need to be retendered.	MALAPPURAM	Thanoor BP
308	Thirunavaya GP	75	0	75	0	75	75	₹173.19	75	75	75	₹173.19	100.00%	100.00%	0	0	0	0	73	97.33%	0	0.00%	0	0.00%	0	0.00%	1 project dropped	MALAPPURAM	Tiroor BP
309	Marakkara GP	108	0	108	0	108	108	₹318.57	108	108	108	₹318.57	100.00%	100.00%	0	0	0	0	92	85.19%	62	57.41%	5	4.63%	3	2.78%	kalady 6 works retender	MALAPPURAM	Kuttiyappuram BP
310	Edappal GP	50	0	50	0	50	50	₹142.66	50	50	50	₹142.66	100.00%	100.00%	0	0	0	0	46	92.00%	40	80.00%	8	16.00%	4	8.00%	Total no of projects in year 2018-19 is 83 out of which 82 projects (civil works) has been accorded technical sanction remaining two projects no 1 does not require T.S as it is a deposit work to GWD and the other work is Construction of Panchayat building for which loan has to be sanctioned for according T.S	MALAPPURAM	Ponnani BP
311	Kalady GP	48	0	48	0	48	47	₹106.55	47	47	47	₹106.55	100.00%	100.00%	0	0	0	0	47	97.92%	41	85.42%	10	20.83%	7	14.58%	one project electrical work , estimated by pwd electrical wing , one project need loan , one need revision	MALAPPURAM	Ponnani BP
312	Alamkod GP	83	0	82	1	83	82	₹187.72	82	82	82	₹187.72	100.00%	100.00%	0	0	0	0	81	98.78%	81	98.78%	9	10.84%	3	3.61%		MALAPPURAM	Perumpadappu BP
313	Maranchery GP	59	0	59	0	59	58	₹222.00	58	58	58	₹222.00	100.00%	100.00%	0	0	0	0	51	86.44%	0	0.00%	0	0.00%	0	0.00%		MALAPPURAM	Perumpadappu BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			N=L/H	O=M/I	Nos	Amount in lakhs															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
314	Perumpadappu GP	27	0	27	0	27	27	₹80.16	27	27	27	₹80.16	100.00%	100.00%	0	0	0	0	27	100.00%		0.00%		0.00%	0	0.00%	01 work land not available	MALAPPURAM	Perumpadappu BP
315	Veliyamkodu GP	44	0	44	0	44	44	₹134.75	44	44	44	₹134.75	100.00%	100.00%	0	0	0	0	44	100.00%		0.00%		0.00%	0	0.00%		MALAPPURAM	Perumpadappu BP
316	Kunnummal GP	47	0	47	0	47	47	₹130.98	47	47	47	₹130.98	100.00%	100.00%	0	0	0	0	47	100.00%	36	76.60%	10	21.28%	3	6.38%	29 works are accredited agency work agmt executed	KOZHIKODE	Kunnummal BP
317	Meppayoor GP	42	0	33	9	42	33	₹144.32	33	33	33	₹144.32	100.00%	100.00%	1	6			33	100.00%	28	84.85%	6	14.29%	1	2.38%	1 - block share, 1 deposit kwa , tendering process started	KOZHIKODE	Melady BP
318	Kayanna GP	29	0	29	1	30	29	₹137.36	29	29	29	₹137.36	100.00%	100.00%	0	1	1	1	29	100.00%		0.00%		0.00%	0	0.00%	1 out of 33 works is electrical,1 is deposit,1 is sc work,1 is revision	KOZHIKODE	Perambra BP
319	Koothaly GP	36	1	31	4	36	32	₹116.75	32	32	32	₹116.75	100.00%	100.00%	0	2	0	0	32	103.23%		0.00%		0.00%	0	0.00%	3 no:electricalwork,4no deposit work,2no: revision required	KOZHIKODE	Perambra BP
320	Nochad GP	45	0	50	3	53	45	₹233.80	45	45	45	₹233.80	100.00%	100.00%	0	2	4	0	45	90.00%		0.00%		0.00%	0	0.00%	4 out of 60 works is electrical,4 is sc work (feasibility not get),2 is revision work	KOZHIKODE	Perambra BP
321	Chemancheri GP	75	0	75	0	75	57	₹200.93	57	57	57	₹200.93	100.00%	100.00%	0	1	1	16	55	73.33%	24	32.00%	24	32.00%	0	0.00%	2 no. fund transfer.	KOZHIKODE	Panthayani BP
322	Narikkuni GP	78	0	78	0	78	77	₹276.65	77	77	77	₹276.65	100.00%	100.00%	1	0	0	0	78	100.00%	78	100.00%	10	12.82%	30	38.46%	58 New projects	KOZHIKODE	Chelannoor BP
323	Kizhakkoth GP	61	0	61	0	61	63	₹210.36	63	63	63	₹210.36	100.00%	100.00%	0	0	0	0	57	93.44%	57	93.44%	10	16.39%	3	4.92%	balance tender work in progress 1 need feasibility	KOZHIKODE	Koduvaly BP
324	Kunnamangalam GP	125	0	116	9	125	116	₹230.28	125	102	116	₹230.28	100.00%	100.00%	0	9	0	2	84	72.41%	75	64.66%	17	13.60%		0.00%	9revision, 9 deposit work tendered on 20.07.2018,but no response.Re-Tender on 08.08.18,(61nos tender+14nos Quotation=75nos)E-Tender-5 works on 20.10.18.	KOZHIKODE	Kunnamangalam BP
325	Perumanna GP	57	0	57	0	57	56	₹172.26	56	56	56	₹172.26	100.00%	100.00%	1	0	0	0	56	98.25%	44	77.19%	9	15.79%	13	22.81%	1 work estimate not preperd due non availability of land	KOZHIKODE	Kunnamangalam BP
326	Thavinjal GP	114	0	114	0	114	104	₹505.29	104	104	104	₹505.29	100.00%	100.00%		0	0	0	102	89.47%	37	32.46%		0.00%		0.00%		WAYANAD	Mananthavady BP
327	Muppayanad GP	77	0	77	0	77	77	₹245.83	77	77	77	₹245.83	100.00%	100.00%			1	77	100.00%	71	92.21%	22	28.57%	16	20.78%	FLOOD AND SCARCITY OF MATERIALS DELAYING WORK	WAYANAD	Kalpetta BP	
328	Muttill GP	141	2	133	0	135	135	₹306.07	135	135	135	₹306.07	100.00%	100.00%	0	0	0	0	133	100.00%	73	54.89%	18	12.77%	14	9.93%	Re-tendering and and new tendering in progress	WAYANAD	Kalpetta BP
329	Thariyod GP	68	0	66	2	68	66	₹366.07	66	66	66	₹366.07	100.00%	100.00%	0	0	0	0	66	100.00%	61	92.42%	19	27.94%	14	20.59%	Re-tender for five works in progress	WAYANAD	Kalpetta BP
330	Pulpally GP	91	0	88	2	90	87	₹652.92	87	87	87	₹652.92	100.00%	100.00%	0	0	0	0	86	97.73%	1	1.14%	0	0.00%	1	1.10%	86 works tendered,valid tender recieved 1,6 tender published 55, manual retender published30,	WAYANAD	Panamaram BP
331	Kangol - Alapadamba GP	70	0	69	0	69	69	₹260.13	69	69	69	₹260.13	100.00%	100.00%	0	0	0	0	68	98.55%	62	89.86%	51	72.86%		0.00%	No response from contractors for the first tender. Hence all works are re tendered. After retendering, balance 6 works are again tendered now.	KANNUR	Payyannur BP
332	Karivelloor - Peralam GP	59	14	43	2	59	57	₹150.21	57	57	57	₹150.21	100.00%	100.00%	0	0	0	0	43	100.00%		0.00%		0.00%	0	0.00%	43 Works are Retendered on 03.08.2018, No response for 8 Works.	KANNUR	Payyannur BP
333	Kunhimangalam GP	57	1	48	0	49	49	₹175.35	49	49	49	₹175.35	100.00%	100.00%		2				0.00%		0.00%		0.00%		0.00%	one proj, is for share amount	KANNUR	Payyannur BP
334	Ramanthali GP	44	0	44	0	44	44	₹101.56	44	44	44	₹101.56	100.00%	100.00%	0	0	0	0	44	100.00%	34	77.27%	30	0.00%		0.00%		KANNUR	Payyannur BP
335	Eruvassery GP	57	0	57	0	57	57	₹214.00	57	57	57	₹214.00	100.00%	100.00%	0	0	2	0	54	94.74%	44	77.19%	25	43.86%	10	17.54%	2 project pending borewell approval from GWD and spill over pooparamba smasanam work due to approval from collector	KANNUR	Irikkoor BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works G=D+E+F	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
336	Kuttiattoor GP	61	0	59	2	61	59	₹170.70	53	53	59	₹170.70	100.00%	100.00%		0			59	100.00%	53	89.83%	53	86.89%	1	1.64%	6 electrical works has obtained T.S.	KANNUR	Irikkoor BP
337	Mayyil GP	77	0	76	1	77	76	₹365.73	76	76	76	₹365.73	100.00%	100.00%					76	100.00%	44	57.89%	44	57.14%		0.00%		KANNUR	Irikkoor BP
338	Padiyoor Kalliad GP	34	0	34	0	34	34	₹150.53	34	34	34	₹150.53	100.00%	100.00%	0	0	0	0	34	100.00%	29	85.29%	10	29.41%		0.00%	Tender process ongoing,	KANNUR	Irikkoor BP
339	Ulikkal GP	82	0	80	0	80	80	₹280.00	80	80	80	₹280.00	100.00%	100.00%	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%	4 Projects required revision	KANNUR	Irikkoor BP
340	Dharmadam GP	29	0	29	0	29	27	₹123.58	27	27	27	₹123.58	100.00%	100.00%		1	1	1	0	0.00%		0.00%		0.00%		0.00%	NOC from other Dept (CRZ) for Crematorium Project is yet to obtain	KANNUR	Thalassery BP
341	Eranholi GP	39	0	39	0	39	39	₹158.42	39	39	39	₹158.42	100.00%	100.00%	0	0	0	0	35	89.74%	34	87.18%	2	5.13%		0.00%	4 approved revision project to be tendered	KANNUR	Thalassery BP
342	Muzhuppilangad GP	28	0	28	0	28	27	₹136.79	27	27	27	₹136.79	100.00%	100.00%	0	0	0	0	25	89.29%	18	64.29%	3	10.71%		0.00%	2 projects D P C approval on 18/09/2018	KANNUR	Thalassery BP
343	New Mahi GP	22	0	22	0	22	22	₹68.68	22	22	22	₹68.68	100.00%	100.00%	0	0	0	0	22	100.00%	3	13.64%	0	0.00%		0.00%	3 revision new projects sent to DPC approval.in tender 18 works have no response.	KANNUR	Thalassery BP
344	Pinarayi GP	55	1	54	0	55	55	₹173.47	55	55	55	₹173.47	100.00%	100.00%	0	0	0	0	54	100.00%	30	55.56%	9	16.36%		0.00%	2 revision new projects are waiting to get DPC approval	KANNUR	Thalassery BP
345	Chittariparamba GP	30	0	30	0	30	30	₹147.50	30	30	30	₹147.50	100.00%	100.00%					30	100.00%		0.00%		0.00%		0.00%	tender on 31/07/2018	KANNUR	Koothuparamba BP
346	Mokery GP	31	0	30	0	30	30	₹122.95	30	30	30	₹122.95	100.00%	100.00%	0	0	0	0	30	100.00%	26	86.67%	10	32.26%	3	9.68%	One work for the purchase of computer and its accessories directly from Keltron worth Rupees 6000/-	KANNUR	Panoor BP
347	Pannyannoor GP	27	0	27	0	27	27	₹98.16	27	27	27	₹98.16	100.00%	100.00%	0	0	0	0	27	100.00%	26	96.30%	20	74.07%	1	3.70%	1. one work need retendering	KANNUR	Panoor BP
348	Kanichar GP	72	0	72	0	72	72	₹271.90	72	72	72	₹271.90	100.00%	100.00%	0	0	0	0	72	100.00%	57	79.17%	57	79.17%	20	27.78%		KANNUR	Peravoor BP
349	Meenja GP	56	0	56	0	56	56	₹102.57	56	55	56	₹102.57	100.00%	100.00%					42	75.00%	42	75.00%	7	12.50%		0.00%		KASARAGOD	Manjesawram BP
350	Beloor GP	34	0	33	1	34	26	₹86.30	26	26	26	₹86.30	100.00%	100.00%	0	2	0	0	25	75.76%	24	72.73%	16	47.06%	0	0.00%	3 projects are in revision, 5 projects need estimate from pwd electrical section	KASARAGOD	Karaduka BP
351	Kumbadje GP	40	3	37	0	40	34	₹101.70	34	34	34	₹101.70	100.00%	100.00%	3	0	0	1	22	59.46%	21	56.76%	21	52.50%	1	2.50%	3 projects has Non availability of land, 1 project need consent from private party	KASARAGOD	Karaduka BP
352	Balal GP	110	0	110	0	110	110	₹423.09	110	110	110	₹423.09	100.00%	100.00%	0	0	0	0	28	25.45%		0.00%		0.00%		0.00%	12 work tender on 14/11/18	KASARAGOD	Parappa BP
353	East Eleri GP	48	0	48	0	48	48	₹204.53	48	48	48	₹204.53	100.00%	100.00%	0	0	0	0	30	62.50%		0.00%		0.00%		0.00%	no response tender calls, re tender on 27/07/18	KASARAGOD	Parappa BP
354	Uduma GP	57	0	56	1	57	55	₹250.58	55	55	55	₹250.58	100.00%	100.00%	0	0	0	0	53	94.64%	24	42.86%	12	21.05%	0	0.00%		KASARAGOD	Kanhangad BP
355	Mogral Puthur GP	85	0	85	0	85	84	₹234.37	84	84	84	₹234.37	100.00%	100.00%	0	0	0	0	58	68.24%	31	36.47%		0.00%		0.00%	31 nos Agmt. executed	KASARAGOD	Kasaragod BP
356	Perumatty GP	78	0	78	0	78	78	₹367.13	78	78	78	₹367.13	100.00%	100.00%	0	0	0	0	76	97.44%	59	75.64%	6	7.69%	0	0.00%	17e-tendered and submitted for board resolution	PALAKKAD	Chittoor BP
357	Elavanchery GP	62	0	62	0	62	62	₹145.50	62	62	62	₹145.50	100.00%	100.00%	0	0	0	0	62	100.00%	62	100.00%	10	16.13%	4	6.45%	62 work tendered dt27/07/2018,20/10/2018	PALAKKAD	Nenmara BP
358	Panmana GP	74	0	69	2	71	73	₹499.41	71	71	73	₹499.41	100.00%	100.00%	0	0	0	0	69	100.00%	58	84.06%	7	9.46%	4	5.41%	2 works to be implemented by accredited agency. 14 works retendered. Tender notice published for remaining works	KOLLAM	Chavara BP
359	Kaniyampatta GP	84	1	83	0	84	84	₹196.60	84	84	84	₹196.60	100.00%	100.00%	0	0	0	0	80	96.39%	30	36.14%	0	0.00%	0	0.00%	BALANCE WORK CAN BE AWARDED AFTER BOARD MEETING WHICH IS TO BE HELD ON 06/08/2018 AFTERNOON	WAYANAD	Panamaram BP
360	Kareepra GP	91	2	89	0	91	91	₹236.63	91	91	91	₹236.63	100.00%	100.00%	0	0	0	0	42	47.19%	38	42.70%	11	12.09%	3	3.30%		KOLLAM	Kottarakara BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
361	Vilappil GP	94	0	93	0	93	94	₹308.28	94	94	94	₹308.28	100.00%	100.00%	0	0	0	0	93	100.00%	78	83.87%	18	19.15%	11	11.70%	14 work to be retendered . 5 single bid , 4 no bid and 5 tenders passed by the committee but returned by the lowest bidder as he is not able to do the work. 1 project is canceled.	THIRUVANANTHAPURAM	Nemom BP
362	Cherthala South GP	63	1	62	0	63	63	₹231.31	63	63	63	₹231.31	100.00%	100.00%					56	90.32%	14	22.58%	3	4.76%		0.00%		ALAPPUZHA	Kanjikuzhy BP
363	West Eleri GP	60	0	60	0	60	60	₹211.83	60	60	60	₹211.82	100.00%	100.00%	0	0	0	0	32	53.33%		0.00%		0.00%		0.00%	no response in tender calls, re tender on 28/07/18	KASARAGOD	Parappa BP
364	Kattukambal GP	49	0	49	0	49	49	₹162.43	49	49	49	₹162.43	100.00%	100.00%	0	0	0	0	44	89.80%	30	61.22%	10	20.41%	0	0.00%		THRISSUR	Chowannur BP
365	Kottiyoor GP	73	0	73	0	73	73	₹289.24	73	73	73	₹289.23	100.00%	100.00%	0	0	0	0	53	72.60%	53	72.60%		0.00%		0.00%		KANNUR	Peravoor BP
366	Keralassery GP	48	0	48	0	48	48	₹155.78	48	48	48	₹155.78	100.00%	100.00%	0	0	0	0	48	100.00%	43	89.58%	12	25.00%	0	0.00%	5 works tender opening was on 12-10-18, waiting for board approval	PALAKKAD	Palakkad BP
367	Edavetti GP	26	0	26	0	26	26	₹77.97	26	26	26	₹77.97	100.00%	100.00%	0	0	0	0	26	100.00%	26	100.00%	5	19.23%	2	7.69%		IDUKKI	Thodupuzha BP
368	Irikkoor GP	35	0	35	0	35	35	₹102.68	35	35	35	₹102.68	100.00%	100.00%	0	0	0	0	16	45.71%	16	45.71%	0	0.00%	0	0.00%	3 electrical works, NIT submitted for 19 projects	KANNUR	Irikkoor BP
369	Perinjannam GP	39	0	39	0	39	37	₹200.13	37	37	37	₹200.07	100.00%	99.97%	0	0	0	0	33	84.62%	16	41.03%	2	5.13%	0	0.00%		THRISSUR	Mathilakam BP
370	Kuzhimanna GP	177	19	155	3	177	174	₹376.87	174	174	174	₹376.67	100.00%	99.95%	0	0	0	0	86	55.48%		0.00%		0.00%		0.00%		MALAPPURAM	Arekkode BP
371	Ayyankunnu GP	39	0	39	0	39	38	₹147.61	38	38	38	₹147.50	100.00%	99.93%	0	0	0	0	27	69.23%	0	0.00%	0	0.00%	0	0.00%	tender preparation in progress	KANNUR	Iritty BP
372	Tharoor GP	93	0	93	0	93	92	₹252.98	92	92	92	₹252.53	100.00%	99.82%	0	0	0	0	93	100.00%	50	53.76%	12	12.90%	10	10.75%	1 PROJECT PURCHASE OF COMPUTER	PALAKKAD	Alathoor BP
373	Kollemkode GP	65	0	64	0	64	64	₹270.51	64	64	64	₹270.01	100.00%	99.82%	0	0	0	0	64	100.00%	17	26.56%	1	1.54%	1	1.54%	total works seen in the performa 56,instead of 65 doesnot corre (procted)	PALAKKAD	Kollemkode BP
374	Thavanoor GP	85	1	85	0	86	85	₹194.78	85	85	85	₹194.00	100.00%	99.60%	0	0	0	0	73	85.88%	62	72.94%	15	17.65%	7	8.24%	9 works tobe retendered and 11 new works to be tendered, two works need revision	MALAPPURAM	Ponnani BP
375	Kodoor GP	98	4	94	0	98	98	₹277.46	98	98	98	₹276.00	100.00%	99.47%	0	0	0	0	88	93.62%	56	59.57%	18	18.37%	9	9.18%	14 NEW PROJECTS,5 DROPPED	MALAPPURAM	Malappuram BP
376	Nalleppilly GP	77	0	77	0	77	76	₹341.11	76	76	76	₹339.11	100.00%	99.41%	0	0	1	0	72	93.51%	69	89.61%	41	53.25%	21	27.27%	Out of 21 completed projects,5bill paid and remainig are waiting for GST reg.of DDO	PALAKKAD	Chittoor BP
377	Kuruva GP	129	0	129	0	129	128	₹323.88	128	128	128	₹321.88	100.00%	99.38%	0	0	1	0	125	96.90%	104	80.62%	104	80.62%	12	9.30%	For implementing one SC Bhavana suraksha work costing 2 Lakhs is send for CC decision. Many of the road concreting works are in progress.	MALAPPURAM	Mankada BP
378	Paingottoor GP	51	0	51	0	51	51	₹97.73	51	51	51	₹97.10	100.00%	99.36%	0	0	0	0	36	70.59%	32	62.75%	10	19.61%	8	15.69%	15nos for projects to be tendered on 29.10.18	ERNAKULAM	Kothamangalam BP
379	Elappara GP	103	8	95	0	103	102	₹460.00	102	102	102	₹457.00	100.00%	99.35%	0	0	0	0	61	64.21%	25	26.32%	6	5.83%	1	0.97%		IDUKKI	Azhutha / Peerumedu BP
380	Chalissery GP	41	0	41	3	44	40	₹144.26	40	40	40	₹142.79	100.00%	98.98%	0	0	0	0	39	95.12%	39	95.12%	5	12.20%	5	12.20%	tender notification published(11/09/18)	PALAKKAD	Thirithala BP
381	Mullassery GP	57	0	55	1	56	55	₹157.49	55	55	55	₹155.66	100.00%	98.84%	0	0	0	0	55	100.00%	26	47.27%	7	12.28%	0	0.00%	30 Nos works tenderd (Quatation,Re tender, tender and E tender) . Tender opening date - 31.10.2018.One work purchase of Levelling instrument.	THRISSUR	Mullassery BP
382	Cherunniyoor GP	31	0	30	1	31	30	₹159.58	30	30	30	₹157.60	100.00%	98.76%	0	0	1	0	30	100.00%		0.00%		0.00%		0.00%	1 deposit work	THIRUVANANTHAPURAM	Varkala BP
383	Manarkadu GP	119	0	118	0	118	118	₹240.35	118	118	118	₹237.35	100.00%	98.75%	0	0	0	0	117	99.15%	32	27.12%	32	26.89%	1	0.84%	1 work need quotation	KOTTAYAM	Pampady BP
384	Chelakkara GP	96	0	95	1	96	95	₹353.75	95	95	95	₹348.66	100.00%	98.56%	0	0	0	0	54	56.84%		0.00%		0.00%		0.00%	54 works tendered	THRISSUR	Pazhayanoor BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
385	Nenmenikkara GP	52	0	50	0	50	51	₹138.35	51	51	51	₹136.34	100.00%	98.55%	0	0	0	0	43	86.00%	43	86.00%	7	13.46%	2	3.85%	One Quotation ,One project given to Accredited Agency.Open Tender called for 4 Projects.	THRISSUR	Kodakara BP
386	Pavaratty GP	44	5	39	0	44	44	₹141.97	44	44	44	₹139.86	100.00%	98.51%	0	0	0	0	37	94.87%	36	92.31%		0.00%	1	2.27%		THRISSUR	Mullassery BP
387	Maneed GP	35	0	35	0	35	34	₹219.65	34	34	34	₹216.00	100.00%	98.34%	0	1	0	0	34	97.14%	29	82.86%	10	28.57%	4	11.43%	1 projects to be revised	ERNAKULAM	Mulanthuruthy BP
388	Vadakkanchery GP	83	0	82	0	82	82	₹362.29	82	82	82	₹355.79	100.00%	98.21%					73	89.02%	73	89.02%	17	20.48%	8	9.64%	9 projects tendred tabulation statement submitted to board for approval	PALAKKAD	Alathoor BP
389	Pallikkal GP	55	0	54	1	55	55	₹176.00	54	54	55	₹172.75	100.00%	98.15%					38	70.37%	38	70.37%	16	29.09%	16	29.09%	2 No revision project	THIRUVANANTHAPURAM	Kilimanoor BP
390	Kunnathukal GP	75	5	69	1	75	74	₹255.18	74	74	74	₹250.23	100.00%	98.06%				1	69	100.00%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	Perumkadavila BP
391	Neelamperoor GP	60	0	60	0	60	60	₹155.76	57	57	60	₹152.55	100.00%	97.94%	0	0	0	0	57	95.00%	57	95.00%	10	16.67%	5	8.33%	3 electrification projects	ALAPPUZHA	Veliyanad BP
392	Parappookkara GP	94	0	94	0	94	94	₹271.86	94	94	94	₹265.86	100.00%	97.79%	0	1	0	1	94	100.00%	79	84.04%	15	15.96%	2	2.13%	1 project need revision,1 estimate under preparation	THRISSUR	Irinjalakkuda BP
393	Kummil GP	69	0	69	0	69	69	₹178.51	69	69	69	₹174.51	100.00%	97.76%	0	0	0	0	67	97.10%	65	94.20%	45	65.22%	10	14.49%		KOLLAM	Chadayamangalam BP
394	Alanalloor GP	140	1	139	0	140	140	₹369.76	140	140	140	₹361.26	100.00%	97.70%	0	132	94.96%	92	66.19%	92	66.19%	7	5.00%	0	0.00%	40 tender Opening 01/10/2018	PALAKKAD	Mannarkud BP	
395	Chingoli GP	22	2	20	0	22	21	₹114.64	21	21	21	₹111.64	100.00%	97.38%	1	0	0	1	17	85.00%	2	10.00%	0	0.00%	0	0.00%	One project amounting to Rs.3.55 lakhs non availability of land	ALAPPUZHA	Muthukulam BP
396	Kaipparamangalam GP	42	0	42	0	42	42	₹172.34	42	42	42	₹166.50	100.00%	96.61%	0	0			36	85.71%	20	47.62%	4	9.52%	1	2.38%	quotation boycotted by the contractor due to price hike in bitumin and emulsion	THRISSUR	Mathilakam BP
397	Payyavoor GP	77	1	76	0	77	68	₹282.29	69	68	68	₹270.29	100.00%	95.75%	0	0	6	6	47	61.84%		0.00%		0.00%		0.00%	47 nos tendered ,3 project need revision , 6 Project required feasibility from GWD, 12 projects to be send for TS. (drawings to be prepared- is going on) 6 nos. estimate to be created. Request submitted to GWD for feasibility	KANNUR	Irikkoor BP
398	Varandarappally GP	164	0	164	0	164	157	₹453.32	157	157	157	₹433.72	100.00%	95.68%	1	1	0	0	143	87.20%	103	62.80%	20	12.20%	7	4.27%	balance 4 projects estimate under preparation	THRISSUR	Kodakara BP
399	Athirappilly GP	49	0	49	0	49	46	₹230.38	46	46	46	₹219.13	100.00%	95.12%	1		1	1	46	93.88%	44	89.80%	23	46.94%	6	12.24%	3 nos need Electrical T.S	THRISSUR	Chalakkudy BP
400	Mullankolly GP	74	0	74	0	74	72	₹382.55	72	72	72	₹353.17	100.00%	92.32%	0	0	0	0	74	100.00%	29	39.19%	7	9.46%	3	4.05%		WAYANAD	Panamaram BP
401	Poyya GP	54	5	49		54	54	₹143.92	54	54	54	₹132.57	100.00%	92.11%					49	100.00%	10	20.41%		0.00%		0.00%		THRISSUR	Maia BP
402	Punnapra North GP	29	0	28	1	29	28	₹203.00	28	28	28	₹186.35	100.00%	91.80%					27	96.43%	22	78.57%	1	3.45%		0.00%		ALAPPUZHA	Ambalapuzha BP
403	Kanjikkuzhi GP	52	0	52	0	52	49	₹270.08	51	51	49	₹244.79	100.00%	90.64%	0	0	1	0	45	86.54%	38	73.08%	9	17.31%	8	15.38%	38 works agreement executed,7 words under quotation process. 6 works under tender process	ALAPPUZHA	Kanjikkuzhy BP
404	Edachery GP	39	0	38	0	38	38	₹168.28	38	38	38	₹152.28	100.00%	90.49%	2		0		37	97.37%	32	84.21%	2	5.13%		0.00%	1 work GST compensation, 2 works pending due to non availability of land(Mini mir& Anganwadi building),37 projects tenderd ,32 works tender awarded, 5 projects has no response from contractor side. hence 1 projects to be retenderd, 4 projects to be quotationd	KOZHICODE	Thooneri BP
405	Pazhayannoor GP	84	0	84	0	84	82	₹343.91	82	82	82	₹307.60	100.00%	89.44%	1		0	1	77	91.67%	56	66.67%	18	21.43%	2	2.38%	1 project has non availability of land. 1 project need I/O change	THRISSUR	Pazhayannoor BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
406	Kayakkody GP	45	1	44	0	45	35	₹180.88	35	35	35	₹158.00	100.00%	87.35%	2	2	3	2	0	0.00%		0.00%		0.00%		0.00%	3 electrical work.cluster panchayath No Overseer available	KOZHICODE	Kunnummal BP
407	Pathiyoor GP	30	0	29	0	29	29	₹126.29	29	29	29	₹110.29	100.00%	87.33%	0	0	0	0	29	100.00%	5	17.24%		0.00%		0.00%	one project for instrument purchasing.	ALAPPUZHA	Muthukulam BP
408	Naripatta GP	60	0	60	0	60	45	₹218.74	52	45	45	₹190.51	100.00%	87.09%	4	0	0	6	45	75.00%	20	33.33%	1	1.67%	0	0.00%	4 electrical work,5 multi year project.,2 fund insufficient	KOZHICODE	Kunnummal BP
409	Edakkara GP	56	0	56	0	56	56	₹190.00	56	56	56	₹164.74	100.00%	86.71%			2	2	29	51.79%		0.00%		0.00%		0.00%		MALAPPURAM	Nilambur BP
410	Pooyappally GP	56	0	56	0	56	56	₹164.61	56	56	56	₹142.61	100.00%	86.64%	0	0	0	0	49	87.50%	47	83.93%	18	32.14%	13	23.21%		KOLLAM	Kottarakkara BP
411	Valappad GP	64	0	60	4	64	60	₹259.65	60	60	60	₹220.50	100.00%	84.92%	0	0	0	0	42	70.00%	29	48.33%	11	17.19%	3	4.69%	no bids for 17 works after quotation . 1 work e tendered	THRISSUR	Thalikulam BP
412	Kondazhi GP	67	0	65	0	65	74	₹181.49	74	74	74	₹153.05	100.00%	84.33%	0	0	0	0	62	95.38%	59	90.77%	10	14.93%	4	5.97%	9 nos TS and vetting obtained.Send for DPC approval (DPC on 6/10/18)	THRISSUR	Pazhayanoor BP
413	Sreemoolanagaram GP	45	0	45	0	45	45	₹184.91	45	45	45	₹151.28	100.00%	81.81%	0	0	0	0	44	97.78%	41	91.11%	13	28.89%	10	22.22%		ERNAKULAM	Parakkadavu BP
414	Manjapra GP	57	1	56	0	57	51	₹336.69	52	52	51	₹273.51	100.00%	81.23%	0	0	0	4	49	87.50%	30	53.57%	11	19.30%	5	8.77%		ERNAKULAM	Ankamali BP
415	Chadayamangalam GP	56	1	55		56	56	₹233.42	56	56	56	₹183.35	100.00%	78.55%	0	0	0	0	54	98.18%	48	87.27%	15	26.79%	13	23.21%	Central fund, state grant, 5 nos. Combined fund projects	KOLLAM	Chadayamangalam BP
416	Manambur GP	43	0	42	0	42	42	₹226.30	42	42	42	₹176.80	100.00%	78.13%	0	2	0	0	42	100.00%	34	80.95%	12	27.91%	11	25.58%	1nos land problem	THIRUVANANTHAPURAM	Varkata BP
417	Kulathupuzha GP	67	0	67	0	67	67	₹330.18	67	67	67	₹254.00	100.00%	76.93%	0	0	0	0	67	100.00%	55	82.09%	16	23.88%	9	13.43%	Committee decision received on 07/06/2018 only and 12no projet need revision.	KOLLAM	Anchal BP
418	Velliyyattom GP	60	0	59	0	59	60	₹140.92	59	60	60	₹102.11	100.00%	72.46%	0	0	1	1	54	91.53%	22	37.29%		0.00%		0.00%		IDUKKI	Elamdesam BP
419	Edapatta GP	94	0	94	0	94	80	₹243.52	89	81	80	₹172.13	100.00%	70.68%	0	14	0	0	71	75.53%	42	44.68%	8	8.51%	3	3.19%	14projects require revision.71 no. of projects will be tender procedure completed, details are submitted to panchayath commitee for approval	MALAPPURAM	Kalikavu BP
420	Aryanad GP	77	10	67	0	77	73	₹297.31	73	73	73	₹207.56	100.00%	69.81%						0.00%		0.00%		0.00%		0.00%	4 projects need revision, 5 BC works	THIRUVANANTHAPURAM	Vellanad BP
421	Kodencherry GP	127	0	102	0	102	102	₹448.62	102	102	102	₹302.58	100.00%	67.45%	4	20	1	0	102	100.00%	62	60.78%	62	48.82%		0.00%	Total no of projects 127, 1 project need feasibility not obtained,20 need revision.4 nos pending due to non availability of land.	KOZHICODE	Koduvally BP
422	Chunkathara GP	74	0	74	0	74	96	₹293.63	96	96	96	₹192.00	100.00%	65.39%	0	0	0	44	51	68.92%	51	68.92%	10	13.51%	0	0.00%	66 Project with DPC pending for approval	MALAPPURAM	Nilambur BP
423	Villiyappally GP	44	0	43	0	43	42		43	43	42		100.00%		0	1	0	0	27	62.79%	15	34.88%	0	0.00%	0	0.00%	One project sent for TS .	KOZHICODE	Thodannur BP
424	Kumily GP	220	0	220	0	220	220	₹1,582.81	219	219	219	₹1,550.85	99.55%	97.98%	0	1	0	0	208	94.55%	177	80.45%	50	22.73%	35	15.91%	1 PROJECT IS PROPOSED FOR MODIFICATION, SO , T. S. PENDING	IDUKKI	Azhutha / Peerumedu BP
425	Chirakkadavu GP	204	8	196	1	205	170	₹366.44	170	169	169	₹365.70	99.41%	99.80%	1	25	3	0	170	86.73%	155	79.08%	20	9.80%		0.00%	Estimate under preparation, tender date 26/06/2018, tender tabulation submitted panchayat committee on 28/06/2018 but resolution not received pending for agreement process	KOTTAYAM	Vazhoor BP
426	Chithara GP	139	0	139	0	139	139	₹455.38	139	139	138	₹425.38	99.28%	93.41%	0	0	1	0	138	99.28%	128	92.09%	40	28.78%	35	25.18%	1project needs fire&pcb NOC	KOLLAM	Chadayamangalam BP
427	Kongad GP	138	0	138	0	138	138	₹364.52	137	137	137	₹358.86	99.28%	98.45%	0	0	0	2	133	96.38%	133	96.38%	42	30.43%	37	26.81%	1 electrical work	PALAKKAD	Palakkad BP
428	Koppam GP	137	8	129	0	137	137	₹217.06	136	136	136	₹214.60	99.27%	98.87%	0	4	0	0	85	65.89%	84	65.12%	45	32.85%	48	35.04%	updated on 24/10/18	PALAKKAD	Pattambi BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
429	Parali GP	128	1	126	1	128	127	₹438.44	126	126	126	₹438.44	99.21%	100.00%	0	0	0	0	126	100.00%	61	48.41%	30	23.44%	3	2.34%		PALAKKAD	Palakkad BP
430	Vijayapuram GP	123	0	123	0	123	123	₹470.10	122	122	122	₹455.10	99.19%	96.81%	0	0	0	1	121	98.37%	63	51.22%	15	12.20%	5	4.07%	Balance works are pending due to heavy rain and will start from 29/10/2018	KOTTAYAM	Pallom BP
431	Kadakkal GP	120	0	120	0	120	120	₹471.11	120	120	119	₹451.61	99.17%	95.86%	0	0	1	0	110	91.67%	103	85.83%	33	27.50%	21	17.50%		KOLLAM	Chadayamangalam BP
432	Elamkunnappuzha GP	119	0	119	0	119	118	₹473.19	118	118	117	₹431.65	99.15%	91.22%	0	0	0	1	98	82.35%	34	28.57%	3	2.52%	0	0.00%	14 nos Re-Tender, Re-Quotation-36nos one project didn't get TS till this date, one project for GST compensation. TOTAL - 119Nos.	ERNAKULAM	Edappally BP
433	Pulpatta GP	138	10	128	0	138	113	₹279.05	113	112	112	₹233.00	99.12%	83.50%	0	14	0	8	92	71.88%	19	14.84%	4	2.90%	0	0.00%	4 no. of works need TS from Ground water dept. 14 projects need revision, 3 projects not required TS	MALAPPURAM	Areekode BP
434	Keezhmad GP	110	0	110	0	110	110	₹332.68	110	109	109	₹327.78	99.09%	98.53%	0	0	0	1	106	96.36%	97	88.18%	35	31.82%	13	11.82%		ERNAKULAM	Vazhakkulam BP
435	Maranalloor GP	106	14	92	0	106	106	₹301.33	105	105	105	₹299.23	99.06%	99.30%	0	0	0	0	89	96.74%	76	82.61%	20	18.87%	10	9.43%	3 projects need revision	THIRUVANANTHAPURAM	Nemom BP
436	Poothady GP	106	0	106	0	106	106	₹492.30	106	106	105	₹462.30	99.06%	93.91%	0	0	0	0	102	96.23%	102	96.23%	6	5.66%	1	0.94%	4 e-tender process is going on. 1 work completed and bill under preparation.	WAYANAD	Panamaram BP
437	Erimayoor GP	101	0	101	0	101	101	₹327.70	100	100	100	₹327.70	99.01%	100.00%	0	0	0	0	91	90.10%	91	90.10%	10	9.90%	0	0.00%	10-projects e-Tender process on going	PALAKKAD	Alathoor BP
438	Edayoor GP	102	0	101	1	102	101	₹174.00	100	100	100	₹151.45	99.01%	87.04%	0	0	1	0	99	98.02%	58	57.43%	58	56.86%	20	19.61%	For One Project, estimate from Spots Council not received Yet. Hence one No TS pending	MALAPPURAM	Kuttiippuram BP
439	Thiruvampady GP	98	0	97	0	97	97	₹294.90	96	96	96	₹292.90	98.97%	99.32%	1	0	0	0	93	95.88%	65	67.01%	14	14.29%	7	7.14%	1 No of TS pending due to non availability of land.	KOZHIKODE	Koduvaly BP
440	Velookkara GP	97	0	97	0	97	97	₹286.78	96	96	96	₹283.78	98.97%	98.95%	0	0	0	1	88	90.72%	20	20.62%	0	0.00%	0	0.00%	40 nos Quatations invited, 28 nos of works tender tabulation submitted for Panchayat approval	THRISSUR	Vellangallur BP
441	Puduppady GP	136	0	133	0	133	96	₹287.36	96	96	95	₹263.68	98.96%	91.76%	2	19	5	9	50	37.59%	24	18.05%	1	0.74%	1	0.74%	Total no of projects 136, 5 project need feasibility not obtained, 49 need revision, 11 nos pending due to other reasons	KOZHIKODE	Koduvaly BP
442	Kozhinjampara GP	95	0	95	0	95	95	₹317.34	94	94	94	₹309.34	98.95%	97.48%	0	0	0	1	85	89.47%	84	88.42%	9	9.47%	11	11.58%	Manual tender for 85 nos done. Balance tender process in progress.	PALAKKAD	Chittoor BP
443	Koratty GP	95	0	95	0	95	95	₹341.06	95	95	94	₹331.83	98.95%	97.29%					90	94.74%	68	71.58%	11	11.58%	7	7.37%		THRISSUR	Chalakkudy BP
444	Malayinkeezhu GP	94	7	86	1	94	94	₹234.11	93	93	93	₹230.11	98.94%	98.29%	0	0	0	0	81	94.19%	73	84.88%	12	12.77%	7	7.45%	1nos deposit projects to Ground water dept. 81 works are tendered 8 nos has no bid or single bid, 45 nos agreement executed, 12nos work started, 7nos completed 5nos Revision projects	THIRUVANANTHAPURAM	Nemom BP
445	Chavara GP	89	0	89	0	89	89	₹382.52	88	88	88	₹382.52	98.88%	100.00%	0	0	0	0	84	94.38%	71	79.78%	21	23.60%	14	15.73%	1 project not accorded TS (clean Chavara)	KOLLAM	Chavara BP
446	Pattanchery GP	90	0	90	0	90	89	₹334.17	88	88	88	₹326.17	98.88%	97.61%	1	0	0	0	88	97.78%	49	54.44%	6	6.67%	3	3.33%	One project (Hiring of vehicle) does not require TS. Awaiting Board resolution on Tender Approval for 19 works . One project need land availability	PALAKKAD	Kollemkode BP
447	Thiruvaniyoor GP	92	0	92	0	92	88	₹362.62	87	87	87	₹357.62	98.86%	98.62%	0	0	0	0	73	79.35%	73	79.35%	15	16.30%	10	10.87%	Out of 92 works 4 works have no financial sanction(cochin refinery fund). 73 works tendered.	ERNAKULAM	Vadavukodu BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works G=D+E+F	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
448	Chengala GP	176	26	150	0	176	176	₹500.64	174	174	174	₹474.28	98.86%	94.73%	0	0	0	0	107	71.33%	60	40.00%	15	8.52%	15	8.52%	bill prepared for completed works	KASARAGOD	Kasaragod BP
449	Kallyoor GP	87	0	87	0	87	87	₹250.02	86	86	86	₹247.02	98.85%	98.80%	0	0	0	0	40	45.98%	40	45.98%	10	11.49%		0.00%		THIRUVANANTHAPURAM	Nemom BP
450	Moorkanadu GP	86	0	86	0	86	86	₹188.92	85	85	85	₹184.92	98.84%	97.88%	1		1	1	85	98.84%	76	88.37%	20	23.26%		0.00%	building work and concrete works are under progress. one project is under ts pending due to non availability of land	MALAPPURAM	Mankada BP
451	Elanthoor GP	88	0	88	0	88	86	₹164.91	85	85	85	₹158.91	98.84%	96.36%	0	0	0	0	65	73.86%	28	31.82%	10	11.36%	10	11.36%	5 project required revision	PATHANAMTHITTA	Elanthoor BP
452	Poonjar Thekkekkara GP	87	14	73	0	87	86	₹139.83	86	85	85	₹99.00	98.84%	70.80%	0	0	0	1	42	57.53%	42	57.53%	18	20.69%	18	20.69%	12 nos -revision projects	KOTTAYAM	Erattupetta BP
453	Kannadi GP	84	0	78	0	78	84	₹208.10	83	83	83	₹197.70	98.81%	95.00%	0	0	0	0	78	100.00%	78	100.00%	25	29.76%	16	19.05%	6 works tender date 29/10/2018	PALAKKAD	Kuzhalmannam BP
454	Udumbannoor GP	83	0	83	0	83	82	₹274.40	82	81	81	₹271.04	98.78%	98.78%	1	0	0	0	82	98.80%	69	83.13%	34	40.96%	20	24.10%	1 electrification project and 1 project Land surrender required	IDUKKI	Elamdesam BP
455	Mookkannur GP	85	1	83	0	84	82	₹322.82	82	82	81	₹309.02	98.78%	95.73%	0	0	0	1	60	72.29%		0.00%		0.00%		0.00%	1 NO ts pending	ERNAKULAM	Ankamali BP
456	Thazhava GP	82	0	80	1	81	81	₹444.57	80	80	80	₹442.75	98.77%	99.59%	0	0	0	0	74	92.50%	61	76.25%	6	7.32%	3	3.66%	One project direct execution,one purchase.	KOLLAM	Oachira BP
457	Chathannoor GP	84	0	81	0	81	81	₹313.63	80	80	80	₹288.88	98.77%	92.11%	0	1	0	0	73	90.12%	73	90.12%	58	69.05%	50	59.52%	TS is not essential for 3 nos.of works (connectivity map,GST compensation fund, rented vehicle for AE). Project revision is essential for one project (Biogas plant). 8 new projects are yet to be tendered.	KOLLAM	Ithikkara BP
458	Kuzhoor GP	80		79		79	80	₹185.58	79	79	79	₹180.01	98.75%	97.00%	1				79	100.00%	30	37.97%	20	25.00%		0.00%		THRISSUR	Mala BP
459	Thiruvalloor GP	81	0	80	1	81	80		79	79	79		98.75%		0	0	0	1	79	98.75%	31	38.75%	5	6.17%	0	0.00%		KOZHIKODE	Thodannur BP
460	Kodiyathoor GP	85	0	83	2	85	77	₹153.55	77	76	76	₹148.39	98.70%	96.64%	0	16	0	4	62	74.70%	52	62.65%	42	49.41%	1	1.18%	estimate can be prepared only for 77 work . 2 are (electrification),2 work estimate under preparation , 4 need revision	KOZHIKODE	Kunnanangalam BP
461	Kaduthuruthy GP	75	3	72	0	75	75	₹202.84	74	74	74	₹199.84	98.67%	98.52%	1	0	0	0	68	94.44%	68	94.44%	14	18.67%	3	4.00%	1 pending due to land problem	KOTTAYAM	Kaduthuruthy BP
462	Chengamanad GP	74	0	73	0	73	73	₹265.70	72	72	72	₹262.25	98.63%	98.70%	0	0	0	0	73	100.00%	52	71.23%	11	14.86%	6	8.11%		ERNAKULAM	Parakkadavu BP
463	Asamannor GP	73	2	73	0	75	73	₹376.20	72	72	72	₹362.76	98.63%	96.43%	0	1	1	2	72	98.63%	54	73.97%	15	20.55%	10	13.70%		ERNAKULAM	Koovappady BP
464	Panayam GP	72	0	72	0	72	72	₹235.07	71	71	71	₹193.87	98.61%	82.47%	0	0	0	0	71	98.61%	56	77.78%	41	56.94%	12	16.67%	One project waiting approval from kerala suchitwa mission for tender, 11 project for revision (Tarring)	KOLLAM	Chittumala BP
465	Pallipuram GP	71	0	71		71	71	₹378.65	71	70	70	₹371.15	98.59%	98.02%	1	0	1	0	69	97.18%	0	0.00%	0	0.00%	0	0.00%	1 no TS pending due to non availability of land,19 nos Quotation invited,44 nos retendered,5 nos E-Tendered,1 no tendered.	ERNAKULAM	Vypin BP
466	Mallappally GP	72	0	70	2	72	71	₹176.94	70	70	70	₹171.44	98.59%	96.89%	1	0	0	0	65	92.86%	29	41.43%	0	0.00%		0.00%	2project delay due to need land availability	PATHANAMTHITTA	Mallappally BP
467	Ezhumkulam GP	73	0	65	0	65	66	₹194.71	65	65	65	₹192.71	98.48%	98.97%	0	0	1	0	51	78.46%	34	52.31%	10	13.70%	4	5.48%	NOC not obtained from KIP for 1 project.	PATHANAMTHITTA	Parakkod BP
468	Punnayur GP	66	0	64	2	66	64	₹195.61	63	63	63	₹193.11	98.44%	98.72%	0	0	0	1	60	93.75%	42	65.63%	5	7.58%	2	3.03%	1 Project need TS from Electrical wing, two project is deposit work	THRISSUR	Chavakkad BP
469	Kodassery GP	125	0	125	0	125	125	₹392.17	123	123	123	₹384.17	98.40%	97.96%	1		0	1	66	52.80%	0	0.00%	0	0.00%	0	0.00%	66 work tender,44 got tender.Balance will tender on 29/10/18	THRISSUR	Chalakkudy BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
470	Kumaramputhoo GP	129	1	128	0	129	124	₹315.37	122	122	122	₹303.80	98.39%	96.33%	0	2	1	2	117	91.41%	117	91.41%	36	27.91%	36	27.91%	Out of 129 projects 24 projects - multi year projects(2017-18) which is already tendered, 2 project revision, 2 electrification works,1 SCP PROJECTS - Feasibility certificate not obtained. updated on 27/10/2018	PALAKKAD	Mannarkkad BP
471	Thevalakkara GP	66	0	63	1	64	62	₹249.72	62	62	61	₹219.72	98.39%	87.99%	0	0	0	0	59	93.65%	51	80.95%	20	30.30%	11	16.67%	1 electrical work	KOLLAM	Chavara BP
472	Vallatholnagar GP	61	7	54	0	61	61	₹242.95	61	60	60	₹235.80	98.36%	97.06%	0	0	0	1	53	98.15%	32	59.26%	5	8.20%	1	1.64%	21 nos tender to be open on 14/08/2018	THRISSUR	Pazhayannoor BP
473	Kozhencherry GP	62	2	59	1	62	60	₹176.10	59	59	59	₹171.20	98.33%	97.22%	0	1	0	0	59	100.00%	35	59.32%	4	6.45%	0	0.00%	1project required revision, 12 no project got DPC approval on 28/09/2018 and started tender process	PATHANAMTHITTA	Elanthoor BP
474	Kadannappally - Panappuzha GP	61	0	60	0	60	60	₹272.81	60	59	59	₹248.81	98.33%	91.20%	0	1	0	0	57	95.00%	25	41.67%	7	11.48%	0	0.00%	1 projects need revision.	KANNUR	Thaliparambu BP
475	Chittattukara GP	60	0	60	0	60	59	₹219.44	59	58	58	₹213.01	98.31%	97.07%	6	0	1	0	58	96.67%	31	51.67%	5	8.33%	1	1.67%		ERNAKULAM	Paravoor BP
476	Meloor GP	58	0	58	0	58	58	₹250.28	58	57	57	₹244.29	98.28%	97.61%	0	0	0	1	43	74.14%	35	60.34%	4	6.90%	0	0.00%	in planfund 8 nos are joint project and in maintenance 3 nos are joint.4 nos are NABARDand amount 20 lakh and 32 lakh are from other local bodies fund these are TS are accorded tender invited	THRISSUR	Chalakkudy BP
477	Elamad GP	55	0	54	1	55	55	₹202.89	55	55	54	₹197.60	98.18%	97.39%	0	0	1	54	100.00%	46	85.19%	24	43.64%	8	14.55%	one work TS from Suchitwa mission, 1work retendered and 4 works quotation invited.	KOLLAM	Chadayamangalam BP	
478	Thuravoor GP	55	0	55	0	55	55	₹232.51	54	54	54	₹224.51	98.18%	96.56%	0	0	0	0	54	98.18%	45	81.82%	15	27.27%	8	14.55%		ERNAKULAM	Ankamali BP
479	Alagappa Nagar GP	55	0	55	0	55	55	₹292.72	55	55	54	₹262.71	98.18%	89.75%	0	0	0	0	48	87.27%	35	63.64%	8	14.55%	0	0.00%	1 project is waiting for TS	THRISSUR	Kodakara BP
480	Azheekkod GP	118	0	118	0	118	109	₹553.40	112	109	107	₹549.76	98.17%	99.34%	2	0	3	0	54	45.76%	43	36.44%		0.00%	0	0.00%	5 No Projects -Land Details not clear,3 Project required Revision,1 Project not needed TS, 1 Project not implementing through AE	KANNUR	Kannur BP
481	Peruvalloor GP	72	0	72	0	72	54	₹132.26	54	54	53	₹123.26	98.15%	93.20%	0	6	7	5	39	54.17%	0	0.00%	0	0.00%	0	0.00%	17 works pending due to revision , 1 need yield result.	MALAPPURAM	Thiroorangi BP
482	Ayavana GP	53	0	53	0	53	53	₹134.45	52	52	52	₹134.20	98.11%	99.81%	0	0	0	0	53	100.00%	51	96.23%	0	0.00%	0	0.00%	1 work is Deposit Work need to change implementing officer.	ERNAKULAM	Muvattupuzha BP
483	Ayiloor GP	159	0	159	0	159	159	₹531.35	158	156	156	₹504.91	98.11%	95.02%	0	0	0	3	156	98.11%	156	98.11%	34	21.38%	18	11.32%	1work TS from PWD electrical wing,2work TS from suchitwamission, 156 work Tendered at 09.08.2018	PALAKKAD	Nenmara BP
484	Koorachunde GP	61	0	52	9	61	52	₹192.48	51	51	51	₹188.48	98.08%	97.92%	1	0	0	0	50	96.15%	50	96.15%	40	65.57%	20	32.79%	50Nos Agreement Executed	KOZHICODE	Balussery BP
485	Onchiyam GP	53	53	0	0	53	52	₹126.10	52	52	51	₹121.00	98.08%	95.96%	1	0	1	0	0				5	9.43%	0	0.00%	All works executing through Accredited Agency-ULCCand agreement executed for all works.2 works revision	KOZHICODE	Vadakara BP
486	Nanmanda GP	54	0	54	0	54	52	₹222.69	52	51	51	₹211.69	98.08%	95.06%	0	0	0	0	47	87.04%	36	66.67%		0.00%	0	0.00%	100 %	KOZHICODE	Chelannoor BP
487	Maloor GP	51	0	51	0	51	51	₹214.48	51	50	50	₹212.98	98.04%	99.30%	0	0	0	1	45	88.24%	45	88.24%	23	45.10%	18	35.29%	1project in sufficient fund	KANNUR	Peravoor BP
488	Kumbalangi GP	54	0	51	3	54	51	₹201.65	51	50	50	₹171.65	98.04%	85.12%	0	14	0	1	36	70.59%	25	49.02%	16	29.63%	6	11.11%		ERNAKULAM	Palluruthy BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
489	Keezhparamba GP	121	0	121	0	121	51	₹121.53	50	50	50	₹101.52	98.04%	83.53%	0	70	0	0	35	28.93%		0.00%		0.00%		0.00%	70 projects revision letter forwarded to grama panchayath as these projects could not be done using Maintenance fund	MALAPPURAM	Areekkode BP
490	Vattankulam GP	101	0	101	0	101	101	₹251.07	100	99	99	₹239.08	98.02%	95.22%	0	0	0	2	99	98.02%	90	89.11%	0	0.00%		0.00%	2 project pending for land dispute	MALAPPURAM	Ponnani BP
491	Vannappuram GP	151	0	151	0	151	151	₹434.66	151	149	148	₹402.83	98.01%	92.68%	1	0	1	1	148	98.01%	148	98.01%	30	19.87%	20	13.25%	1 projects is SM Rs. 1200000/- included	IDUKKI	Elamdesam BP
492	Vakathanam GP	99	0	99	0	99	99	₹223.86	99	99	97	₹211.84	97.98%	94.63%	0	0	1		89	89.90%	53	53.54%	3	3.03%		0.00%		KOTTAYAM	Madappally BP
493	Chennamangalam GP	49	1	48	0	49	49	₹269.15	48	48	48	₹262.29	97.96%	97.45%	0	0	0	0	45	93.75%	38	79.17%	4	8.16%	1	2.04%	1 Project to be cancelled	ERNAKULAM	Paravoor BP
494	Melukavu GP	50	0	49	1	50	49	₹164.00	48	48	48	₹156.00	97.96%	95.12%	1	0	0	0	44	89.80%		0.00%		0.00%		0.00%	6 nos detailed estimate under preparation	KOTTAYAM	Erattupetta BP
495	Panavally GP	48	0	48	0	48	48	₹195.33	47	47	47	₹191.33	97.92%	97.95%				1	42	87.50%	31	64.58%	3	6.25%		0.00%		ALAPPUZHA	Thikkattusseri BP
496	Karumalloor GP	48	0	48	0	48	48	₹201.96	48	48	47	₹196.52	97.92%	97.31%	0	0	1	0	46	95.83%	44	91.67%	10	20.83%	3	6.25%	Out of 48 projects, all estimates are forwarded for TS. TS is accorded for 47 projects. Tender invited for TS obtained projects. One project pending due to PVIP NOC	ERNAKULAM	Alangad BP
497	Mangattidam GP	52	0	52	0	52	48	₹263.37	47	47	47	₹248.16	97.92%	94.22%	1	0	1		42	80.77%	42	80.77%		0.00%		0.00%	42 Nos Awarded.(Out of 52 project 1 No.Muti year project,1 photostat,1 electrical wiring),(1 project dropped)	KANNUR	Koothuparamba BP
498	Neduvathoor GP	95	1	94	0	95	95	₹149.11	93	93	93	₹147.61	97.89%	98.99%	0	0	0	2	92	97.87%	41	43.62%	10	10.53%	0	0.00%	2 projects submitted for GWD for preparing estimate	KOLLAM	Kottarakara BP
499	Madappally GP	94	0	94	0	94	94	₹268.98	94	92	92	₹251.54	97.87%	93.52%	0	0	0	1	66	70.21%	57	60.64%	2	2.13%		0.00%		KOTTAYAM	Madappally BP
500	Kuttiyadi GP	52	0	53	0	53	47	₹247.74	47	47	46	₹227.74	97.87%	91.93%	0	0	0	1	32	60.38%	31	58.49%	1	1.92%	1	1.92%	Out of 31 projects tendered, agreement done with 10 projects. E tender for 17 projects is in progress.	KOZHIKODE	Kunnummal BP
501	Kainakari GP	45	7	38	0	45	45	₹127.86	44	44	44	₹123.86	97.78%	96.87%	1	0	0	0	34	89.47%	1	2.63%	1	2.22%	0	0.00%	ts pending 1no due to wat land ,retender process completed, quotation process on going.	ALAPPUZHA	Champakkulam BP
502	Azhiyoor GP	51	44	3	4	51	45	₹137.75	44	44	44	₹132.95	97.78%	96.52%	0	1	1	1	0	0.00%		0.00%	4	7.84%		0.00%	42 works executing through Accredited Agency-ULCCS agreement executed for all works.	KOZHIKODE	Vadakara BP
503	Kavalam GP	46	0	46	0	46	45	₹87.45	44	44	44	₹75.39	97.78%	86.21%	0	0	0		36	78.26%		0.00%		0.00%		0.00%		ALAPPUZHA	Veliyanad BP
504	Padanna GP	46	0	46	0	46	44	₹139.50	44	43	43	₹129.50	97.73%	92.83%	0	0	0	1	36	78.26%	24	52.17%	1	2.17%	0	0.00%	Market shopping complex project cost 60 lakhs ,NO sufficient land to construct the shopping complex by obeying the KPBR	KASARAGOD	Neeleswaram BP
505	Balussery GP	47	1	43	3	47	43	₹209.20	42	42	42	₹204.50	97.67%	97.75%	0	0	1	0	37	86.05%	28	65.12%	5	10.64%	5	10.64%	28nos agreement executed	KOZHIKODE	Balussery BP
506	Kadalundy GP	91	0	85	0	85	85	₹316.30	83	83	83	₹316.30	97.65%	100.00%	1	1	0		83	97.65%	72	84.71%	72	79.12%	2	2.20%	land is not available for 1 project	KOZHIKODE	Kozhikode BP
507	Veloor GP	88	0	87	0	87	85	₹242.74	85	83	83	₹236.24	97.65%	97.32%	0	0	1	1	63	72.41%	39	44.83%	7	7.95%	3	3.41%	Balancs works tender notice will publish next week& 2 nos TS from Electrical wing.	THRISSUR	Chowannur BP
508	Vellarada GP	135	22	113	0	135	127	₹483.55	127	127	124	₹463.91	97.64%	95.94%		8			98	86.73%	80	70.80%	18	13.33%	5	3.70%	8 nos revision	THIRUVANANTHAPURAM	Perumkadavila BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
509	Chorad GP	43	43	0	0	43	42	₹273.29	42	41	41	₹272.54	97.62%	99.73%	0	0	0	0	0	0	0	0	6	13.95%		0.00%	Project for Indoor stadium cost RS.4.5 Crore need structural design approval, the process for the same is ongoing,1 project TS not necessary. 39 works are executing through ULCCSaand agreement executed for 36 works,2 Nos. BC works,	KOZHICODE	Vadakara BP
510	Vadakarappathy GP	42	0	42	0	42	42	₹192.19	42	42	41	₹190.19	97.62%	98.96%	0	1	1	0	35	83.33%	33	78.57%	0	0.00%	0	0.00%	1 project has to be revised , 6 no of E tender work is on processing	PALAKKAD	Chittoor BP
511	Ongallur GP	84	4	80	0	84	84	₹285.02	83	82	82	₹261.47	97.62%	91.74%	0	8	0	0	60	75.00%	30	37.50%	14	16.67%	14	16.67%	1no to be dropped,1 project need land availability certificate. 1 project need revision. 60 Projects Tendered	PALAKKAD	Pattambi BP
512	Areekode GP	120	0	120	0	120	83	₹216.90	81	81	81	₹210.40	97.59%	97.00%	0	37	0	0	60	50.00%	55	45.83%		0.00%		0.00%	37 project revision letter forward to grama panchayath as these projects couldnot be done using Maintenance fund.Two projects estimate under preparation.	MALAPPURAM	Areekode BP
513	Patyam GP	42	0	42	0	42	41	₹176.10	41	41	40	₹156.10	97.56%	88.64%				1	37	88.10%	22	52.38%	4	9.52%		0.00%	22 Nos Awarded.For 15 Nos no competitive tender received. REtender required.(Out of 42 project One project is electrical)	KANNUR	Koothuparamba BP
514	Perinadu GP	41	0	40	0	40	41	₹150.70	40	40	40	₹123.95	97.56%	82.25%	0	0	0	0	40	100.00%	32	80.00%	24	58.54%	8	19.51%	one work is erecting machinery for gas crematorium.Revised project .going for collecting TS from Suchitwa mission and for tendering	KOLLAM	Chittumala BP
515	Vazhavor GP	81	0	81	0	81	81	₹149.37	81	79	79	₹132.62	97.53%	88.79%	0	7	0		76	93.83%	47	58.02%	0	0.00%		0.00%			
516	Kalikavu GP	121	16	105	0	121	121	₹306.54	120	119	118	₹291.78	97.52%	95.18%	1	0	0	0	80	76.19%	76	72.38%	35	28.93%	20	16.53%			
517	Chembu GP	46	0	46	0	46	40	₹158.90	40	39	39	₹158.40	97.50%	99.69%	1	3	0	0	39	84.78%	28	60.87%	2	4.35%	0	0.00%	1 project required revision,1 project has insufficient fund,1 project has to get land available,1 project required feasibility certificate from SC dept., 1 project doesnot required T.S	KOTTAYAM	Vaikom BP
518	Mararikulam South GP	41	0	40	1	41	40	₹196.42	39	39	39	₹190.42	97.50%	96.95%	0	0	0	0	40	100.00%	9	22.50%	4	9.76%	0	0.00%		ALAPPUZHA	Aryad BP
519	Puthenchira GP	81	0	80	1	81	80	₹227.27	80	78	78	₹214.77	97.50%	94.50%	0	2	0	0	78	97.50%	25	31.25%	2	2.47%	0	0.00%	78 nos of work tendered, 40 nos got valid tenders	THRISSUR	Vellangallur BP
520	Perumkadavila GP	41	4	37	0	41	40	₹132.40	39	39	39	₹115.90	97.50%	87.54%	1	0	0	0	35	94.59%	26	70.27%	15	36.59%	9	21.95%	one work is executed by accredited agency	THIRUVANANTHAPURAM	Perumkadavila BP
521	Elikkulam GP	89	8	81	0	89	80	₹304.86	79	78	78	₹142.66	97.50%	46.80%	0	8	0	0	29	35.80%	24	29.63%		0.00%		0.00%	Remaining Detailed Estimates Under Preparation.8 Nos work need revision. Amount of panchayath building construction is 1,50,00,000/- Structural design for this work is tendered.	KOTTAYAM	Pampady BP
522	Thalavoor GP	80	6	74	0	80	78	₹227.16	78	78	76	₹210.29	97.44%	92.57%	0	1	0	0	66	89.19%	35	47.30%	6	7.50%	2	2.50%	One project of 42 Lakh cost need to be changed implementation	KOLLAM	Pathanapuram BP
523	Payippad GP	76	0	76	0	76	76	₹237.00	76	74	74	₹216.87	97.37%	91.51%	0	0	0		62	81.58%	53	69.74%	10	13.16%	1	1.32%	3 projects need revision	KOTTAYAM	Madappally BP
524	Vaniyamkulam GP	115	0	113	0	113	114	₹484.64	111	111	111	₹382.39	97.37%	78.90%	0	3	0	0	66	58.41%	36	31.86%	8	6.96%	7	6.09%	Updated on 12.10.2018	PALAKKAD	Ottappalam BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Departments	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
525	Kadakkavur GP	37	0	37		37	37	₹169.89	37	37	36	₹169.89	97.30%	100.00%	0	0	2	0	36	97.30%	8	21.62%	2	5.41%		0.00%		THIRUVANANTHAPURAM	Chirayinkeezhu BP
526	Ambalapuzha North GP	37	1	36	0	37	37	₹185.50	36	36	36	₹185.50	97.30%	100.00%	0	0	0	0	32	88.89%	32	88.89%	9	24.32%	4	10.81%	one project for purchase of computer and one is BC.	ALAPPUZHA	Ambalapuzha BP
527	Padiyur GP	38	0	37	0	37	37	₹124.68	36	36	36	₹123.48	97.30%	99.04%	0	0	0	1	33	89.19%	27	72.97%	5	13.16%	2	5.26%	.1 work pending, electrification ts procedures are ongoing	THRISSUR	Vellangallur BP
528	Vettathur GP	112	6	106	0	112	111	₹273.00	109	108	108	₹161.07	97.30%	59.00%	0	0	4	0	73	68.87%	31	29.25%	4	3.57%	2	1.79%		MALAPPURAM	Perinthalmanna BP
529	Ayyampuzha GP	73	0	73	0	73	73	₹293.08	71	71	71	₹268.00	97.26%	91.44%	0	0	1	1	64	87.67%	64	87.67%	19	26.03%	3	4.11%	1 NOC from Dist. Collector for Gas crematorium. 1 project pending waiting status of fund from Health department.	ERNAKULAM	Ankamali BP
530	Panjali GP	76	3	70	3	76	73	₹269.21	72	1	71	₹240.71	97.26%	89.41%	0	1	0	1	14	20.00%	23	32.86%	2	2.63%		0.00%	1 works in revision due to fund change. 23 works are invited for tender.	THRISSUR	Pazhayannoor BP
531	Edarikkodu GP	72	0	72	0	72	72	₹153.00	71	71	70	₹147.00	97.22%	96.08%					70	97.22%	33	45.83%	15	20.83%	8	11.11%	Overseer post vacant , bill under process	MALAPPURAM	Vengara BP
532	Malappattam GP	36	1	35	0	36	36	₹135.78	36	35	35	₹128.23	97.22%	94.44%	0	1	0	0	25	71.43%	25	71.43%	4	11.11%	2	5.56%	3 electrical works, 1 pending for TS	KANNUR	Irikkoor BP
533	Ajanur GP	127	0	127	0	127	106	₹480.30	105	105	103	₹468.34	97.17%	97.51%	0	0	1	0	94	74.02%	47	37.01%	47	37.01%	0	0.00%	1 work need Ayacut Certification, 12 Projects need Feasibility from GWD	KASARAGOD	Kanhangad BP
534	Kizhakkambalam GP	35	1	34	0	35	35	₹246.13	35	34	34	₹234.13	97.14%	95.12%	0	0	0	1	33	97.06%	13	38.24%	13	37.14%		0.00%	1 estimate under preparation	ERNAKULAM	Vazhakkulam BP
535	Teekoy GP	74	13	61	0	74	70	₹143.00	68	68	68	₹133.00	97.14%	93.01%	0	2	1	0	35	57.38%		0.00%		0.00%		0.00%	2nos revision projects, 2not taken surrender details, 1nos KSEB estimate preparing	KOTTAYAM	Erattupetta BP
536	Varappuzha GP	35	0	35	0	35	35	₹279.98	35	35	34	₹244.73	97.14%	87.41%	0	0	0	1	28	80.00%		0.00%		0.00%		0.00%		ERNAKULAM	Alangad BP
537	Nadapuram GP	104	0	104	0	104	104	₹274.11	101	101	101	₹253.11	97.12%	92.34%	3	0	0	0	44	42.31%	41	39.42%	10	9.62%	4	3.85%	49 works are to be tendered shortly, including 8 nos E-tender works	KOZHIKODE	Thooneri BP
538	Kottur GP	71	0	69	2	71	69	₹259.25	67	67	67	₹254.25	97.10%	98.07%	0	1	0	0	69	100.00%	61	88.41%	41	57.75%	8	11.27%	63 Nos Agreement Executed	KOZHIKODE	Balussery BP
539	Vettam GP	65	0	65	0	65	65	₹196.31	65	63	63	₹192.81	96.92%	98.22%	0	1	1	0	60	92.31%		0.00%		0.00%		0.00%	1) Feasibility certificate for borewell construction not obtained. 2) Revision for fund (Excess amount required)	MALAPPURAM	Tiroor BP
540	Perigom - Vayakkara GP	32	0	32	0	32	32	₹217.11	31	31	31	₹199.60	96.88%	91.93%	1				18	56.25%		0.00%				0.00%	one proj. accorded TS is DP share amount 501000/-	KANNUR	Payyannur BP
541	Vellanad GP	36	4	31	1	36	32	₹187.52	31	31	31	₹131.94	96.88%	70.36%					13	41.94%		0.00%		0.00%		0.00%	2 electrical works, 1 to be dropped, 4 BC works	THIRUVANANTHAPURAM	Vellanad BP
542	Kattippara GP	63	0	63	0	63	61	₹223.89	59	59	59	₹223.89	96.72%	100.00%	0	2	0	2	59	93.65%	52	82.54%	9	14.29%	3	4.76%	Total no of projects 63.2 project need revision	KOZHIKODE	Koduvally BP
543	Kurumattoor GP	61	2	59	0	61	61	₹330.33	59	59	59	₹325.33	96.72%	98.49%		8		2	33	55.93%	5	8.47%		0.00%		0.00%	8 projects need revision. 2 project to be dropped.	KANNUR	Thaliparambu BP
544	Puthukkode GP	62	0	61	0	61	61	₹195.99	61	61	59	₹192.35	96.72%	98.14%	0	2	0	0	56	91.80%	48	78.69%	15	24.19%	8	12.90%	2 projects need revision 2 projects e-tender process ongoing, 1 project computer purchase balance 1 project to be tendered.	PALAKKAD	Alathoor BP
545	Keerampara GP	61	0	61	0	61	61	₹165.26	60	60	59	₹158.51	96.72%	95.92%				2	54	88.52%	20	32.79%	10	16.39%	5	8.20%	Balance estimate under preparation	ERNAKULAM	Kothamangalam BP
546	Cheruvathur GP	66	1	60	5	66	61	₹273.65	61	61	59	₹229.90	96.72%	84.01%	0	2	0	0	59	98.33%	54	90.00%	50	75.76%	6	9.09%		KASARAGOD	Neeleswaram BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
547	Chokli GP	30	0	30	0	30	30	₹147.71	29	29	29	₹146.21	96.67%	98.98%	0	0	0	0	25	83.33%	24	80.00%	2	6.67%	0	0.00%	1. TS Required project is motor fixing (electrification) work. 2. Out of 25 works tendered, 24 works awarded, 1 work offers will be taken again.	KANNUR	Panoor BP
548	Pandanad GP	30	0	30	0	30	30	₹85.07	30	30	29	₹84.07	96.67%	98.83%	0	0	0	0	30	100.00%	0	0.00%	0	0.00%	0	0.00%	30nos. tender invited (including retender).	ALAPPUZHA	Chengannur BP
549	Eruthempathy GP	30	0	30	0	30	30	₹144.17	29	29	29	₹142.17	96.67%	98.61%	0	0	1	0	29	96.67%	19	63.33%	4	13.33%	3	10.00%	one electrical project estimate not received from PWD, 10 nos Etender published. opening on 26/10/18	PALAKKAD	Chittoor BP
550	Kottayam - Malabar GP	31	0	31	0	31	30	₹104.23	29	29	29	₹98.63	96.67%	94.63%						0.00%		0.00%		0.00%		0.00%	1No.multy year Project,1 project to be revised. estimate preparation is in progress	KANNUR	Koothuparamba BP
551	Chekkayad GP	60	0	58	0	58	58	₹258.85	56	56	56	₹243.80	96.55%	94.19%	0	1	3		46	79.31%	46	79.31%	23	38.33%	2	3.33%	4 projects pending due to revision of projects	KOZHICODE	Thooneri BP
552	Velam GP	68	2	51	2	55	58	₹240.01	66	56	56	₹215.51	96.55%	89.79%	0	3	0	5	50	98.04%	50	98.04%	20	29.41%	0	0.00%	3 revision project,	KOZHICODE	Kunnummal BP
553	Thottappuzhassery GP	59	0	59	0	59	58	₹175.40	58	56	56	₹144.00	96.55%	82.10%	0	0	3	0	53	89.83%	38	64.41%	1	1.69%	1	1.69%	3 nos. projects are pending due to feasibility certificate . agreement executed 22Nos.selection notice issued 25,(flood affected G.P)	PATHANAMTHITTA	Koippuram BP
554	Olavanna GP	115	3	112	0	115	115	₹585.02	111	111	111	₹565.32	96.52%	96.63%	0	0	0	0	83	74.11%	53	47.32%	30	26.09%	5	4.35%	2 Projects Electrification Work	KOZHICODE	Kozhikode BP
555	Kayyur Cheemeni GP	58	1	56	1	58	57	₹332.25	55	55	55	₹328.25	96.49%	98.80%	0	0	2	0	53	94.64%	25	44.64%	25	43.10%	0	0.00%	1 No. Feasibility Certificate from GWD, 1 No. Estimate from Electrical wing PWD	KASARAGOD	Neeleswaram BP
556	Panagad GP	60	0	57	3	60	57	₹319.44	57	55	55	₹308.24	96.49%	96.49%	0	1	1	0	55	96.49%	52	91.23%	22	36.67%	4	6.67%	tender on 25/10/18(3 nos), 1 project in revision and 1 not accorded feasibility	KOZHICODE	Balussery BP
557	Kaloppa GP	57	0	55	2	57	57	₹146.16	55	2	55	₹139.21	96.49%	95.24%	0	0	0	2	53	96.36%	43	78.18%	25	43.86%	18	31.58%	43 nos agreement executed, 8 nos selection notice given	PATHANAMTHITTA	Mallappally BP
558	Madikai GP	60	1	57	0	58	57	₹310.62	55	55	55	₹291.10	96.49%	93.72%	1	0	0	1	54	94.74%	29	50.88%	8	13.33%	1	1.67%	1 electrical work. Pending with Land-1, 25 works retendered due to single tender or no tender received	KASARAGOD	Kanhangad BP
559	Naranamoozhi GP	56	0	56	0	56	56	₹137.60	54	54	54	₹136.10	96.43%	98.91%	0	2	0	0	53	94.64%	34	60.71%	2	3.57%	2	3.57%	total no of project is 56 out of total projects 2 projects need revision	PATHANAMTHITTA	Ranny BP
560	Manakkad GP	56	2	54	0	56	56	₹126.76	54	54	54	₹122.26	96.43%	96.45%	0	0	0	0	51	94.44%	45	83.33%	10	17.86%	4	7.14%	project no.126 will be implemented by quotation basis. project no. 44 needs to be changed.	IDUKKI	Thodupuzha BP
561	Rayamangalam GP	112	0	112	0	112	112	₹493.98	110	110	108	₹430.00	96.43%	87.05%	0		0	4	99	88.39%	62	55.36%	20	17.86%	30		2 Estimates under preparation. 2 WORKS SENT FOR APPROVAL TS NOT ACCORDED	ERNAKULAM	Koovappady BP
562	Ezhom GP	28	0	28	0	28	28	₹165.32	27	27	27	₹136.47	96.43%	82.55%	1	1	1	2	0	0.00%		0.00%		0.00%		0.00%	Approval for construction in wet land and included data bank 1 No .consent pending 1 No. Revision required project 1 No.Dropped project 1no.	KANNUR	Kalyassery BP
563	Orumanayoor GP	28	0	28	0	28	28	₹109.25	27	27	27	₹63.83	96.43%	58.43%	0	0	0	0	27	96.43%	15	53.57%	3	10.71%		0.00%	retender and quotation opening on 30/10/18	THRISSUR	Chavakkad BP
564	Punnpra South GP	28	1	26	1	28	28	₹142.10	27	27	27	₹27.00	96.43%	19.00%		5	2	7		26.92%		0.00%	7	25.00%	2	7.14%	5 projects need revision 2 projects awaiting panchayath committee decision	ALAPPUZHA	Ambalapuzha BP
565	Pindimana GP	55	0	55	0	55	55	₹145.00	55	53	53	₹143.00	96.36%	98.62%	0	2	0		47	85.45%		0.00%		0.00%		0.00%	17 tenders opened	ERNAKULAM	Kothamangalam BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+ Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
566	Kidangoor GP	55	0	55	0	55	55	₹181.97	55	53	53	₹175.62	96.36%	96.51%	0	0	0	0	53	96.36%	45	81.82%	45	81.82%	5	9.09%	4 project need revision.	KOTTAYAM	Pampady BP
567	Kolazhy GP	110	0	110	0	110	110	₹396.56	107	106	106	₹371.31	96.36%	93.63%	2	1	0	0	106	96.36%	84	76.36%	8	7.27%	2	1.82%		THRISSUR	Puzhakkal BP
568	Kumbalam GP	55	0	55	0	55	55	₹290.66	55	53	53	₹258.66	96.36%	88.99%	0	1	1	1	51	92.73%	38	69.09%	10	18.18%	3	5.45%	1 asset , 1 CRZ noc applied, 1 revision, 3 bill under preparation	ERNAKULAM	Palluruthy BP
569	Thrikkaruva GP	53	0	51	1	52	53	₹146.27	52	52	51	₹143.77	96.23%	98.29%	0	0	0	0	51	100.00%	40	78.43%	15	28.30%	8	15.09%	One project waiting approval from kerala suchitwa mission for tender	KOLLAM	Chittumala BP
570	Mavoor GP	55	0	55	0	55	53	₹229.34	51	51	51	₹216.45	96.23%	94.38%	0	0	2	2	51	92.73%	49	89.09%	8	14.55%	2	3.64%	for 2 works pending with land problems, total 49 works awarded.(6 E tender + 43 Manual Tender),next E tender opening on 20.10.2018	KOZHIKODE	Kunnamangalam BP
571	Kadirur GP	54	0	53	0	53	53	₹220.65	51	51	51	₹179.55	96.23%	81.37%	0	0	0	0	51	96.23%	37	69.81%	4	7.41%	1	1.85%		KANNUR	Panoor BP
572	Kalanjoor GP	168	0	168	0	168	132	₹407.94	130	127	127	₹281.10	96.21%	68.91%	10	14	4	8	122	72.62%	42	25.00%	10	5.95%	0	0.00%	own fund project of 2.5 crore and project of fifty lakh loan from financial institution require soil test result and stuctural design from external agency, sc feasibility certificate for 8 projects are not received.Total 36 Nos of projects can not be sent for TS due to Nos mentioned in columns P Q R S.(No of TS required projects=168-36=132)	PATHANAMTHITTA	Parakkod BP
573	Ranny - Angadi GP	52	0	52	0	52	52	₹145.22	52	50	50	₹142.22	96.15%	97.93%	1	0	0	0	50	96.15%	33	63.46%	5	9.62%		0.00%	Remaining projects estimate under preparation .4project need revision,2proj. location not fixed , total no of work 55	PATHANAMTHITTA	Ranny BP
574	Lakkidi Perur GP	78	0	78	0	78	78	₹253.41	78	75	75	₹238.23	96.15%	94.01%	0	3	0	0	68	87.18%	42	53.85%	0	0.00%	0	0.00%	3 nos revision project updated on12.10.2018.	PALAKKAD	Ottappalam BP
575	Moonniyoor GP	52	0	52	0	52	52	₹231.50	52	50	50	₹217.00	96.15%	93.74%	0	0	0	1	24	46.15%	21	40.38%	7	13.46%	1	1.92%	24 road works - tender works of those 24 roads not done due to Jalandhithi project	MALAPPURAM	Thiroorangi BP
576	Thrippangode GP	77	0	77	0	77	77	₹290.47	74	74	74	₹284.72	96.10%	98.02%	0	3	0	0	49	63.64%	38	49.35%	17	22.08%	3	3.90%		MALAPPURAM	Tiroor BP
577	Kalpakancheri GP	77	0	77	0	77	77	₹299.21	75	75	74	₹244.38	96.10%	81.67%	0	2	0	0	68	88.31%	30	38.96%		0.00%		0.00%	As per the Ho.ble Court Direction, 2nd tender not finalized yet by the GP - Hence Agreement not executed for that works.	MALAPPURAM	Kuttiyapuram BP
578	Thalavadi GP	102	7	95	0	102	102	₹234.71	100	98	98	₹211.34	96.08%	90.04%	1	1	0	1	88	92.63%	0	0.00%		0.00%		0.00%		ALAPPUZHA	Champakkulam BP
579	Vilayoor GP	102	2	99	1	102	101	₹175.02	101	97	97	₹168.00	96.04%	95.99%	0	2	0	0	42	42.42%	40	40.40%	16	15.69%	16	15.69%	2 more projects to get TS and 9 projects for vetting.51 projects tender on 12/11/18 .3 projects e tender on 12/11/18.16projects completed	PALAKKAD	Pattambi BP
580	Cherupuzha GP	102	0	102	0	102	101	₹405.86	98	97	97	₹386.16	96.04%	95.15%	0	0	0	4	95	93.14%		0.00%		0.00%		0.00%	No response from contractors for the first tender.	KANNUR	Payyannur BP
581	Parakkadavu GP	75	0	75	0	75	75	₹261.04	75	72	72	₹247.04	96.00%	94.64%	0	0	3	2	69	92.00%	49	65.33%	1	1.33%		0.00%		ERNAKULAM	Parakkadavu BP
582	Peravoor GP	75	2	73	0	75	75	₹353.96	75	72	72	₹323.21	96.00%	91.31%	0	0	0	3	51	69.86%	51	69.86%	49	65.33%	24	32.00%		KANNUR	Peravoor BP
583	Kavanoor GP	124	0	124	0	124	74	₹393.54	78	71	71	₹196.60	95.95%	49.96%	0	21	1	28	69	55.65%	20	16.13%		0.00%		0.00%	Out of 124 total projects 53 projects required revision, letter forwarded to grama panchayat but their decision pending.	MALAPPURAM	Areekode BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
584	Kizhuvillam GP	49	0	49	1	50	49	₹299.12	47	47	47	₹253.54	95.92%	84.76%	0	2	0	0	41	83.67%	18	36.73%	1	2.04%	1	2.04%	DUE TO VALIDATION ERROR,SOME PROJECTS ARE DROPPED.NEED VERIFICATION FOR E-TENDERING REMAINING PROJECTS	THIRUVANANTHAPURAM	Chirayinkeezhu BP
585	Edamulakkal GP	122	2	120	0	122	122	₹361.57	117	117	117	₹346.02	95.90%	95.70%	0	0	0	5	115	95.83%	72	60.00%	41	33.61%	28	22.95%		KOLLAM	Anchal BP
586	Aloor GP	97		96		96	97	₹338.00	93	93	93	₹329.56	95.88%	97.50%				4	86	89.58%	61	63.54%	15	15.46%	9	9.28%		THRISSUR	Mala BP
587	Karoor GP	74	7	67	0	74	72	₹395.22	72	72	69	₹381.60	95.83%	96.55%			2		55	82.09%	28	41.79%		0.00%		0.00%	9 projects to be revised	KOTTAYAM	Lalam BP
588	Purakkad GP	50	1	47	2	50	48	₹135.51	48	46	46	₹130.51	95.83%	96.31%				2	38	80.85%	13	27.66%	5	10.00%	0	0.00%	2 deposit,2 awaiting wet land noc,works call for quotation and re tender	ALAPPUZHA	Ambalapuzha BP
589	Kavilumpara GP	55	0	55	0	55	48	₹227.05	48	46	46	₹203.00	95.83%	89.41%	0	3	1	3	46	83.64%	39	70.91%	5	9.09%	2	3.64%	Electrical projects-3Nos. sent to PWD Electrical wing	KOZHIKODE	Kunnummal BP
590	Kadapiamattom GP	47	1	46	0	47	47	₹104.85	45	45	45	₹103.35	95.74%	98.57%	0	0	0	0	44	95.65%	44	95.65%	10	21.28%	4	8.51%	2 new projects undertaken in last DPC	KOTTAYAM	Uzhavoor BP
591	Karulai GP	70	0	70	0	70	70	₹124.31	67	67	67	₹118.81	95.71%	95.58%	2	0	0	1	59	84.29%	56	80.00%	42	60.00%	23	32.86%	2works under consideration for revision.	MALAPPURAM	Kaikavu BP
592	Thennala GP	70	0	70	0	70	70	₹211.47	70	67	67	₹200.00	95.71%	94.58%	0	3	0	3	61	87.14%	61	87.14%	12	17.14%	12	17.14%	9 works called for tender	MALAPPURAM	Vengara BP
593	Chengottukav GP	84	0	84	0	84	70	₹191.39	67	67	67	₹177.93	95.71%	92.97%	2	2	10	0	63	75.00%	28	33.33%	2	2.38%		0.00%	10 no.Noc,2 no. rivision, 2no. land not available.	KOZHIKODE	Panthalayani BP
594	Upputhara GP	138	3	134	1	138	138	₹438.50	138	132	132	₹418.00	95.65%	95.32%	2	0	4	0	77	57.46%	40	29.85%	16	11.59%	0	0.00%	14 nos need feasibility , 5 nos need ground water dept. estimate.	IDUKKI	Kattappana BP
595	Cherukunnu GP	27	0	24	0	24	23	₹125.57	22	22	22	₹119.57	95.65%	95.22%	1	0	0	0	21	87.50%	13	54.17%	0	0.00%	0	0.00%	2 no. Multyear	KANNUR	Kalyassery BP
596	Thalayolaparambu GP	91	0	91	0	91	91	₹241.25	91	87	87	₹232.75	95.60%	96.48%	0	1	0	3	46	50.55%	27	29.67%		0.00%		0.00%		KOTTAYAM	Kaduthuruthy BP
597	Enmakaje GP	114	0	114	0	114	90	₹320.00	90	90	86	₹294.28	95.56%	91.96%	10	6	5	3	37	32.46%		0.00%		0.00%		0.00%	AE Post vacant , Overseer 1 vacant	KASARAGOD	Manjeswar BP
598	Pampady GP	108	7	101	0	108	108	₹215.00	106	105	103	₹208.48	95.37%	96.97%	4	0	4		78	77.23%	46	45.54%	12	11.11%	12	11.11%	Quotation invited for 14 works and tender invited for 15 works .	KOTTAYAM	Pampady BP
599	Ponmala GP	109	5	103	0	108	108	₹250.13	108	103	103	₹206.50	95.37%	82.56%	0	0	2	3	76	73.79%	70	67.96%	15	13.76%	10	9.17%	2works required feasibility from GWDand 1project not required TS	MALAPPURAM	Malappuram BP
600	Thiruveppappura GP	107	1	106	0	107	107	₹219.46	102	102	102	₹207.49	95.33%	94.55%	0	3	0	3	88	83.02%	33	31.13%	15	14.02%	15	14.02%		PALAKKAD	Pattambi BP
601	Koodaranji GP	85	0	85	0	85	85	₹249.97	82	82	81	₹231.97	95.29%	92.80%	1	2	0	3	45	52.94%	42	49.41%	12	14.12%	3	3.53%	32 New Projects	KOZHIKODE	Koduvally BP
602	Mala GP	51		42		42	42	₹191.63	41	41	40	₹179.40	95.24%	93.62%					35	83.33%	21	50.00%		0.00%		0.00%		THRISSUR	Mala BP
603	Kottnadu GP	54	0	54	0	54	42	₹115.25	42	40	40	₹91.76	95.24%	79.62%			9	2	38	70.37%	27	50.00%	7	12.96%		0.00%		PATHANAMTHITTA	Mallappally BP
604	Changarothe GP	82	0	78	0	78	82	₹220.06	78	78	78	₹217.76	95.12%	98.96%	2	0	2	0	58	74.36%	51	65.38%	25	30.49%	4	4.88%	2nos required feasibility certificate,2 nos land not available	KOZHIKODE	Perambra BP
605	Panachikkadu GP	82	0	82	0	82	82	₹309.79	81	78	78	₹277.63	95.12%	89.62%	0	4	0	1	64	78.05%	57	69.51%	2	2.44%	0	0.00%	2nos to be dropped.1 need name revision, 3nos amount insufficient to be revised.1no SCP work feasibility not available.10nos to be tendered, 10nos to be re-tendered.	KOTTAYAM	Pallom BP
606	Kuttippuram GP	102	1	101	0	102	102	₹292.19	102	98	97	₹261.69	95.10%	89.56%	0	0	0	0	80	79.21%	51	50.50%	23	22.55%	3	2.94%		MALAPPURAM	Kuttippuram BP
607	Cheruthazham GP	61	0	60	1	61	61	₹329.76	58	58	58	₹299.76	95.08%	90.90%	0	0	0	0	54	90.00%	31	51.67%	8	13.11%	1	1.64%	award of 9 works waiting for board approval	KANNUR	Kalyassery BP
608	Kadamakkudi GP	17	0	17	0	17	20	₹81.26	20	20	19	₹81.00	95.00%	99.68%	0	0	0	2	16	94.12%	8	47.06%		0.00%		0.00%		ERNAKULAM	Edappally BP
609	Ayarkunnam GP	119	3	116	0	119	119	₹295.23	119	119	113	₹289.41	94.96%	98.03%	0	2			116	100.00%	100	86.21%	8	6.72%	19	15.97%		KOTTAYAM	Pallom BP
610	Puthoor GP	119	0	119	0	119	119	₹521.03	119	113	113	₹482.53	94.96%	92.61%	0	1	0	0	84	70.59%	37	31.09%	5	4.20%	2	1.68%	estimate under preparation.	THRISSUR	Ollukkara BP
611	Delampady GP	84	0	84	0	84	79	₹398.29	75	75	75	₹367.82	94.94%	92.35%	1	0	1	2	72	85.71%	50	59.52%	50	59.52%	6	7.14%	1- forest noc,1-non availability of land,2,yield not obtained	KASARAGOD	Karaduka BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
612	Vorkady GP	79	0	79	0	79	79	₹214.67	86	58	75	₹194.11	94.94%	90.42%	1	11	9		53	67.09%		0.00%		0.00%		0.00%	1 projects need documents of land, more than 11 projects may be revised for validation of spillover projects, out of 2 nos projects, 9 projects need scp/tsp certificate and 12 projects need ground water feasibility, another 5 projects need asset codes to be registered newly	KASARAGOD	Manjesawram BP
613	Seethathodu GP	83	11	72	0	83	79	₹319.33	79	76	75	₹200.42	94.94%	62.76%	1	3	0	0	34	47.22%		0.00%		0.00%		0.00%	Remaining projects estimate under preparation, total project is 88Nos, out of 88 project -5 nos are revision, 4 no are not required TS and among one project of Rs7430000 is not accept by the TS authority because that fund is not correct for this project.	PATHANAMTHITTA	Ranny BP
614	Puthiga GP	60	3	57	0	60	59	₹213.25	59	58	56	₹200.25	94.92%	93.90%	0	0	1		50	87.72%	18	31.58%	1	1.67%	1	1.67%	1Prj need social map and gwd feasibility	KASARAGOD	Manjesawram BP
615	Mezhuvveli GP	77	6	71	0	77	77	₹127.70	75	73	73	₹115.60	94.81%	90.52%	1	3			67	94.37%	15	21.13%	0	0.00%	0	0.00%	3nos revision needed.44 works tendered.waiting for committee resolution	PATHANAMTHITTA	Pandalam BP
616	Nannamukku GP	58	2	56	0	58	57	₹180.00	54	54	54	₹180.00	94.74%	100.00%	0	0	0	0	54	96.43%		0.00%		0.00%		0.00%	01 work not accorded ts	MALAPPURAM	Perumpadappu BP
617	Elamkulam GP	57	1	39	0	40	57	₹142.75	56	1	54	₹137.50	94.74%	96.32%	0	0	0	0	39	100.00%	35	89.74%	4	7.02%	2	3.51%		MALAPPURAM	Perinthalmanna BP
618	Mararikkulam North GP	19	0	19	0	19	19	₹118.92	18	18	18	₹111.90	94.74%	94.10%		1			18	94.74%	12	63.16%	12	63.16%		0.00%	*Land Not available for Toilet construction, hence project to be revised.	ALAPPUZHA	Kanjikkuzhy BP
619	Maravanthuruthu GP	42	1	41	0	42	38	₹131.30	36	36	36	₹122.30	94.74%	93.15%	1	1	0	2	32	78.05%	22	53.66%	0	0.00%	0	0.00%	1 projects required revision, 1 projects required feasibility from SC Department, 2 project has to get land available.	KOTTAYAM	Vaikom BP
620	Thalappalam GP	57	10	47	0	57	57	₹144.34	56	54	54	₹122.25	94.74%	84.70%	0	0	0	0	43	91.49%	43	91.49%	4	7.02%		0.00%	Estimate under preparation	KOTTAYAM	Erattupetta BP
621	Koottikkal GP	76	5	71	0	76	76	₹165.86	75	75	72	₹140.12	94.74%	84.48%	0	0	1	0	66	92.96%	35	49.30%	4	5.26%	4	5.26%	1 Nos feasibility not obtained	KOTTAYAM	Kanjirappally BP
622	Kuthannoor GP	94	0	94	0	94	94	₹205.06	89	89	89	₹193.96	94.68%	94.59%	0	0	1	0	80	85.11%	80	85.11%	44	46.81%	20	21.28%		PALAKKAD	Kuzhalmannam BP
623	Thakazhy GP	75	5	70	0	75	75	₹194.93	73	71	71	₹168.48	94.67%	86.43%	0	0	3	0	66	94.29%	58	82.86%	8	10.67%	4	5.33%	3 works pending due vto sc feasibility	ALAPPUZHA	Champakkulam BP
624	Athirampuzha GP	111	1	109	1	111	111	₹287.67	105	105	105	₹240.60	94.59%	83.64%	1			5	105	96.33%	66	60.55%	12	10.81%	5	4.50%		KOTTAYAM	Ettumanoor BP
625	Piravanthoor GP	190	28	162	0	190	184	₹513.80	182	176	174	₹497.90	94.57%	96.91%	0	6	0	5	145	89.51%	136	83.95%	31	16.32%	15	7.89%	Electrical estimate-1.G.W.D Feasibility-4	KOLLAM	Pathanapuram BP
626	Vellangalloor GP	58	0	55	2	57	55	₹237.00	54	52	52	₹213.86	94.55%	90.24%	0	0	0	3	51	92.73%	12	21.82%	4	6.90%	4	6.90%	2 tenders committee resolution not obtained. 12 Agreement executed. 12 submitted for committee approval. 25 nos tender opening on 12/11/18. 1 project will drop	THRISSUR	Vellangallur BP
627	Chakkittappara GP	55	1	55	0	56	55	₹260.70	55	55	52	₹224.17	94.55%	85.99%	0	0	0	3	51	92.73%	39	70.91%	20	36.36%		0.00%		KOZHIKODE	Perambra BP
628	Mannamcherry GP	36	0	36	0	36	36	₹208.70	35	34	34	₹207.70	94.44%	99.52%	0	0	0	0	17	47.22%	0	0.00%	0	0.00%	0	0.00%		ALAPPUZHA	Aryad BP
629	Peruvayal GP	104	0	93	2	95	90	₹221.46	90	86	85	₹208.45	94.44%	94.13%	4	2	2	0	84	90.32%	75	80.65%	60	57.69%	15	14.42%	2nos deposit work. Revision, 5 projects to be dropped.	KOZHIKODE	Kunnanangalam BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
630	Vallikkunnu GP	160	0	160	0	160	160	₹329.13	151	151	151	₹269.24	94.38%	81.80%	0	0	0	9	89	55.63%	83	51.88%	5	3.13%	3	1.88%	Large area panchayat with 23 ward .3 Nos electrical works 2 Nos ward conformation pending .4nos work pending due to other reason balance work Tender on 07/11/2018.	MALAPPURAM	Thiroorangi BP
631	Kurichy GP	124	0	124	0	124	124	₹297.45	118	118	117	₹269.95	94.35%	90.75%	1	1		2	109	87.90%	56	45.16%	15	12.10%	8	6.45%	2nd tender list is submitted for committee resolution	KOTTAYAM	Pallom BP
632	Tholikkode GP	93	363	88	0	451	88	₹298.62	86	85	83	₹280.00	94.32%	93.76%					39	44.32%		0.00%		0.00%		0.00%	2 projects need feasibility from GWD to accord TS. 2 BC works	THIRUVANANTHAPURAM	Vellanad BP
633	Thykatusseri GP	35	0	35	0	35	35	₹119.15	33	33	33	₹114.85	94.29%	96.39%	1		1		31	88.57%	23	65.71%	12	34.29%		0.00%		ALAPPUZHA	Thikkattusseri BP
634	Cheranallor GP	35	0	35	0	35	35	₹288.36	35	35	33	₹275.05	94.29%	95.38%	0	1	0	2	20	57.14%	11	31.43%		0.00%		0.00%	16 works e tendered,	ERNAKULAM	Edappally BP
635	Thikkody GP	39	1	33	0	34	35	₹131.22	36	36	33	₹107.88	94.29%	82.21%	0		0	0	33	100.00%	31	93.94%	11	28.21%	2	5.13%	5 need revision, 3 need feasibility, 1 need cancel, land not available for 1. Balance under preparation	KOZHICODE	Melady BP
636	Nedumbram GP	52	2	50	0	52	52	₹151.21	49	49	49	₹150.21	94.23%	99.34%	0	0	0	3	47	94.00%	8	16.00%	2	3.85%	0	0.00%	3 project needs revision	PATHANAMTHITTA	Pulikeezhu BP
637	Kulukkallur GP	162	10	144	8	162	154	₹264.77	145	145	145	₹252.77	94.16%	95.47%	0	37	0	8	109	75.69%	58	40.28%	45	27.78%	40	24.69%	58 works agreement executed 40 works completed.49 works tender on 30/10/18 and 3 works atender on12/10/18.remaining projects can be tenderd only after doc approval	PALAKKAD	Pattambi BP
638	Eramala GP	68	57	11	0	68	68	₹379.40	64	64	64	₹353.40	94.12%	93.15%	2	0	1	1	0	0.00%		0.00%	1	1.47%		0.00%	50 works executing through Accredited Agency-ULCCS.3 Nos BC works, 11 tender works.	KOZHICODE	Vadakara BP
639	Kallar GP	94	0	94	0	94	85	₹213.51	80	80	80	₹197.20	94.12%	92.36%	0	0	0	5	65	69.15%		0.00%		0.00%		0.00%	no response tender calls, re tender on 01/7/18 , 9 nos required revision	KASARAGOD	Parappa BP
640	Varavoor GP	51	0	50	1	51	50	₹222.60	49	48	47	₹214.10	94.00%	96.18%	0	2	0	0	30	60.00%	22	44.00%	3	5.88%		0.00%	2projects need revision	THRISSUR	Wadakkanchery BP
641	Cheriyand GP	50	2	48	0	50	50	₹154.02	50	50	47	₹144.50	94.00%	93.82%	0	0	0	0	28	58.33%	7	14.58%	1	2.00%	1	2.00%		ALAPPUZHA	Chengannur BP
642	Cherukole GP	50	9	41	0	50	50	₹102.82	49	47	47	₹70.00	94.00%	68.08%	0	0	0	0	37	90.24%	37	90.24%	4	8.00%	2	4.00%	1 project require revision	PATHANAMTHITTA	Elanthoor BP
643	Vadasserikkara GP	99	0	96	0	96	99	₹380.07	93	93	93	₹380.07	93.94%	100.00%	0	0	0	0	87	90.63%		0.00%		0.00%		0.00%		PATHANAMTHITTA	Ranny BP
644	Mattathoor GP	131	2	127	1	130	131	₹516.37	128	123	123	₹463.47	93.89%	89.76%	0	2	0	1	101	79.53%	59	46.46%	59	45.04%	0	0.00%	6 Estimates under preparation. 2 projects need revision	THRISSUR	Kodakara BP
645	Vandanmedu GP	101	0	101	0	101	98	₹343.70	92	92	92	₹324.20	93.88%	94.33%	0	0	0	0	92	91.09%	74	73.27%	15	14.85%	11	10.89%	6 nos ned ground water dept. estimate,	IDUKKI	Kattappana BP
646	Koottilangadi GP	81	0	81	0	81	81	₹226.52	76	76	76	₹190.00	93.83%	83.88%	2	3	0	0	70	86.42%	46	56.79%	40	49.38%	6	7.41%	Revision project -3 nosAnd 2 Nos Land not Available.(2 Nos Drinking water Supply Scheme.) Ward Members Trying to get land from residents.30 Nos Agreement executed.	MALAPPURAM	Mankada BP
647	Keezhallor GP	33	0	32	1	33	32	₹162.98	30	30	30	₹157.98	93.75%	96.93%	0	0	2	2	24	75.00%		0.00%		0.00%		0.00%	2 works are electrification works	KANNUR	Iritty BP
648	Ambalappuzha South GP	33	0	32	1	33	32	₹128.03	32	32	30	₹116.89	93.75%	91.30%					29	90.63%	24	75.00%	5	15.15%		0.00%		ALAPPUZHA	Ambalappuzha BP
649	Peringammala GP	64	0	64	0	64	64	₹434.44	60	60	60	₹394.20	93.75%	90.74%	0	3	0	0	60	93.75%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	
650	Mattool GP	47	0	47	0	47	47	₹134.23	47	44	44	₹129.28	93.62%	96.31%	0	3	0	0	43	91.49%	31	65.96%	1	2.13%	0	0.00%		KANNUR	Kalyassery BP
651	Malayalappuzha GP	47	0	47	0	47	47	₹157.95	45	44	44	₹137.35	93.62%	86.96%					41	87.23%	35	74.47%		0.00%		0.00%	six tarring works Re tendered but not taken	PATHANAMTHITTA	Konni BP
652	Kadukutty GP	79	0	78	1	79	78	₹219.06	78	73	73	₹212.70	93.59%	97.10%	0	6	2	3	40	51.28%	13	16.67%	2	2.53%	1	1.27%	6 works to revision Tendered 26, (respond 8 Nos)	THRISSUR	Chalakkudy BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
653	Atholy GP	111	0	111	0	111	93	₹218.08	87	87	87	₹212.25	93.55%	97.33%	0	7	10	10	52	46.85%	51	45.95%	3	2.70%	0	0.00%	Total No. of Projects-111nos., Multi year-1no., feasibility required - 10 nos., revision required - 7 nos., land not available- 1 no., TS required from PWD Electrical wing-1 no., Feasibility from GWD required - 2 nos. 5N0. other reason.	KOZHIKODE	Panthalayani BP
654	Ramankari GP	31	6	25	0	31	31	₹52.58	31	30	29	₹47.58	93.55%	90.49%	0	0	0	1	13	52.00%	5	20.00%	0	0.00%	0	0.00%	20revision project	ALAPPUZHA	Veliyanad BP
655	Mulanthuruthy GP	62	0	62	0	62	62	₹328.71	62	58	58	₹296.91	93.55%	90.33%	0	3	0	0	12	19.35%	0	0.00%	0	0.00%	0	0.00%		ERNAKULAM	Mulanthuruthy BP
656	Thiruvall GP	62	0	62	0	62	62	₹202.00	58	58	58	₹182.00	93.55%	90.10%	0	3	0	0	58	93.55%	58	93.55%	15	24.19%	3	4.84%	3 revision projects	MALAPPURAM	Wondoor BP
657	Paruthoor GP	139	5	134	0	139	139	₹216.55	133	130	130	₹193.05	93.53%	89.15%	0	0	0	2	95	70.90%	63	47.01%	25	17.99%	15	10.79%	Remaining 7no estimates under preparation,2nos need revisionand 95no projects tendered .	PALAKKAD	Pattambi BP
658	Thiruvilwamala GP	111	0	111	0	111	108	₹269.68	102	102	101	₹269.03	93.52%	99.76%	3		1	9	87	78.38%	79	71.17%	20	18.02%	6	5.41%	AE post vacant. 3 No non availability of land , 1 No need other department NOC .	THRISSUR	Pazhayannoor BP
659	Kadavallor GP	78	0	77	0	77	77	₹299.07	72	72	72	₹258.15	93.51%	86.32%	0	0	0	0	73	94.81%	51	66.23%		0.00%		0.00%		THRISSUR	Chowannur BP
660	Thachanattukara GP	173	4	91	3	98	169	₹335.82	169	163	158	₹301.07	93.49%	89.65%	0	7	0	2	166	182.42%	91	100.00%	30	17.34%	25	14.45%	out of 166 works tendered, 75 were rejected by the panchayath committee. out of 129 projects 24 projects - multi year projects(2017-18) which is already tendered, 7 project revision, 2 electrification works,1 SCP PROJECTS - Feasibility certificate not obtained. updated on 27/10/2018	PALAKKAD	Mannarkad BP
661	Adichanalloor GP	61	1	60	0	61	61	₹238.00	60	57	57	₹202.81	93.44%	85.21%	0	1	2	1	52	86.67%	52	86.67%	20	32.79%	17	27.87%		KOLLAM	ithikkara BP
662	Arattupuzha GP	47	0	43	4	47	45	₹278.00	44	43	42	₹265.60	93.33%	95.54%	1	1	0	0	40	93.02%	17	39.53%	4	8.51%	1	2.13%	1 project revision needed	ALAPPUZHA	Muthukulam BP
663	Nellikuzhy GP	105	0	105	0	105	105	₹315.97	100	100	98	₹300.10	93.33%	94.98%	5				87	82.86%	77	73.33%	25	23.81%	9	8.57%	Land not available for 5 projects	ERNAKULAM	Kothamangalam BP
664	Thanithodu GP	104	5	99	0	104	104	₹258.28	104	104	97	₹227.48	93.27%	88.07%	6				71	71.72%	71	71.72%	10	9.62%	6	5.77%		PATHANAMTHITTA	Konni BP
665	Vazhakkulam GP	76	0	74	0	74	74	₹400.41	70	70	69	₹376.90	93.24%	94.13%	0	1	0	0	58	78.38%	44	59.46%	16	21.05%	8	10.53%		ERNAKULAM	Vazhakkulam BP
666	Veliyam GP	60	0	60	0	60	59	₹245.86	56	55	55	₹215.55	93.22%	87.67%	1	1	2	0	46	76.67%	46	76.67%	15	25.00%	0	0.00%		KOLLAM	Kottarakkara BP
667	Chathamangalam GP	88	0	88	0	88	88	₹227.96	82	82	82	₹209.96	93.18%	92.10%	0	6	0	0	78	88.64%	78	88.64%	30	34.09%	8	9.09%	6 works need revision	KOZHIKODE	Kunnamangalam BP
668	Valavannoor GP	97	0	97	0	97	88	₹220.15	87	82	82	₹144.54	93.18%	65.66%		10			80	82.47%	80	82.47%	20	20.62%		0.00%	80 nos tendered.10 nos of revision projects , Additional charge of A.E in Cheriyaundam GP up to 19/05/2018 , interruption of internet connection in many days, no clerikal support from the GP	MALAPPURAM	Thanoor BP
669	Pullampara GP	29	0	29	0	29	29	₹151.45	27	27	27	₹138.75	93.10%	91.61%		2		1	24	82.76%		0.00%		0.00%		0.00%	2 R	THIRUVANANTHAPURAM	Vamanapuram BP
670	Karunapuram GP	99	0	99	0	99	99	₹369.89	92	92	92	₹343.96	92.93%	92.99%	0	8	0	17	80	80.81%	33	33.33%	0	0.00%	0	0.00%	11 nos revision,17 works are drinking watersupply projects with only provision for borewell which need to be revised,	IDUKKI	Nedumkandam BP
671	Kakkody GP	98	1	90	0	91	98	₹251.06	91	91	91	₹237.75	92.86%	94.70%	0	1	3	3	90	100.00%	87	96.67%	10	10.20%	5	5.10%	, Fund revision 1, SC Feasibility 1 , NOC required 3, Electrical estimate 1, Board resolution required 1	KOZHIKODE	Chelannoor BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
672	Nannampura GP	70	0	70	0	70	70	₹206.81	70	66	65	₹188.02	92.86%	90.91%	2	0	1	1	63	90.00%	40	57.14%	15	21.43%	6	8.57%	In one project as per GWD feasibility certificate fund allotted is not enough to complete the project, one project have case on civil court.	MALAPPURAM	Thiroorangadi BP
673	Ezhikkara GP	42	0	42	0	42	42	₹131.94	40	39	39	₹118.19	92.86%	89.58%	0	0	0	2	37	88.10%	21	50.00%	1	2.38%		0.00%	5 Projects-asset details not matching with the site measurements, waiting for concern; 2 project works not confirmed by ward members due to some local issues	ERNAKULAM	Paravoor BP
674	Karimpuzha GP	126	0	125	0	125	125	₹241.60	122	120	116	₹199.37	92.80%	82.52%	0	17	2	0	65	52.00%	62	49.60%	6	4.76%	4	3.17%	for 2 works SC feasibility not availed, 17 works under revision, estimate preparation in progress	PALAKKAD	Sreekrishnapuram BP
675	Chenneerkkara GP	55	0	55	0	55	55	₹191.47	51	51	51	₹185.47	92.73%	96.87%	0	4	0	0	51	92.73%	36	65.45%	11	20.00%	8	14.55%		PATHANAMTHITTA	Elanthoor BP
676	Chambakkulam GP	57	0	57	0	57	55	₹139.02	55	51	51	₹117.77	92.73%	84.71%	0	2	0	3	40	70.18%	20	35.09%		0.00%		0.00%	3no.s due to flood , 2no.s other reason, 5 no.s revision	ALAPPUZHA	Champakkulam BP
677	Morayoor GP	98	1	95	2	98	96	₹141.82	94	85	89	₹129.82	92.71%	91.54%	0	14	3	3	75	78.95%	31	32.63%	11	11.22%	0	0.00%	revision of project 15, new project 5 nos,	MALAPPURAM	Malappuram BP
678	Mangalam GP	41	0	41	0	41	41	₹101.47	38	38	38	₹97.72	92.68%	96.30%	0	0	0	0	11	26.83%		0.00%		0.00%		0.00%	Agreement being executed.	MALAPPURAM	Tiroor BP
679	Vengara GP	81	0	81	0	81	81	₹306.65	76	75	75	₹277.04	92.59%	90.34%	0	6	0	1	59	72.84%	58	71.60%	2	2.47%	2	2.47%	Completion certificate from Janaidini got the last week	MALAPPURAM	Vengara BP
680	Ayancherry GP	60	0	60	0	60	54	₹127.63	53	50	50	₹114.15	92.59%	89.44%	0	2	2	1	45	75.00%	0	0.00%	0	0.00%	0	0.00%		KOZHIKODE	Thodannur BP
681	Kuruvattoor GP	56	0	54	0	54	54	₹220.71	52	52	50	₹192.57	92.59%	87.25%	2	0	0	2	50	92.59%	48	88.89%	10	17.86%	6	10.71%		KOZHIKODE	Kunnanangalam BP
682	Kottathara GP	68	0	68	0	68	67	₹236.08	63	62	62	₹211.60	92.54%	89.63%		0	1	5	36	52.94%	36	52.94%	12	17.65%		0.00%	16 works for retender	WAYANAD	Kalpetta BP
683	Pramadom GP	121	4	117	0	121	120	₹271.84	113	113	111	₹244.43	92.50%	89.92%	0	0	0		84	71.79%	84	71.79%	15	12.40%	14	11.57%		PATHANAMTHITTA	Konni BP
684	Paivalike GP	93	1	92	0	93	93	₹327.62	90	88	86	₹296.24	92.47%	90.42%	1		4	0	61	66.30%	37	40.22%		0.00%		0.00%	1 projects need to Social Map and 1 project have to get NOC , 1 project have non liability of land, 2 project have GWD feasibility	KASARAGOD	Manjesawram BP
685	Kaviyoor GP	53	0	49	4	53	53	₹172.35	49	49	49	₹159.50	92.45%	92.54%	0	4	0	0	34	69.39%	20	40.82%	6	11.32%	2	3.77%	28nos Agreement executed, 21 nos under tender process, 2nos DP Deposit Project, 2nos DP&BP Combind Project.	PATHANAMTHITTA	Mallappally BP
686	Purathoor GP	92	5	87	0	92	92	₹368.55	85	85	85	₹348.60	92.39%	94.59%	0	0	0	0	31	35.63%	1	1.15%		0.00%		0.00%	Board resolution for tender approval is pending. One no. of work awarded is multi year project of 2017-18.	MALAPPURAM	Tiroor BP
687	Thirunelli GP	93	6	86	1	93	92	₹509.89	86	86	85	₹444.28	92.39%	87.13%	1	1	5	0	79	91.86%	68	79.07%	59	63.44%	0	0.00%	feasibility not received from DWSS projects	WAYANAD	Mananthavady BP
688	Thurayoor GP	39	0	39	0	39	39	₹77.82	37	37	36	₹74.82	92.31%	96.14%	0	1	0	2	34	87.18%	15	38.46%	5	12.82%	0	0.00%	SC Feasibility is not received yet, 2 electrical work TS not received.	KOZHIKODE	Melady BP
689	Manjeswaram GP	110	1	109	0	110	65	₹196.38	110	65	60	₹187.82	92.31%	95.64%	6	6	12	21	49	44.95%		0.00%		0.00%		0.00%	6 projects need documents of land, more than 6 projects requires revision, out of 12 noc projects, 5 projects need scp/tsp certificate and 7 projects need ground water feasibility, 45 projects need asset codes to be registered newly... 104 spill over projects, AE post recently filled, Overseer 1 vacant.	KASARAGOD	Manjesawram BP
690	Pallarimangalam GP	39	0	39	0	39	39	₹139.97	38	38	36	₹99.50	92.31%	71.09%	0	0	0			0.00%		0.00%		0.00%		0.00%		ERNAKULAM	Kothamangalam BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
691	Poonjar GP	77	8	69	0	77	77	₹155.00	71	71	71	₹147.00	92.21%	94.84%	0	4	0	0	19	27.54%	0.00%	0.00%	0.00%	0.00%		Detailed estimate Under Preparation	KOTTAYAM	Erattupetta BP	
692	Kuttikol GP	64	0	64	0	64	64	₹228.87	64	5	59	₹207.08	92.19%	90.48%	0	0	0	4	59	92.19%	49	76.56%	28	43.75%	0	0.00%	1 electrical work,6 work etendered opening on 28.09.18	KASARAGOD	Karaduka BP
693	Pulimkundu GP	51	5	46	0	51	51	₹98.50	47	47	47	₹97.65	92.16%	99.14%	0	0	0	0	18	39.13%	0.00%	0.00%	0.00%	0.00%			ALAPPUZHA	Veliyanad BP	
694	Erumam - Kuttoor GP	58	0	57	1	58	51	₹210.37	47	47	47	₹193.36	92.16%	91.91%		0	0	4	47	82.46%	0.00%	0.00%	0.00%	0.00%		03 no VCB & 1 No pond project site measurement not able to take due to water. Vehicle not available . From 55 project 2 electrical & 2 not feasible as per KPBR	KANNUR	Payyannur BP	
695	Thuneri GP	78	6	70	2	78	76	₹225.04	70	70	70	₹218.90	92.11%	97.27%	3	3	0	2	56	80.00%	48	68.57%	24	30.77%	0.00%	70 projects are TS accorded, 56 works tendered and on Agreement process.3 projects are pending due to revision process.	KOZHIKODE	Thooneri BP	
696	Kadanad GP	118	3	115	0	118	114	₹175.62	105	105	105	₹153.82	92.11%	87.59%	1	3	0	0	105	91.30%	66	57.39%	12	10.17%	5	4.24%	land not available for 1 project,1project with insufficient fund, 2project needs revision,	KOTTAYAM	Lalam BP
697	Puzhakkattiri GP	63	0	63	0	63	63	₹140.35	62	60	58	₹129.08	92.06%	91.97%	1	0			53	84.13%	49	77.78%	2	3.17%	3	4.76%	In this panchayath total number of the project is 63. one project is multi year project.TS to be obtained 57 nos and not obtained 5nos.Most of them are building estimate it will take time.	MALAPPURAM	Mankada BP
698	Vengappally GP	55	1	49	5	55	50	₹147.40	46	46	46	₹139.40	92.00%	94.57%	1	0	0	0	29	59.18%	29	59.18%	7	12.73%	0.00%	13 projects for re-tender	WAYANAD	Kalpetta BP	
699	Thamarassery GP	125	0	125	0	125	125	₹294.90	120	115	115	₹274.90	92.00%	93.22%	5	10	9	0	115	92.00%	75	60.00%	75	60.00%	40	32.00%	Total No.139, 03 works feasibility not obtained, 10 project need revisionnos, 11 pending due to other reasons ,	KOZHIKODE	Koduvally BP
700	Udayagiri GP	65	0	63	2	65	62	₹262.02	62	62	57	₹246.70	91.94%	94.15%			1		45	71.43%	22	34.92%	4	6.15%	1	1.54%	1 work need ground water feasibility	KANNUR	Thaliparambu BP
701	Valiyaparamba GP	37	0	37	0	37	37	₹69.54	34	33	34	₹67.54	91.89%	97.12%	0	0	0	0	24	64.86%	21	56.76%	3	8.11%	2	5.41%	2 - electrification project (ts from pwd electrical wing),4 Projects Dropped(As per PR No1/2018(3) Dtd 12.07.2018 .	KASARAGOD	Neeleswaram BP
702	Omassery GP	140	9	131	0	140	135	₹327.45	131	127	124	₹263.61	91.85%	80.50%		0	8	0	115	87.79%	99	75.57%	25	17.86%	1	0.71%	Projects to be revised = 10 Non availability of Feasibility Report = 8 Total No of projects pending = 18 Only feasible projects accounted for calculation	KOZHIKODE	Koduvally BP
703	Pallivasal GP	98	29	69	0	98	98	₹281.46	90	90	90	₹249.66	91.84%	88.70%	2	0	4	2	51	73.91%	6	8.70%	12	12.24%	5	5.10%		IDUKKI	Adimaly BP
704	Pookkottoor GP	70	0	69	1	70	49	₹162.61	47	45	45	₹133.51	91.84%	82.10%	0	16	4	0	18	26.09%		0.00%		0.00%		0.00%	16 Works Need Revision (9 Works need Name Change, 3 Works due to MP Fund Availability , 3 Works Fund Insufficient , 1 Works Implement Officer to be changed) 4 nos feasibility not obtained	MALAPPURAM	Malappuram BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
705	Pappinisseri GP	38	0	36	1	37	36	₹288.14	33	33	33	₹217.19	91.67%	75.38%	0	4	1	2	25	69.44%	4	11.11%	0	0.00%		0.00%	2projects are to be dropped,1projects estimate prepared in price, but need to be revision.1 project is deposit to block,1project required a consultancy, 1 project estimate is under preparation.	KANNUR	Kannur BP
706	Athavanad GP	96	0	96	0	96	96	₹285.51	96	90	88	₹215.10	91.67%	75.34%	1	2	0	0	50	52.08%	24	25.00%	5	5.21%		0.00%	agreement being executed. work will start by next week.(2nos need revision,1no feasibility and 5nos estimate prepared)	MALAPPURAM	Kuttippuram BP
707	Kalady GP	95	2	92	0	94	95	₹334.00	87	87	87	₹290.56	91.58%	86.99%					38	41.30%	36	39.13%	21	22.11%	15	15.79%		ERNAKULAM	Ankamali BP
708	Meenangadi GP	106	0	106	0	106	106	₹751.00	97	97	97	₹375.00	91.51%	49.93%	1	0	5	3	89	83.96%	73	68.87%	5	4.72%	3	2.83%	തന്നെ പണിയിട്ടില്ലാത്ത പ്രോജക്റ്റുകളുടെ എണ്ണം കൂട്ടിച്ചേർത്താണ് കണക്കാക്കിയത്. കൂടുതൽ പണിയിട്ടില്ലാത്ത പ്രോജക്റ്റുകൾ കണക്കാക്കിയത് കൂട്ടിച്ചേർത്താണ് കണക്കാക്കിയത്. കൂടുതൽ പണിയിട്ടില്ലാത്ത പ്രോജക്റ്റുകൾ കണക്കാക്കിയത് കൂട്ടിച്ചേർത്താണ് കണക്കാക്കിയത്.	WAYANAD	Sulthanbathery BP
709	Kottangal GP	39	1	38	0	39	35	₹50.94	35	33	32	₹42.74	91.43%	83.90%	1	3			19	50.00%	19	50.00%	4	10.26%		0.00%		PATHANAMTHITTA	Mallappally BP
710	Melattoor GP	139	10	129	0	139	139	₹359.40	129	127	127	₹324.68	91.37%	90.34%	0	0	0	12	100	77.52%	28	21.71%	6	4.32%	5	3.60%	1 project feasibility not obtained	MALAPPURAM	Perinthalmanna BP
711	Moodady GP	57	0	57	0	57	57	₹214.07	52	52	52	₹196.35	91.23%	91.72%	1	3	0	2	43	75.44%	11	19.30%	0	0.00%	0	0.00%		KOZHIKODE	Panthalayani BP
712	Niramaruthoor GP	70	0	68	2	70	68	₹167.40	62	62	62	₹154.90	91.18%	92.53%		1	3		47	69.12%	47	69.12%	6	8.57%	4	5.71%	Three projects (Bus stop 3 No.s) need sanction from PWD,5 projects are dropped and 11 projects are added in revision.3 projects estimate under preparation.	MALAPPURAM	Thanoor BP
713	Edathua GP	80	11	68	1	80	79	₹205.36	72	72	72	₹182.00	91.14%	88.62%	0	1	1	3	56	82.35%	31	45.59%		0.00%		0.00%	1 work pending due to feasibility.	ALAPPUZHA	Champakkulam BP
714	Panathady GP	88	1	87	0	88	79	₹341.72	78	72	72	₹278.38	91.14%	81.46%	3	3	3	1	55	63.22%		0.00%		0.00%		0.00%	no response tender calls re tender on 30/7/18, 3 nos estimate from pwd ele wing, 6 nos to abandon	KASARAGOD	Parappa BP
715	Kodakara GP	92	0	92	0	92	90	₹311.29	83	1	82	₹272.18	91.11%	87.44%	0	2	0	1	62	67.39%	45	48.91%	5	5.43%		0.00%	three Project need revision (Amount comes 35.5 lacs), need detailed design For 1 projects (amount comes 100 lakhs). Tender called for 30 projects.	THRISSUR	Kodakara BP
716	Kuravilangad GP	56	0	56	0	56	56	₹207.64	51	51	51	₹207.64	91.07%	100.00%	0	0	0	0	51	91.07%	50	89.29%	10	17.86%	2	3.57%	5 new projects undertaken in last DPC	KOTTAYAM	Uzhavoor BP
717	Aralam GP	68	0	67	1	68	67	₹346.76	61	61	61	₹330.76	91.04%	95.38%	0	0	2	6	51	76.12%	46	68.66%	23	33.82%	0	0.00%	6 works need feasibility which are not obtained yet and hence TS cannot be accorded for these works.	KANNUR	Iritty BP
718	Vazhoor GP	92	0	92	0	92	77	₹206.42	71	70	70	₹187.15	90.91%	90.66%	0	14	0	0	48	52.17%	37	40.22%		0.00%		0.00%	14 need revision,48 works tendered,37 works have executed agreement.	KOTTAYAM	Vazhoor BP
719	Manikkal GP	66	0	66	0	66	66	₹347.16	60	60	60	₹306.66	90.91%	88.33%		2			33	50.00%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	Vamanapuram BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
720	Kadampnad GP	87	0	77	0	77	55	₹179.70	56	50	50	₹96.20	90.91%	53.53%	0	22	4	4	40	51.95%	5	6.49%	3	3.45%		0.00%	40 projects tendered , 5nos need to be retendered , 17 tendered projects need approval from GP Committee.. Tender notification given for 7 projects. Agreement executed for 5 projects. 22 projects need revision due to fund change,lack of feasibility and NOC from PMGSY	PATHANAMTHITTA	Parakkod BP
721	Pallikkara GP	90	1	89	0	90	87	₹377.00	79	79	79	₹343.57	90.80%	91.13%	4	0	0	1	79	88.76%	59	66.29%	17	18.89%	0	0.00%	TS not required -3 No., Pending with Yield Report-1 No.,land issue-4,electrical work -1 No.	KASARAGOD	Kanhangad BP
722	Kolayad GP	66	0	65	0	65	65	₹356.95	65	61	59	₹281.78	90.77%	78.94%	0	2	2	2	59	90.77%	48	73.85%	34	51.52%	29	43.94%		KANNUR	Peravoor BP
723	Thiriparngottoor GP	59	0	59	0	59	54	₹187.20	49	49	49	₹163.45	90.74%	87.31%				4		0.00%		0.00%		0.00%		0.00%	Out of 59 project 2 Nos Sujala Project cancelled 2 nos project to be revised	KANNUR	Koothuparamba BP
724	Thrithala GP	54	0	54	0	54	54	₹118.93	54	50	49	₹91.93	90.74%	77.30%	0	0	0	1	45	83.33%	43	79.63%	2	3.70%	2	3.70%	Tender notification given for publication , for 11 projects	PALAKKAD	Thrithala BP
725	Nagalassery GP	97	0	97	0	97	97	₹401.67	89	89	88	₹359.77	90.72%	89.57%	0	0	0	8	77	79.38%	76	78.35%	5	5.15%	2	2.06%	88 Projects vetted, 78 projects tendered	PALAKKAD	Thrithala BP
726	Thrikkaripur GP	76	0	75	0	75	75	₹368.26	70	68	68	₹322.24	90.67%	87.50%	1	0	4	0	61	81.33%	60	80.00%	12	15.79%	7	9.21%	out of 76, 4 are multiyear projects(3 works in progress, 1completed),4 electricalprj ts pending	KASARAGOD	Neeeswaram BP
727	Uzhamalakkal GP	32	5	27	0	32	32	₹192.39	32	29	29	₹186.50	90.63%	96.94%					18	66.67%		0.00%		0.00%		0.00%	5 BC works	THIRUVANANTHAPURAM	Vellanad BP
728	Perambra GP	96	7	89	0	96	96	₹210.06	87	87	87	₹166.30	90.63%	79.17%	2	0	1	4	73	82.02%	41	46.07%	3	3.13%	0	0.00%	balance project are not feasible due to unavailability of land. SC feasibility certificate, , insufficient fund , need project revision.	KOZHIKODE	Perambra BP
729	Valappattanam GP	21	0	21	0	21	21	₹78.00	20	19	19	₹75.95	90.48%	97.37%		2				0.00%		0.00%		0.00%		0.00%	2 projects need revision. Tender notice submitted for other works	KANNUR	Kannur BP
730	Ayroor GP	73	0	73	0	73	73	₹164.75	66	66	66	₹149.58	90.41%	90.79%	1	6	0	0	55	75.34%		0.00%	4	5.48%	3	4.11%	Nos of projects pending due to Revision-6,feasibility required-1,selection notice given-55,retender-1.	PATHANAMTHITTA	Koippuram BP
731	Badaduka GP	73	2	71	0	73	73	₹364.38	70	66	66	₹321.60	90.41%	88.26%	0	0	0	1	65	91.55%	30	42.25%	0	0.00%		0.00%	One project required facility certificate and estimate from GWD	KASARAGOD	Karaduka BP
732	Thachampara GP	84	1	83	0	84	83	₹155.84	78	77	75	₹135.77	90.36%	87.12%	0	4	0	0	66	79.52%	66	79.52%	0	0.00%	0	0.00%	4 projects revision. 1 project required feasibility, balance under preparation	PALAKKAD	Mannarkkad BP
733	Parappur GP	77	0	76	1	77	62	₹141.65	59	56	56	₹135.15	90.32%	95.41%	0	15	0	0	40	52.63%	12	15.79%	12	15.58%	0	0.00%	15 works needs revision. it has been intimated to panchayath board, awaiting decision.	MALAPPURAM	Vengara BP
734	Oorakam GP	75	0	74	1	75	72	₹241.14	70	69	65	₹113.80	90.28%	47.19%					54	72.97%	50	67.57%		0.00%		0.00%	1 overseer post vacant, 2 projects electrical works,2 need ground water feasibility. Tender notice published for 54 works. Tender schedule issue date on 24 th and 26 th July and opening on 1st &2nd August respectively	MALAPPURAM	Vengara BP
735	Vakkom GP	30	0	30	0	30	30	₹119.42	30	30	27	₹119.42	90.00%	100.00%	1	2	0	0	27	90.00%	10	33.33%	1	3.33%	0	0.00%		THIRUVANANTHAPURAM	Chirayinkeezhu BP
736	Purameri GP	51	1	50		51	50	₹189.53	47	46	45	₹152.53	90.00%	80.48%		2	0	0	43	86.00%	43	86.00%	1	1.96%		0.00%	4 project need revision.	KOZHIKODE	Thooneer BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
							H	I			J	K	L	M															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
737	Muttar GP	20	2	18	0	20	20	₹64.72	20	18	18	₹51.62	90.00%	79.76%	1	0	1	0	16	88.89%	0	0.00%	0	0.00%	0	0.00%	4 project revision	ALAPPUZHA	Veliyanad BP
738	Arppookkara GP	81	1	80	0	81	79	₹190.45	75	73	71	₹156.75	89.87%	82.31%	2	2	0	3	64	80.00%	28	35.00%	0	0.00%	0	0.00%		KOTTAYAM	Ettumanoor BP
739	Vengad GP	70	0	70	0	70	69	₹410.89	62	62	62	₹346.89	89.86%	84.42%		5	2		52	74.29%	13	18.57%		0.00%		0.00%	2projects requires permission from Irrigation department,5 Projects required for revision,Out of 52 works tendered 21 works need tender.	KANNUR	Thalassery BP
740	Pillcode GP	59	1	58	0	59	59	₹314.83	53	53	53	₹301.08	89.83%	95.63%	0	0	3	3	53	91.38%	48	82.76%	7	11.86%	3	5.08%	GW feicibility 3nos, Electrical 3no	KASARAGOD	Neeleswaram BP
741	Bharananjanam GP	63	2	61	0	63	59	₹187.42	54	53	53	₹164.53	89.83%	87.79%		6			50	81.97%	46	75.41%	5	7.94%		0.00%		KOTTAYAM	Lalam BP
742	Mylapra GP	49	0	49	0	49	49	₹101.24	49	45	44	₹81.28	89.80%	80.28%		1			43	87.76%	42	85.71%		0.00%		0.00%	One work re tender threework estimate under preparation for T s	PATHANAMTHITTA	Konni BP
743	Udumpanchola GP	78	1	77	0	78	78	₹415.00	73	72	70	₹353.59	89.74%	85.20%	0	0	0	0	56	72.73%	16	20.78%	16	20.51%	0	0.00%		IDUKKI	Nedumkandam BP
744	Maruthonkara GP	62	0	62	0	62	58	₹273.69	58	52	52	₹159.79	89.66%	58.38%	1	3	0	4	50	80.65%	36	58.06%	6	9.68%	2	3.23%	1 project of Rs.1cr in loan and own fund- the plan and design not finalized by local body, 15 projects under tender process	KOZHICODE	Kunnummal BP
745	Pallichal GP	107	0	106	0	106	106	₹512.49	100	95	95	₹451.77	89.62%	88.15%	1	0	2	0	95	89.62%	74	69.81%	20	18.69%	15	14.02%		THIRUVANANTHAPURAM	Nemom BP
746	Kunnukara GP	48	0	48	0	48	48	₹130.00	48	46	43	₹81.13	89.58%	62.41%	0	0	0	0	36	75.00%	24	50.00%	0	0.00%	0	0.00%	Rurben mission estimate taking in price.	ERNAKULAM	Parakkadavu BP
747	Cherukavu GP	115	0	115	0	115	115	₹214.70	108	103	103	₹187.73	89.57%	87.44%	0	7	0	0	103	89.57%	97	84.35%	13	11.30%		0.00%	Estimates are under preparation, Revision of projects needed 7	MALAPPURAM	Kondotti BP
748	Kelakam GP	57	0	57	0	57	57	₹245.91	57	51	51	₹210.91	89.47%	85.77%	0	0	0	5	38	66.67%	36	63.16%	3	5.26%		0.00%		KANNUR	Peravoor BP
749	Thanalur GP	79	0	79	0	79	76	₹328.55	68	68	68	₹259.41	89.47%	78.96%	0	0	0		68	86.08%	45	56.96%	6	7.59%		0.00%		MALAPPURAM	Thanoor BP
750	Payam GP	57	0	56	0	56	57	₹612.26	54	51	51	₹281.60	89.47%	45.99%	0	0	0	1	47	83.93%	22	39.29%	0	0.00%		0.00%	1) Kallumuttu Shopping complex cum Multiplex Theatre Rs 708 lakhs- Estimate had sent to CE for approval 2) Kolikadavu Swimming Pool 52.5 Lakhs. 3)Gas Cremetorium Rs. 73 Lakhs Total Rs 125.5 lakhs Estimate preparation preparation in progress	KANNUR	Iritty BP
751	Omaller GP	66	0	65	1	66	65	₹160.30	63	62	58	₹140.90	89.23%	87.90%	0	0	0	0	38	58.46%	38	58.46%	12	18.18%	10	15.15%		PATHANAMTHITTA	Elanthoor BP
752	Elanji GP	37	1	36	0	37	37	₹122.46	37	33	33	₹119.90	89.19%	97.91%	0	4	0	0	32	88.89%	8	22.22%	8	21.62%		0.00%		ERNAKULAM	Pambakkuda BP
753	Irimbilyam GP	110	3	107	0	110	110	₹197.89	104	98	98	₹184.91	89.09%	93.44%	0	0	2	0	50	46.73%	20	18.69%	10	9.09%	1	0.91%		MALAPPURAM	Kuttiyapuram BP
754	Manimala GP	73	3	65	5	73	55	₹170.85	49	49	49	₹150.05	89.09%	87.83%		12			43	66.15%	43	66.15%	9	12.33%	8	10.96%		KOTTAYAM	Kanjirappally BP
755	Anakkayam GP	175	0	175	0	175	173	₹340.00	159	154	154	₹266.00	89.02%	78.24%	0	2	3	0	129	73.71%	84	48.00%	30	17.14%	18	10.29%	3 works (feasibility not obtained)	MALAPPURAM	Malappuram BP
756	Kunnanthanam GP	36	0	36	0	36	36	₹134.71	32	32	32	₹127.79	88.89%	94.86%	0	6	0	0	25	69.44%	25	69.44%	6	16.67%	1	2.78%	25nos Agreement executed, 5 nos projects to be revision , 5 nos under tender process.	PATHANAMTHITTA	Mallappally BP
757	Angadippuram GP	256	0	255	1	256	180	₹527.07	210	190	160	₹203.00	88.89%	38.51%	3	10	2	3	146	57.25%	35	13.73%	15	5.86%	4	1.56%		MALAPPURAM	Perinthalmanna BP
758	Edavaka GP	133	0	133	0	133	141	₹420.35	125	120	125	₹413.74	88.65%	98.43%	0	0	0	0	121	90.98%	8	6.02%		0.00%		0.00%		WAYANAD	Mananthavady BP
759	Othukkungal GP	87	0	87	1	88	87	₹206.94	80	77	77	₹185.59	88.51%	89.68%	0	12	0	9	68	78.16%	65	74.71%	18	20.69%	15	17.24%	for 6 projects esimation need to be prepared + 1 project need to be dropped + 3 projects have insufficient fund	MALAPPURAM	Malappuram BP
760	Karuvarakund GP	147	0	146		146	146	₹385.70	132	129	129	₹278.00	88.36%	72.08%	11	4	11	1	112	76.71%	112	76.71%	26	17.69%	3	2.04%	18 works asset updation pending, 11 works feasibility pending, 75 no. of works will be tendered next week	MALAPPURAM	Kalikavu BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptts	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
761	Chemmanad GP	149	21	125	3	149	146	₹451.42	146	129	129	₹293.52	88.36%	65.02%	6	8	0	21	81	64.80%	44	35.20%	12	8.05%	8	5.37%	1 nos feasibility certificate and 1no Yieldcertificate ,6 nos land problem	KASARAGOD	Kasaragod BP
762	Pallikkal GP	66	0	65	1	66	60	₹430.08	60	57	53	₹369.65	88.33%	85.95%	2	5	2	0	35	53.85%	10	15.38%		0.00%		0.00%	Two Electrical Project, 2 Deposit Work	PATHANAMTHITTA	Parakkod BP
763	Peerumedu GP	97	1	92	4	97	93	₹457.27	85	82	82	₹369.06	88.17%	80.71%	0		11		66	71.74%		0.00%		0.00%		0.00%	Rurban mission estimate taking in price	IDUKKI	Azhutha / Peerumedu BP
764	Chalavara GP	76	0	76	0	76	76	₹222.87	76	68	67	₹188.76	88.16%	84.70%	0	9	0	0	58	76.32%	57	75.00%	0	0.00%	0	0.00%	Updated on 27.9.2018	PALAKKAD	Ottappalam BP
765	Poolamanthol GP	196	10	185	1	196	194	₹373.56	189	0	171	₹301.20	88.14%	80.63%	0	6	0	0	159	85.95%	112	60.54%	82	41.84%	60	30.61%	out of these 72 projects are multi-year on previous year	MALAPPURAM	Perinthalmanna BP
766	Madavoor GP	66	0	66	0	66	59	₹192.54	52	52	52	₹192.54	88.14%	100.00%	1	11	0	0	34	51.52%		0.00%		0.00%		0.00%	11 works need revision	KOZHIKODE	Koduvally BP
767	Puthenvelikara GP	59	0	59	0	59	59	₹217.39	59	52	52	₹117.13	88.14%	53.88%	0	0	2	0	31	52.54%	30	50.85%	3	5.08%		0.00%	Rurban mission estimate	ERNAKULAM	Parakkadavu BP
768	Cheruvannoor GP	42	1	41	0	42	42	₹169.08	40	40	37	₹132.43	88.10%	78.32%	0	0	0	0	33	80.49%		0.00%		0.00%		0.00%	balance project estimate under preparation.	KOZHIKODE	Perambra BP
769	Choorikkara GP	70	0	67	0	67	67	₹295.20	62	59	59	₹291.71	88.06%	98.82%	5	4	1	3	49	73.13%		0.00%		0.00%		0.00%	1.T.S.not availed due to (a) NOC from Irrigation DPT -1(b) For revision projects -4 (c) Electrical Estimate -2.	ERNAKULAM	Vazhakkulam BP
770	Nedumbasseri GP	101	0	100	0	100	100	₹349.58	95	95	88	₹213.40	88.00%	61.04%	0	5	2	0	88	88.00%	72	72.00%	15	14.85%	3	2.97%		ERNAKULAM	Parakkadavu BP
771	Ranni Perinadu GP	83	0	83	0	83	83	₹339.12	83	75	73	₹254.00	87.95%	74.90%	0	0	0	0	70	84.34%	42	50.60%	7	8.43%	3	3.61%	Remaining projects estimate under preparation,	PATHANAMTHITTA	Ranny BP
772	Arookutti GP	34	0	34	0	34	33	₹84.53	29	29	29	₹71.03	87.88%	84.03%	3			1	20	58.82%	14	41.18%	3	8.82%		0.00%		ALAPPUZHA	Thikkattusseri BP
773	Mundakkayam GP	177	27	150	0	177	165	₹359.80	148	148	145	₹297.50	87.88%	82.68%			10	4	114	76.00%	58	38.67%	45	25.42%	19	10.73%		KOTTAYAM	Kanjirappally BP
774	Kakkoor GP	74	0	74	0	74	74	₹189.37	70	65	65	₹131.60	87.84%	69.50%	0	0	4	0	40	54.05%		0.00%		0.00%		0.00%		KOZHIKODE	Chelannoor BP
775	Pozhuthana GP	60	0	57	3	60	57	₹231.23	50	50	50	₹211.46	87.72%	91.45%	0	0	0	0	50	87.72%	26	45.61%	2	3.33%	2	3.33%	5 wiring,3deposited to KSEB,1 Harithakeralam, 1 payment only/ 23 nos work postponed due to flood to 27/09/2018)	WAYANAD	Kalpetta BP
776	Moothedam GP	74	0	74	0	74	73	₹329.92	64	64	64	₹202.20	87.67%	61.29%	1	2	6	2	32	43.24%	2	2.70%		0.00%		0.00%		MALAPPURAM	Nilambur BP
777	Malayattoor - Neeleswaram GP	64	0	64	0	64	64	₹173.48	63	56	56	₹153.60	87.50%	88.54%	0	0	3	1	47	73.44%	27	42.19%	12	18.75%	0	0.00%	3 SC projects pending for TS due to non availability of SC feasibility, 1 project pending with Suchithwa mission for TS.	ERNAKULAM	Ankamali BP
778	Valayam GP	42	0	42	0	42	40	₹134.19	35	35	35	₹117.89	87.50%	87.85%					35	83.33%	30	71.43%		0.00%		0.00%	estimate preparation in progress	KOZHIKODE	Thooneri BP
779	Pattuvam GP	24	0	24	0	24	24	₹80.09	21	21	21	₹65.61	87.50%	81.92%			3		20	83.33%		0.00%		0.00%		0.00%	for 3 works request for feasibility certificate and social map given.	KANNUR	Thaliparambu BP
780	Kinanoor - Karinthalam GP	71	0	71	0	71	71	₹433.80	62	62	62	₹427.90	87.32%	98.64%	2	0	1	0	55	77.46%	43	60.56%	6	8.45%		0.00%	16 work not tendered , 9 electrical work not get estimate	KASARAGOD	Parappa BP
781	Panamaram GP	92	4	88	0	92	92	₹369.32	80	80	80	₹302.12	86.96%	81.80%	0	0	1	0	72	81.82%	55	62.50%	28	30.43%	5	5.43%	Balance estimates are under preparation,	WAYANAD	Panamaram BP
782	Thuvvur GP	92	0	92	0	92	92	₹248.66	88	80	80	₹186.19	86.96%	74.88%	3	2	1	4	77	83.70%	72	78.26%	13	14.13%	9	9.78%	3 bills submitted to treasury.	MALAPPURAM	Kalikavu BP
783	Thalakkad GP	107	0	107	0	107	107	₹303.05	94	93	93	₹259.55	86.92%	85.65%	4	0	1	0	78	72.90%	37	34.58%		0.00%		0.00%	one overseer post vacant	MALAPPURAM	Tiroor BP
784	Anchal GP	114	14	100	0	114	114	₹273.05	99	99	99	₹214.05	86.84%	78.39%	0	15	0	0	80	80.00%	80	80.00%	3	2.63%	12	10.53%	15 projects need revision	KOLLAM	Anchal BP
785	Nenmeni GP	159	0	158	1	159	158	₹516.97	153	141	137	₹438.80	86.71%	84.88%	0		9	4	110	69.62%	51	32.28%	5	3.14%	0	0.00%	Ground water feasibility for 2 works not obtained. Electrical estimates from PWD Electrical wing is not obtained for 2 works. Remaining 39 works estimates are under processing.	WAYANAD	Sulthanbathery BP
786	Aryad GP	31	0	31	0	31	30	₹98.29	26	26	26	₹82.52	86.67%	83.96%	2	2	0	0	26	83.87%	20	64.52%	2	6.45%	0	0.00%		ALAPPUZHA	Aryad BP
787	Vallikkodu GP	97	2	95	0	97	97	₹139.54	97	88	84	₹131.50	86.60%	94.24%			1		73	76.84%	70	73.68%	26	26.80%	22	22.68%	1 work TS pending due to non-availability of NOC from KIP	PATHANAMTHITTA	Konni BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS				% of Projects accorded TS				TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount	N=L/H	O=M/I	P	Q																R
788	Amballoor GP	53	0	53	0	53	52	₹195.35	47	47	45	₹120.82	86.54%	61.85%	0	6	0	0	0	26	49.06%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	Estimate prepared for 6 revision projects	ERNAKULAM	Mulanthuruthy BP
789	Pariyaram GP	82	0	82	0	82	81	₹563.62	72	70	70	₹468.38	86.42%	83.10%	0	0	0	0	0	0	0	0	0	0	0	0	0.00%	0	0.00%	0	0.00%	Total no. of projects changed to 82 including revision proposed for DPC & 2 needs feasibility certificate	KANNUR	Thaliparambu BP
790	Eraviperoor GP	44	1	43	0	44	44	₹207.42	38	29	38	₹173.72	86.36%	83.75%	2	1	2	0	0	24	55.81%	14	32.56%	3	6.82%	0	0.00%	0	0.00%	0	0.00%	SC feasibility certificate is not yet received for 9 works till 21/07/2018. 2 projects need revision. 3 projects need noc from KSTP. One project need design approval	PATHANAMTHITTA	Koippuram BP
791	Erathu GP	106	1	105	0	106	102	₹554.74	102	90	88	₹512.60	86.27%	92.40%	0	2	0	9	50	47.62%	30	28.57%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	SC feasibility certificate is not yet received for 9 works till 21/07/2018. 2 projects need revision. 3 projects need noc from KSTP. One project need design approval	PATHANAMTHITTA	Parakkod BP	
792	Thoombamon GP	30	0	28	2	30	29	₹67.31	24	25	25	₹56.28	86.21%	83.61%	0	0	0	3	20	71.43%	2	7.14%	2	6.67%	0	0.00%	0	0.00%	0	0.00%	No tenders received foe 18 works. Retendered 18 works.	PATHANAMTHITTA	Pandalam BP	
793	A.R. Nagar GP	79	1	78	0	79	79	₹224.21	72	68	68	₹200.12	86.08%	89.26%	1	8	2	0	50	64.10%	28	35.90%	13	16.46%	0	0.00%	0	0.00%	0	0.00%	Overseer post vaccant. 11 nos intimation to board for revision	MALAPPURAM	Vengara BP	
794	Chirakkal GP	86	4	82	0	86	86	₹357.00	75	74	74	₹352.56	86.05%	98.76%	0	7	0	0	50	60.98%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	Out of 50 nos tendered, only 27 nos received bids. Tender notice submitted for retender and balance works tender. 7 projects need revision due to fund variation and changes in project. 2 projects to be dropped.	KANNUR	Kannur BP	
795	Karassery GP	85	0	85	0	85	71	₹220.63	64	61	61	₹195.14	85.92%	88.45%	5	16	3	0	32	37.65%	22	25.88%	22	25.88%	0	0.00%	0	0.00%	0	0.00%	Total project-84. 3 want feasibility, 8 want revision. Stand problem. =68 need ts. 55 got TS. Balance for TS-13, tender executed on 4/08/2018 for 32 works. Not got resolution from panchayath Board.	KOZHICODE	Kunnanangalam BP	
796	Edathala GP	78	0	78	0	78	78	₹269.57	78	67	67	₹226.33	85.90%	83.96%	0	6	3	2	37	47.44%	37	47.44%	30	38.46%	10	12.82%	0	0.00%	0	0.00%	Projects need SC feasibility-2, PVIP NOC-3& Revision Projects-6	ERNAKULAM	Vazhakkulam BP	
797	Kanchiyar GP	79	1	78	1	80	78	₹272.54	71	65	67	₹174.27	85.90%	63.94%	6	0	0	3	60	76.92%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	6 nos land not available, 3 nos need GWD estimate.	IDUKKI	Kattappana BP	
798	Kottukai GP	106	6	100	0	106	106	₹521.62	91	91	91	₹403.60	85.85%	77.37%	0	13	0	0	82	82.00%	68	68.00%	30	28.30%	18	16.98%	0	0.00%	0	0.00%	13 pjs need revision and 13 tendered works have to get committee resolution	THIRUVANANTHAPURAM	Athiyannoor BP	
799	Rajakkad GP	42	4	38	0	42	42	₹130.99	38	36	36	₹104.49	85.71%	79.77%	0	2	0	0	32	84.21%	22	57.89%	5	11.90%	1	2.38%	0	0.00%	0	0.00%	8 projects took revision. 2 projects still need revision.	IDUKKI	Nedumkandam BP	
800	Madhur GP	100	5	95	0	100	97	₹371.87	85	83	83	₹254.15	85.57%	68.34%	0	0	0	2	35	36.84%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	2 nos to drop	KASARAGOD	Kasaragod BP	
801	Vattavada GP	48	1	47	0	48	48	₹132.67	43	43	41	₹121.00	85.42%	91.20%	0	4	0	3	40	85.11%	40	85.11%	29	60.42%	0	0.00%	0	0.00%	0	0.00%	5 projects under going revision, 2 pending sc feasibility, tender started	IDUKKI	Devikulam BP	
802	Kunnothuparamba GP	76	0	76	0	76	75	₹273.75	65	64	64	₹260.39	85.33%	95.12%	0	0	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	Balance estimate preparation is in progress	KANNUR	Koothuparamba BP	
803	Thazhekkode GP	102	0	102	0	102	102	₹365.02	100	87	87	₹263.77	85.29%	72.26%	2	0	0	0	65	63.73%	65	63.73%	35	34.31%	14	13.73%	0	0.00%	0	0.00%	LR required for 2 works.	MALAPPURAM	Perinthalmanna BP	
804	Pandalam Thekkekkara GP	97	0	95	2	97	95	₹473.28	88	85	81	₹420.43	85.26%	88.83%	0	5	4	8	62	65.26%	53	55.79%	12	12.37%	0	0.00%	0	0.00%	0	0.00%	2 nos electrification projects. 1No. required TS from suchitwa mission	PATHANAMTHITTA	Pandalam BP	
805	Mankada GP	121	0	121	0	121	121	₹242.51	107	103	103	₹190.23	85.12%	78.44%	2	2	7	1	90	74.38%	82	67.77%	30	24.79%	0	0.00%	0	0.00%	0	0.00%	Balance estimate under preparation	MALAPPURAM	Mankada BP	
806	Kavalangad GP	114	0	114	0	114	114	₹281.33	108	100	97	₹187.55	85.09%	66.67%	0	0	1	0	58	50.88%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	remaining estimates are under preparation	ERNAKULAM	Kothamangalam BP	
807	Pampadumpara GP	67	0	67	0	67	67	₹243.60	63	60	57	₹212.81	85.07%	87.36%	0	5	0	0	40	59.70%	21	31.34%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	10 nos revision	IDUKKI	Nedumkandam BP	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works G=D+E+F	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
808	Kappoor GP	80	0	80	0	80	80	₹288.48	75	56	68	₹197.00	85.00%	68.29%	0	3	9	0	49	61.25%	21	26.25%	0	0.00%	0	0.00%	sc feasibility 12 nos not received, revision 3 nos, 8 projects under preparation. 74 projects tendered	PALAKKAD	Thrithala BP
809	Meenadom GP	33	0	33	0	33	33	₹100.97	32	32	28	₹85.27	84.85%	84.45%	0	3	0	0	20	60.61%	20	60.61%	4	12.12%	4	12.12%	3 nos of project need revision, invited e tender for 5 works	KOTTAYAM	Pampady BP
810	Cheakkode GP	171	32	138	1	171	125	₹298.42	125	125	106	₹166.41	84.80%	55.76%	1	35	0	4	79	57.25%	50	36.23%	15	8.77%	0	0.00%	35 projects revision letter forwarded to grama panchayat	MALAPPURAM	Areekkode BP
811	Ambalavayal GP	163	0	163	0	163	163	₹431.78	142	139	138	₹344.46	84.66%	79.78%	5	4	9	2	68	41.72%	0	0.00%	0	0.00%	0	0.00%	21 works are pending due to unavailability of NOC from other department and unavailability of land.	WAYANAD	Sulthanbathery BP
812	Vengoor GP	58	0	58	0	58	58	₹381.49	53	49	49	₹299.70	84.48%	78.56%	0	0	0	0	49	84.48%	49	84.48%	10	17.24%	4	6.90%	Estimates under preparation	ERNAKULAM	Koovappady BP
813	Vechoochira GP	70	0	64	0	64	64	₹242.40	61	59	54	₹222.98	84.38%	91.99%	0	7	0	0	30	46.88%	24	37.50%	0	0.00%	0	0.00%	Remaining projects estimate under preparation 7 project need revision, 1 project fund transfer for block panchayat	PATHANAMTHITTA	Ranny BP
814	Veliyanad GP	32	0	32	0	32	32	₹88.14	28	27	27	₹66.64	84.38%	75.61%	0	3	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%	1 project combined as plan + other	ALAPPUZHA	Veliyanad BP
815	Thalakkulathoor GP	58	2	56	0	58	51	₹177.19	43	43	43	₹123.00	84.31%	69.42%	1	0	2	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%	1 no land for Thumburmuzhi project, 2 GWD feasibility , 12 Estimate under preparation	KOZHICODE	Chelannoor BP
816	Pannancherry GP	172	0	172	0	172	172	₹652.79	150	150	145	₹580.00	84.30%	88.85%	0	0	0	0	82	47.67%	65	37.79%	10	5.81%	0	0.00%	estimate under preparation	THRISSUR	Ollukkara BP
817	Pandikkad GP	190	0	190	0	190	190	₹431.23	165	164	160	₹361.00	84.21%	83.71%	0	5	5	0	144	75.79%	8	4.21%	3	1.58%	1	0.53%	5 projects need revision	MALAPPURAM	Wondoor BP
818	Chelannoor GP	97	0	97	0	97	76	₹344.10	65	63	64	₹183.10	84.21%	53.21%	5	15	2	6	50	51.55%	0	0.00%	0	0.00%	0	0.00%	No availability of land 5, project revision 15 , feasibility 1 NOC irrigation 1, Electrical estimates 2, Social issues at site 4	KOZHICODE	Chelannoor BP
819	Edakkattuvayal GP	45	0	45	0	45	44	₹256.88	44	40	37	₹221.54	84.09%	86.24%	0	0	3	2	27	60.00%	0	0.00%	0	0.00%	0	0.00%	Estimate prepared for 5 revision projects	ERNAKULAM	Mulanthuruthy BP
820	Thrikkalngod GP	141	2	136	0	138	138	₹469.47	126	116	116	₹359.33	84.06%	76.54%	3	11	1	4	90	66.18%	0	0.00%	0	0.00%	0	0.00%	(No ST feasibility-1, No Land Availability - 4, Revision - 11)	MALAPPURAM	Wondoor BP
821	Neendoor GP	50	1	48	1	50	50	₹114.71	44	42	42	₹108.66	84.00%	94.73%	0	0	0	0	38	79.17%	25	52.08%	0	0.00%	0	0.00%	,	KOTTAYAM	Ettumanoor BP
822	Unnikulam GP	96	1	88	7	96	87	₹358.58	87	73	73	₹273.58	83.91%	76.30%	0	13	6	8	50	56.82%	35	39.77%	35	36.46%	7	7.29%		KOZHICODE	Balussery BP
823	Ancharakandy GP	37	0	37	0	37	37	₹178.09	36	32	31	₹151.26	83.78%	84.93%	1	1	3	0	21	56.76%	20	54.05%	4	10.81%	1	2.70%	1Project Land details not available, 3 Projects Irrigation Dept. NOC not received, 1 Revision needed	KANNUR	Thalassery BP
824	Maniyoore GP	75	0	74	1	75	74	₹201.90	70	66	62	₹108.66	83.78%	82.90%	0	0	2	0	53	71.62%	0	0.00%	0	0.00%	0	0.00%		KOZHICODE	Thodannur BP
825	Thenkara GP	98	0	98	0	98	98	₹238.83	97	95	82	₹197.98	83.67%	82.90%	0	0	3	1	55	56.12%	55	56.12%	22	22.45%	17	17.35%	one project is well repair in various wards, list of well not obtained from local body, hence estimate not prepared.	PALAKKAD	Mannarkkad BP
826	Vazhakkad GP	110	5	105	0	110	110	₹245.20	107	107	92	₹133.42	83.64%	54.41%	0	0	6	0	79	75.24%	24	22.86%	6	5.45%	0	0.00%	There where no Overseers in section. There is also 32 additional spillover works. Out of which 7 works are completed.	MALAPPURAM	Kondotti BP
827	Meenanchil GP	61	2	59	0	61	61	₹122.06	51	51	51	₹97.64	83.61%	79.99%	10	11	0	0	44	74.58%	0	0.00%	0	0.00%	0	0.00%	21projects to be revised.	KOTTAYAM	Lalam BP
828	Vettoor GP	32	0	30	2	32	30	₹101.13	30	28	25	₹87.13	83.33%	86.16%	0	5	1	1	25	83.33%	0	0.00%	0	0.00%	0	0.00%	5 nos for revision	THIRUVANANTHAPURAM	Varkala BP
829	Muhamma GP	36	0	36	0	36	36	₹126.67	30	30	30	₹105.96	83.33%	83.65%	0	2	0	2	29	80.56%	14	38.89%	2	5.56%	1	2.78%		ALAPPUZHA	Aryad BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
830	Vythiri GP	157	12	145	0	157	143	₹248.91	140	130	119	₹198.61	83.22%	79.79%	2	4	1		46	31.72%	39	26.90%	1	0.64%	1	0.64%	22 multi project (tender delayed due to flood and tender notice published to 09/10/2018)	WAYANAD	Kalpetta BP
831	Mavelikkara Thekkekkara GP	60	0	59	0	59	59	₹225.48	59	48	49	₹172.24	83.05%	76.39%	1	5	0		0	0.00%		0.00%		0.00%		0.00%		ALAPPUZHA	Mavelikkara BP
832	Ulyyeri GP	60	0	53	7	60	53	₹288.65	50	44	44	₹233.65	83.02%	80.95%	0	0	0		42	79.25%	32	60.38%	21	35.00%	1	1.67%	Tender opening date 30/10/18, E tender opening 5.11.18	KOZHICODE	Balussery BP
833	Pallikkal GP	81	1	79	0	80	80	₹338.91	70	66	66	₹269.35	82.50%	79.47%	1	4	1		30	37.97%		0.00%		0.00%		0.00%	Estimate under preparation	MALAPPURAM	Kondotti BP
834	Nooranad GP	37	1	36	0	37	34	₹149.97	30	28	28	₹134.88	82.35%	89.94%	0	3	4	0	27	75.00%	0	0.00%	0	0.00%	0	0.00%	3 Nos.need revision & 4 nos pending due to non availability of certificate from other dept	ALAPPUZHA	Bharanikkavu BP
835	Chittar GP	79	0	78	0	78	79	₹213.20	79	57	65	₹150.00	82.28%	70.36%	1	9	5	0	58	74.36%	35	44.87%	10	12.66%	8	10.13%	5 projects are pending due to feasibility certificate & 9 No of project for revision,total 78,	PATHANAMTHITTA	Ranny BP
836	Muliyar GP	96	4	91	1	96	95	₹222.26	81	78	78	₹200.07	82.11%	90.02%	1	0	11	3	37	40.66%		0.00%		0.00%		0.00%	3nos to be dropped,2nos revision	KASARAGOD	Karaduka BP
837	Thrikkaderi GP	78	0	78	0	78	67	₹183.29	65	55	55	₹141.00	82.09%	76.93%	3	7	2		42	53.85%	0	0.00%	0	0.00%	0	0.00%	DPC approved projects 69nos. 2 nos project cancelled due to land issue. updated on 27.9.2018	PALAKKAD	Ottappalam BP
838	Thirumarady GP	61	0	61	0	61	61	₹311.19	59	50	50	₹215.63	81.97%	69.29%	0	2	0	6	44	72.13%	17	27.87%	5	8.20%	4	6.56%	8 projects needs revision and 3 projects to be dropped.	ERNAKULAM	Pambakkuda BP
839	Nellaya GP	122	20	102	0	122	122	₹247.13	110	100	100	₹165.61	81.97%	67.01%	3	8	0	0	38	37.25%	38	37.25%	0	0.00%	0	0.00%	updated on 27.9.2018	PALAKKAD	Ottappalam BP
840	Mudakkuzha GP	72	1	71	0	72	72	₹272.94	60	59	59	₹207.56	81.94%	76.05%	0	0	6	0	56	78.87%	37	52.11%	8	11.11%	4	5.56%	balance estimates under preparation	ERNAKULAM	Koovappady BP
841	Pullur Periya GP	64	0	59	1	60	55	₹259.67	46	45	45	₹249.82	81.82%	96.21%	0	0	0	9	45	76.27%	15	25.42%	0	0.00%	0	0.00%	eight electrical work , one required feasibility waiting for committee decision	KASARAGOD	Kanhangad BP
842	Venmani GP	88	0	88	0	88	88	₹234.00	72	72	72	₹205.30	81.82%	87.74%	0	8	12	3	55	62.50%		0.00%	0	0.00%	0	0.00%		ALAPPUZHA	Chengannur BP
843	Munderi GP	44	0	44	0	44	44	₹247.92	44	40	36	₹181.62	81.82%	73.26%	0	1	0	2	0	0.00%		0.00%		0.00%		0.00%	2 project site not finalised - Letter given	KANNUR	Edakkad BP
844	Nenmara GP	88	0	88	0	88	88	₹481.22	82	72	72	₹192.91	81.82%	40.09%	4	0	0	0	60	68.18%	60	68.18%	25	28.41%	3	3.41%	Own fund - 21 projects amount to 267 lakhs	PALAKKAD	Nenmara BP
845	RannyPazhavangadi GP	119	0		0	0	104	₹202.22	90	85	85	₹160.45	81.73%	79.34%	0	6	0	0	30		30		30	25.21%	0	0.00%	06 projects, need to be revised. Remaining projects estimate under preparation. 01 project dropped. 30 Projects tendered.	PATHANAMTHITTA	Ranny BP
846	Chelmbra GP	82	0	82	0	82	82	₹243.71	68	67	67	₹134.40	81.71%	55.15%	0	2	0	0	33	40.24%	33	40.24%		0.00%		0.00%	Remaining estimates under preparation and 2 projects needed revision.	MALAPPURAM	Kondotti BP
847	Munnar GP	102	0	98	0	98	98	₹468.77	98	98	80	₹362.50	81.63%	77.33%		4	10	4	0	0.00%	0	0.00%	0	0.00%	0	0.00%	96 projects require NOC from TATA kannan devan pvt limited, because works are going to execute in their land. only 10 NOC received. Waiting for NOC from company.	IDUKKI	Devikulam BP
848	Kallara GP	38	0	38	0	38	38	₹88.38	35	34	31	₹73.23	81.58%	82.86%	0	0	2	0	25	65.79%	25	65.79%	7	18.42%	3	7.89%	2 needs feasibility	KOTTAYAM	Kaduthuruthy BP
849	Vanimel GP	76	0	75	0	75	75	₹199.06	65	64	61	₹184.31	81.33%	92.59%	0	2	6	2	31	41.33%	30	40.00%	2	2.63%	1	1.32%	2 projects already TS approved 2015-16 for pending payment for the contractor. 3nos estimate under preparation.2nos revision projects. 6nos NOC available for other depts.	KOZHICODE	Thooneri BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
850	Naranganam GP	81	0	80	1	81	80	₹182.20	65	65	65	₹161.06	81.25%	88.40%	1	4	0	10	40	50.00%	37	46.25%	15	18.52%	12	14.81%		PATHANAMTHITTA	Elanthoor BP
851	Devikulangara GP	32	0	32	0	32	32	₹190.85	25	26	26	₹163.89	81.25%	85.87%	0	0	0	0	25	78.13%	6	18.75%	3	9.38%	0	0.00%		ALAPPUZHA	Muthukulam BP
852	Niranam GP	32	0	32	0	32	32	₹122.25	26	26	26	₹87.93	81.25%	71.93%	0	0	0	6	20	62.50%	20	62.50%	0	0.00%	0	0.00%		PATHANAMTHITTA	Puikoozhu BP
853	Kanjirappally GP	150	0	150	0	150	143	₹393.77	116	116	116	₹328.35	81.12%	83.39%	0	5	0	0	113	75.33%	50	33.33%	50	33.33%	0	0.00%	Estimate under preparation	KOTTAYAM	Kanjirappally BP
854	Okkal GP	37	0	37	0	37	37	₹192.86	30	31	30	₹150.00	81.08%	77.78%		1		1	28	75.68%	28	75.68%	2	5.41%	2	5.41%	1 project to be cancelled.	ERNAKULAM	Koovappady BP
855	Ramamangalam GP	57	0	57	0	57	57	₹221.86	57	46	46	₹165.40	80.70%	74.55%	3	8	1	0	46	80.70%	44	77.19%	1	1.75%		0.00%	Tender published -46 Numbers(6 numbers Re tender)	ERNAKULAM	Pambakkuda BP
856	Thillengeri GP	31	1	30	0	31	31	₹135.42	31	30	25	₹66.12	80.65%	48.83%	0	0	1	0	0	0.00%		0.00%		0.00%	0	0.00%	TS Pending works=1(need feasibility certificate from GWD)	KANNUR	Iritty BP
857	Erumeli GP	139	2	137	2	141	125	₹250.00	103	103	100	₹205.00	80.00%	82.00%	1	7		7	93	67.88%	50	36.50%		0.00%		0.00%	Two works are awaiting T S from Costford (deposited)	KOTTAYAM	Kanjirappally BP
858	Ponmundam GP	52	0	52	2	54	50	₹109.41	45	40	40	₹87.31	80.00%	79.80%	0	5	0	0	32	61.54%	24	46.15%		0.00%		0.00%		MALAPPURAM	Thanoor BP
859	Aliparamba GP	144	0	144	0	144	143	₹185.41	125	114	114	₹185.41	79.72%	100.00%	0	5	4	0	98	68.06%	0	0.00%	0	0.00%	0	0.00%	Out of 129, 102 accorded TS. 13 projects required feasibility. 10 projects required revision. And 4 projects required land availability certificate.	MALAPPURAM	Perinthalmanna BP
860	Anakkara GP	128	0	128	0	128	128	₹231.46	115	105	102	₹154.13	79.69%	66.59%	0	3	12	0	89	69.53%	85	66.41%	26	20.31%	21	16.41%	sc feasibility 12 nos not received, revision 3 nos, 8 projects under preparation. 74 projects tendered	PALAKKAD	Thrithala BP
861	Kalyasseri GP	63	0	60	3	63	59	₹270.30	50	47	47	₹204.41	79.66%	75.62%	0	0	0	3	45	75.00%		0.00%		0.00%		0.00%	One overseer post vacant for Kalliassey/Narath section. Estimates under preparation. Out of 62,59 Nos required TS. 47 TS obtained. No work agreement executed or started.	KANNUR	Kalyassery BP
862	Kodum Belur GP	106	0	106	0	106	103	₹459.93	82	82	82	₹255.00	79.61%	55.44%	0	0	0	0	40	37.74%		0.00%		0.00%		0.00%	tender on 20/07/18	KASARAGOD	Parappa BP
863	Ayyappankovil GP	52	5	47	0	52	49	₹131.26	41	41	39	₹96.60	79.59%	73.59%	1	2	4	0	28	59.57%	0	0.00%	0	0.00%	0	0.00%	4 nos - feasibility not obtained , 3 nos - electrification	IDUKKI	Kattappana BP
864	Chennithala Thripperumthura GP	68	0	68	0	68	68	₹416.70	58	56	54	₹354.23	79.41%	85.01%	1	3	2	8	54	79.41%		0.00%		0.00%		0.00%		ALAPPUZHA	Mavelikkara BP
865	Chottanikkara GP	67	0	67	0	67	67	₹278.82	65	51	53	₹221.65	79.10%	79.49%	3	3	0	8	21	31.34%	3	4.48%	3	4.48%	1	1.49%	Multiyear projects sanctioned DPC only on 30-5-2018. Non availability of overseer.	ERNAKULAM	Mulanthuruthy BP
866	Thenjippalam GP	86	0	86	0	86	86	₹241.77	68	68	68	₹179.50	79.07%	74.24%	0	18	0	0	58	67.44%	26	30.23%	12	13.95%	0	0.00%	18works pending due to revision.	MALAPPURAM	Thiroorangadi BP
867	Kodumon GP	38	1	37	0	38	38	₹219.34	36	34	30	₹80.00	78.95%	36.47%	0	22	3	0	22	59.46%	14	37.84%	1	2.63%	0	0.00%		PATHANAMTHITTA	Parakkod BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount																P
868	Chembilod GP	43	0	43	0	43	33	₹189.94	28	26	26	₹128.91	78.79%	67.87%	2		3				0.00%		0.00%		0.00%		0.00%	#Total 43project #10 work included in urban scheme TS pending since DPR is not approved # 2 project needs irrigation department noc # 1 project needs Board resolution for combined project from District panchayath #1 Gas crematorium project needs sanction from various departments. # 1 project drainage construction estimate prepared but owner consent for land availability is pending # 1 project footpath construction estimate prepared but owner consent for land availability is pending #1 project of anganvadi is pending due to the boundary issues with people	KANNUR	Edakkad BP
869	Rajakumari GP	108	0	108	0	108	108	₹234.17	102	85	85	₹176.50	78.70%	75.37%	0	4	1	1	58	53.70%	30	27.78%	8	7.41%	2	1.85%		IDUKKI	Nedumkandam BP	
870	Vazhikkadavu GP	136	0	135	1	136	135	₹384.86	106	106	106	₹263.64	78.52%	68.50%	0	2	7	0	45	33.33%	25	18.52%	2	1.47%	2	1.47%		MALAPPURAM	Nilambur BP	
871	Kuttichal GP	67	18	49	0	67	51	₹273.85	51	49	40	₹169.52	78.43%	61.90%		11		8		0.00%		0.00%		0.00%		0.00%	10 Projects in MG which cannot accord TS, 2 projects need revision, 16 BC works	THIRUVANANTHAPURAM	Vellanad BP	
872	Arikkulam GP	39	0	39	0	39	37	₹155.22	29	29	29	₹111.22	78.38%	71.65%	1	0	6	4	21	53.85%	11	28.21%	0	0.00%	0	0.00%	Other reason include 1) New anganwadi building Plan not finalised; 2) PHC building addl works - ongoing works to be completed to finalise further works	KOZHIKODE	Panthalayani BP	
873	Muzhakkunnu GP	55	10	45	0	55	55	₹214.33	43	43	43	₹161.51	78.18%	75.36%	1	5		6	15	33.33%	14	31.11%	14	25.45%		0.00%	estimate preparation in progress	KANNUR	Peravoor BP	
874	Mannar GP	55	0	55	0	55	55	₹210.19	54	46	43	₹153.24	78.18%	72.91%	0	8	0	0	27	49.09%		0.00%		0.00%		0.00%		ALAPPUZHA	Mavelikkara BP	
875	Aranmula GP	173	10	163	0	173	173	₹371.42	145	138	135	₹275.11	78.03%	74.07%	2		3		93	57.06%	93	57.06%	10	5.78%		0.00%	NOC from PIP required for 3 works, 1 project under dispute.	PATHANAMTHITTA	Pandalam BP	
876	Kandalloor GP	31	0	31	0	31	31	₹187.84	28	27	24	₹117.09	77.42%	62.33%	0	4	1		21	67.74%	0	0.00%	0	0.00%		0.00%	One project need feasibility from SCDO, 4 new Anganwadi project included recently	ALAPPUZHA	Muthukulam BP	
877	Vellamunda GP	190	0	188	0	188	188	₹515.33	180	160	145	₹424.61	77.13%	82.40%	7	2	3	6	117	62.23%	117	62.23%	10	5.26%		0.00%		WAYANAD	Mananthavady BP	
878	Noolpuzha GP	126	0	126	0	126	126	₹496.03	124	103	97	₹336.23	76.98%	67.78%	0	0	15	8	50	39.68%	25	19.84%		0.00%		0.00%	15 works pending due to non availability of feasibility from tribal department, 1 project pending due to non availability of ayacut,5 projects need NOC from forest dept.	WAYANAD	Sulthanbathery BP	
879	Parathode GP	143	0	143	0	143	143	₹291.39	110	110	110	₹250.48	76.92%	85.96%		25	1	5	92	64.34%	81	56.64%		0.00%		0.00%	estimate under preparation	KOTTAYAM	Kanjirappally BP	
880	Mazhuvannoor GP	104	0	102	1	103	102	₹551.87	99	81	78	₹421.04	76.47%	76.29%	3	14	4	3	73	71.57%	66	64.71%	62	59.62%	8	7.69%	Detailed Estimates under preparation, Total no of works 104, Tender work 102(1 work Deposit, 1 work Direct) Revision Required 24work	ERNAKULAM	Vadavukodu BP	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
881	Sholayoor GP	59	0	59	0	59	59	₹344.54	50	47	45	₹161.97	76.27%	47.01%	0	0	0	2	40	67.80%	20	33.90%	13	22.03%	0	0.00%	Estimate preparing-7, Projects requires structural design-2. Projects requires revision-2.		
882	Puramattom GP	46	1	45	0	46	46	₹95.89	39	31	35	₹76.85	76.09%	80.14%	0	0	0	2	32	71.11%	12	26.67%	4	8.70%	0	0.00%		PATHANAMTHITTA	Koippuram BP
883	Kumbala GP	140	3	137	0	140	137	₹454.25	104	104	104	₹268.00	75.91%	59.00%	0	0	10	19	25	18.25%		0.00%	4	0.00%	0	0.00%	social map required-8 nos, Feasibility from GWD -2 nos 19 nos to be dropped	KASARAGOD	Kasaragod BP
884	Kannapuram GP	31	0	31	0	31	29	₹121.35	28	26	22	₹94.54	75.86%	77.91%	1	1	1	19	0	0.00%		0.00%		0.00%	0	0.00%	feasibility certificate to be obtained for 1 no; location to be identified 1 nos	KANNUR	Kalyassery BP
885	Chapparapadavu GP	76	0	73	3	76	66	₹471.64	52	52	50	₹303.40	75.76%	64.33%	0	0	0	0	2	2.74%		0.00%		0.00%	0	0.00%	2 projects need revision. 2 project to be dropped	KANNUR	Thaliparambu BP
886	Aruvappulam GP	85	0	82	1	83	81	₹204.62	81	62	61	₹52.00	75.31%	25.41%	0	5	1	0	58	70.73%	18	21.95%	6	7.06%	5	5.88%		PATHANAMTHITTA	Konni BP
887	Konni GP	221	10	211	0	221	221	₹658.04	186	169	166	₹589.18	75.11%	89.54%	1	0	0	57	54	25.59%		0.00%		0.00%	0	0.00%		PATHANAMTHITTA	Konni BP
888	Keezhattoor GP	109	0	108	1	109	108	₹255.79	86	82	81	₹174.58	75.00%	68.25%	0	9	3	0	68	62.96%	66	61.11%	8	7.34%	6	5.50%	9 project required revision, 3 Nos Feasibility not obtained from SC Dept, 2 projects pending due to board resolution. 13 projects estimate under preparation.	MALAPPURAM	Perinthalmanna BP
889	Karadukka GP	56	0	56	0	56	56	₹231.08	42	42	42	₹148.35	75.00%	64.20%	2	0	8	4	16	28.57%		0.00%		0.00%	0	0.00%	Land problem 2nos, Feasibility pending 8nos, Revision 2nos, 2nos to drop	KASARAGOD	Karaduka BP
890	Badiyadka GP	116	2	105	9	116	107	₹417.22	80	80	80	₹291.18	74.77%	69.79%	0	25	2	0	70	66.67%	25	23.81%	15	12.93%	0	0.00%	25 nos revision, 2 no other Dep.No.C,	KASARAGOD	Kasaragod BP
891	Edavanna GP	162	5	157	0	162	162	₹374.50	162	135	120	₹274.30	74.07%	73.24%		0	0	0	77	49.04%	65	41.40%	30	18.52%	14	8.64%	129 projects revision letter forwarded to grama panchayath and their decision pending since the President and vice president resigned in June. Tender of 36 works approved by the board on 06.08.18. No response/single tender for 14 works.	MALAPPURAM	Areekkode BP
892	Thondarnad GP	102	0	100	0	100	100	₹341.15	80	78	74	₹245.81	74.00%	72.05%	2	2	9	3	65	65.00%	64	64.00%	5	4.90%		0.00%		WAYANAD	Mananthavady BP
893	Wondoor GP	211	0	211	0	211	211	₹457.80	165	156	156	₹301.53	73.93%	65.87%	0	7	23	0	112	53.08%		0.00%		0.00%		0.00%		MALAPPURAM	Wondoor BP
894	Peralassery GP	42	0	42	0	42	42	₹202.10	41	40	31	₹123.80	73.81%	61.26%	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%		KANNUR	Edakkad BP
895	Pambakuda GP	30	0	30	0	30	30	₹110.11	30	22	22	₹71.69	73.33%	65.11%	0	7	0	0	22	73.33%	16	53.33%	1	3.33%	1	3.33%	Revision Project 7 Nos and one project T S is pending from Suchithwa Mission	ERNAKULAM	Pambakkuda BP
896	Krishnapuram GP	42	0	42	0	42	41	₹176.69	38	35	30	₹115.68	73.17%	65.47%	0	4	0	1	30	71.43%	6	14.29%	4	9.52%		0.00%	One project multi year project TS already obtained in the last year. One project amounting to Rs.13.6 lakhs based on master plan. Master plan not yet received.	ALAPPUZHA	Muthukulam BP
897	Chengalai GP	70	2	66	2	70	67	₹241.78	53	50	49	₹180.72	73.13%	74.75%	0	9	0	5	35	53.03%	31	46.97%		0.00%		0.00%	For 2 projects, ground water feasibility is required, which is not obtained. For 9 projects, revision is required, 1 project to be dropped.	KANNUR	Thaliparambu BP
898	Pulikkal GP	139	1	138	0	139	139	₹357.41	139	125	101	₹194.39	72.66%	54.39%	0	1	2	0	84	60.87%	41	29.71%	15	10.79%		0.00%	1 projects under revision	MALAPPURAM	Kondotti BP
899	Ranny GP	51	0	51	0	51	51	₹111.68	48	36	37	₹80.66	72.55%	72.22%	1	0	1	0	34	66.67%		0.00%		0.00%		0.00%	9 projects need revision,	PATHANAMTHITTA	Ranny BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
900	Keezhariyoor GP	30	0	30	0	30	29	₹120.63	131	21	21	₹119.71	72.41%	99.24%	1	0	3	4	22	73.33%	11	36.67%	2	6.67%	0	0.00%	Out of 27 projects 21 projects got T.S. Remaining 6, 2 No NOC irrigation -1 no land not available, 1 no estimate from PWD electrical wing, 1 no 1500m3 earth removal -Board decision ,,1 no land & design ,not confirmed	KOZHIKODE	Melady BP
901	Kadambur GP	30	0	30	0	30	29	₹118.05	27	27	21	₹75.82	72.41%	64.23%	0	0	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%	one project , site not finalised, letter given.	KANNUR	Edakkad BP
902	Pothukal GP	76	0	76	0	76	76	₹288.50	55	55	55	₹163.40	72.37%	56.64%	0	0	2	0	22	28.95%	0	0.00%	0	0.00%	0	0.00%		MALAPPURAM	Nilambur BP
903	Agali GP	142	4	138	0	142	141	₹852.80	123	105	102	₹544.58	72.34%	63.86%	0	0	0	0	98	71.01%	70	50.72%	50	35.21%	23	16.20%	18 estimate are under preparation	PALAKKAD	Attappady BP
904	Kolachery GP	54	0	54	0	54	54	₹155.44	54	48	39	₹137.54	72.22%	88.48%	0		3	3	0	0.00%		0.00%		0.00%		0.00%	#3 projects need NOC from irrigation department since they are canal roads - Permission not obtained #1 project (project no 88) require permission to build pump house in wet land. #1 project (proj no 92)to drop due to non availability of fund. # 1 project (proj no 97) to split into 2 due to mixed fund division. #1 project (proj no 45) require panchayath resolution and revise due to insufficient fund.	KANNUR	Edakkad BP
905	Madayi GP	61	0	61	0	61	61	₹209.88	61	50	44	₹145.23	72.13%	69.20%	0	11	0	0	0	0.00%	0	0.00%		0.00%		0.00%	Balance estimates are preparing and will be completed soon.	KANNUR	Kalyassery BP
906	Vallappuzha GP	75	0	75	0	75	75	₹180.72	60	54	54	₹129.89	72.00%	71.87%	1	0	0	0	29	38.67%	27	36.00%	0	0.00%	0	0.00%	updated on 27.9.2018	PALAKKAD	Ottappalam BP
907	Puthoor. GP	125	6	119	0	125	125	₹530.12	100	100	90	₹320.01	72.00%	60.37%	0	0	0	0	57	47.90%	49	41.18%	10	8.00%	0	0.00%		PALAKKAD	Attappady BP
908	Adimaly GP	259	44	215	0	259	259	₹962.10	259	215	186	₹517.41	71.81%	53.78%	0	0	0	0	154	71.63%	141	65.58%	71	27.41%	34	13.13%		IDUKKI	Adimaly BP
909	Alangad GP	95	0	95	0	95	95	₹468.94	90	73	68	₹292.28	71.58%	62.33%	0	10	1	1	30	31.58%		0.00%		0.00%		0.00%	10 nos-projects to be revised, 1 needs noc from irrigation	ERNAKULAM	Alangad BP
910	Narathu GP	28	0	28	0	28	28	₹126.09	21	20	20	₹103.08	71.43%	81.75%	0	0	0	2	19	67.86%		0.00%		0.00%		0.00%	New list of 36 projects is formed as per resolution Number 115/18 (2) dated 27.06.2018. Estimates are being taken as per this resolution. List again reduced to 28, 2 works are not feasible. No work agreement executed or started.	KANNUR	Kalyassery BP
911	Vellathooval GP	109	9	100	0	109	108	₹367.35	103	93	77	₹257.14	71.30%	70.00%	0	0	4		77	77.00%	73	73.00%	22	20.18%	7	6.42%	41 RETENDER	IDUKKI	Adimaly BP
912	Marayoor GP	72	0	72	0	72	72	₹254.76	60	53	51	₹161.23	70.83%	63.29%	0	5	5	12	40	55.56%	40	55.56%	3	4.17%		0.00%	SC / ST feasibility of 5 projects pending.	IDUKKI	Devikulam BP
913	Aikkaranaad GP	64	0	64	0	64	64	₹297.20	56	45	45	₹150.70	70.31%	50.71%	1	4	1	3	24	37.50%	0	0.00%	0	0.00%	0	0.00%	Aikkaranaad/Pootrikka G P have only one Overseer for preparing the all estimates.In Aikkaranaad out of 64 projects 4 need revision, 1 need availability of land,1 need feasibility.	ERNAKULAM	Vadavukodu BP
914	Mampad GP	125	0	125	0	125	138	₹253.15	97	97	97	₹178.65	70.29%	70.57%	0	6	8	0	0	0.00%		0.00%		0.00%		0.00%	Newly joined AE on 21.05.18,	MALAPPURAM	Wondoor BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
915	Makaraparamb GP	111	0	111	0	111	111	₹204.81	99	89	78	₹141.90	70.27%	69.28%	5	4	0		69	62.16%	38	34.23%	18	16.22%	10	9.01%	Newly posted AE and overseer from PSC , prepared estimates required correction, one AE for Makkaraparamba and Puzhakkattiri cluster.Number of projects of small amounts are there, because of sufficient MG fund.	MALAPPURAM	Mankada BP
916	Edavanakad GP	53	0	53	0	53	53	₹192.37	53	48	37	₹133.37	69.81%	69.33%	2	5	2	3	27	50.94%	0	0.00%		0.00%		0.00%	1 work electrification; 1SC feasibility not received;2work resolution for dumping of earth excavation required,1 work sketch from Taluk surveyor for compound wall construction.No response to work tendered	ERNAKULAM	Vypin BP
917	Kannamangalam GP	87	0	86	0	86	85	₹193.72	83	70	59	₹126.55	69.41%	65.33%	1	0	1		25	29.07%	24	27.91%	15	17.24%	3	3.45%	One Overseer posts vacant . 39 new projects are formed by revising seven projects recently (15/10/2018). Project Amount for material recovery facility center is fifteen lakhs, but land not acquired yet.	MALAPPURAM	Vengara BP
918	Devikulam GP	75	0	75	0	75	75	₹381.18	65	52	52	₹280.00	69.33%	73.46%		1	17	0	26	34.67%		0.00%		0.00%		0.00%	17 feasibility sc pending, some buildings estimate yet to be taken, overseers promoted and Ae additional charge, adverse climate conditions affecting site visit. tender started	IDUKKI	Devikulam BP
919	Peringara GP	55	0	55	0	55	55	₹89.87	40	38	38	₹78.87	69.09%	87.76%	1	14	0	0	29	52.73%	15	27.27%	0	0.00%	0	0.00%	15 projects needs revision,15 projects needs retender	PATHANAMTHITTA	Pulikeezhu BP
920	Kadapra GP	42	3	39	0	42	42	₹240.94	29	29	29	₹122.30	69.05%	50.76%	0	10	0	3	25	64.10%	19	48.72%	0	0.00%	0	0.00%		PATHANAMTHITTA	Pulikeezhu BP
921	Mangalpady GP	113	1	108	4	113	108	₹325.31	75	74	74	₹238.00	68.52%	73.16%	0	4	12	2	38	35.19%		0.00%		0.00%		0.00%	AE post Vacant , Overseer i post vacant : 4 projects may be revised for validation of spillover projects, out of 13 noc projects, 3projects need scp/tsp certificate and 9 projects need ground water feasibility, another 5project dropped	KASARAGOD	Manjesawram BP
922	Senapathy GP	38	0	38	0	38	38	₹203.84	36	26	26	₹185.86	68.42%	91.18%	0	0	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%		IDUKKI	Nedumkandam BP
923	Kuttampuzha GP	160	0	160	0	160	160	₹645.20	157	115	109	₹355.00	68.13%	55.02%	0	11	12		103	64.38%		0.00%		0.00%		0.00%	Asset code not obtained for 14 projects. 103 projects tendered. Remaining estimates under preparation	ERNAKULAM	Kothamangalam BP
924	Padinjarethara GP	127	7	119	1	127	127	₹352.80	105	4	85	₹160.34	66.93%	45.45%	0	22	0	9	56	47.06%	47	39.50%	0	0.00%	0	0.00%	56 WORKS TENDERED	WAYANAD	Kalpetta BP
925	Ambalappara GP	142	0	142	0	142	142	₹427.23	120	95	95	₹237.00	66.90%	55.47%	0	40	0	0	58	40.85%	49	34.51%	0	0.00%	0	0.00%	Revision procedure ongoing .updated on 27.9.2018	PALAKKAD	Ottappalam BP
926	Kanthalloor GP	55	0	55	0	55	55	₹228.04	45	39	36	₹139.23	65.45%	61.06%	0	3	9	7	24	43.64%	12	21.82%	1	1.82%		0.00%	Administrative Sanction resolution for uploading in PRICE got from panchayath only on 30.05.2018. SC / ST feasibility of 9 projects pending.	IDUKKI	Devikulam BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 27-10-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
927	Poothrikka GP	93	0	90	3	93	93	₹443.85	82	74	60	₹229.07	64.52%	51.61%	2	4	4	1	22	24.44%	0	0.00%	0	0.00%	0	0.00%	Pootrikka/Aikkarand G P have only one Overseer for preparing all the estimates. In Pootrikka out of 93 projects 4 needs revision ,non availability of land 4	ERNAKULAM	Vadavukodu BP
928	Karukutty GP	128	1	123	4	128	128	₹439.73	122	102	79	₹302.10	61.72%	68.70%	0	12	0	4	0	0.00%		0.00%		0.00%		0.00%	Tender process started for TS Approved projects	ERNAKULAM	Ankamali BP
929	Karumkulam GP	114	6	108	0	114	114	₹241.27	109	109	70	₹224.02	61.40%	92.85%	3	11			72	66.67%	70	64.81%	22	19.30%	15	13.16%	since 17 no of works are not feasible, submitted for revision. 33 tenders are submitted to GP for committee resolution.	THIRUVANANTHAPURAM	Athiyanoor BP
930	Perumannaklari GP	46	0	46	0	46	46	₹156.60	40	28	28	₹101.40	60.87%	64.75%	0	12	0	0	24	52.17%	24	52.17%		0.00%		0.00%	Intermittent powersupply and internet connection for one computer only	MALAPPURAM	Thanoor BP
931	Ezhumattoor GP	66	0	61	5	66	63	₹156.49	49	38	38	₹85.16	60.32%	54.42%	0	0	0	0	37	60.66%	36	59.02%	3	4.55%	0	0.00%		PATHANAMTHITTA	Koippuram BP
932	Naduvil GP	65	0	64	0	64	64	₹292.18	39	38	38	₹158.05	59.38%	54.09%						0.00%		0.00%		0.00%		0.00%	Site visiting and estimate preparation are on going	KANNUR	Thaliparambu BP
933	Pattithara GP	76	0	76	0	76	76	₹247.85	45	45	45	₹125.00	59.21%	50.43%	0	0	0	0	37	48.68%	37	48.68%	6	7.89%	2	2.63%	45TS accorded 37 Tendered 3works completed (bill under pressure)	PALAKKAD	Thrithala BP
934	Nelliyampathy GP	44	0	44	0	44	44	₹155.17	26	26	26	₹155.17	59.09%	100.00%	0	0	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%	CONTRACTORS REFUSED TO TAKE TENDER	PALAKKAD	Nenmara BP
935	Vengola GP	207	0	207	0	207	207	₹707.60	130	120	120	₹385.41	57.97%	54.47%		16	10		0	0.00%		0.00%		0.00%		0.00%	projects need PVIP NOC-10, REVISION -14, 1 Overseer post vacant, 35 no. of Spill Over works completed and bill submitted in treasury, tender notification published	ERNAKULAM	Vazhakkulam BP
936	Alakkod GP	72	1	71	0	72	72	₹348.86	2	41	41	₹139.38	56.94%	39.95%	1	29	7	0	27	38.03%	6	8.45%	1	1.39%		0.00%	29 projects need revision,7 electrical projects,1 need ground water feciability & estimation required,	KANNUR	Thaliparambu BP
937	Meppady GP	94	0	93	1	94	88	₹466.82	60	50	47	₹101.58	53.41%	21.76%	0	0	0	3	38	40.86%		0.00%		0.00%		0.00%	DPC number and proceedings not obtained for attaching in PRICE	WAYANAD	Kalpetta BP
938	Vandiperiyar GP	162	1	160	1	162	162	₹744.34	61	61	86	₹105.30	53.09%	14.15%		8	54	20	0	0.00%		0.00%		0.00%		0.00%	need feasibility for 35 works, estate noc/pwd noc for 27 works , gp proposed to drop 8 works	IDUKKI	Azhutha / Peerumedu BP
939	Vadavukode - Puthenkurissu GP	130	0	130	0	130	130	₹731.54	75	68	68	₹294.14	52.31%	40.21%	0	0	4	2	57	43.85%		0.00%		0.00%		0.00%	Refinery projects pending for agreement with GP for amount 500 Lakhs.	ERNAKULAM	Vadavukodu BP
940	Kadungallur GP	131	0	131	0	131	131	₹370.09	102	90	64	₹165.71	48.85%	44.78%	1	1	1	0	57	43.51%		0.00%		0.00%		0.00%	TS is accorded for 64 projects tender invited for 57 projects and is pending due to Contractors strike	ERNAKULAM	Alangad BP
941	Chinnakkanal GP	37	0	37	0	37	37	₹169.63	20	14	14	₹50.80	37.84%	29.95%		2	15			0.00%		0.00%		0.00%		0.00%	15 projects required feasibility, 12 projects required NOC	IDUKKI	Devikulam BP
	Total -	69944	2119	67252	349	69720	67983	₹232,736	65407	62741	63354	₹208,064	93.19%	89.40%	343	1853	789	942	51739	76.93%	34210	50.87%	10694	15.29%	4422	6.32%			