

No - DB2 / 5968 / 16

By Registered Post

AJITHA V.V.

**PERSONAL ASSISTANT TO
SUPERINTENDING ENGINEER
(In Full Additional Charge of
Superintending Engineer)**

“ ഭരണഭാഷാ മാതൃഭാഷ ”

**IRRIGATION DEPARTMENT
OFFICE OF THE SUPERINTENDING ENGINEER,
PROJECT CIRCLE, KOLLICKAL, PIRAVOM - 686 664.
Tel/Fax:0485-2242711/2886551 e-mail:sepcpvm@gmail.com**

No.F4 - 2817/2014 Date: - 09/06/2016

[Handwritten signature]

To

[Handwritten initials]

The Chief Engineer,
Local Self Government Department,
Public Office Building, Museum,
Thiruvananthapuram - 695 033.

15/06/16

5968
12/6/16

Sir,

Sub: Idamalayar Irrigation Project - Constructing Main canal from Ch.600m to 1000m including cut & cover from Ch.600m to 691m (balance work) - Liability - reg:-

- Ref:** -
1. Agreement No.04/SEPCP/2010-11 dated 03.09.2010.
 2. This office letter of even No. dated 05.04.2016.

DB2


I invite your kind attention to the subject mentioned above. In this context I am to inform as follows.

The subject work was awarded to Sri.P.G.Subramanian, Government Contractor, Puthusserikunnel House, East Marady P.O., Muvattupuzha vide Agreement No.04/SEPCP/2010-11 dated 03.09.2010 at 7.7% below estimate rate. Time of completion of the contract was 24 months from the date of handing over the site. The site was handed over to the contractor on 09.09.2010. The contractor failed to complete the work within agreed time and subsequently the time of completion had been extended up to 24.09.2013. During execution, the subject work has been executed deviating from agreement causing change in hydraulic particulars due to over blasting. The Technical Sanction Committee in the meeting held on 16.02.2015 approved the revised estimate and on the basis of the same Chief Engineer, Project II vide order No.WP2-1764/08/D7 dated 16.02.2015 directed to carry out the making up of over blasted portion. Since the material for making up of the over blasted portion has not been specified, the Technical Sanction Committee in the meeting held on 22.01.2016 decided to make up the canal prism with RR masonry with the wearing coat of 5cm thick for the bed and sides with CC 1:2:4 mix with nominal reinforcement and dowel bars for anchoring to hard rock.

The contractor has been directed to carry out the work as per the revised estimate from this Office and Division. A final notice in the matter has also been issued vide reference cited 2nd, wherein it was directed either to make up the over blasted portion or to remit the liability thereof amounting to Rs.2,75,44,886/- within two weeks. The contractor has not remitted the liability till date. Hence, in enclosing a copy of the reference cited 2nd, I may request that payment of work bill to the tune of Rs.2,75,44,886/- or available amount under subordinate officers disposal, if the whole amount is not available, in respect of Sri.P.G.Subramanian, Puthusserikunnel House, East Marady P.O., Muvattupuzha may be with held until further orders from this office.

Acc: - Copy of Letter – 1No.

Yours faithfully


Superintending Engineer
(In Full Additional Charge)