

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
STATUS OF ISSUING TECHNICAL SANCTION - 2018-19**

updated on 16-07-2017

ABSTRACT

| SI No | Type of LSGI | No. of DPC approved projects | No. of Beneficiary works | No. of Tender works | No. of Deposit works | Total No. of works | Projects that are required to accord TS | | No. of Detailed Estimates prepared in PRICE software | No. of Detailed Estimates submitted for TS | Projects accorded TS | | % of Projects accorded TS | | TS pending due to Non-availability of Land (Nos) | TS pending due to revision of project (Nos) | TS pending due to non-availability of NOC from other Depts. (Nos) | TS pending due to other reasons (Nos) | No. of works Tendered |
|-------|---------------------|------------------------------|--------------------------|---------------------|----------------------|--------------------|---|-----------------|--|--|----------------------|-----------------|---------------------------|---------------|--|---|---|---------------------------------------|-----------------------|
| | | | | | | | Nos | Amount in lakhs | | | Nos | Amount in lakhs | by Nos | by Amount | | | | | |
| A | B | C | D | E | F | G=D+E+F | H | I | J | K | L | M | N=L/H | O=M/I | P | Q | R | S | T |
| 1 | CORPORATIONS | 3353 | 2 | 3169 | 118 | 3266 | 3,141 | ₹49,359 | 2504 | 2142 | 2026 | ₹30,921 | 64.50% | 62.64% | 22 | 31 | 2 | 33 | 1286 |
| 2 | MUNICIPALITIES | 12668 | 134 | 12004 | 304 | 12283 | 11745 | ₹63,044 | 10499 | 9306 | 9307 | ₹44,299 | 79.24% | 70.27% | 185 | 642 | 247 | 203 | 4367 |
| 3 | DISTRICT PANCHAYATS | 5012 | 271 | 4648 | 63 | 5004 | 4650 | ₹67,538 | 3883 | 3448 | 3023 | ₹41,575 | 65.01% | 61.56% | 118 | 241 | 343 | 201 | 1582 |
| 4 | BLOCK PANCHAYATS | 5046 | 62 | 4769 | 110 | 4938 | 4,508 | ₹31,857 | 4038 | 3771 | 3,748 | ₹25,352 | 83.14% | 79.58% | 127 | 341 | 172 | 123 | 1921 |
| 5 | GRAMA PANCHAYATS | 66710 | 1506 | 64550 | 338 | 65917 | 63,181 | ₹222,380 | 55475 | 51407 | 51,089 | ₹166,452 | 80.86% | 74.85% | 573 | 4491 | 1585 | 1341 | 21984 |
| | Total - | 92789 | 1975 | 89140 | 933 | 91408 | 87,225 | ₹434,178 | 76399 | 70074 | 69193 | ₹308,599 | 79.33% | 71.08% | 1025 | 5746 | 2349 | 1901 | 31,140 |

No. of Projects which cannot be issued TS due to reasons which are not from the side of LSGD(EW) - 11,021 Nos

Hence, effective progress in issuing TS - 90.80% %