

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 26-09-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount														
1	Payyannur BP	25	0	25	0	25	24	₹188.62	23	23	24	₹188.62	100.00%	100.00%	0	0	0	0	25	100.00%		0.00%		0.00%		0.00%	One work which doesnot require TS is computer purchasing.One work which doesnot require estimate in PRICE is electrification.Tendered works didnot get any response from contractors.	KANNUR
2	Vadakara BP	12	12	0	0	12	12	₹89.52	12	12	12	₹89.52	100.00%	100.00%	0	0	0	0	0			4	33.33%	0	0.00%	All works executing through Accredited Agency-ULCCS,and agreement executed for all works	KOZHIKODE	
3	Vypin BP	15	0	15	0	15	15	₹98.20	15	15	15	₹98.20	100.00%	100.00%	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%	Tender will be published on 23/07/2018	ERNAKULAM
4	Wadakkanchery BP	16	0	11	5	16	11	₹78.80	11	11	11	₹78.80	100.00%	100.00%	0	0	0	0	6	54.55%	6	54.55%	2	12.50%	2	12.50%		THRISSUR
5	Perumkadavila BP	25	0	25	0	25	15	₹101.50	15	15	15	₹101.50	100.00%	100.00%	0	10			15	60.00%	5	20.00%	4	16.00%	0	0.00%	10revision projects	THIRUVANANTHAPURAM
6	Malampuzha BP	35	0	35	0	35	35	₹274.64	35	0	35	₹274.64	100.00%	100.00%	0	0	0	0	21	60.00%	21	60.00%	0	0.00%	0	0.00%		PALAKKAD
7	Palakkad BP	45	0	45	0	45	45	₹373.29	45	45	45	₹373.29	100.00%	100.00%	0	0	0	0	27	60.00%	26	57.78%	0	0.00%	0	0.00%	balance 17 works tender notice published. 2 works fund problem	PALAKKAD
8	Attappady BP	63	0	63	0	63	55	₹377.60	55	55	55	₹377.60	100.00%	100.00%	2	4	2	0	40	63.49%	7	11.11%	7	11.11%		0.00%	4 projects requires revision,2 projects having the land issues, 2 projects need ST feasibility certificate	PALAKKAD
9	Veliyanad BP	23	0	23	0	22	23	₹134.44	23	23	23	₹134.44	100.00%	100.00%	0	0	0		15	65.22%	10	43.48%		0.00%		0.00%		ALAPPUZHA
10	Pandalam BP	27	0	27	0	27	27	₹150.20	27	27	27	₹150.20	100.00%	100.00%	0	0	0	0	18	66.67%		0.00%		0.00%		0.00%	4 PROJECTS cancelled	PATHANAMTHITTA
11	Konni BP	27	0	27	0	27	21	₹152.32	21	21	21	₹152.32	100.00%	100.00%	2	4	0		21	77.78%	10	37.04%	1	3.70%	0	0.00%	2 Sites unidentified 4 No. Revision,Work started 1No. 10No.of work agreement executed, 7No. of work tender opening 06-08-2018 and 3No. of work tender opening 13-08-2018.	PATHANAMTHITTA
12	Mullassery BP	16	0	16	0	16	16	₹117.15	16	16	16	₹117.15	100.00%	100.00%	0	0	0	0	13	81.25%	6	37.50%		0.00%		0.00%	DPC approvalnot obtained for 3 revision projects	THRISSUR
13	Vaikom BP	17	0	17	0	16	17	₹96.53	17	17	17	₹96.53	100.00%	100.00%	0	0	0	0	14	82.35%	13	76.47%	4	23.53%	0	0.00%		KOTTAYAM
14	Vazhoor BP	40	0	40	0	41	40	₹221.33	40	40	40	₹221.33	100.00%	100.00%	0	0	0	0	33	82.50%	14	35.00%	1	2.50%		0.00%		KOTTAYAM
15	Pattanakkad BP	24	0	24	0	24	24	₹151.61	24	24	24	₹151.61	100.00%	100.00%	0	0	0	0	20	83.33%	4	16.67%		0.00%		0.00%		ALAPPUZHA
16	Tiroor BP	25	0	25	0	25	24	₹188.27	24	24	24	₹188.27	100.00%	100.00%	0	0	0	0	22	88.00%	11	44.00%	5	20.00%		0.00%	1 muly year project , 11 Agreement Executed and re tender published	MALAPPURAM
17	Muthukulam BP	9	0	9	0	9	8	₹69.52	8	8	8	₹69.52	100.00%	100.00%	0	0	0	1	8	88.89%		0.00%		0.00%		0.00%	One project,amount Rs 7.59 Lakhs ,Panchayath committee decided to drop.	ALAPPUZHA
18	Kaduthuruthy BP	29	0	29	0	29	26	₹158.94	26	26	26	₹158.94	100.00%	100.00%		0	2	1	26	89.66%	1	3.45%	1	3.45%	0	0.00%	1 needs feasibility certificate.1work needs noc and other one needs estimate from Anert for issuing Ls.Tendered 25 projects on 27/07/2018	KOTTAYAM
19	Sreekrishnapuram BP	34	0	30	0	30	29	₹242.70	29	29	29	₹242.70	100.00%	100.00%	0	0	0	0	27	90.00%	27	90.00%	0	0.00%	0	0.00%	Balance two work can tender after getting financial sanction for the Beneficiary contribution which included in the project.	PALAKKAD
20	Pambakuda BP	31	0	28	0	28	28	₹172.51	28	28	28	₹172.51	100.00%	100.00%	0	0	0	0	26	92.86%	26	92.86%	24	77.42%		0.00%	4 works are nearing completion	ERNAKULAM
21	Puzhakkal BP	15	0	15	0	15	14	₹82.00	14	14	14	₹82.00	100.00%	100.00%	1	0	0	0	14	93.33%	12	80.00%	5	33.33%	0	0.00%	one project need revision, Selection Notice issued for 14 works, Agreement executed for 12works, 5 works started	THRISSUR
22	Thalikulam BP	18	0	15	3	18	15	₹82.43	15	15	15	₹82.43	100.00%	100.00%	0	0	0	0	14	93.33%		0.00%		0.00%		0.00%		THRISSUR

OFFICE OF THE CHIEF ENGINEER, LS GD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 26-09-2018

SI No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount														
							G=D+E+F	H			I	J	K	L														
23	Chavara BP	19	0	17	0	19	17	₹132.00	17	17	17	₹132.00	100.00%	100.00%	0	0	0	0	16	94.12%	12	70.59%		0.00%		0.00%	16 works tendered, for two work no bid submitted, 1 work dropped and a new work taken and TS is approved, 9 work agreement executed and for 3 work selection notice issued	KOLLAM
24	Pathanapuram BP	18	1	17	0	16	18	₹117.12	18	18	18	₹117.12	100.00%	100.00%	0	0	0	0	16	94.12%	7	41.18%	1	5.56%	1	5.56%	1 project is electrical. 1 project need revision	KOLLAM
25	Alathoor BP	42	0	38	1	38	38	₹224.01	38	38	38	₹224.01	100.00%	100.00%	0	0	0	0	36	94.74%	36	94.74%	6	14.29%	0	0.00%	One project deposit work to KEL and one project office administrative expence and two projects for giving GST Compensation	PALAKKAD
26	Parakkod BP	27	1	26	0	27	27	₹258.64	27	27	27	₹258.64	100.00%	100.00%	0	0	0	0	25	96.15%	24	92.31%	10	37.04%	2	7.41%	Tender opening of one work pending. Agreement executed for all others.	PATHANAMTHITTA
27	Kodakara BP	33	0	33	0	33	32	₹231.29	32	32	32	₹231.29	100.00%	100.00%	0	0	0	0	32	96.97%	18	54.55%		0.00%	0	0.00%	1 electrical project TS has to be obtained from Electrical Committee. Second Tender called for remaining 5 projects. First Tender for 27 projects opened on 17.07.2018. Committee resolution obtained. Agreement executed for 14 projects. Second tender opened on 13.08.2018. Committee resolution not obtained.	THRISSUR
28	Vellanad BP	44	3	39	0	42	41	₹270.20	41	41	41	₹270.20	100.00%	100.00%				1	38	97.44%	36	92.31%	7	15.91%	2	4.55%	1 Project needs revision and 3 works are beneficiary	THIRUVANANTHAPURAM
29	Kilimanoor BP	23	0	23	0	23	23	₹163.24	23	23	23	₹163.24	100.00%	100.00%					23	100.00%	20	86.96%	13	56.52%	5	21.74%		THIRUVANANTHAPURAM
30	Nedumangad BP	12	0	9	0	12	9	₹122.22	9	9	9	₹122.22	100.00%	100.00%	0	0	0	0	9	100.00%	9	100.00%	4	33.33%		0.00%	8 works selection Notice issued, 7 works agreement executed, one work has to be awarded to the 2nd lowest, 1 work Re-tendered	THIRUVANANTHAPURAM
31	Nemom BP	40	2	36	0	38	38	₹286.60	38	38	38	₹286.60	100.00%	100.00%	0	0	0	0	36	100.00%	36	100.00%	8	20.00%	3	7.50%		THIRUVANANTHAPURAM
32	Pothencode BP	30	0	20	0	30	19	₹111.07	19	19	19	₹111.07	100.00%	100.00%	3	6			20	100.00%	17	85.00%	9	30.00%	4	13.33%	Balance works are to be revised	THIRUVANANTHAPURAM
33	Oachira BP	18	0	18	0	18	18	₹123.35	18	18	18	₹123.35	100.00%	100.00%	0	0	0	0	18	100.00%	2	11.11%	2	11.11%	0	0.00%		KOLLAM
34	Sasthamkotta BP	23	0	23	0	23	23	₹190.50	23	23	23	₹190.50	100.00%	100.00%	0	0	0	0	23	100.00%	22	95.65%	3	13.04%	2	8.70%	Two projects dropped , Four new revision projects	KOLLAM
35	Kottarakkara BP	31	0	31	0	31	31	₹201.53	31	31	31	₹201.53	100.00%	100.00%	0	0	0	0	31	100.00%	26	83.87%	12	38.71%	4	12.90%		KOLLAM
36	Mukhathala BP	21	0	21	0	21	21	₹169.00	21	21	21	₹169.00	100.00%	100.00%	0	0	0	0	21	100.00%	21	100.00%	14	66.67%	2	9.52%		KOLLAM
37	Chadayamangalam BP	27	0	24	3	27	25	₹184.94	25	25	25	₹184.94	100.00%	100.00%	0	0	0	0	24	100.00%	23	95.83%	10	37.04%	8	29.63%		KOLLAM
38	Pulikeezhu BP	13	2	11	0	13	13	₹98.24	13	13	13	₹98.24	100.00%	100.00%	0	1	0	0	11	100.00%	5	45.45%	0	0.00%	0	0.00%	9 lakh-external aided fund(sanitation), 15 lakhs- best block award grant, 15 lakh plan fund financial year 2019-2020 . One project need revision. Tender opening of 5 projects on 10-08-2018	PATHANAMTHITTA
39	Elanthoor BP	9	0	8	0	9	8	₹39.50	7	8	8	₹39.50	100.00%	100.00%	0	0	0	1	8	100.00%	8	100.00%	4	44.44%		0.00%	1 project dropped(change project)	PATHANAMTHITTA
40	Thikkattusseri BP	20	0	20	0	20	20	₹122.33	20	20	20	₹122.33	100.00%	100.00%					20	100.00%	15	75.00%	11	55.00%		0.00%		ALAPPUZHA
41	Madappally BP	26	0	25	1	26	26	₹148.05	26	26	26	₹148.05	100.00%	100.00%	0	0	0	0	25	100.00%	18	72.00%	3	11.54%		0.00%	one project done by accredited agenc	KOTTAYAM

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 26-09-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
							G=D+E+F	H			I	J	K	L															M
42	Edappally BP	26	0	18	7	26	18	₹95.80	18	18	18	₹95.80	100.00%	100.00%	0	0	0	0	18	100.00%	8	44.44%	8	30.77%		0.00%	TS not required for 8 projects (Direct implementation(furniture purchase) & Deposit works).DDO Code for AE is not issued from treasury	ERNAKULAM	
43	Anthikkad BP	10	0	10	0	10	10	₹72.86	10	10	10	₹72.86	100.00%	100.00%	0	0	0	0	10	100.00%	6	60.00%	2	20.00%	1	10.00%	ReE-tender for 2 works., 1No.Quotation and 1No. E tender opening on 08/10/2018	THRISSUR	
44	Mathilakam BP	17	0	17	0	17	17	₹121.00	17	17	17	₹121.00	100.00%	100.00%	0	0	0	0	17	100.00%	17	100.00%	5	29.41%	0	0.00%	Selection notice issued for 17 nos & Agreement executed for 10 works	THRISSUR	
45	Chavakkad BP	13	0	13	0	13	13	₹91.22	13	13	13	₹91.22	100.00%	100.00%	0	0	0	0	13	100.00%		0.00%		0.00%		0.00%	13 WORKS TENDERED	THRISSUR	
46	Cherppu BP	9	0	9	0	9	9	₹47.00	9	9	9	₹47.00	100.00%	100.00%	0	9	0	0	9	100.00%	2	22.22%		0.00%		0.00%	2 works Agreement executed. 7 works retendered and opening date 6/8/2018.	THRISSUR	
47	Irinjalakkuda BP	13	0	11	2	13	11	₹66.51	11	11	11	₹66.51	100.00%	100.00%	0	0	0	0	11	100.00%	10	90.91%	3	23.08%		0.00%	3 works started. 3 works agreement executed.	THRISSUR	
48	Ponnani BP	6	0	6	0	6	6	₹43.86	6	5	6	₹43.86	100.00%	100.00%	0	0	0	0	6	100.00%	5	83.33%	3	50.00%		0.00%			MALAPPURAM
49	Perambra BP	31	0	29	0	29	29	₹239.04	29	29	29	₹239.04	100.00%	100.00%	0	0	0	0	29	100.00%	18	62.07%	14	45.16%		0.00%	2 works cancelled , 11works awarded in negotiation	KOZHIKODE	
50	Panthalayani BP	23	1	14	0	15	15	₹111.94	15	15	15	₹111.94	100.00%	100.00%	0	0	0	0	14	100.00%	12	85.71%	6	26.09%		0.00%	Total number of projects 23nos(Block share-6nos, Multiyear 1no.,1no.TS not required, now TS required only 15nos.)	KOZHIKODE	
51	Panamaram BP	28	0	28	0	28	28	₹181.50	28	28	28	₹181.50	100.00%	100.00%	0	0	0	0	28	100.00%	11	39.29%	0	0.00%	0	0.00%	AE post vacant.	WAYANAD	
52	Iritty BP	35	0	33	2	36	33	₹203.66	33	33	33	₹203.66	100.00%	100.00%	0	0	0	0	33	100.00%		0.00%		0.00%		0.00%			KANNUR
53	Chowannur BP	36	0	24	12	36	24	₹192.80	24	24	24	₹192.80	100.00%	100.00%	0	0	0	0	24	100.00%		0.00%		0.00%		0.00%	3works agreement executed and work started.21works tendered and submitted for approval	THRISSUR	
54	Idukki BP	51	0	51	0	51	47	₹345.51	47	47	47	₹345.50	100.00%	100.00%	0	0	0	0	27	52.94%		0.00%		0.00%		0.00%	Tender uploaded opening date 27-07-2018	IDUKKI	
55	Lalam BP	40	6	28	8	40	29	₹101.91	29	29	29	₹101.50	100.00%	99.60%	1	3	1	0	20	71.43%	10	35.71%	3	7.50%	5	12.50%	1 project need site hand over,3projects need revision	KOTTAYAM	
56	Peravoor BP	25	0	24	1	25	24	₹178.18	24	24	24	₹176.33	100.00%	98.96%	0	0	0	0	24	100.00%	14	58.33%	1	4.00%		0.00%	14works agreement executed	KANNUR	
57	Varkala BP	23	0	23	0	23	22	₹181.34	22	22	22	₹179.32	100.00%	98.89%	0	0	0	0	21	91.30%		0.00%		0.00%		0.00%	1- Purchase work	THIRUVANANTHAPURAM	
58	Mala BP	45	0	44	1	45	40	₹228.68	40	40	40	₹223.68	100.00%	97.81%					24	54.55%	13	29.55%	3	6.67%		0.00%	13 Project Beneficiary work not tendered	THRISSUR	
59	Pazhayannoor BP	38	0	36	2	38	36	₹216.94	36	36	36	₹210.00	100.00%	96.80%			0		19	52.78%		0.00%		0.00%		0.00%	19 works tenders(two works agreement executed).	THRISSUR	
60	Melady BP	24	0	24	0	24	14	₹76.90	14	14	14	₹74.22	100.00%	96.51%	5	0	1	0	0	0.00%		0.00%		0.00%		0.00%	Out of 24 projects 14 projects got T.S. Remaining 10 works:-1 project needs Irrigation NOC.5 projects pending due to non availability of land/asset details; 2 projects doesnt need T.S.	KOZHIKODE	
61	Chittumala BP	10	0	9	1	10	9	₹67.83	9	9	9	₹64.01	100.00%	94.37%	0	0	0	0	8	88.89%	5	55.56%	0	0.00%	0	0.00%	share projects -3nos 1 project dropped	KOLLAM	
62	Vettikkavala BP	54	0	51	3	54	51	₹325.54	51	51	51	₹305.39	100.00%	93.81%	0	3	0	0	48	94.12%	43	84.31%	19	35.19%	5	9.26%			KOLLAM
63	Paravoor BP	19	0	19	0	19	19	₹176.02	19	19	19	₹155.26	100.00%	88.21%	0	0	0	0	15	78.95%	9	47.37%	4	21.05%		0.00%			ERNAKULAM
64	Edakkad BP	12	0	12	0	12	12	₹154.31	12	12	12	₹123.91	100.00%	80.30%					7	58.33%		0.00%		0.00%		0.00%	Total projects - 12 no	KANNUR	

OFFICE OF THE CHIEF ENGINEER, LS GD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District		
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount																
							G=D+E+F	H			I	J	K	L															M	N=L/H
65	Harippad BP	15	0	15	0	15	15	₹196.49	15	15	15	₹142.49	100.00%	72.52%	0	0	0	0	14	93.33%	4	26.67%	0	0.00%	0	0.00%	The balance amount included other fund like central fund, Mia fund etc. (due to flood condition works not started for 4 works)	ALAPPUZHA		
66	Thrithala BP	95	0	95	0	95	52	₹290.30	52	52	51	₹268.90	98.08%	92.63%	0	0	0	0	29	30.53%	23	24.21%	0	0.00%	0	0.00%	DPC on 28/09/2018	PALAKKAD		
67	Pattambi BP	54	0	50	0	50	50	₹448.27	50	50	49	₹324.40	98.00%	72.37%	0	0	0	0	44	88.00%	31	62.00%	8	14.81%	1	1.85%	6 revision projects DPC approved on 15.09.2018 and tender work ongoing	PALAKKAD		
68	Chalakkudy BP	55	0	50	5	55	49	₹289.73	49	49	48	₹263.65	97.96%	91.00%	1	0	0	0	45	90.00%	14	28.00%	0	0.00%	0	0.00%	16 works are tender called. Tender date 21.08.2016	THRISSUR		
69	Kollemkode BP	38	0	38	0	38	38	₹295.40	38	37	37	₹280.46	97.37%	94.94%	0	0	1	0	34	89.47%	15	39.47%	0	0.00%	0	0.00%	Amount not sufficient for one project. Necessity of project to be finalised. Tender published for 34 works on 26-07-2018.	PALAKKAD		
70	Perinthalmanna BP	48	0	48	0	48	34	₹224.50	39	33	33	₹209.50	97.06%	93.32%	4	5	5	0	31	64.58%	0	0.00%	0	0.00%	0	0.00%	Total DPC approved projects- 65 Feasibility not obtained from GWD and LR not obtained for WSS projects:- 4 Feasibility not obtained from SCD for SC projects:- 2 nos For revision:- 5 nos (site not available) Asset copy not obtained for :- 4 nos 48-(4+2+5+4)=33	MALAPPURAM		
71	Mavelikkara BP	33	0	33	0	33	33	₹166.00	33	32	32	₹159.79	96.97%	96.26%	0	1	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%	One Project need revision	ALAPPUZHA		
72	Uzhavoor BP	34	0	34	0	34	32	₹168.87	31	31	31	₹163.87	96.88%	97.04%	0	0	0	0	25	73.53%	10	29.41%	3	8.82%	0	0.00%	0	0.00%	0	0.00%
73	Ollukkara BP	30	0	26	4	30	26	₹178.57	26	25	25	₹168.57	96.15%	94.40%	0	5	0	0	20	76.92%	10	38.46%	0	0.00%	0	0.00%	5 Projects needs revision due to lack of fund (some of these projects have to be converted as multiyear projects).20 works have been tendered	THRISSUR		
74	Mankada BP	30	0	30	0	30	26	₹160.60	25	25	25	₹137.20	96.15%	85.43%	0	0	0	5	5	25	83.33%	23	76.67%	0	0.00%	0	0.00%	Revision project -4 nos Balance estimate under preparation	MALAPPURAM	
75	Kuzhaimannam BP	46	0	46	0	46	46	₹298.63	46	46	44	₹266.66	95.65%	89.29%	0	0	0	2	41	89.13%	37	80.43%	4	8.70%	4	8.70%	2 projects under preparation	PALAKKAD		
76	Pallom BP	22	0	22	0	22	22	₹118.01	22	21	21	₹113.30	95.45%	96.01%	0	0	0	1	19	86.36%	15	68.18%	2	9.09%	0	0.00%	Six works arranged for quotation after tender and retender.	KOTTAYAM		
77	Kanhangad BP	23	4	19	0	23	21	₹214.59	20	20	20	₹214.09	95.24%	99.77%	0	0	0	1	17	89.47%	14	73.68%	11	47.83%	2	8.70%	1 electrical project pending for obtaining TS	KASARAGOD		
78	Malappuram BP	25	0	22	3	25	17	₹207.94	17	16	16	₹196.29	94.12%	94.40%	0	4	1	1	11	50.00%	11	50.00%	10	40.00%	0	0.00%	Total Projects 25-3 deposit works=22-5 decided to drop in revision=17	MALAPPURAM		
79	Aryad BP	16	1	15	0	16	16	₹67.13	15	15	15	₹64.78	93.75%	96.49%	0	0	0	0	13	86.67%	12	80.00%	2	12.50%	0	0.00%	0	0.00%	0	0.00%
80	Parappa BP	48	0	47	0	47	47	₹360.00	47	47	44	₹250.84	93.62%	69.68%	0	0	0	0	35	74.47%	0	0.00%	0	0.00%	0	0.00%	5 work awarded, 30 work tender on 18/08/18	KASARAGOD		
81	Palluruthy BP	15	0	14	0	14	15	₹100.96	14	14	14	₹100.96	93.33%	100.00%	0	0	0	0	13	92.86%	7	50.00%	0	0.00%	0	0.00%	7 works awarded , 5 works Called for quotation , 1 work open tender and 2 new work getting resolution for e-tender	ERNAKULAM		
82	Karaduka BP	51	0	48	3	51	43	₹356.88	41	40	40	₹301.50	93.02%	84.48%	1	0	4	0	40	83.33%	0	0.00%	0	0.00%	0	0.00%	43 feasible projects out of 48 .TS obtained 41 (93.02%) 4 projects require feasibility certificate from GWD. 1 project land not finalised.	KASARAGOD		

OFFICE OF THE CHIEF ENGINEER, LS GD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 26-09-2018

SI No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
							A	B			C	D	E	F															G=D+E+F
83	Chengannur BP	18	0	14	4	18	14	₹209.91	13	13	13	₹199.91	92.86%	95.24%	0	0	0	0	12	85.71%	7	50.00%	2	11.11%	0	0.00%	one work dropped	ALAPPUZHA	
84	Panoor BP	15	1	13	0	14	14	₹78.48	14	13	13	₹73.48	92.86%	93.63%	0	1	0	0	11	84.62%	11	84.62%	5	33.33%	3	20.00%		KANNUR	
85	Parassala BP	36	12	24	0	36	28	₹189.00	26	26	26	₹175.00	92.86%	92.59%	0	8	2	0	11	45.83%	11	45.83%	13	36.11%	6	16.67%		THIRUVANANTHAPURAM	
86	Mallappally BP	14	0	14	0	14	14	₹73.00	13	13	13	₹65.00	92.86%	89.04%	0	0	0	1	13	92.86%	5	35.71%		0.00%	0.00%	One project not submitted for TS due to insufficiency in fund. Decision pending with committee	PATHANAMTHITTA		
87	Kalyassery BP	16	0	14	2	16	14	₹193.44	13	13	13	₹121.10	92.86%	62.60%	0	0	0	2	6	42.86%		0.00%		0.00%	0.00%	1 no estimate under preparation(Block office new building) and 1 no-Electrical estimate.	KANNUR		
88	Thiirorangadi BP	18	0	18	0	18	13	₹118.00	13	13	12	₹105.00	92.31%	88.98%	1	4		0	11	61.11%	11	61.11%	5	27.78%		0.00%	land asset issue 1 other issue 4, total5 works need revision	MALAPPURAM	
89	Koduvally BP	74	0	74	0	68	74	₹523.58	68	68	68	₹497.58	91.89%	95.03%	0		2	4	23	31.08%	17	22.97%	1	1.35%		0.00%	MI Feasibility 2 No. 4 no Facility and village sketchTotal No of work 74	KOZHIKODE	
90	Azhutha - Peerumedu BP	125	0	123	2	125	123	₹791.85	123	114	113	₹635.91	91.87%	80.31%	0	0	9	0	58	47.15%	22	17.89%	22	17.60%	6	4.80%	22spillover project included . 1 no submitted to DP for TS	IDUKKI	
91	Elamdesam BP	35	0	35	0	35	35	₹178.45	32	32	32	₹162.00	91.43%	90.78%	0	5	0	2	30	85.71%	12	34.29%		0.00%	0.00%	Out of 37 projects 2 projects to be dropped. 1 project feasibility needed. 1 Nos included Electrical work.	IDUKKI		
92	Manjesawram BP	35	0	34	0	34	35	₹257.10	34	34	32	₹211.26	91.43%	82.17%	2	0	2	0	21	61.76%		0.00%		0.00%	0.00%		2 works need revision. 20 works tendered and tender opening on 18.07.2018	KASARAGOD	
93	Vadavukodu BP	23	0	23	0	23	23	₹196.90	21	21	21	₹186.90	91.30%	94.92%	0	2	0	0	20	86.96%		0.00%		0.00%	0.00%	0.00%		2 works need revision. 20 works tendered and tender opening on 18.07.2018	ERNAKULAM
94	Areekkode BP	66	0	66	0	66	33	₹315.00	40	30	30	₹245.50	90.91%	77.94%	6	11	3	0	23	34.85%	16	24.24%		0.00%	0.00%	0.00%	revision project 33, the certificate reg. availability of toilet facilities in the Govt. school has not been submitted by the grama panchayath secretaries - 3	MALAPPURAM	
95	Ankamali BP	44	0	44	0	44	43	₹293.45	39	39	39	₹264.63	90.70%	90.18%	0	3	1	0	27	61.36%	8	18.18%	6	13.64%		0.00%	out of 44 projects,1 project TS not needed, 3 projects need revision, and 1 projects need Feasibility and other department NOC. 27 projects tendered 8 awarded and 19 tenders opening in 10/08/18	ERNAKULAM	
96	Athiyanoor BP	21	0	21	0	21	21	₹127.86	21	19	19	₹116.86	90.48%	91.40%		2	0		16	76.19%	16	76.19%	9	42.86%	5	23.81%	2 projects needed revision	THIRUVANANTHAPURAM	
97	Pampady BP	30	0	30	0	30	21	₹111.96	20	19	19	₹96.96	90.48%	86.61%	1	9	0	0	13	43.33%	5	16.67%		0.00%		0.00%	9 pjct need revision & 1 no. with land issue.	KOTTAYAM	
98	Kalikavu BP	65	0	63	1	64	63	₹464.87	61	52	57	₹385.12	90.48%	82.84%	1	2	0	4	44	69.84%	44	69.84%	18	27.69%	0	0.00%	Deposit works(1no),2 project needs Revision. 1 No required Land Relinquishment.2 projects require TS from DP. Balance projects pending due to other reasons.	MALAPPURAM	
99	Vamanapuram BP	31	0	31	0	31	31	₹272.22	28	28	28	₹217.22	90.32%	79.80%	1	1	1		28	90.32%		0.00%		0.00%	0.00%			THIRUVANANTHAPURAM	
100	Chittoor BP	50	0	51	0	51	51	₹332.04	46	46	46	₹260.70	90.20%	78.51%	1	3	1	0	35	68.63%	35	68.63%	1	2.00%	0	0.00%	1 project for Rs. 46 lakhs has land problem. 11 nos-tender open date12/10/2018,	PALAKKAD	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 26-09-2018

SI No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount														
							A	B			C	D	E	F														
101	Thodannur BP	31	0	9	0	9	10	₹47.60	9	9	9	₹43.60	90.00%	91.60%	3	10	1	0	3	33.33%	0	0.00%	0	0.00%	0	0.00%	14 projects need clearance (3 Pr need permission from Irrgn dept, 1 Pr need feasibility from SC office , 10 Prs need revision) out of 31 Prjs 7 Prjs multiyear and already got TS. In 18-19 year 9 Prjs got TS. Out of 9 Prjs 3 Prjs proposed to retender on 04.10.18 and 6 Prjs proposed to e-tender on 10.10.2018.	KOZHICODE
102	Perumpadappu BP	20	0	20	0	20	20	₹125.68	20	18	18	₹102.37	90.00%	81.45%	0	0	0	0	16	80.00%	0	0.00%	0	0.00%	3	15.00%	3 work completed , 01 part bill paid	MALAPPURAM
103	Kunnummal BP	10	0	10	0	10	10	₹239.71	10	10	9	₹194.71	90.00%	81.23%	0	0	0	1	7	70.00%	0	0.00%	0	0.00%	0	0.00%	1 estimate send for TS from sulithwa mission	KOZHICODE
104	Kannur BP	23	0	23	0	23	20	₹202.98	19	19	18	₹157.81	90.00%	77.75%	0	0	0	1	17	73.91%	7	30.43%	3	13.04%	1	4.35%	Out of 23 projects, 3 electrical works- TS pending.	KANNUR
105	Kanjikkuzhy BP	21	0	21	0	21	20	₹160.68	20	20	18	₹122.80	90.00%	76.43%	0	0	0	1	18	85.71%	0	0.00%	0	0.00%	0	0.00%	1noTSP not getting feasibility,1 no waiting TS	ALAPPUZHA
106	Ettumanoor BP	27	0	27	0	27	19	₹141.73	17	17	17	₹124.73	89.47%	88.01%	0	5	0	1	16	59.26%	3	11.11%	0	0.00%	0	0.00%	5 Projects need revision, 2 Projects for purchasing pumpset, 1 Project need permission from colony	KOTTAYAM
107	Kondotti BP	76	1	75	0	76	76	₹567.16	68	68	68	₹481.60	89.47%	84.91%	2	6	0	0	68	90.67%	0	0.00%	0	0.00%	0	0.00%	2nos not availed land (6nos revision required) (1no overseer, typist, office attendant vaccant	MALAPPURAM
108	Koothuparamba BP	10	0	9	0	9	9	₹125.73	8	8	8	₹102.06	88.89%	81.17%	0	0	1	1	6	66.67%	5	55.56%	0	0.00%	0	0.00%	5 Nos awarded. For one project no competitive tender received. Retender required. (Out of 10 Nos. 1 multi year project, 1 bridge site Soil investigation process under progress.)	KANNUR
109	Thanoor BP	36	0	36	0	36	36	₹308.35	29	32	32	₹231.85	88.89%	75.19%	2	0	1	1	29	80.56%	17	47.22%	7	19.44%	4	11.11%	Land Issue for 2 Projects, Feasibility issue for 1 Project, 1 No. need revision, 1 no. (New 19, 2017-19 MY- 9 Projects)	MALAPPURAM
110	Irikkoor BP	55	0	53	2	55	53	₹400.67	47	47	47	₹336.57	88.68%	84.00%	0	0	0	6	47	88.68%	0	0.00%	0	0.00%	0	0.00%	TOTAL 55 PROJECTS = 1 PROJECTS KSEB RELATED WORK , 1 NO DEPOSIT. 53 ts required project. 47 tendered. EXECUTION OF AGREEMENT IS GOING ON. 6 PROJECTS UNDER TS PROCESS	KANNUR
111	Erattupetta BP	61	0	61	0	61	53	₹299.35	50	47	47	₹236.35	88.68%	78.95%	2	1	4	0	28	45.90%	6	9.84%	0	0.00%	0	0.00%	4no feasibility required, 1 No revision and 2 No surrender required, 1 no to be dropped	KOTTAYAM
112	Neeleswaram BP	26	0	26	0	26	26	₹154.12	25	23	23	₹139.62	88.46%	90.59%	1	0	0	2	22	84.62%	22	84.62%	8	30.77%	4	15.38%	1 electrical work waiting for estimate, 1 project is non availability of land. 2 project are multiyear project of 2018-19.	KASARAGOD
113	Kunnamangalam BP	52	0	49	0	49	34	₹291.73	30	30	30	₹235.73	88.24%	80.80%	3	1	4	10	27	55.10%	21	42.86%	8	15.38%	0	0.00%	7 nos land not available (LI & WSS works). SCP/GWD/PWD feasibility required for 5 nos. 11 nos requires finalisation of project. 1 no requires amount revision.	KOZHICODE
114	Ithikkara BP	40	0	23	0	32	23	₹123.13	20	20	20	₹86.31	86.96%	70.10%	1	1	1	0	17	73.91%	13	56.52%	5	12.50%	3	7.50%	15 works contribution to GPs. 2 works not need TS .	KOLLAM
115	Kozhikode BP	30	0	30	0	30	30	₹172.79	26	26	26	₹156.73	86.67%	90.71%	1	0	0	0	16	53.33%	16	53.33%	12	40.00%	1	3.33%		KOZHICODE

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 26-09-2018

SI No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount														
							A	B			C	D	E	F														
116	Thooneri BP	30	2	28	0	30	30	₹185.17	28	28	26	₹149.14	86.67%	80.54%	2	1	1		20	71.43%	14	50.00%	1	3.33%		0.00%	estimate preparation of balance 4 work in progress.	KOZHICODE
117	Thodupuzha BP	15	0	15	0	15	15	₹94.22	15	13	13	₹68.98	86.67%	73.21%	1	0	0	1	12	80.00%	11	73.33%	2	13.33%	1	6.67%	1 No. land not available, 1 No required approval from committee for cabin construction in Block Office.	IDUKKI
118	Nilambur BP	36	1	37	0	38	37	₹182.30	32	32	32	₹151.95	86.49%	83.35%	0	0	1	3	17	45.95%		0.00%		0.00%		0.00%	2 ST projects(5 lakhs each) also acquired TS.	MALAPPURAM
119	Wondoor BP	47	0	47	0	47	47	₹411.00	41	40	40	₹290.92	85.11%	70.78%		2	20	0		0.00%		0.00%		0.00%		0.00%	No AE posted. Additional Charge	MALAPPURAM
120	Balusseri BP	23	0	21	2	23	20	₹184.64	17	17	17	₹161.25	85.00%	87.33%	1	0	3	1	9	42.86%		0.00%		0.00%		0.00%	Out of 19 Projects which required TS, 3 Projects need to get feasibility from SC dept.2 work is deposit and 1 work is Electrical and 1 project is for the purchase of Vehicle. Now projects available for TS is 14 No. Tended 9 Works	KOZHICODE
121	Nenmara BP	53	0	53	0	53	53	₹413.80	49	45	45	₹325.89	84.91%	78.76%	1	2	1	1	39	73.58%	39	73.58%	0	0.00%	0	0.00%	1project no SC feasibility,1 project land not available,1 project need NOC from PWD, 1project waiting for SC feasibility.	PALAKKAD
122	Vellangallur BP	13	0	13	0	13	13	₹119.89	11	11	11	₹88.39	84.62%	73.72%		2			11	84.62%	6	46.15%	0	0.00%	0	0.00%	tender opening date 20/08/2018. 5 nos works taken by contractors. 2 nos project need revision	THRISSUR
123	Ottappalam BP	60	0	58	0	58	58	₹360.00	53	50	49	₹258.00	84.48%	71.67%	1	0	0	0	34	58.62%	30	51.72%	0	0.00%	0	0.00%	updated on 26.9.2018.	PALAKKAD
124	Anchal BP	19	0	19	0	19	19	₹110.50	16	16	16	₹88.50	84.21%	80.09%	0	0	0	0	12	63.16%	9	47.37%	4	21.05%	3	15.79%	Thres Projects(Total amount Rs 22 lakhs) revision	KOLLAM
125	Adimaly BP	50	1	49	0	50	50	₹308.37	42	42	42	₹230.00	84.00%	74.59%	3	0	4	1	23	46.94%	20	40.82%	0	0.00%	0	0.00%	Overseer post vaccant.	IDUKKI
126	Vengara BP	24	0	24	0	24	24	₹199.24	20	20	20	₹177.24	83.33%	88.96%	3	1	0	0	18	75.00%		0.00%		0.00%		0.00%		MALAPPURAM
127	Kothamangalam BP	47	0	47	0	47	36	₹258.59	35	32	30	₹215.14	83.33%	83.20%	1	11	0	0	26	55.32%		0.00%		0.00%		0.00%	out of 30 ts issued works, 26 works only tendered. NOC from Forest is pending for 4 projects. (Out of 47 works,Projects to be changes in dpc = 11)	ERNAKULAM
128	Bharanikkavu BP	26	0	22	4	24	24	₹253.96	22	21	20	₹206.87	83.33%	81.46%	0	0	2	0	18	81.82%	3	13.64%	2	7.69%	0	0.00%	4 deposit works and 1 electrification work pending due to non availability of certificate from other dept	ALAPPUZHA
129	Kasaragod BP	51	14	37	0	51	48	₹368.03	40	40	40	₹240.00	83.33%	65.21%	0	5	0	3	25	67.57%	0	0.00%	5	9.80%	0	0.00%	5 vcb works need revision,3 works to be dropped	KASARAGOD
130	Kalpetta BP	76	0	76	0	76	76	₹636.30	76	73	63	₹509.93	82.89%	80.14%	1	3	2	4	63	82.89%	35	46.05%	20	26.32%		0.00%	Non-Availability feasibility certificate	WAYANAD
131	Chelannoor BP	28	0	18	10	28	11	₹54.22	9	9	9	₹51.00	81.82%	94.06%	3	1	2	2	7	38.89%	0	0.00%	0	0.00%	0	0.00%	(3 projects pending due to non availability of land),(1project proposed for revision/ (.1 project required S/C feasibility certificate-(not feasible), 1 project required NOC from Irrigation),(2 projects required building permit/ 8nos project proposed for revision	KOZHICODE
132	Mananthavadi BP	71	0	71	0	71	68	₹555.22	65	55	55	₹447.66	80.88%	80.63%	6	5	5	0	48	67.61%		0.00%		0.00%		0.00%	Tender procedure completed for 26 works on 20.07.2018 and waiting for tender approval.Teder notice published for 22 works also.	WAYANAD

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram

PROJECT REVIEW - 2018-19

updated on 26-09-2018

SI No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount														
							A	B			C	D	E	F														
133	Kattappana BP	52	0	51	0	53	51	₹357.31	44	41	41	₹280.48	80.39%	78.50%	2				35	68.63%	1	1.96%	1	1.92%	1	1.92%	1-no wiring, 1 ts not required, 2 nos land surrender required	IDUKKI
134	Thaliparambu BP	81	0	75	6	81	75	₹463.83	63	61	60	₹362.46	80.00%	78.15%	8	2	3	0	20	26.67%		0.00%		0.00%		0.00%	8 Water Supply Works Requires Feasibility And Land,3 Nos SC-ST Projects Requires Feasibility from concerned Department And Land to be Registered, 2 Projects need Revision.	KANNUR
135	Parakkadavu BP	41	0	39	0	41	39	₹302.63	39	36	31	₹221.17	79.49%	73.08%					20	51.28%		0.00%		0.00%		0.00%		ERNAKULAM
136	Chirayinkeezhu BP	14	0	14	0	14	14	₹279.93	14	14	11	₹227.52	78.57%	81.28%	3	3	0	0	11	78.57%	11	78.57%	0	0.00%	0	0.00%	3 revision projects	THIRUVANANTHAPURAM
137	Mulanthuruthy BP	23	0	23	0	23	23	₹157.40	18	18	18	₹122.00	78.26%	77.51%	1	4	0	0	13	56.52%		0.00%		0.00%		0.00%	Estimate prepared for 4 revision projects	ERNAKULAM
138	Mannarkkad BP	102	0	102	0	102	101	₹532.29	99	79	79	₹481.04	78.22%	90.37%	0	0	0	1	79	77.45%	64	62.75%	25	24.51%	11	10.78%	22 nos estimate under preparation.	PALAKKAD
139	Kuttippuram BP	39	0	39	0	38	39	₹215.50	37	31	30	₹179.50	76.92%	83.29%	2	1		5	25	64.10%	20	51.28%	5	12.82%		0.00%	agreement being executed. work will start by next week.	MALAPPURAM
140	Nedumkandam BP	54	0	54	0	54	54	₹427.85	45	41	41	₹291.23	75.93%	68.07%	2	6	0	5	28	51.85%	0	0.00%	0	0.00%	0	0.00%	5 nos Require feasibility , 2nos land not available, 6nos revision project	IDUKKI
141	Ranny BP	38	0	37	1	37	37	₹257.32	37	37	28	₹155.32	75.68%	60.36%	0	9	0	0	25	67.57%	13	35.14%		0.00%		0.00%		PATHANAMTHITTA
142	Thalassery BP	10	0	8	0	8	8	₹71.35	8	6	6	₹64.85	75.00%	90.90%			2		6	75.00%	6	75.00%	6	60.00%	0	0.00%		KANNUR
143	Koovappady BP	44	1	43	0	44	44	₹243.10	34	32	32	₹162.34	72.73%	66.78%		0	7	0	22	51.16%	10	23.26%	3	6.82%	1	2.27%	5 projects required Feasibility	ERNAKULAM
144	Ambalappuzha BP	11	0	11	0	11	11	₹73.00	8	8	8	₹43.00	72.73%	58.90%			2		8	72.73%	5	45.45%		0.00%		0.00%	2 projects are pending due to finalization of site & One revision Project	ALAPPUZHA
145	Devikulam BP	105	0	105	0	105	104	₹653.78	77	75	75	₹477.81	72.12%	73.08%	0	5	8	0	39	37.14%		0.00%		0.00%		0.00%	delays due to unavailability of electricity and internet. Total number of work = 105. In which one project is purchasing furnitures for office. No TS for this project. 25 nos of project are taken for tender process	IDUKKI
146	Sulthanbathery BP	69	0	69	0	69	69	₹365.65	54	49	49	₹243.65	71.01%	66.63%	2	0	8	1	41	59.42%	0	0.00%	0	0.00%	0	0.00%	Tender submitted to the board for Approval.E tender processing,2 nos land not available ,8 nos NOC not obtained,1 not ayakett not obtained	WAYANAD
147	Champakulam BP	35	0	35	0	35	27	₹154.34	18	18	18	₹88.61	66.67%	57.41%	0	0	6	9	14	40.00%		0.00%		0.00%		0.00%	3 works pending due to feasibility,2works noc from DLEC.,2nos ts required from electrical committee.1 no purchase. 1 no ayacault certificate. 9nos of site has not seen due to flood	ALAPPUZHA
148	Vazhakkulam BP	65	0	62	0	60	62	₹352.37	50	41	41	₹221.80	66.13%	62.95%	0	17	2	2	20	32.26%		0.00%		0.00%		0.00%	Revision projects-17 nos. Projects need SC Feasibility-2,NOC from Irrigation -2Projects need no TS-3	ERNAKULAM
149	Kanjirappally BP	57	0	57	0	67	56	₹280.31	42	37	37	₹164.19	66.07%	58.57%	1	15	4		25	43.86%	11	19.30%	0	0.00%	0	0.00%	Estimate under preparation	KOTTAYAM
150	Muvattupuzha BP	24	0	24	0	24	24	₹85.00	20	18	15	₹60.00	62.50%	70.59%	3	6	0	0	0	0.00%		0.00%		0.00%		0.00%	9 pending due to revision , 3 pending for land availability	ERNAKULAM
151	Koippuram BP	10	0	8	2	6	8	₹69.55	7	3	5	₹42.24	62.50%	60.73%	0	3	0	0	4	50.00%		0.00%		0.00%	1	10.00%	3 Revision Projects , Out of 4 retendered works bids submitted only for 1 work	PATHANAMTHITTA

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount														
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C		
152	Alangad BP	25	0	24	0	19	24	₹113.19	24	14	14	₹77.21	58.33%	68.21%	0	10	1	0	12	50.00%	5	20.83%	5	20.00%		0.00%	Total 24 projects, 23 - engineering projects, 1 - project for purchase of stationery, no TS required. No own fund project, 1 TSP project Rs. 1.68	ERNAKULAM
TOTAL -		5115	66	4847	103	5029	4657	₹32,699	4397	4208	4,198	₹28,250	90.14%	86.39%	95	249	133	90	3286	67.79%	1606	33.13%	490	9.58%	107	2.09%		