

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 25-06-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts. (Nos)	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount							
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T		
1	Kilimanoor BP	21	0	21	0	21	21	21	21	21	21	21	100.00%	100.00%					19	2 Nos Revision project	THIRUVANANTHAPURAM
2	Nedumangad BP	9	0	9	0	9	9	9	9	9	9	9	100.00%	100.00%	0	0	0	0	9	8 work selection Notice issued, 3	THIRUVANANTHAPURAM
3	Nemom BP	40	0	36	0	38	38	38	38	38	38	38	100.00%	100.00%	0	0	0	0	32		THIRUVANANTHAPURAM
4	Pothencode BP	30	0	30	0	30	19	19	19	19	19	19	100.00%	100.00%	3	6	0	0	19	19 tendered. Balance works are to	THIRUVANANTHAPURAM
5	Oachira BP	19	0	18	1	19	12	12	12	12	12	12	100.00%	100.00%	0	6	0	0	0	06 projects need revision,one	KOLLAM
6	Kottarakkara BP	30	0	30	0	30	30	30	30	30	30	30	100.00%	100.00%	0	0	0	0	30		KOLLAM
7	Mukhathala BP	21	0	21	0	21	21	21	21	21	21	21	100.00%	100.00%	0	0	0	0	21		KOLLAM
8	Pathanapuram BP	14	0	14	0	14	8	8	8	8	8	8	100.00%	100.00%	0	6	0	0	0	6 projects need revision	KOLLAM
9	Thikkattusseri BP	20	0	20	0	20	20	20	20	20	20	20	100.00%	100.00%							ALAPPUZHA
10	Vypin BP	15	0	15	0	15	15	15	15	15	15	15	100.00%	100.00%	0	0	0	0	0		ERNAKULAM
11	Chowannur BP	38	0	26	12	38	22	22	22	22	22	22	100.00%	100.00%	0	3	1	0	0	1 no-project implementing shifted	THRISSUR
12	Puzhakkal BP	15	0	15	0	15	14	14	14	14	14	14	100.00%	100.00%	1	0	0	0	14	one project having non	THRISSUR
13	Mathilakam BP	17	0	17	0	17	17	17	17	17	17	17	100.00%	100.00%	0	0	0	0	17		THRISSUR
14	Irinjalakkuda BP	13	0	11	2	13	11	11	11	11	11	11	100.00%	100.00%	0	0	0	0	11	6 works got tender.Balance work	THRISSUR
15	Vadakara BP	10	0	0	0	0	10	10	10	10	10	10	100.00%	100.00%	0	0	0	5	0	All works executing through	KOZHIKODE
16	Perambra BP	32	0	31	0	31	31	31	31	31	31	31	100.00%	100.00%	0	0	0	1	0	one road pending due to	KOZHIKODE
17	Balussery BP	22	0	18	1	19	10	10	10	10	10	10	100.00%	42.23%	1	0	8	2	9	Out of 18 Projects which required	KOZHIKODE
18	Tiroor BP	19	0	19	0	19	19	19	18	18	18	18	94.74%	90.00%	1	3	0	1	10	4 revision reqd,1 electrification	MALAPPURAM
19	Thalikulam BP	18	0	15	3	18	15	15	15	15	15	15	93.33%	93.00%	1	0	0	0	0	13 Projects tender work ongoing	THRISSUR
20	Panoor BP	15	1	13	0	14	14	14	13	13	13	13	92.86%	93.63%	0	1	0	0	0		KANNUR
21	Chadayamangalam BP	26	0	24	2	26	25	24	23	23	23	23	92.00%	88.68%	1	0	1	0	19	1 project land not available,	KOLLAM
22	Payyannur BP	25	0	25	0	25	24	24	23	23	22	22	91.67%	89.39%	0	0	1	0	0	One work which doesnot require	KANNUR
23	Cherppu BP	10	0	10	0	10	10	10	9	9	9	9	90.00%	44.97%		4	1	3	9	Need revision for 4 projects and	THRISSUR
24	Malappuram BP	23	0	21	2	23	10	10	10	10	9	9	90.00%	78.57%	2	13	2	1	0	Total 23, DW 2, balance 21-13	MALAPPURAM
25	Thodanur BP	31	0	26	0	26	18	17	17	17	16	16	88.89%	96.60%	0	0	4	1	0	Overseer's posts are vacant 4	KOZHIKODE
26	Kanjikkuzhy BP	17	0	17	0	17	17	17	15	15	15	15	107.97%	88.24%	0	0	0	0	0		ALAPPUZHA
27	Vamanapuram BP	31	0	31	0	31	31	31	31	27	27	27	87.10%	62.73%							THIRUVANANTHAPURAM
28	Velland BP	44	0	38	0	41	38	37	34	33	33	33	86.84%	84.62%							THIRUVANANTHAPURAM
29	Pallom BP	22	0	22	0	22	22	21	19	19	19	19	102.30%	86.69%	1	0	1	1	19	1 nos Electrical Estimate pending,	KOTTAYAM
30	Athiyanoor BP	21	0	21	0	21	21	21	18	18	18	18	111.86%	85.71%		3	0	0	16		THIRUVANANTHAPURAM
31	Kodakara BP	33	0	33	0	33	33	33	28	28	28	28	100.00%	84.85%	2	0	1	1	0	1 electrical project. insufficient	THRISSUR
32	Aliathoor BP	40	0	39	0	39	39	38	34	33	33	33	100.00%	90.86%		5	0	0	0	TS of 4 building renovation work	PALAKKAD
33	Malappuzha BP	26	0	26	0	26	26	26	26	22	22	22	100.00%	84.62%		67.43%			0	1 projects -Pending feasibility	PALAKKAD
34	Aryad BP	13	1	12	0	13	12	12	11	10	10	10	83.33%	54.30%	0	0	0	0	0		ALAPPUZHA
35	Varkala BP	24	0	24	0	24	23	23	19	19	19	19	95.83%	84.64%	0	0	0	0	10		THIRUVANANTHAPURAM
36	Vadavukodu BP	23	0	23	0	23	23	23	21	19	19	19	100.00%	82.61%	0	2	1	0	0	Detailed estimates prepared and	ERNAKULAM
37	Uzhavoor BP	32	0	32	0	32	28	23	23	23	23	23	100.00%	60.67%	3	2	0	0	11		KOTTAYAM
38	Pambakkuda BP	31	0	28	0	31	28	28	23	23	23	23	90.32%	77.06%	0	0	0	0	0		ERNAKULAM
39	Neeleswaram BP	28	0	28	0	28	28	28	23	23	23	23	100.00%	76.83%	1	0	0	3	6	out of 28.6 projects are multiyear	KASARAGOD
40	Vettikavala BP	50	0	50	0	50	50	50	42	41	41	41	100.00%	85.00%	0	0	1	7	33	8 works for a total amount of 51.42	KOLLAM
41	Thanoor BP	36	0	36	0	36	36	36	29	29	29	29	100.00%	80.56%	4	0	0	3	27	1 no. electrical estimate to be	MALAPPURAM
42	Kuzhalmannam BP	41	0	41	0	41	41	39	37	33	33	33	100.00%	69.42%	0	2	0	1	0	2 projects need revision, 1 pro.	PALAKKAD
43	Konni BP	28	0	27	0	27	19	18	16	15	15	15	100.00%	81.48%	2	6	0	13	1No. of project esti. under	PATHANAMTHITTA	
44	Chirayinkeezhu BP	14	0	14	0	14	14	14	14	11	11	11	100.00%	81.07%	3	3	0	0	11		THIRUVANANTHAPURAM
45	Panthalayani BP	24	0	19	0	19	9	9	7	7	7	7	100.00%	85.87%	1	7	3	0	4	Total number of projects	KOZHIKODE
46	Lalam BP	44	5	30	7	42	35	30	27	27	27	27	100.00%	68.68%		1	2	2	10		KOTTAYAM
47	Vellangallur BP	13	0	0	0	0	13	10	10	10	10	10	100.00%	68.44%		2	0	0	0		THRISSUR
48	Mala BP	45	0	43	0	43	43	43	33	33	33	33	100.00%	63.60%							THRISSUR
49	Ithikkara BP	32	0	32	0	32	17	13	13	13	13	13	100.00%	76.47%	1	0	0	3	13	14 works contribution to GP, for 1	KOLLAM
50	Mullassery BP	17	0	17	0	17	17	17	13	13	13	13	100.00%	50.42%	2	1	0	0	13	TS pending 1 no Estimate under	THRISSUR
51	Peravoor BP	26	0	25	1	26	25	23	22	19	19	19	100.00%	64.85%	2	0	1	0	0		KANNUR
52	Edakkad BP	12	0	12	0	12	12	12	12	9	9	9	100.00%	60.58%				3		Total projects - 12 no	KANNUR
53	Pandalam BP	31	0	31	0	31	22	22	16	16	16	16	100.00%	44.06%	9	9	1	2	0	9 revision projects, 1 project need	PATHANAMTHITTA
54	Vengara BP	22	0	22	0	22	22	22	18	16	16	16	100.00%	67.60%	1	2	1	0	0	Overseer post vaccant.	MALAPPURAM
55	Edappally BP	26	0	18	7	25	18	18	18	13	13	13	100.00%	100.00%	0	7	0	0	0	TS not required for 8 projects	ERNAKULAM
56	Paravoor BP	18	0	18	0	18	18	18	14	13	13	13	100.00%	53.39%	0	2	0	0	0	2 projects required revision, 2-	ERNAKULAM
57	Madappally BP	21	0	21	0	21	21	15	15	15	15	15	100.00%	64.76%	0	0	0	4	0		KOTTAYAM
58	Thiroorangi BP	18	0	18	0	18	14	11	10	10	10	10	100.00%	69.49%	1	3	0	0	0	land asset issue 2 other issue 2,	MALAPPURAM
59	Palakkad BP	45	0	45	0	45	45	44	38	32	32	32	100.00%	55.04%	0	0	0	1	0	Site Not Clear	PALAKKAD
60	Chittumala BP	11	0	10	1	11	10	10	7	7	7	7	100.00%	52.54%	0	0	0	0	6	share projects -22nos	KOLLAM
61	Anthikkad BP	10	0	10	0	10	10	10	7	7	7	7	100.00%	53.53%	1	0	0	0	7	3 works tendered on 16/06/18 of	THRISSUR

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 25-06-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts. (Nos)	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount							
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T		
62	Mankada BP	30	0	30	0	30	30	₹185.60	23	21	21	₹112.20	70.00%	60.45%		4		4	0	Revision project -4 nos Balance	MALAPPURAM
63	Kalikavu BP	65	0	63	1	64	63	₹464.87	61	44	44	₹267.00	69.84%	57.44%	1	1	7	1	44	Non availability of land	MALAPPURAM
64	Irikkoor BP	56	0	51	3	54	51	₹399.88	50	43	35	₹206.71	68.63%	51.69%					34	TOTAL 56 PROJECTS DURING	KANNUR
65	Veliyanad BP	22	0	22	0	22	22	₹132.44	16	16	15	₹79.80	68.18%	60.25%	0	6	0		0		ALAPPUZHA
66	Anchal BP	18	0	18	0	18	18	₹97.00	12	12	12	₹60.00	66.67%	61.86%	0	6	0	0	12	six works are to be revised	KOLLAM
67	Thodupuzha BP	15	0	15	0	15	15	₹90.90	15	10	10	₹53.78	66.67%	59.16%	1	0	3	0	0	1 No. land not available,4nos.	IDUKKI
68	Ponnani BP	6	0	6	0	6	6	₹43.86	6	4	4	₹27.50	66.67%	62.70%	0	0	0	0	3	S.C Facility not received, , One	MALAPPURAM
69	Koduvally BP	79	0	79	0	79	39	₹284.20	39	26	26	₹163.00	66.67%	57.35%	5	8	27	0	23	land not registered 5 No, 8	KOZHIKODE
70	Thaliparambu BP	81	0	75	0	75	75	₹464.82	62	49	49	₹333.59	65.33%	71.77%	9	0	5	0	0	5 Water Supply Works Requires	KANNUR
71	Chalakkudy BP	56	0	49	7	56	49	₹308.41	39	32	32	₹184.50	65.31%	59.82%	0	13	1	0	0		THRISSUR
72	Sasthamkotta BP	23	0	23	0	23	23	₹213.50	23	16	15	₹111.50	65.22%	52.22%	1	6	2	1	8	10 projects need revision,2 nos	KOLLAM
73	Kannur BP	23	0	23	0	23	20	₹203.98	18	13	13	₹121.31	65.00%	59.47%	1	1	0	1	0	23 projects needed TS from that 3	KANNUR
74	Ranny BP	38	0	35	1	36	28	₹313.00	28	26	18	₹100.00	64.29%	31.95%	0	7	0	0	14	1 project implementing through	PATHANAMTHITTA
75	Ankamali BP	38	0	37	0	37	14	₹107.50	12	9	9	₹68.80	64.29%	64.00%	1	9	1	14	0	out of 37 projects,9 projects need	ERNAKULAM
76	Parassala BP	36	12	24	0	36	36	₹234.99	23	23	23	₹157.00	63.89%	66.81%	0	8	5	0	11		THIRUVANANTHAPURAM
77	Perumpadappu BP	19	0	19	0	19	19	₹123.59	19	12	12	₹82.83	63.16%	67.02%	3	0	0	0	11	T S PENDING NON AVAILABILITY	MALAPPURAM
78	Sreekrishnapuram BP	30	0	30	0	30	27	₹281.69	27	21	17	₹95.91	62.96%	34.05%	0	0	0	0	0	4 number of estimate submitted	PALAKKAD
79	Pampady BP	30	0	30	0	30	21	₹158.45	15	13	13	₹68.99	61.90%	43.54%	1	4	0	1	0	9 pjt need revision	KOTTAYAM
80	Harippad BP	13	0	13	0	13	13	₹169.79	13	12	8	₹85.30	61.54%	50.24%		5	1	6	0		ALAPPUZHA
81	Adimaly BP	46	0	46	0	46	46	₹336.84	38	28	28	₹153.11	60.87%	45.45%	8	3	18	2	10		IDUKKI
82	Mulanthuruthy BP	23	0	23	0	23	23	₹233.36	19	15	14	₹89.90	60.87%	38.52%	2	0	0	0	0	3 files dropped in revision	ERNAKULAM
83	Perumkadvila BP	25	0	25	0	25	25	₹163.19	25	15	15	₹105.14	60.00%	64.43%	0	10	0	0	15	10 revision projects	THIRUVANANTHAPURAM
84	Parakkod BP	23	1	22	0	23	20	₹131.67	19	16	12	₹67.00	60.00%	50.88%	2	3	2	0	0	2 need ground water	PATHANAMTHITTA
85	Ettumanoor BP	31	0	31	0	31	25	₹208.18	17	15	15	₹74.20	60.00%	35.64%	1	4		6	10	5 project requires invoice from	KOTTAYAM
86	Chavakkad BP	15	0	15	0	15	15	₹196.22	10	9	9	₹61.48	60.00%	31.33%	0	0	0	0	0	5 nos need revision, ,balance	THRISSUR
87	Mananthavadi BP	72	0	72	0	72	70	₹555.00	60	46	42	₹232.00	60.00%	41.80%	0	0	0	0	27	Estimate preparation is in progress	WAYANAD
88	Irippy BP	35	0	31	4	35	30	₹231.11	22	18	18	₹147.83	60.00%	63.97%	0	0	0	0	0	estimate preparation in progress	KANNUR
89	Ambalappuzha BP	14	0	14	0	14	14	₹106.50	8	8	8	₹43.00	57.14%	40.38%					0		ALAPPUZHA
90	Ollukkara BP	34	0	30	4	34	30	₹228.57	4	0	17	₹122.15	56.67%	53.44%	4	6	0	0	11	6projects need revision	THRISSUR
91	Karaduka BP	50	0	46	1	47	46	₹396.88	29	26	26	₹205.73	56.52%	51.84%	5	6	6	3	25	5 projects require yield certificate.	KASARAGOD
92	Kanjirappally BP	90	0	78	11	90	59	₹335.00	32	32	32	₹144.00	54.24%	42.99%		19			18		KOTTAYAM
93	Kunnamangalam BP	49	0	48	0	48	24	₹621.81	24	13	13	₹79.92	54.17%	12.85%	10	1	6	7	8	10 nos land not available(LI & WSS	KOZHIKODE
94	Palluruthy BP	14	0	13	0	14	13	₹80.55	12	5	7	₹36.02	53.85%	44.72%	0	0	0	0	0		ERNAKULAM
95	Wadakkanchery BP	17	0	13	4	17	13	₹78.80	7	7	7	₹52.00	53.85%	65.99%	0	3	0	3	7	3 projects required revision and 3	THRISSUR
96	Kozhikode BP	19	0	17	2	19	17	₹122.88	13	10	9	₹57.17	52.94%	46.52%	2	1	1	1	0	2 nos estimate under preparation	KOZHIKODE
97	Kondotti BP	44	0	44	0	44	44	₹457.00	23	23	23	₹166.50	52.27%	36.43%	0	0	0	0	20	Remaining estimate under	MALAPPURAM
98	Pattambi BP	50	0	46	0	46	46	₹285.70	33	25	24	₹147.50	52.17%	51.63%		10			0	SCP 11nos waiting for feasibility	PALAKKAD
99	Eiamedsam BP	37	0	37	0	37	37	₹182.45	19	19	19	₹82.77	51.35%	45.37%	0	5	0	2	11	2 projects require SC feasibility, 5	IDUKKI
100	Parappa BP	45	0	45	0	45	41	₹365.00	33	26	21	₹146.00	51.22%	40.00%	0	0	0	0	7	7 work tender opening 28/06/18	KASARAGOD
101	Kollemcode BP	49	0	49	0	49	49	₹357.40	40	35	25	₹166.50	51.02%	46.59%		7					PALAKKAD
102	Kattappana BP	52	0	52	0	52	51	₹322.49	26	26	26	₹137.48	50.98%	42.63%	2	9	2	1	0	1- no wiring 9 NOS NEED	IDUKKI
103	Vazhoor BP	32	0	32	0	32	32	₹171.50	16	16	16	₹105.86	50.00%	61.73%	1	15	4			Total projects 47 Nos.Out of this,	KOTTAYAM
104	Chittoor BP	52	0	51	0	51	51	₹283.70	44	37	25	₹123.00	49.02%	43.36%	0	6	6	1	0	3 SC and 4 ST feasibility	PALAKKAD
105	Panamaram BP	57	0	57	0	57	33	₹118.01	32	32	16	₹96.00	48.48%	81.35%	0	0	0	0	0	AE post vacant. Preparation of	WAYANAD
106	Alangad BP	20	0	19	0	19	19	₹101.69	15	9	9	₹54.00	47.37%	53.10%	0	4	6	0	0	Total 20 projects, 19 - engineering	ERNAKULAM
107	Kanhangad BP	27	4	23	0	27	28	₹188.82	16	13	13	₹89.97	46.43%	47.65%	2	5	0	0	0	4 project to be dropped, 2 project	KASARAGOD
108	Sulthanbathery BP	68	0	68	0	68	68	₹313.34	40	31	31	₹167.00	45.59%	53.30%	0	0	6	0	0	എസ്.ടി.പി. തയ്യാറാക്കി വരുന്നു	WAYANAD
109	Vaikom BP	18	0	18	0	18	18	₹123.44	13	8	8	₹43.06	44.44%	34.88%	2	2	0	0	5	11 projects have to be dropped	KOTTAYAM
110	Chelannoor BP	28	0	18	10	28	18	₹186.76	18	8	8	₹85.60	44.44%	45.83%	4	1	5	0	0		KOZHIKODE
111	Pulikeezhu BP	16	0	16	0	16	16	₹137.24	13	11	7	₹35.00	43.75%	25.50%	0	0	0	0	0		PATHANAMTHITTA
112	Wondoor BP	62	0	62	0	62	62	₹411.00	35	27	27	₹165.00	43.55%	40.15%		7	20				MALAPPURAM
113	Kothamangalam BP	52	0	52	0	52	46	₹333.59	45	30	20	₹125.00	43.48%	37.47%	3	3	4	20	0	NOC and Asset copy from	ERNAKULAM
114	Erattupetta BP	61	0	61	0	61	61	₹332.00	33	28	26	₹126.29	42.62%	38.04%	0	4	6	0	13	6nos. need feasibility certificate	KOTTAYAM
115	Bharanikkavu BP	27	0	23	4	27	27	₹229.95	24	24	11	₹102.00	40.74%	44.36%	0	0	0	0	0	TS PENDING DUE TO	ALAPPUZHA
116	Muthukulam BP	10	0	10	0	10	10	₹91.92	10	4	4	₹24.56	40.00%	26.72%	0	0	0	0	0	4nos.SCP works.Feasibility	ALAPPUZHA
117	Kaduthuruthy BP	25	0	25	0	25	25	₹205.29	17	10	10	₹50.00	40.00%	24.36%	0	4	5	0	0	5 projects need feasibility	KOTTAYAM
118	Manjesawram BP	35	0	35	0	35	35	₹224.34	30	16	14	₹94.00	40.00%	41.90%	3	4	4	2	0	Due to Land unavailability =	KASARAGOD
119	Parakkadavu BP	43	0	36	0	43	43	₹264.71	35	17	17	₹90.00	39.53%	34.00%	1				10	feasibility for 5 SC projects is not	ERNAKULAM
120	Devilkulam BP	86	0																		

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 25-06-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts. (Nos)	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount							
						G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T		
123	Kuttippuram BP	41	0	41	0	41	41	₹234.22	30	15	15	₹84.00	36.59%	35.86%	0	9	2			Since more projects are water	MALAPPURAM
124	Attappady BP	75	0	75	0	75	75	₹499.07	42	31	26	₹175.50	34.67%	35.17%	0	13	0	0	0		PALAKKAD
125	Elanthoor BP	9	0	9	0	9	9	₹44.50	8	8	3	₹12.00	33.33%	26.97%		0		2	0	two building works land surrender	PATHANAMTHITTA
126	Areekkode BP	75	0	75	0	75	75	₹415.53	35	25	25	₹152.00	33.33%	36.58%	6	11	3	0	3	TS pending due to non-availability	MALAPPURAM
127	Koothuparamba BP	10	0	9	0	9	9	₹125.73	6	5	3	₹19.50	33.33%	15.51%	1	0	1	0	0	One number multiyear projects	KANNUR
128	Perinthalmanna BP	79	0	72	7	79	55	₹203.02	18	18	18	₹123.50	32.73%	60.83%	6	20	32	11	9	Ayacut certificate not obtained for	MALAPPURAM
129	Thooneri BP	38	19	25		44	38	₹212.30	12	12	12	₹58.25	31.58%	27.44%			3			19 works proposed to executed	KOZHIKODE
130	Mannarkkad BP	86	0	86	0	86	80	₹518.12	54	29	25	₹106.00	31.25%	20.46%	8	15	9	0	0	Estimate of Balance works under	PALAKKAD
131	Kunnummal BP	10	0	10		10	10	₹269.72	7	7	3	₹7.00	30.00%	2.60%	2						KOZHIKODE
132	Chengannur BP	21	0	17	4	20	17	₹202.68	12	6	5	₹43.50	29.41%	21.46%	3	4	2	0	0	Revision and new proposals kept	ALAPPUZHA
133	Mavelikkara BP	31	0	31	0	31	31	₹133.11	10	0	9	₹0.00	29.03%	0.00%	3	0	0	0	0		ALAPPUZHA
134	Nilambur BP	54	1	53	0	54	53	₹333.15	41	15	15	₹30.00	28.30%	9.01%	6	11	4	1	0	GWD feasibility required -3.	MALAPPURAM
135	Nedumkandam BP	54	0	54	0	54	54	₹427.85	25	15	15	₹75.20	27.78%	17.58%	0	0	0	10	0	Require feasibility for TSP works	IDUKKI
136	Champakulam BP	34	0	34	0	34	34	₹199.25	15	9	9	₹57.23	26.47%	28.72%	0	2	2				ALAPPUZHA
137	Nenmara BP	50	0	50	0	50	50	₹397.91	33	18	13	₹81.80	26.00%	20.56%		13				12 Sc projects feasibility not yet	PALAKKAD
138	Kasaragod BP	59	9	50	0	59	59	₹368.03	15	15	15	₹85.00	25.42%	23.10%	0	36	0	8		8 PROJECTS NEED ASSET	KASARAGOD
139	Ottappalam BP	56	0	56	0	56	56	₹356.85	20	14	13	₹81.00	23.21%	22.70%	0	0	0	0	11	updated on 25/06/18	PALAKKAD
140	Azhutha / Peerumedu BP	100	0	98	2	100	98	₹662.67	38	28	22	₹138.97	22.45%	20.97%	4	0	51			Revision of projects are under	IDUKKI
141	Melady BP	26	0	26	0	26	24	₹122.80	7	5	5	₹24.00	20.83%	19.54%						estimates under preparation	KOZHIKODE
142	Thalassery BP	12	0	12	0	12	10	₹80.32	10	6	2	₹26.50	20.00%	32.99%			3	1	0	AE additional charge.	KANNUR
143	Pazhayanoor BP	42	0	40	2	42	40	₹273.94	10	8	7	₹33.00	17.50%	12.05%	2	14	7	7	6	2 nos combined projects, 3 nos	THRISSUR
144	Vazhakkulam BP	67	0	64	0	64	64	₹352.37	38	14	11	₹55.00	17.19%	15.61%		14	1	16	0	Projects need SC Feasibility-	ERNAKULAM
145	Kalyassery BP	16	0	14	2	16	13	₹674.40	5	5	2	₹14.60	15.38%	2.16%	0	3	5	1	0	Feasibility certificate to be	KANNUR
146	Mallappally BP	14	0	14	0	14	14	₹72.00	11	11	2	₹15.00	14.29%	20.83%	0	0	0	0	0		PATHANAMTHITTA
147	Idukki BP	49	0	49	0	49	49	₹391.46	21	7	7	₹35.00	14.29%	8.94%	0	3	14	0	0	15 numbers of estimates are under	IDUKKI
148	Kalpetta BP	88	0	88	0	88	88	₹513.00	45	40	12	₹60.00	13.64%	11.70%			31				WAYANAD
149	Moovattupuzha BP	34	0	34	0	35	35	₹178.13	14	0	4	₹0.00	11.43%	0.00%	20	3	8	0	0	NOC not received from	ERNAKULAM
150	Chavara BP	26	0	21	0	21	21	₹137.52	19	1	1	₹5.00	4.76%	3.64%	5	20	1	20	0	20projects needed revision due to	KOLLAM
151	Thirithala BP	71	0	58	4	62	58	₹300.66	49	20	2	₹10.00	3.45%	3.33%	3	4	17	1	0	18 SC Projects need SC	PALAKKAD
152	Koipuram BP	6	0	6	0	6	6	₹51.45	4	0	0	₹0.00	0.00%	0.00%	1	2		3		Revision needed for 2 projects ,	PATHANAMTHITTA
	TOTAL -	5146	56	4879	112	5062	4650	₹33,554	3412	2733	2543	₹16,043	54.69%	47.81%	192	523	402	208	862		