

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
 updated on 16-07-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts. (Nos)	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount							
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T		
1	Killmanoor BP	23	0	21	0	21	23	23	23	23	23	₹163.24	100.00%	100.00%	0	0	0	0	21	2 Nos Revision project	THIRUVANANTHAPURAM
2	Vellanad BP	44	3	36	0	38	38	38	38	38	38	₹270.20	100.00%	100.00%	0	1	0	0	33	1 Project needs revision	THIRUVANANTHAPURAM
3	Nedumangad BP	12	0	9	0	12	9	₹122.22	9	9	9	₹122.22	100.00%	100.00%	0	0	0	0	9	8 work selection Notice Issued, 3 work agreement Executed,1 Work Retendered	THIRUVANANTHAPURAM
4	Nemom BP	40	2	36	0	38	38	₹286.60	38	38	38	₹286.60	100.00%	100.00%	0	0	0	0	32		THIRUVANANTHAPURAM
5	Pothencode BP	30	0	30	0	30	19	₹111.07	19	19	19	₹111.07	100.00%	100.00%	3	6	0	0	19	19 tendered. Balance works are to be revised	THIRUVANANTHAPURAM
6	Perumkadavila BP	25	0	25	0	25	15	₹101.50	15	15	15	₹101.50	100.00%	100.00%	0	10	0	0	15	10 revision projects	THIRUVANANTHAPURAM
7	Chavara BP	19	0	17	0	19	17	₹132.00	17	17	17	₹132.00	100.00%	100.00%	0	0	0	0	0		KOLLAM
8	Sasthamkotta BP	23	0	23	0	23	23	₹190.50	23	23	23	₹190.50	100.00%	100.00%	0	0	0	0	8	For one project, Plan fund + Own fund	KOLLAM
9	Kottarakkara BP	31	0	31	0	31	31	₹201.53	31	31	31	₹201.53	100.00%	100.00%	0	0	0	0	30		KOLLAM
10	Mukhathala BP	21	0	21	0	21	21	₹169.00	21	21	21	₹169.00	100.00%	100.00%	0	0	0	0	21		KOLLAM
11	Chittumala BP	10	0	9	1	10	9	₹67.83	9	9	9	₹64.01	100.00%	94.37%	0	0	0	0	6	share projects -32nos project dropped	1 KOLLAM
12	Pathanapuram BP	14	0	14	0	14	8	₹46.00	8	8	8	₹46.00	100.00%	100.00%	0	6	0	0	8	6 projects need revision	KOLLAM
13	Elanthoor BP	9	0	8	0	9	8	₹39.50	7	8	8	₹39.50	100.00%	100.00%	0	0	0	0	4	1 project dropped	PATHANAMTHITTA
14	Ranny BP	38	0	35	1	36	27	₹150.00	27	27	27	₹150.00	100.00%	100.00%	0	8	0	0	14	8 projects need revision,	PATHANAMTHITTA
15	Thikkattusseri BP	20	0	20	0	20	20	₹122.33	20	20	20	₹122.33	100.00%	100.00%	0	0	0	0	15		ALAPPUZHA
16	Kanjikkuzhy BP	19	0	19	0	19	18	₹114.94	19	19	18	₹112.08	100.00%	97.51%	0	0	1	0	14	1nos not getting feasibility certificate (TSP)	ALAPPUZHA
17	Harippad BP	15	0	15	0	15	15	₹196.49	15	15	15	₹142.49	100.00%	72.52%	0	0	0	0	14		ALAPPUZHA
18	Kaduthuruthy BP	29	0	29	0	29	23	₹130.70	23	23	23	₹130.70	100.00%	100.00%	0	0	5	1	0	4 needs feasibility certificate.1work needs noc and other one needs estimate from Anert for issuing t s	KOTTAYAM
19	Idukki BP	51	0	51	0	51	47	₹345.51	47	47	47	₹345.51	100.00%	100.00%	0	0	0	1	27	Tender uploaded opening date 24-07-2018	IDUKKI
20	Edappally BP	26	0	18	7	26	18	₹95.80	18	18	18	₹95.80	100.00%	100.00%	0	0	0	0	18	TS not required for 8 projects (Direct implementation & Deposit works).	ERNAKULAM
21	Palluruthy BP	14	0	13	0	14	13	₹79.95	13	13	13	₹79.95	100.00%	100.00%	0	0	0	0	2		ERNAKULAM
22	Pambakuda BP	31	0	28	0	31	28	₹172.51	28	28	28	₹172.51	100.00%	100.00%	0	0	0	0	22	NOC (6 nos) from Panchayat is pending	ERNAKULAM
23	Vypin BP	15	0	15	0	15	15	₹98.20	15	15	15	₹98.20	100.00%	100.00%	0	0	0	0	0		ERNAKULAM
24	Wadakkanchery BP	16	0	11	5	16	11	₹78.80	11	11	11	₹78.80	100.00%	100.00%	0	0	0	0	11		THRISSUR
25	Chowannur BP	36	0	24	12	36	24	₹192.80	24	24	24	₹192.80	100.00%	100.00%	0	0	0	0	24	All works tendered	THRISSUR
26	Puzhakkal BP	15	0	15	0	15	14	₹82.00	14	14	14	₹82.00	100.00%	100.00%	1	0	0	0	14	one project having non availability of land. Re-Tender opening on 18/07/2018	THRISSUR
27	Anthikkad BP	10	0	10	0	10	10	₹72.86	10	10	10	₹72.86	100.00%	100.00%	0	0	0	0	7	tender opening on 17-07-2018.	THRISSUR
28	Mathilakam BP	17	0	17	0	17	17	₹121.00	17	17	17	₹121.00	100.00%	100.00%	0	0	0	0	17	Selection notice issued for 17 nos	THRISSUR
29	Chavakkad BP	13	0	13	0	13	13	₹86.54	15	15	13	₹86.54	100.00%	100.00%	0	0	0	0	13		THRISSUR
30	Pazhayannoor BP	38	0	36	2	38	36	₹216.94	36	36	36	₹210.00	100.00%	96.80%	0	0	0	0	19	19 works tenders(two works agreement executed).	THRISSUR
31	Thalikulam BP	18	0	15	3	18	15	₹82.43	15	15	15	₹82.43	100.00%	100.00%	0	0	0	0	13		THRISSUR
32	Cherppu BP	9	0	9	0	9	9	₹47.00	9	9	9	₹45.00	100.00%	95.74%	0	9	0	0	9	Tender Published on 14-6-2018 Opening date 26-6-2018 Bidders Participated onlyfor 2 works. Retender published on 18-7-2018.	THRISSUR
33	Kodakara BP	33	0	33	0	33	32	₹231.29	32	32	32	₹231.29	100.00%	100.00%	0	0	0	0	27	1 electrical project TS has to be obtained from Electrical Committee. Tender called for 27 projects. Tender opened on 17.07.2018.	THRISSUR
34	Irinjalakuda BP	13	0	11	2	13	11	₹66.51	11	11	11	₹66.51	100.00%	100.00%	0	0	0	0	11	Tender approved for 10 works	THRISSUR
35	Malampuzha BP	28	0	28	0	28	28	₹233.95	28	0	28	₹233.95	100.00%	100.00%	0	0	0	0	0		PALAKKAD
36	Palakkad BP	45	0	45	0	45	45	₹373.29	45	45	45	₹373.29	100.00%	100.00%	0	0	0	0	0	Tender Process started	PALAKKAD
37	Mannarkkad BP	86	0	86	0	86	80	₹486.04	80	80	80	₹486.04	100.00%	100.00%	5	1	0	0	0	6nos revisionNo5nos non avilability of land.1 no below 5lakhs) .62 nos works tendered.	PALAKKAD
38	Sreekrishnapuram BP	32	0	30	0	30	29	₹242.70	29	29	29	₹194.81	100.00%	80.27%	0	0	0	0	0	1 revision project submitted for Ts	PALAKKAD
39	Tiroor BP	25	0	25	0	25	24	₹188.27	24	24	24	₹188.27	100.00%	100.00%	0	0	0	0	20	1 multy year project , 7 Agreement Executed and re tender published	MALAPPURAM
40	Vadakara BP	11	11	0	0	11	11	₹89.52	11	11	11	₹89.52	100.00%	100.00%	0	0	0	0	0	All works executing through Accredited Agency-ULCCS.	KOZHIKODE

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
 updated on 16-07-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts. (Nos)	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount							
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T		
41	Melady BP	24	0	14	0	14	14	₹74.22	14	14	14	₹70.72	100.00%	95.28%	5	1	1	1	0	Out of 24 projects 14 projects got T.S. Remaining 10 works-1 project needs Irrigation NOC.5 projects pending due to non availability of land.1 project - fund is transferred to life mission.1 project -proposed for MLA -SDF work.2 projects not needs T.S.	KOZHIKODE
42	Perambra BP	31	0	31	0	31	31	₹249.04	31	31	31	₹249.04	100.00%	100.00%	0	0		1	31	one road pending due to insufficient width .1 TSP project for Rs. 5.54	KOZHIKODE
43	Panthayani BP	23	1	14	0	15	15	₹111.94	15	15	15	₹111.94	100.00%	100.00%	0	1	0	0	3	Total number of projects 23nos(Block share-6nos, Multiyear 1no.,no.TS not required, now TS required only 15nos.)	KOZHIKODE
44	Kozhikode BP	19	0	15	2	17	15	₹108.88	14	14	15	₹103.88	100.00%	95.41%	2	1	1	0	7	out of 17-est prepared 15-(reason for 2 nos- revision required)	KOZHIKODE
45	Panamaram BP	28	0	28	0	28	28	₹181.50	28	28	28	₹181.50	100.00%	100.00%	0	0	0	0	28	AE post vacant.	WAYANAD
46	Payyannur BP	25	0	25	0	25	24	₹188.62	23	23	24	₹188.62	100.00%	100.00%	0	0	0		20	One work which doesnot require TS is computer purchasing.One work which doesnot require estimate in PRICE is electrification.Tendered works didnot get any response from contractors.	KANNUR
47	Kalyassery BP	16	0	14	2	16	13	₹187.44	13	13	13	₹113.60	100.00%	60.61%	0	0	0	2	0	1 no estimate under preparation(Block office new building) and 1 no-Electrical estimate.	KANNUR
48	Edakkad BP	12	0	12	0	12	12	₹154.31	12	12	12	₹123.91	100.00%	80.30%					7	Total projects - 12 no	KANNUR
49	Peravoor BP	25	0	24	1	25	24	₹178.18	24	24	24	₹176.33	100.00%	98.96%	0	0	0	0	18		KANNUR
50	Chalakkudy BP	56	0	51	5	56	48	₹278.65	48	48	47	₹260.65	97.92%	93.54%	1	1	0	1	29	own fund and plan fund joint it considerd in plan Tenter invited	THRISSUR
51	Pattambi BP	48	0	44	0	44	44	₹292.88	44	43	43	₹282.88	97.73%	96.59%		0				1 estimate pending for TS.Indoor stadium waiting for technical advise.E-tender pending due to Account mapping and will be conducted on next week.	PALAKKAD
52	Mala BP	45		44	1	45	38	₹221.88	38	38	37	₹214.13	97.37%	96.51%					22	4 No.project electrical TS , 1 agency	THRISSUR
53	Kolemkode BP	38	0	38	0	38	38	₹295.30	37	37	37	₹280.36	97.37%	94.94%							PALAKKAD
54	Alathoor BP	38	0	36	1	37	36	₹226.26	36	35	35	₹223.26	97.22%	98.67%	0	0	0	0	33	One project deposit work to KEL and one project office administrative expence	PALAKKAD
55	Parakkod BP	27	1	26	0	27	27	₹258.64	27	27	26	₹244.47	96.30%	94.52%	0	0	0		18		PATHANAMTHITTA
56	Koduvaly BP	54	0	54	0	54	54	₹349.88	52	52	52	₹349.88	96.30%	100.00%	0	10	2	8	23	10Projects needs Revision, MI Feasibility 2 No, 8 no needs village sketchTotal No of work 74	KOZHIKODE
57	Chadayamangalam BP	26	0	24	2	26	25	₹184.94	25	24	24	₹178.94	96.00%	96.76%	0	0	1	0	19	1project NOC required	KOLLAM
58	Kunnamangalam BP	51	0	48	0	48	25	₹210.73	24	24	24	₹195.73	96.00%	92.88%	7	1	5	11	14	7 nos land not available(LI & WSS works). SCP/GWD/PWD feasibility required for 5 nos. 11 nos requires finalisation of project. 1 no requires amount revision.	KOZHIKODE
59	Parassala BP	36	12	24	0	36	24	₹161.00	23	23	23	₹156.00	95.83%	96.89%	0	8	4	0	11	7Nos. of Beneficiary committee works started. 2 works completed.	THIRUVANANTHAPURAM
60	Lalam BP	43	6	29	8	43	23	₹101.91	23	22	22	₹99.91	95.65%	98.04%	1	6	2	3	10	2 projects need feasibility certificate, 1 project need site hand over, 5 projects need revision, 3 projects to be cancelled	KOTTAYAM
61	Thodannur BP	34	0	16	0	16	18	₹92.52	17	17	17	₹86.20	94.44%	93.17%	0	4	4	0	0	14 projects need clearance/revision	KOZHIKODE

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19

updated on 16-07-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts. (Nos)	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount							
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T		
62	Aryad BP	16	1	15	0	16	16	₹67.13	15	15	15	₹64.78	93.75%	96.49%	0	0	0	0	13	1 electrification work TS to be obtained.	ALAPPUZHA
63	Uzhavoor BP	32	0	32	0	32	29	₹154.00	27	27	27	₹142.00	93.10%	92.21%	3	1			24		KOTTAYAM
64	Pulikeezhu BP	14	3	11	0	14	14	₹88.24	14	14	13	₹74.24	92.86%	84.13%	0	1	0	0	5	9 lakh-external aided fund(sanitation),15 lakhs-best block award grant, 15 lakh pland fund financial year 2019-2020	PATHANAMTHITTA
65	Vaikom BP	16	0	16	0	16	14	₹88.03	14	14	13	₹78.06	92.86%	88.67%	1	0	1	0	5	1 Number of Plan work is pending due to non availability of consent and another one pending due to non availability of consent from Irrigation department.	KOTTAYAM
66	Kuzhalmannam BP	42	0	42	0	42	42	₹278.00	42	42	39	₹238.00	92.86%	85.61%	0	2	0	1	0	2 projects need revision, 1 pro. required confirmation	PALAKKAD
67	Baluserry BP	23	0	19	4	23	14	₹184.64	13	13	13	₹161.25	92.86%	87.33%	1	0	3	1	9	Out of 19 Projects which required TS, 3 Projects need to get feasibility from SC dept.2 work is deposit and 1 work is Electrical and 1 project is for the purchase of Vehicle. Now projects available for TS is 14 No. Tendered 9 Works	KOZHICODE
68	Panoor BP	15	1	13	0	14	14	₹78.48	14	13	13	₹73.48	92.86%	93.63%	0	1	0	0	4		KANNUR
69	Madappally BP	27	0	27	0	27	27	₹163.30	25	25	25	₹140.70	92.59%	86.16%	0	0	0	4	16	location not identified for 2 projects	KOTTAYAM
70	Thiroorangadi BP	18	0	18	0	18	13	₹118.00	13	13	12	₹105.00	92.31%	88.98%	1	4			6	land asset issue 1 other issue 4, total5 works need revision	MALAPPURAM
71	Vadavukodu BP	23	0	23	0	23	23	₹196.90	21	21	21	₹186.90	91.30%	94.92%	0	2	0	0	20	2 works need revision. 20 works tendered and tender opening on 18.07.2018	ERNAKULAM
72	Perinthalmanna BP	48	0	48	0	48	34	₹224.50	39	31	31	₹209.50	91.18%	93.32%	4	5	5	0	31	Total DPC approved projects- 65 Feasibility not obtained from GWD and LR not obtained for WSS projects:- 4 Feasibility not obtained from SCDO for SC projects:- 3 nos For revision:- 5 nos (site not available) Asset copy not obtained for :- 5 nos 48-(4+3+5+5)=31	MALAPPURAM
73	Kondotti BP	76	1	75	0	76	75	₹567.16	69	69	68	₹481.60	90.67%	84.91%	2	6	0	0	68	2nos not availed land (6nos revision required)	MALAPPURAM
74	Vamanapuram BP	31	0	31	0	31	31	₹272.22	28	28	28	₹217.22	90.32%	79.80%		3			28		THIRUVANANTHAPURAM
75	Kunnummal BP	10	0	10	0	10	10	₹239.71	10	10	9	₹194.71	90.00%	81.23%	0			1	3	1 estimate send for TS from sujithwa mission	KOZHICODE
76	Koothuparamba BP	10	0	9	0	9	9	₹125.73	8	8	8	₹102.06	88.89%	81.17%		0	0	1	6	1 multi year project,1 bridge site Soil investigation process under progress,	KANNUR
77	Mankada BP	30	0	30	0	30	26	₹160.60	25	23	23	₹112.20	88.46%	69.86%		5		5	19	Revision project -4 nos Balance estimate under preparation	MALAPPURAM
78	Vettikkavala BP	51	0	51	0	51	51	₹386.90	45	45	45	₹308.80	88.24%	79.81%	0	5	1	0	33	4 works for a total amount of 51.52 lakhs pending- (awaiting committee resolution for modification)	KOLLAM
79	Mullassery BP	16	0	16	0	16	16	₹117.15	15	15	14	₹77.08	87.50%	65.80%	0	0	0	1	13	1 project submitted for TS.One project estimate can be prepared after obtaining soil test report and structural design.	THRISSUR
80	Champakkulam BP	35	0	35	0	35	15	₹154.34	21	13	13	₹68.35	86.67%	44.29%	0	2	7		0	5 works pending due to feasibility,2works noc from DLEC	ALAPPUZHA
81	Pallom BP	22	0	22	0	22	22	₹118.01	21	19	19	₹102.30	86.36%	86.69%	1	0	1	1	19	Tender opening on 5/7/18	KOTTAYAM
82	Athiyannoor BP	21	0	21	0	21	21	₹127.86	18	18	18	₹111.86	85.71%	87.49%		3	0		16	3 projects needed revision	THIRUVANANTHAPURAM
83	Konni BP	27	0	27	0	27	21	₹152.32	21	18	18	₹135.82	85.71%	89.17%	2	4	0		13	2 sites unidentified 4 nos. revision	PATHANAMTHITTA
84	Kannur BP	23	0	23	0	23	20	₹202.98	18	17	17	₹149.81	85.00%	73.81%	0	0	0	1	9	Out of 23 projects , 3 electrical works- TS pending.	KANNUR

OFFICE OF THE CHIEF ENGINEER, LS GD, Thiruvananthapuram
PROJECT REVIEW - 2018-19

updated on 16-07-2018

SI No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts. (Nos)	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount							
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T		
85	Nenmara BP	53	0	53	0	53	53	₹413.80	49	45	45	₹325.89	84.91%	78.76%	1	0	1	1	0	1 projects no SC feasibility,1 project land not available,1 project need NOC from PWD,1project waiting for SC feasibility.	PALAKKAD
86	Azhutha / Peerumedu BP	116	0	114	2	116	116	₹700.08	100	98	98	₹563.77	84.48%	80.53%	2	0	4			26 spillover project included	IDUKKI
87	Ettumanoor BP	27	0	27	0	27	19	₹143.11	16	16	16	₹119.73	84.21%	83.66%		5			16		KOTTAYAM
88	Oachira BP	18	0	18	0	18	18	₹116.41	15	15	15	₹70.41	83.33%	60.48%	0	3	0	0	11	03 projects need revision	KOLLAM
89	Koippuram BP	6	0	5	1	6	6	₹45.24	5	5	5	₹34.00	83.33%	75.15%	0	0	0	1	0	ISO certification project-1 .Details not given	PATHANAMTHITTA
90	Kothamangalam BP	47	0	47	0	47	36	₹258.59	35	32	30	₹215.14	83.33%	83.20%	1	11	0	0	16	out of 30 ts issued works, 16 works only tendered. NOC and Asset copy from concerned Grama Panchayath is pending for 3 projects. Forest NOC and PVIP NOC are pending for 3projects. (Out of 47 works,Projects to be changes in dpc = 11)	ERNAKULAM
91	Areekkode BP	66	0	66	0	66	36	₹415.53	35	30	30	₹245.50	83.33%	59.08%	6	11	3	0	3	TS pending due to non-availability of land, non-availability of Noc from other department (GWD), SC Feasibility not received, - Total -20 projects	MALAPPURAM
92	Vengara BP	24	0	24	0	24	24	₹199.24	20	20	20	₹177.24	83.33%	88.96%	3	1	0	0	18	Overseer post vaccant.	MALAPPURAM
93	Ponnani BP	6	0	6	0	6	6	₹43.86	6	5	5	₹30.50	83.33%	69.54%	0	0	0	0	5	S.C Feasibility not received, .	MALAPPURAM
94	Thirithala BP	71	0	52	4	56	52	₹259.50	52	43	43	₹212.00	82.69%	81.70%	2	5	0	1	0	2 projects due to non availability of land. 5 projects require revision for want of additional fund, 1 for SC feasibility	PALAKKAD
95	Varkala BP	24	0	23	0	24	23	₹169.32	19	19	19	₹143.32	82.61%	84.64%	0	0	0	0	10		THIRUVANANTHAPURAM
96	Neeleswaram BP	28	0	28	0	28	28	₹161.66	27	23	23	₹130.70	82.14%	80.85%	1	2	0	2	22	1 electrical work waiting for estimate, 2 project are waiting revision,1 project is non availabil of land. 3 project are multiyear project of 2018-19.	KASARAGOD
97	Pandalam BP	31	0	31	0	31	22	₹165.00	20	20	18	₹103.00	81.82%	62.42%	0	8	1	0	12	9 revision projects, 1 project need permission from CC, 2 building projects , site need to be surrendered by the gps.	PATHANAMTHITTA
98	Iritty BP	36	0	34	2	36	33	₹226.95	30	26	27	₹164.33	81.82%	72.41%	0	0	0	0	0	estimate preparation in progress	KANNUR
99	Kuttippuram BP	38	0	38	0	38	38	₹215.50	35	31	31	₹166.50	81.58%	77.26%	2	1		5	25	5 works pending due to Non-availability of SC feasibility certificate. for 2 work land not available yet for well and pond digging.	MALAPPURAM
100	Pampady BP	30	0	30	0	30	20	₹110.96	17	17	16	₹95.99	80.00%	86.51%	1	9	0	0	13	9 pjct need revision & 1 no. with land issue.	KOTTAYAM
101	Elamdesam BP	37	0	37	0	37	35	₹169.45	29	28	28	₹135.50	80.00%	79.96%	0	5	0	2	11	1 projects require SC feasibility, 2 projects to be dropped. 1 project Electrical work.	IDUKKI
102	Thodupuzha BP	15	0	15	0	15	15	₹94.22	15	12	12	₹63.48	80.00%	67.37%	1	0	1	1	0	1 No. land not available,1 No required NOC from MVIP for constructing Pump house. 1 No required approval from committee for cabin construction in Block Office.SBI Current account not linked with E Tender portal. application submitted.	IDUKKI
103	Chittoor BP	51	0	50	0	50	50	₹327.22	44	43	40	₹231.68	80.00%	70.80%	0	0	4	0	0	2 nos-SC Feasibility certificates not received,2 nos-ST Feasibility certificates not received	PALAKKAD

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
 updated on 16-07-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts. (Nos)	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount							
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T		
104	Chelannoor BP	28	0	18	10	28	10	₹54.22	8	8	8	₹51.00	80.00%	94.06%	3	1	2	2	0	(3 projects pending due to non availability of land),(1project proposed for revision)/ (1 project required S/C feasibility certificate (not feasible),1 project required NOC from Irrigation).(2 projects required building permit/ 8nos project proposed for revision	KOZHIKODE
105	Thaliparambu BP	81	0	75	6	81	75	₹463.83	63	61	60	₹362.46	80.00%	78.15%	8	2	3	0	20	8 Water Supply Works Requires Feasibility And Land,3 Nos SC-ST Projects Requires Feasibility from concerned Departement And Land to be Registered, 2 Projects need Revision.	KANNUR
106	Bharanikkavu BP	24	0	22	2	24	24	₹253.96	21	20	19	₹206.87	79.17%	81.46%	0	1	0	0	17	1 NOS. NEED REVISION	ALAPPUZHA
107	Kasaragod BP	51	11	40	0	51	48	₹368.03	40	38	38	₹240.00	79.17%	65.21%	0	0	0	3	10	3nos need ayacut certificate	KASARAGOD
108	Mavelikkara BP	33	0	33	0	33	33	₹141.79	31	28	26	₹129.79	78.79%	91.54%	0	2	0	0	0		ALAPPUZHA
109	Chirayinkeezhu BP	14	0	14	0	14	14	₹279.93	14	14	11	₹227.52	78.57%	81.28%	3	3	0	0	11		THIRUVANANTHAPURAM
110	Mulanthuruthy BP	23	0	23	0	23	23	₹233.36	19	18	18	₹122.00	78.26%	52.28%	1	1	0	0	13	3 files dropped in revision	ERNAKULAM
111	Adimaly BP	50	1	49	0	50	50	₹308.37	39	39	39	₹213.54	78.00%	69.25%	3	0	9	5	20	6Nos.TSP- Fund Rs.42.37	IDUKKI
112	Paravoor BP	18	0	18	0	18	18	₹161.03	16	15	14	₹115.56	77.78%	71.76%	0	2	0	0	0	2projects required revision	ERNAKULAM
113	Malappuram BP	25	0	22	3	25	18	₹212.94	17	14	14	₹184.94	77.78%	86.85%	2	1	0	0	11	Total 25-3 deposit=22-4 (1nature of work change/2 WSS LR not received/as per site condition no work needed for 1 road work)=18	MALAPPURAM
114	Thanoor BP	36	0	36	0	36	36	₹308.35	28	28	28	₹217.85	77.78%	70.65%	3	2	1	2	27	1 no. electrical estimate to be obtained (Remainder Letter sent on 03/07/2018), 1 no. Electronics estimate to be obtained, Land Issue for 3 Projects, Feasibility Issue for 1 Project, 2 No. need revision, (New 19, 2017-19 MY- 9 Projects)	MALAPPURAM
115	Ollukkara BP	23	0	23	0	23	22	₹160.07	18	18	17	₹122.15	77.27%	76.31%	4	0	0	0	11	Out of 34 projects - 2 projects are to be cancelled, 10 Projects needs revision due to lack of fund /deposit work(which not require TS)	THRISSUR
116	Vellangallur BP	13	0	13	0	13	13	₹119.89	10	10	10	₹82.05	76.92%	68.44%		2	0	1	10	opening date 20/07/2018	THRISSUR
117	Thooneri BP	30	2	28	0	30	30	₹185.17	23	23	23	₹122.32	76.67%	66.06%	2	2	3		20	estimate prepara tion in progress of 8works hasto be finalised.	KOZHIKODE
118	Erattupetta BP	61	0	61	0	61	47	₹272.00	40	35	36	₹199.30	76.60%	73.27%	4	5	5	0	13	5 no feasibility required,5 No revision and 4 No surrender required	KOTTAYAM
119	Ithikkara BP	32	0	32	0	32	17	₹85.93	13	13	13	₹64.38	76.47%	74.92%	1	0	0	3	13	14 works contribution to GP, for 1 work site not finalised,for 1 work,estimate not yet received from the Electrical Engineer.for 1 work surrender form not yet received. For 1 work,specification not yet obtained from the concerned authority.	KOLLAM
120	Kattappana BP	53	0	52	0	53	51	₹359.95	44	39	39	₹212.48	76.47%	59.03%	2		0	0	0	1- no wiring, 1 ts not required, 2 nos land surrender required	IDUKKI
121	Mananthavadi BP	71	0	71	0	71	68	₹555.22	60	52	52	₹426.66	76.47%	76.85%	6	5	7	0	26		WAYANAD
122	Kanhangad BP	25	4	21	0	25	25	₹178.82	19	19	19	₹142.07	76.00%	79.45%	2	0	3	1	15	2 project pending with availability of land, 1 project electrical work, 3 Projects need Social Map	KASARAGOD
123	Chengannur BP	18	0	14	4	18	15	₹151.90	13	13	11	₹104.70	73.33%	68.93%	2	1	0	0	11		ALAPPUZHA
124	Kalikavu BP	65	0	63	1	64	63	₹464.87	61	46	46	₹341.00	73.02%	73.35%	1	1	0	1	44	waiting estimate from E.E for Electrical works(2nos), Deposit works(1no), 1 No required oorukootta decision.1 project needs Revision.2 No required Land Development Plan.Estimate under Preparation(3Nos)	MALAPPURAM

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19

updated on 16-07-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts. (Nos)	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount							
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T		
125	Nilambur BP	38	1	39	0	39	36	₹333.15	36	29	26	₹199.95	72.22%	60.02%	0	12	0	0	17	12 projects sent for revision	MALAPPURAM
126	Vazhoor BP	32	0	32	0	32	32	₹169.59	22	22	23	₹124.12	71.88%	73.19%	1	15	2	2	14	Total projects 47 Nos.Out of this, 15 Nos need revision.1 No. require land.2Nos require feasibility from Ground water.2 Nos may be dropped due to allocation of fund in GP and DP	KOTTAYAM
127	Ottappalam BP	56	0	56	0	56	56	₹360.00	42	40	40	₹236.00	71.43%	65.56%	0	3	0	5	35	83.33 % T.S 3 project revision, 5 nos. road no width 8 nos under preparation. updated on 16/07/2018	PALAKKAD
128	Karaduka BP	53	0	46	1	47	48	₹396.88	34	34	34	₹310.00	70.83%	78.11%	4	6	1	7	25	34 feasible projects out of 48 . TS obtained 34(93.75%) 5 projects require yield certificate. 1 project need forest NOC. 6nos revision reqired.4nos land problem	KASARAGOD
129	Ankamali BP	45	0	45	0	45	41	₹290.04	33	29	29	₹196.66	70.73%	67.80%	0	4	8	0	11	out of 45 projects,4projects need revision, hence only 8 projects need Feasibility. 11 projects tender to be opened on 16/07/2018	ERNAKULAM
130	Parappa BP	54	0	51	0	51	51	₹365.00	51	51	36	₹265.00	70.59%	72.60%	0	0	0	0	36	5 work selection notice issued 2 work to e tender 29 work tender on 18/7/18	KASARAGOD
131	Perumpadappu BP	20	0	20	0	20	20	₹125.68	19	14	14	₹82.83	70.00%	65.91%	3	0	0	0	13	02 works from nirmal puraskara fund amount rupees 45000/	MALAPPURAM
132	Kanjirappally BP	73	0	62	11	62	48	₹335.00	33	33	33	₹177.78	68.75%	53.07%		23			29		KOTTAYAM
133	Veliyanad BP	22	0	22	0	22	22	₹132.44	16	16	15	₹79.80	68.18%	60.25%	0	6	0				ALAPPUZHA
134	Parakkadavu BP	45	0	42	0	45	43	₹325.63	42	38	29	₹187.46	67.44%	57.57%	1		4		10	feasibility for 5 SC projects is not submitted. NOC from Irrigation dept is not received. 6 projects not feasible. 6 projects require revision	ERNAKULAM
135	Irikkoor BP	55	0	53	2	55	52	₹402.17	50	39	35	₹246.25	67.31%	61.23%					34	TOTAL 55 PROJECTS = 2 PROJECTS KSEB RELATED WORK , 1 NO. PURCHASE. 52 ts required project. 34 tendered. EXECUTION OF AGREEMENT IS GOING ON for 28	KANNUR
136	Anchal BP	18	0	18	0	18	18	₹97.00	12	12	12	₹60.00	66.67%	61.86%	0	6	0	0	12	six works are to be revised	KOLLAM
137	Ambalappuzha BP	23	0	23	0	23	12	₹43.00	8	8	8	₹43.00	66.67%	100.00%		2	2		8	New works -12. Spill over 11, 2 nos. of SCP projects Amt. 16.38 lakhs and 1 Proj. included in others - Amt. 10.00 lakhs are included in the plan projects	ALAPPUZHA
138	Pattanakkad BP	25	0	25	0	25	25	₹184.61	23	17	16	₹115.61	64.00%	62.62%	1	4	0	6	15		ALAPPUZHA
139	Alangad BP	20	0	19	0	19	19	₹101.69	15	12	12	₹65.40	63.16%	64.31%	0	4	6	0	0	Total 20 projects, 19 - engineering projects, 1 - project for purchase of stationery , no TS required. No own fund project, 1 TSP project Rs.1.68	ERNAKULAM
140	Muvattupuzha BP	24	0	24	0	24	24	₹85.00	20	18	15	₹60.00	62.50%	70.59%	3	6	0	0	0	9 pending due to revision , 3 pending for land availability	ERNAKULAM
141	Manjesawram BP	35	0	35	0	35	34	₹224.34	30	21	21	₹129.74	61.76%	57.83%	3	5	2	3	21	Due to Land unavailability = 3,Revision Required = 5, Electrical = 1, 2= Due to other reasons	KASARAGOD
142	Koovappady BP	39	1	38	0	39	39	₹261.25	25	24	24	₹124.75	61.54%	47.75%	1	0	10	0	10	5 projects required Feasibility, 5 projects required certificates from various department.	ERNAKULAM
143	Sulthanbathery BP	69	0	69	0	69	69	₹365.65	48	42	42	₹214.65	60.87%	58.70%	2	2	9	6	0	എസ്.ടി.സി. പ്രോജക്ട് വഴിയായി	WAYANAD
144	Vazhakkulam BP	65	0	60	2	60	60	₹352.37	46	36	36	₹188.80	60.00%	53.58%	0	17	2	5	0	Projects need SC Feasibility- 2, ayacut certificate 3nos Projects need no TS-3	ERNAKULAM

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
 updated on 16-07-2018

Sl No	BLOCK PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts. (Nos)	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount							
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T		
145	Thalassery BP	12	0	12	0	12	10	₹77.46	10	6	6	₹64.85	60.00%	83.72%			3	1	0	AE additional charge. Implementing AEE.3feasibility not obtained,1 already proposed building going to be demolished. TTSP project also included in SCP head.	KANNUR
146	Kalpetta BP	86	0	86	0	86	86	₹650.33	51	26	51	₹361.72	59.30%	55.62%			1				WAYANAD
147	Wondoor BP	62	0	62	0	62	62	₹411.00	32	32	36	₹198.73	58.06%	48.35%		2	20	0		No AE posted. Additional Charge	MALAPPURAM
148	Nedumkandam BP	54	0	54	0	54	54	₹427.85	41	31	31	₹221.23	57.41%	51.71%	0	0	0	5	0	5 nos Require feasibility ,2nos land not available,6nos revision project	IDUKKI
149	Devikulam BP	105	0	105	0	105	104	₹653.78	64	60	58	₹367.81	55.77%	56.26%	0	5	10	0	0	delays due to un availability of electricity and internet. Total number of work = 105. In which one project is purchasing furnitures for office. No TS for this project.	IDUKKI
150	Muthukulam BP	10	0	10	0	10	9	₹84.33	5	5	5	₹42.40	55.56%	50.28%	0	0	0	4	0	4 projects SCP works.Projct Amount Rs.41.43 Lakhs.Feasibility certificate not obtained. Out of total 10 projects Bock Panchayath decided to drop one project ,amount 7.5922 lakhs.	ALAPPUZHA
151	Attappady BP	65	0	65	0	65	65	₹298.88	55	44	35	₹225.90	53.85%	75.58%	1	9	1	0	7	9 projects requires revision,1 projects having the land issues, 1 projects need ST feasibility certificate	PALAKKAD
152	Mallappally BP	14	0	14	0	14	14	₹73.00	11	11	7	₹35.00	50.00%	47.95%	0	0	0	0	0		PATHANAMTHITTA
	TOTAL -	5046	62	4769	110	4938	4,508	₹31.857	4038	3771	3,748	₹25.352	83.14%	79.58%	127	341	172	123	1921		