

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
1	Koodaly GP	42	0	39	0	39	42	₹160.48	42	42	42	₹160.48	100.00%	100.00%	0	0	0	0	0	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%		estimate preparation in progress	KANNUR	Iritty BP
2	Vallachira GP	34	0	34	0	34	34	₹107.60	34	34	34	₹107.60	100.00%	100.00%		0				33	97.06%	100.00%	0.00%	0.00%	0.00%		28 work tendered,6 works dropped,23 works agreement executed,12 New Revision projects	THRISSUR	Cherppu BP
3	Perumanna GP	58	0	58	0	58	49	₹149.16	49	49	49	₹149.16	100.00%	100.00%	1	8	0	0	44	75.86%	24	41.38%	8	13.79%	0	0.00%	5no sc feasibility certificate not obtained,1 site not availed .3 work revision	KOZHIKODE	Kunnanangalam BP
4	Pothencode GP	48	0	46	2	48	43	₹212.36	43	43	43	₹212.36	100.00%	100.00%	0	2	0	0	42	91.30%	38	82.61%	12	25.00%	2	4.17%	one project taken for revision name change. one project-multistoreyed building-Bank loan not sanctioned so taken for revision	THIRUVANANTHAPURAM	Pothencode BP
5	Changarothu GP	79	0	57	0	71	74	₹220.06	74	74	74	₹220.06	100.00%	100.00%	2	1	5	2	10	17.54%		0.00%		0.00%		0.00%	5nos required feasibility certificate.2nos purchasing,2 nos land not available,1no need project revision	KOZHIKODE	Perambra BP
6	Vallikkunnam GP	34	0	34	0	34	34	₹230.73	34	34	34	₹230.73	100.00%	100.00%	0	0	0	0	18	52.94%	7	20.59%	6	17.65%	0	0.00%		ALAPPUZHA	Bharanikkavu BP
7	Pazhayakunnummel GP	51	11	40	0	42	51	₹190.23	51	51	51	₹190.23	100.00%	100.00%					37	92.50%	26	65.00%	10	19.61%	4	7.84%	1 cancelled, 1 electrical	THIRUVANANTHAPURAM	Kilimanoor BP
8	Kilimanoor GP	47	0	47	0	47	47	₹170.52	47	47	47	₹170.52	100.00%	100.00%		0			45	95.74%	44	93.62%	15	31.91%	12	25.53%	2 No Revision project	THIRUVANANTHAPURAM	Kilimanoor BP
9	Madavoor GP	64	2	59	3	64	61	₹229.47	61	61	61	₹229.47	100.00%	100.00%					54	91.53%	39	66.10%	5	7.81%	2	3.13%	5 revision	THIRUVANANTHAPURAM	Kilimanoor BP
10	Pallikkal GP	40	0	39	1	40	40	₹172.75	40	40	40	₹172.75	100.00%	100.00%					38	97.44%	36	92.31%	9	22.50%	9	22.50%	2 No revision project	THIRUVANANTHAPURAM	Kilimanoor BP
11	Pulimath GP	57	5	51	1	57	57	₹209.05	57	57	57	₹209.05	100.00%	100.00%	0	0	0	0	51	100.00%	45	88.24%	15	26.32%	10	17.54%	One Project TS from suchitwa mission. Estimate submitted	THIRUVANANTHAPURAM	Kilimanoor BP
12	Navaikulam GP	58	0	56	2	58	56	₹299.98	56	56	56	₹299.98	100.00%	100.00%		3			49	87.50%	38	67.86%	16	27.59%	5	8.62%		THIRUVANANTHAPURAM	Kilimanoor BP
13	Karavaram GP	30	0	29	1	30	30	₹270.90	30	30	30	₹270.90	100.00%	100.00%		0			29	100.00%	28	96.55%	6	20.00%	2	6.67%		THIRUVANANTHAPURAM	Kilimanoor BP
14	Chirayinkeezhu GP	58	0	57	1	58	57	₹239.38	57	57	57	₹239.38	100.00%	100.00%	0	0	0	0	56	98.25%	21	36.84%	3	5.17%	0	0.00%	ONE PROJECT RELATED WITH SARKARA BHARANI MOHOTSAV. SO NOT NEED TENDER AT THIS TIME	THIRUVANANTHAPURAM	Chirayinkeezhu BP
15	Anchuthengu GP	30	0	30	0	30	30	₹110.64	30	30	30	₹110.64	100.00%	100.00%	0	0	0	0	30	100.00%	23	76.67%	2	6.67%	0	0.00%		THIRUVANANTHAPURAM	Chirayinkeezhu BP
16	Mudakkal GP	46	1	45	0	46	46	₹380.92	46	46	46	₹380.92	100.00%	100.00%	0	0	0	0	45	100.00%	35	77.78%	5	10.87%	5	10.87%	1-project vetting only	THIRUVANANTHAPURAM	Chirayinkeezhu BP
17	Kattakkada GP	75	12	63	0	75	75	₹391.65	75	75	75	₹391.65	100.00%	100.00%					63	100.00%	34	53.97%	7	9.33%	3	4.00%	12 BC works.25 works tender opened on 31/07/18.awaiting committee resolution for the same.3 tenders with no response.	THIRUVANANTHAPURAM	Vellanad BP
18	Vithura GP	76	2	74	0	76	76	₹374.06	76	76	76	₹374.06	100.00%	100.00%					70	94.59%	43	58.11%	5	6.58%	1	1.32%	BC works 2	THIRUVANANTHAPURAM	Vellanad BP
19	Vamanapuram GP	48	0	48	0	48	48	₹238.75	48	48	48	₹238.75	100.00%	100.00%					48	100.00%		0.00%		0.00%		0.00%	1 FROM EE	THIRUVANANTHAPURAM	Vamanapuram BP
20	Nellanad GP	47	0	47	0	47	47	₹400.84	47	47	47	₹400.84	100.00%	100.00%					47	100.00%		0.00%		0.00%		0.00%	3 FROM EE	THIRUVANANTHAPURAM	Vamanapuram BP
21	Nanniyode GP	65	8	57	0	65	65	₹257.09	65	65	65	₹257.09	100.00%	100.00%					57	100.00%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	Vamanapuram BP
22	Pangode GP	56	0	56	0	56	56	₹371.67	56	56	56	₹371.67	100.00%	100.00%					45	80.36%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	Vamanapuram BP
23	Kallara GP	46	0	46	0	46	46	₹173.03	46	46	46	₹173.03	100.00%	100.00%					40	86.96%		0.00%		0.00%		0.00%	1 R	THIRUVANANTHAPURAM	Vamanapuram BP
24	Ottur GP	21	0	21	0	21	21	₹124.92	21	21	21	₹124.92	100.00%	100.00%	0	0	0	0	21	100.00%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	Varkata BP
25	Chemmaruthy GP	42	0	42	0	42	42	₹197.75	42	42	42	₹197.75	100.00%	100.00%	0	0	0	0	34	80.95%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	Varkata BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
26	Edava GP	34	0	34	0	34	34	₹90.92	34	34	34	₹90.92	100.00%	100.00%	0	0	0	0	0	0.00%	0.00%	0.00%	0.00%				THIRUVANANTHAPURAM	Varkala BP	
27	Karakulam GP	52	0	50	0	50	50	₹349.80	50	50	50	₹349.80	100.00%	100.00%	0	0	0	0	50	100.00%	48	96.00%	10	19.23%		0.00%	1 work need re-tender , and 1 work need quotation	THIRUVANANTHAPURAM	Nedumangad BP
28	Vembayam GP	60	0	60	0	60	51	₹354.64	51	51	51	₹354.64	100.00%	100.00%	0	9	0	0	48	80.00%	48	80.00%	6	10.00%	0	0.00%	9 Projects for revision.	THIRUVANANTHAPURAM	Nedumangad BP
29	Anad GP	47	0	47	0	47	47	₹271.35	47	47	47	₹271.35	100.00%	100.00%	0	0	0	0	47	100.00%	44	93.62%	6	12.77%	4	8.51%	1 quotation awaits committee's approval and quotations to be invited for another 2 works	THIRUVANANTHAPURAM	Nedumangad BP
30	Aruvikkara GP	46	0	46	0	46	44	₹236.24	44	44	44	₹236.24	100.00%	100.00%	0	0	0	0	44	95.65%	30	65.22%	8	17.39%	1	2.17%	1 project required revision	THIRUVANANTHAPURAM	Nedumangad BP
31	Balaramapuram GP	80	0	80	0	80	80	₹280.43	80	80	80	₹280.43	100.00%	100.00%				0	80	100.00%	73	91.25%	25	31.25%	15	18.75%	73 Works Agreement Executed, 10 ഹോളിംഗ് ഓൺ ടെൻഡർ ചെയ്തതുകൊണ്ട് total=23.81lakhs	THIRUVANANTHAPURAM	Nemom BP
32	Vilavoorkal GP	99	20	77	0	97	97	₹313.64	97	97	97	₹313.64	100.00%	100.00%	0	0	0	0	77	100.00%	77	100.00%	25	25.25%	12	12.12%	10works bill prepared and send for approval for new projects	THIRUVANANTHAPURAM	Nemom BP
33	Andooronam GP	51	0	51	0	51	45	₹152.95	45	45	45	₹152.95	100.00%	100.00%		6			45	88.24%	39	76.47%	11	21.57%	3	5.88%	6 projects to be revised	THIRUVANANTHAPURAM	Pothencode BP
34	Kadinamkulam GP	62	0	62	0	62	62	₹310.54	62	62	62	₹310.54	100.00%	100.00%	0	0	0	0	61	98.39%	44	70.97%	9	14.52%	6	9.68%		THIRUVANANTHAPURAM	Pothencode BP
35	Mangalapuram GP	33	0	33	0	33	33	₹176.69	33	33	33	₹176.69	100.00%	100.00%	0	0	0	0	31	93.94%	31	93.94%	12	36.36%	6	18.18%	2 Nos.TS approved projects needs revision and hence not tendered	THIRUVANANTHAPURAM	Pothencode BP
36	Azhoor GP	34	1	33	0	34	34	₹213.27	34	34	34	₹213.27	100.00%	100.00%	0	0	0	0	33	100.00%	15	45.45%	3	8.82%	2	5.88%		THIRUVANANTHAPURAM	Pothencode BP
37	Amboori GP	62	0	61	1	62	60	₹185.39	60	60	60	₹185.39	100.00%	100.00%					61	100.00%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	Perumkadavila BP
38	Kallikadu GP	52	0	52	0	52	52	₹280.46	52	52	52	₹280.46	100.00%	100.00%					52	100.00%	51	98.08%	26	50.00%	16	30.77%	1 no single tender	THIRUVANANTHAPURAM	Perumkadavila BP
39	Ottasekharangal GP	57	2	55	0	57	57	₹225.05	57	57	57	₹225.05	100.00%	100.00%	0	0	0	0	48	87.27%	47	85.45%	9	15.79%	1	1.75%	one multi year project already obtained T S	THIRUVANANTHAPURAM	Perumkadavila BP
40	Chenkall GP	148	48	100	0	148	141	₹478.20	141	141	141	₹478.20	100.00%	100.00%	0	7	0	0	95	95.00%	60	60.00%	12	8.11%	2	1.35%	Agreement executed for 22 works,12 works started. Waiting for committee resolution for balance works.	THIRUVANANTHAPURAM	Parassala BP
41	Kulathoor GP	95	43	52	0	95	95	₹231.75	95	95	95	₹231.75	100.00%	100.00%	0	17	0	0	52	100.00%	52	100.00%	12	12.63%	0	0.00%		THIRUVANANTHAPURAM	Parassala BP
42	Karode GP	78	15	63	0	78	78	₹289.03	78	78	78	₹289.03	100.00%	100.00%	0	0	0	0	63	100.00%		0.00%		0.00%		0.00%	Agreement executed for 32 works,11 works submitted for tender approval,18 works e-tendered & extended date since no response and opening date on 04/08/2018,1 work proposed for retender and 1work proposed for inviting quotation	THIRUVANANTHAPURAM	Parassala BP
43	Poovar GP	46	2	44	0	46	46	₹154.28	46	46	46	₹154.28	100.00%	100.00%	0	0	0	0	44	100.00%	44	100.00%	10	21.74%	7	15.22%	all works Agt. executed	THIRUVANANTHAPURAM	Parassala BP
44	Kanjiramkulam GP	48	0	48	0	48	48	₹177.15	48	48	48	₹177.15	100.00%	100.00%	0	0	0	0	48	100.00%	45	93.75%	18	37.50%	11	22.92%	3 works in retendering process	THIRUVANANTHAPURAM	Athiyannoor BP
45	Athiyannoor GP	65	13	52	0	66	65	₹218.53	65	65	65	₹218.53	100.00%	100.00%	0	0	0	0	52	100.00%	50	96.15%	25	38.46%	10	15.38%		THIRUVANANTHAPURAM	Athiyannoor BP
46	Venganoor GP	51	0	51	0	51	51	₹209.42	51	51	51	₹209.42	100.00%	100.00%	0	0	0	0	51	100.00%	50	98.04%	10	19.61%	5	9.80%		THIRUVANANTHAPURAM	Athiyannoor BP
47	Oachira GP	46	0	46	0	44	46	₹189.09	46	46	46	₹189.09	100.00%	100.00%	0	0	0	0	41	89.13%	39	84.78%	16	34.78%	5	10.87%	5 Projects need to be revised as per committee resolution	KOLLAM	Oachira BP
48	Thazhava GP	77	0	75	1	77	76	₹393.54	76	76	76	₹393.54	100.00%	100.00%	0	0	0	0	75	100.00%	44	58.67%	4	5.19%	1	1.30%	One project direct execution,one purchase.	KOLLAM	Oachira BP
49	Alappad GP	30	0	30	0	30	30	₹164.95	30	30	30	₹164.95	100.00%	100.00%	0	0	0	0	28	93.33%	11	36.67%	3	10.00%		0.00%	2 Projects need revision & Nos quation under processing	KOLLAM	Oachira BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
50	Klappana GP	30	1	29	0	26	30	₹182.12	30	30	30	₹182.12	100.00%	100.00%	0	0	0	0	21	72.41%	8	27.59%	3	10.00%		0.00%	15 Re- tender under processing	KOLLAM	Oachira BP
51	Thodiyoor GP	71	0	71	0	71	71	₹372.79	71	71	71	₹372.79	100.00%	100.00%	0	0	0	0	71	100.00%	53	74.65%	14	19.72%	10	14.08%	13 works retendered 5 works for Quotation	KOLLAM	Oachira BP
52	Panmana GP	74	0	71	2	68	71	₹579.75	71	71	71	₹579.75	100.00%	100.00%	0	0	0	0	62	87.32%	48	67.61%	2	2.70%	1	1.35%	2 works to be implemented by accredited agency. 14 works retendered. Tender notice published for remaining works	KOLLAM	Chavara BP
53	Thekkumbhagom GP	42	0	41	1	39	41	₹108.66	41	41	41	₹108.66	100.00%	100.00%	0	0	0	0	41	100.00%	20	48.78%	7	16.67%	2	4.76%		KOLLAM	Chavara BP
54	Neendakara GP	49	0	47	0	49	47	₹153.22	47	47	47	₹153.22	100.00%	100.00%	0	0	0	0	47	100.00%	42	89.36%	9	18.37%	6	12.24%		KOLLAM	Chavara BP
55	Sasthamkotta GP	91	4	87	0	89	91	₹287.64	91	91	91	₹287.64	100.00%	100.00%	0	0	0	0	87	100.00%	43	49.43%	5	5.49%	1	1.10%	15 tendered works waiting for panchayath committee decision, for approval	KOLLAM	Sasthamkotta BP
56	Sooranad North GP	68	0	68	0	60	68	₹477.92	68	68	68	₹477.92	100.00%	100.00%	1	0	0	1	68	100.00%	41	60.29%	5	7.35%	1	1.47%	1 work pending due to non availability of land	KOLLAM	Sasthamkotta BP
57	Sooranad South GP	30	0	30	0	29	30	₹154.88	30	30	30	₹154.88	100.00%	100.00%	0	0	0	0	30	100.00%	29	96.67%	15	50.00%	4	13.33%	one work not awarded due to bye-election	KOLLAM	Sasthamkotta BP
58	Poruvazhy GP	50	0	50	0	50	50	₹241.24	50	50	50	₹241.24	100.00%	100.00%	0	0	0	0	28	56.00%	18	36.00%	2	4.00%	1	2.00%	for 22 works committee decision will be taken on 28/9/18.10 works retender	KOLLAM	Sasthamkotta BP
59	Kunnathoor GP	57	0	57	0	57	57	₹154.00	57	57	57	₹154.00	100.00%	100.00%	0	0	0	0	56	98.25%	37	64.91%	7	12.28%	6	10.53%	17 works retender notification published	KOLLAM	Sasthamkotta BP
60	West Kallada GP	41	0	34	0	34	41	₹161.55	41	41	41	₹161.55	100.00%	100.00%	0	0	0	0	34	100.00%	29	85.29%	5	12.20%	2	4.88%		KOLLAM	Sasthamkotta BP
61	Mynagappally GP	113	0	113	0	113	112	₹444.09	112	112	112	₹444.09	100.00%	100.00%	0	0	0	0	112	99.12%	88	77.88%	15	13.27%	4	3.54%	88project awarded&24 tender submit to committee decision	KOLLAM	Sasthamkotta BP
62	Ezhukone GP	67	0	67	0	67	67	₹161.40	67	67	67	₹161.40	100.00%	100.00%	0	0	0	0	65	97.01%	30	44.78%	10	14.93%	0	0.00%		KOLLAM	Kottarakkara BP
63	Poothakkulam GP	43	0	43	0	43	43	₹217.71	43	43	43	₹217.71	100.00%	100.00%	0	0	0	0	43	100.00%	43	100.00%	19	44.19%	9	20.93%		KOLLAM	Ithikkara BP
64	Thrikkovilvattam GP	118	0	118	0	118	118	₹419.40	118	118	118	₹419.40	100.00%	100.00%	0	0	0	0	118	100.00%	118	100.00%	26	22.03%	20	16.95%		KOLLAM	Mukhathala BP
65	Kottamkara GP	82	0	82	0	82	82	₹252.95	82	82	82	₹252.95	100.00%	100.00%	0	0	0	0	82	100.00%	82	100.00%	20	24.39%	8	9.76%		KOLLAM	Mukhathala BP
66	Elampalloor GP	59	0	59	0	59	59	₹251.13	59	59	59	₹251.13	100.00%	100.00%	0	0	0	0	59	100.00%	59	100.00%	16	27.12%	11	18.64%		KOLLAM	Mukhathala BP
67	Mayyanad GP	81	0	81	0	81	81	₹338.71	81	81	81	₹338.71	100.00%	100.00%	0	0	0	0	81	100.00%	81	100.00%	18	22.22%	11	13.58%		KOLLAM	Mukhathala BP
68	Nedumpana GP	53	0	53	0	53	53	₹402.16	53	53	53	₹402.16	100.00%	100.00%	0	0	0	0	53	100.00%	53	100.00%	8	15.09%	2	3.77%		KOLLAM	Mukhathala BP
69	Panayam GP	68	0	68	0	68	68	₹154.82	68	68	68	₹154.82	100.00%	100.00%	0	0	0	0	66	97.06%	21	30.88%	2	2.94%	2	2.94%	2 projects were dropped and 7 new projects were added in revision. (63 works - 2dropped+ 7new= total 68),tender opening on 06.08.2018 (45 projects)	KOLLAM	Chittumala BP
70	Perinadu GP	32	0	32	0	32	32	₹117.75	32	32	32	₹117.75	100.00%	100.00%	0	0	0	0	32	100.00%	14	43.75%	10	31.25%		0.00%	Toatl 32 works tendered. 18 works tendered in first tender in which 14 works agreement executed. 13 works tendered in the second tender . waiting for panchayath committee decision.Balance 5 works-tender opens on 17/8/18	KOLLAM	Chittumala BP
71	Kundara GP	44	0	44	0	44	44	₹178.23	44	44	44	₹178.23	100.00%	100.00%					44	100.00%	43	97.73%		0.00%	2	4.55%	1no retender	KOLLAM	Chittumala BP
72	Perayam GP	47	0	47	0	47	47	₹240.62	47	47	47	₹240.62	100.00%	100.00%					44	93.62%	4	8.51%		0.00%		0.00%	2 work waiting for committee resolution to be tendered. 1no not tendered as NOC from NH not obtained .Issue of selection notice for tender work. 6 work retendered	KOLLAM	Chittumala BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
73	East Kallada GP	51	0	51	0	51	51	₹191.48	51	51	51	₹191.48	100.00%	100.00%	0	0	0	0	51	100.00%	4	7.84%	2	3.92%	1	1.96%	1st tender(25/05/2018) rejected by the committee except 4 projects...retender plotted on 16/07/2018 for 47 works. Bids received for 25.	KOLLAM	Chittumala BP
74	Mandrothuru GP	33	0	33	0	33	33	₹77.52	33	33	33	₹77.52	100.00%	100.00%	0	0	0	0	33	100.00%	0	0.00%	0	0.00%	0	0.00%	Tender published. Opening on 17/08/2018. 4 Electrical projects	KOLLAM	Chittumala BP
75	Pathanapuram GP	80	2	79	0	82	80	₹390.92	80	80	80	₹390.92	100.00%	100.00%	1	1	0	0	69	87.34%	46	58.23%	13	16.25%	7	8.75%	1 project need revision	KOLLAM	Pathanapuram BP
76	Vilakkudy GP	130	38	92	0	134	127	₹255.51	127	127	127	₹255.51	100.00%	100.00%	0	0	0	3	67	72.83%	57	61.96%	1	0.77%	1	0.77%	Electrical Projects -3, electrical estimates requested.	KOLLAM	Pathanapuram BP
77	Pattazhi GP	70	0	69	0	70	64	₹181.02	64	64	64	₹181.02	100.00%	100.00%	0	0	0	0	65	94.20%	38	55.07%	0	0.00%	0	0.00%	One work not required TS. The work completed in 2016-17 and project is to pay balance amount. first tender cancelled by committee, electrical-4, purchase 1, retendered - 27 . need revision 1	KOLLAM	Pathanapuram BP
78	Vadakkekkara GP	56	0	56	0	57	56	₹163.37	56	56	56	₹163.37	100.00%	100.00%	0	0	0	0	56	100.00%	40	71.43%	16	28.57%	0	0.00%		KOLLAM	Pathanapuram BP
79	Vettikkavala GP	115	3	113	0	116	118	₹303.65	115	115	118	₹303.65	100.00%	100.00%	0	0	0	0	60	53.10%	0	0.00%		0.00%		0.00%	One work in not required TS. This work completed in 2016-17. This project is approved for paying balance amount. Out of 60 tendered works, 38 nos accepted and Selection notice is in pending for want of committee decision .	KOLLAM	Vettikkavala BP
80	Ummannoor GP	74	1	73	0	74	74	₹270.00	74	74	74	₹270.00	100.00%	100.00%	0	0	0	0	73	100.00%	73	100.00%	25	33.78%	15	20.27%		KOLLAM	Vettikkavala BP
81	Mylam GP	99	1	98	0	100	99	₹251.58	99	99	99	₹251.58	100.00%	100.00%	0	0	0	0	97	98.98%	80	81.63%		0.00%		0.00%	Committee Resolution accepting the 80 tendered works was taken by the Panchayath Committee on 11/9/2018, Committee resolution pending for 17 works retendered, 2 projects for revision	KOLLAM	Vettikkavala BP
82	Mellia GP	70	0	70	0	70	70	₹218.55	70	70	70	₹218.55	100.00%	100.00%	0	0	0	0	70	100.00%	29	41.43%	12	17.14%	11	15.71%		KOLLAM	Vettikkavala BP
83	Kulakkada GP	81	0	81	0	80	81	₹312.60	81	81	81	₹312.60	100.00%	100.00%	0	0	0	0	80	98.77%	73	90.12%	20	24.69%	7	8.64%		KOLLAM	Vettikkavala BP
84	Pavithreswaram GP	84	0	84	0	84	84	₹203.76	84	84	84	₹203.76	100.00%	100.00%	0	0	0	0	79	94.05%	72	85.71%	25	29.76%	9	10.71%		KOLLAM	Vettikkavala BP
85	Nilamel GP	57	0	56	1	57	56	₹209.24	56	56	56	₹209.24	100.00%	100.00%	0	0	0	0	56	100.00%	51	91.07%	16	28.07%	11	19.30%	Out of 54 , 40 works manual tendered and 14 works tendered. 4 works completed	KOLLAM	Chadayamangalam BP
86	Kadakkal GP	109	0	109	0	107	109	₹435.36	109	109	109	₹435.36	100.00%	100.00%	0	0	0	0	105	96.33%	87	79.82%	7	6.42%	6	5.50%		KOLLAM	Chadayamangalam BP
87	Velinalloor GP	26	0	26	0	26	26	₹158.18	26	26	26	₹158.18	100.00%	100.00%	0	0	0	0	26	100.00%	26	100.00%	18	69.23%	4	15.38%		KOLLAM	Chadayamangalam BP
88	Thenmala GP	75	0	75	0	75	75	₹292.96	75	75	75	₹292.96	100.00%	100.00%	0	0	0	0	66	88.00%	26	34.67%	14	18.67%	4	5.33%	Tender to be opened on 28.09.18 of remaining works	KOLLAM	Anchal BP
89	Aryankavu GP	48	0	48	0	48	48	₹346.95	48	48	48	₹346.95	100.00%	100.00%	0	0	0	0	48	100.00%	27	56.25%	11	22.92%	1	2.08%	Agreement in progress	KOLLAM	Anchal BP
90	Karavalo GP	81	0	81	0	81	81	₹234.67	81	81	81	₹234.67	100.00%	100.00%	0	0	0	0	81	100.00%	79	97.53%	21	25.93%	1	13.58%	2 no .tender to be opened on 4.10.18	KOLLAM	Anchal BP
91	Yeroor GP	105	9	96	0	105	105	₹239.00	105	105	105	₹239.00	100.00%	100.00%	0	0	0	0	96	100.00%	46	47.92%	35	33.33%	25	23.81%		KOLLAM	Anchal BP
92	Alayamon GP	82	0	82	0	82	82	₹195.52	82	82	82	₹195.52	100.00%	100.00%	0	0	0	0	82	100.00%	39	47.56%	15	18.29%	9	10.98%		KOLLAM	Anchal BP
93	Anicadu GP	78	2	80	2	78	80	₹218.47	80	80	80	₹218.47	100.00%	100.00%	0	2	3	0	72	90.00%	63	78.75%		0.00%		0.00%	12 project need retender	PATHANAMTHITTA	Mallappally BP
94	Nedumbram GP	42	0	42	0	42	42	₹146.71	42	42	42	₹146.71	100.00%	100.00%	0	3	0	0	39	92.86%	0	0.00%	0	0.00%	0	0.00%	3 project needs revision. Tender to be opened	PATHANAMTHITTA	Pulikeezhu BP
95	Mallappuzhassery GP	40	1	39	0	40	40	₹75.92	40	40	40	₹75.92	100.00%	100.00%	0	0	0	0	38	97.44%	10	25.64%	2	5.00%	1	2.50%	1 project bill preparation	PATHANAMTHITTA	Elanthoor BP
96	Vadasserikkara GP	93	0	93	0	93	93	₹380.07	93	93	93	₹380.07	100.00%	100.00%	0	0	0	0	87	93.55%		0.00%		0.00%		0.00%		PATHANAMTHITTA	Ranny BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
97	Enadimangalam GP	104	0	102	0	102	102	₹327.60	102	102	102	₹327.60	100.00%	100.00%	0	0	0	0	102	100.00%	67	65.69%	5	4.81%	1	0.96%	102 projects tendered (12nos need to be re-tendered) ,one project dropped ,Agreement executed for 67 projects.	PATHANAMTHITTA	Parakkod BP
98	Kulanada GP	109	0	109	0	109	109	₹253.94	109	108	109	₹253.94	100.00%	100.00%					109	100.00%	90	82.57%	15	13.76%	9	8.26%	7nos multi year projects	PATHANAMTHITTA	Pandalam BP
99	Pattanakkad GP	31	0	31	0	31	31	₹124.52	31	31	31	₹124.52	100.00%	100.00%	0	0	0	0	26	83.87%	1	3.23%	0	0.00%	0	0.00%	3nos need sanction from LMC	ALAPPUZHA	Pattanakkad BP
100	Ezhupunna GP	41	0	41	0	41	41	₹242.81	41	41	41	₹242.81	100.00%	100.00%	0	0	0	0	41	100.00%	27	65.85%	0	0.00%	0	0.00%		ALAPPUZHA	Pattanakkad BP
101	Kodamthuruthu GP	41	0	41	0	41	41	₹141.89	41	41	41	₹141.89	100.00%	100.00%	0	0	0	0	10	24.39%	2	4.88%	0	0.00%	0	0.00%		ALAPPUZHA	Pattanakkad BP
102	Kuthiyathodu GP	37	0	37	0	37	37	₹124.39	37	37	37	₹124.39	100.00%	100.00%	0	0	0	0	9	24.32%	3	8.11%	0	0.00%	0	0.00%		ALAPPUZHA	Pattanakkad BP
103	Thuravoor GP	48	0	48	0	53	48	₹175.12	48	48	48	₹175.12	100.00%	100.00%	0	0	0	0	24	50.00%	5	10.42%	0	0.00%	0	0.00%	12nos need sanction from LMC	ALAPPUZHA	Pattanakkad BP
104	Vayalar GP	25	0	25	0	25	25	₹81.62	25	25	25	₹81.62	100.00%	100.00%	0	0	0	0	19	76.00%	7	28.00%	0	0.00%	0	0.00%	3nos need sanction from LMC	ALAPPUZHA	Pattanakkad BP
105	Perumbalam GP	20	0	20	0	20	20	₹79.53	20	20	20	₹79.53	100.00%	100.00%					18	90.00%	13	65.00%	4	20.00%		0.00%		ALAPPUZHA	Thikkattusseri BP
106	Chennam Pallippuram GP	39	0	38	1	39	38	₹109.50	38	38	38	₹109.50	100.00%	100.00%					37	97.37%	27	71.05%	8	20.51%		0.00%		ALAPPUZHA	Thikkattusseri BP
107	Kanjikkuzhi GP	50	0	50	0	50	50	₹159.33	50	50	50	₹159.33	100.00%	100.00%	0	0	0	0	48	96.00%		0.00%		0.00%		0.00%		ALAPPUZHA	Kanjikkuzhy BP
108	Thannermukkom GP	61	0	61	0	61	59	₹226.11	59	59	59	₹226.11	100.00%	100.00%	0	0	0	0	57	93.44%		0.00%		0.00%		0.00%	2 work need revision. Two works to be tendered. 26 works agreement executed	ALAPPUZHA	Kanjikkuzhy BP
109	Kadakarapally GP	29	0	29	0	29	29	₹97.04	29	29	29	₹97.04	100.00%	100.00%					27	93.10%	10	34.48%		0.00%		0.00%	panchayath committee resolution not get	ALAPPUZHA	Kanjikkuzhy BP
110	Budhanoor GP	26	0	26	0	26	26	₹127.17	26	26	26	₹127.17	100.00%	100.00%	0	0	0	0	26	100.00%	0	0.00%	0	0.00%	0	0.00%	Tenders submitted to panchayath for approval	ALAPPUZHA	Chengannur BP
111	Puliyoor GP	42	0	42	0	42	42	₹125.81	42	42	42	₹125.81	100.00%	100.00%	0	0	0	0	42	100.00%	40	95.24%	1	2.38%	0	0.00%		ALAPPUZHA	Chengannur BP
112	Cheruthana GP	29	0	34	0	34	33	₹73.47	33	33	33	₹73.47	100.00%	100.00%					32	94.12%		0.00%		0.00%		0.00%	5 numbers of revision projects out of total 34 are pending for want of DPC approval	ALAPPUZHA	Harippad BP
113	Veeyapuram GP	34	0	34	0	31	34	₹91.56	34	34	34	₹91.56	100.00%	100.00%					29	85.29%	7	20.59%		0.00%		0.00%		ALAPPUZHA	Harippad BP
114	Pallippad GP	32	0	31	0	32	31	₹146.85	31	31	31	₹146.85	100.00%	100.00%					31	100.00%	1	3.23%		0.00%		0.00%	No plan fund project cfc grant shown in plan fund details.	ALAPPUZHA	Harippad BP
115	Karuvatta GP	28	0	28	0	28	28	₹141.96	28	28	28	₹141.96	100.00%	100.00%					28	100.00%	10	35.71%		0.00%		0.00%	12 works under 13th FC (81.5)	ALAPPUZHA	Harippad BP
116	Thrikkunnappuzha GP	32	0	32	0	32	32	₹122.61	32	32	32	₹122.61	100.00%	100.00%					21	65.63%		0.00%		0.00%		0.00%		ALAPPUZHA	Harippad BP
117	Ambalapuzha North GP	32	1	31	0	32	32	₹131.80	32	32	32	₹131.80	100.00%	100.00%	0	0	0	0	31	100.00%	13	41.94%		0.00%		0.00%	one project for purchase of computer and one is BC.	ALAPPUZHA	Ambalapuzha BP
118	Muthukulam GP	29	0	29	0	29	29	₹137.04	29	29	29	₹137.04	100.00%	100.00%	0	0	0	0	29	100.00%		0.00%		0.00%		0.00%		ALAPPUZHA	Muthukulam BP
119	Kandalloor GP	26	0	26	0	26	26	₹114.19	26	26	26	₹114.19	100.00%	100.00%	0	0	1	2	6	23.08%		0.00%		0.00%		0.00%	One project need feasibility	ALAPPUZHA	Muthukulam BP
120	Bharanikkavu GP	39	0	37	1	35	38	₹235.98	35	35	38	₹235.98	100.00%	100.00%	0	0	0	0	37	100.00%	11	29.73%	1	2.56%	0	0.00%	1 work- Hiring of vehicles doesn't requires TS. Solar Panel installation is the deposit work(TS & wetting completed by DLTC). Two electrical works (TS & wetting completed by DLTC)	ALAPPUZHA	Bharanikkavu BP
121	Chunakkara GP	55	0	44	9	59	44	₹155.00	44	44	44	₹155.00	100.00%	100.00%	0	0	0	0	23	52.27%	0	0.00%	0	0.00%	0	0.00%		ALAPPUZHA	Bharanikkavu BP
122	Thazhakkara GP	51	0	51	0	51	45	₹183.51	45	45	45	₹183.51	100.00%	100.00%	0	0	0	0	40	78.43%		0.00%		0.00%		0.00%	6nos multi year project	ALAPPUZHA	Mavelikkara BP
123	Chettikulangara GP	55	0	55	0	55	55	₹298.14	55	55	55	₹298.14	100.00%	100.00%	0	0	0	0	55	100.00%		0.00%		0.00%		0.00%		ALAPPUZHA	Mavelikkara BP
124	Nedumudi GP	55	15	40	0	55	55	₹117.96	55	55	55	₹117.96	100.00%	100.00%	0	0	0	0	39	97.50%	1	2.50%	0	0.00%	0	0.00%	retender published on 3/08/2018	ALAPPUZHA	Champakulam BP
125	Puthuppally GP	87	0	87	0	86	87	₹257.50	87	87	87	₹257.50	100.00%	100.00%					85	97.70%	41	47.13%	6	6.90%	5	5.75%	41 works awarded. Retender tabulation submitted to Committe and waiting for resolution.	KOTTAYAM	Pailom BP
126	Vazhanappally GP	83	0	83	0	83	83	₹197.16	83	83	83	₹197.16	100.00%	100.00%	0	0	0	0	83	100.00%	48	57.83%		0.00%		0.00%		KOTTAYAM	Madappally BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
127	Pallikkathode GP	79	0	79	0	79	72	₹146.55	72	72	72	₹146.55	100.00%	100.00%	0	7	0	0	32	40.51%		0.00%		0.00%		0.00%	7 project required revision and vetting of TS obtained projects under process in sulekha.	KOTTAYAM	Pampady BP
128	Nedumkunnam GP	59	0	59	0	59	58	₹151.06	58	58	58	₹151.06	100.00%	100.00%		0	1	0	58	98.31%	46	77.97%	0	0.00%	0	0.00%	12 tendered and tender opening date is 28/09/2018 1 project(cremoreum) need NOC	KOTTAYAM	Vazhoor BP
129	Vellovoor GP	58	0	58	0	58	58	₹205.80	58	58	58	₹205.80	100.00%	100.00%	0	0	0	0	56	96.55%	42	72.41%	5	8.62%	0	0.00%	48 works agreement executed.7 works selection notice issued. 1 retender work awaiting resolution. one project to be revisioned , one project-panchayat office building	KOTTAYAM	Vazhoor BP
130	Kangazha GP	44	0	44	0	44	44	₹357.57	44	44	44	₹357.57	100.00%	100.00%	0	0	0	0	44	100.00%	24	54.55%	1	2.27%	0	0.00%	All works tendered and selection notice issued. 24 works agreement executed.	KOTTAYAM	Vazhoor BP
131	Moonnilavu GP	68	5	63	0	68	59	₹141.00	59	59	59	₹141.00	100.00%	100.00%	2	4	2	0	20	31.75%		0.00%		0.00%		0.00%		KOTTAYAM	Erattupetta BP
132	Thalanad GP	43	4	39	0	43	43	₹76.83	43	43	43	₹76.83	100.00%	100.00%	0	0	0	0	37	94.87%		0.00%		0.00%		0.00%	14N0S drpped,6n0s new project	KOTTAYAM	Erattupetta BP
133	Kozhuvanal GP	78	0	78	0	78	78	₹231.90	78	78	78	₹231.90	100.00%	100.00%					53	67.95%		0.00%		0.00%		0.00%		KOTTAYAM	Lalam BP
134	Uzhavoor GP	71	0	71	0	71	71	₹194.34	71	71	71	₹194.34	100.00%	100.00%					35	49.30%	35	49.30%	2	2.82%		0.00%		KOTTAYAM	Lalam BP
135	Marangattupally GP	52	0	52	0	52	52	₹103.88	52	52	52	₹103.88	100.00%	100.00%					52	100.00%	30	57.69%	1	1.92%		0.00%		KOTTAYAM	Lalam BP
136	Veliyanur GP	43	0	43	0	43	41	₹109.98	41	41	41	₹109.98	100.00%	100.00%		2			34	79.07%	32	74.42%	2	4.65%	2	4.65%	2 projects required revision	KOTTAYAM	Uzhavoor BP
137	Kuravilangad GP	51	0	51	0	51	51	₹207.64	51	51	51	₹207.64	100.00%	100.00%					51	100.00%	24	47.06%	2	3.92%		0.00%	Balance work tendered, waiting for PC Decision	KOTTAYAM	Uzhavoor BP
138	Kadaplamattom GP	45	0	45	0	45	45	₹103.35	45	45	45	₹103.35	100.00%	100.00%		0	0	0	44	97.78%	31	68.89%	2	4.44%		0.00%	Balance work tendered, waiting for PC Decision, one project FS pending	KOTTAYAM	Uzhavoor BP
139	Manjoor GP	125	12	112	1	125	125	₹342.60	125	125	125	₹342.60	100.00%	100.00%		0			112	100.00%	112	100.00%	5	4.00%	0	0.00%	12 BC works+1 deposit work	KOTTAYAM	Uzhavoor BP
140	Kanakkari GP	65	1	64	0	65	65	₹201.99	65	65	65	₹201.99	100.00%	100.00%					64	100.00%	58	90.63%	2	3.08%	0	0.00%	6Nos-Retender	KOTTAYAM	Uzhavoor BP
141	Thiruvappu GP	52	5	47	0	52	46	₹120.18	46	46	46	₹120.18	100.00%	100.00%	2	3			41	87.23%	0	0.00%	0	0.00%	0	0.00%	3No Projects requires Revision. . TS of 2NO projects are pending due to non availability of land. one project does not require TS.	KOTTAYAM	Ettumanoor BP
142	Kumarakam GP	59	19	40	0	59	52	₹145.16	52	52	52	₹145.16	100.00%	100.00%	1	2	1	3	33	82.50%	14	35.00%	0	0.00%	0	0.00%	7 works are pending due to non availability of land . NOC , Revision and Site problem	KOTTAYAM	Ettumanoor BP
143	Aimanam GP	82	5	74	3	82	71	₹154.88	71	71	71	₹154.88	100.00%	100.00%		10	1		30	40.54%	0	0.00%	0	0.00%	0	0.00%	10 projects require project revision,1 project requires SC Feasibility certificate .	KOTTAYAM	Ettumanoor BP
144	T.V. puram GP	32	1	31	0	32	32	₹115.17	32	32	32	₹115.17	100.00%	100.00%	0	0	0	0	31	100.00%	16	51.61%	2	6.25%	0	0.00%	Agreement of 13 nos of works are to be executed - S.N issued and 2 works to be re tendered	KOTTAYAM	Vaikom BP
145	Thalayazham GP	44	3	41	0	44	44	₹153.61	44	44	44	₹153.61	100.00%	100.00%	0	0	0	0	25	60.98%	5	12.20%	0	0.00%	0	0.00%		KOTTAYAM	Vaikom BP
146	Vechoor GP	42	0	42	0	42	40	₹124.51	40	40	40	₹124.51	100.00%	100.00%	0	2	2	0	27	64.29%	10	23.81%	0	0.00%	0	0.00%	Selection notice issued	KOTTAYAM	Vaikom BP
147	Vellur GP	74	0	74	0	74	65	₹206.40	65	65	65	₹206.40	100.00%	100.00%	0	7	2	0	37	50.00%		0.00%		0.00%		0.00%	7 works need revision and 2 needs noc	KOTTAYAM	Kaduthuruthy BP
148	Mulakkulam GP	70	12	58	0	70	70	₹179.29	70	70	70	₹179.29	100.00%	100.00%	0	0	0	0	34	58.62%	34	58.62%		0.00%		0.00%	13 Nos bc	KOTTAYAM	Kaduthuruthy BP
149	Njeezhoor GP	56	0	56	0	56	56	₹239.53	56	56	56	₹239.53	100.00%	100.00%	0	0	0	0	31	55.36%	31	55.36%		0.00%		0.00%		KOTTAYAM	Kaduthuruthy BP
150	Konnathady GP	96	22	74	0	84	96	₹212.22	92	92	96	₹212.22	100.00%	100.00%	0	1	0	0	56	75.68%	56	75.68%	13	13.54%	7	7.29%	1 work needed for revision	IDUKKI	Adimaly BP
151	Kokkayar GP	87	0	87	0	87	87	₹257.49	87	87	87	₹257.49	100.00%	100.00%	0	0	0	0	80	91.95%		0.00%		0.00%		0.00%		IDUKKI	Azhutha / Peerumedu BP
152	Kumily GP	201	0	201	0	201	201	₹1,504.30	201	201	201	₹1,504.30	100.00%	100.00%	0	0	0	0	184	91.54%		0.00%		0.00%		0.00%		IDUKKI	Azhutha / Peerumedu BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
153	Edamalakkudy GP	12	0	12	0	9	12	₹34.32	12	12	12	₹34.32	100.00%	100.00%					4	33.33%	0	0.00%	0	0.00%	0	0.00%	tender not taken for 4 projects,retender notice issued.8 projects required forest feasibility request submitted	IDUKKI	Devikulam BP
154	Arakkulam GP	69	0	69	0	69	69	₹232.72	69	69	69	₹232.72	100.00%	100.00%	0	0	0	0	44	63.77%	0	0.00%	0	0.00%	0	0.00%		IDUKKI	Idukki BP
155	Erattayar GP	48	5	43	0	48	41	₹161.60	41	41	41	₹161.60	100.00%	100.00%	0	0	0	1	30	69.77%	0	0.00%	0	0.00%	0	0.00%	2nos wiring ,	IDUKKI	Kattappana BP
156	Nedumkandam GP	81	0	81	0	81	81	₹426.60	81	81	81	₹426.60	100.00%	100.00%	0	0	0	0	60	74.07%	0	0.00%	0	0.00%	0	0.00%		IDUKKI	Nedumkandam BP
157	Karimkunnam GP	26	0	26	0	26	26	₹121.97	26	26	26	₹121.97	100.00%	100.00%	0	0	0	0	26	100.00%	25	96.15%	3	11.54%	0	0.00%	1nos need re tender	IDUKKI	Thodupuzha BP
158	Kumaramangalam GP	57	3	54	0	57	57	₹109.90	55	57	57	₹109.90	100.00%	100.00%	0	0	0	0	50	92.59%	50	92.59%	2	3.51%	0	0.00%	2nos electrical work under tender with electrical committee. 3nos beneficiary work committee formed and approved.1work need fund change.1 no work need a tender and under process.	IDUKKI	Thodupuzha BP
159	Muttom GP	33	0	33	0	36	33	₹99.26	33	33	33	₹99.26	100.00%	100.00%	0	0	0	0	28	84.85%	28	84.85%	3	9.09%	1	3.03%	%5 projects required revision	IDUKKI	Thodupuzha BP
160	Purappuzha GP	36	0	36	0	34	36	₹92.84	36	36	36	₹92.84	100.00%	100.00%	0	0	0	0	33	91.67%	33	91.67%	4	11.11%	0	0.00%	1nos project submitted to rivision	IDUKKI	Thodupuzha BP
161	Mulavukad GP	66	0	66	0	66	66	₹331.20	66	66	66	₹331.20	100.00%	100.00%	0	0	0	0	46	69.70%	46	69.70%	10	15.15%	0	0.00%		ERNAKULAM	Edappally BP
162	Kottopady GP	45	0	44	0	44	44	₹132.60	44	44	44	₹132.60	100.00%	100.00%	0	0	0	0	36	81.82%	0	0.00%	0	0.00%	0	0.00%	postal tender receiving on 8-8-18	ERNAKULAM	Kothamangalam BP
163	Arakkuzha GP	40	0	40	0	34	40	₹84.25	40	40	40	₹84.25	100.00%	100.00%	0	0	0	0	24	60.00%	24	60.00%	10	25.00%	5	12.50%		ERNAKULAM	Muvattupuzha BP
164	Avoli GP	90	0	90	0	64	90	₹320.00	90	90	90	₹320.00	100.00%	100.00%	0	0	0	0	57	63.33%	51	56.67%	0	0.00%	0	0.00%	Out of total 90 projects 38 projects has been tendered recently and the same is proposed to be open on 4/10/2018.1 no not tendered since position of site to be confirmed.Incase of revision projects D P C sanction has been obtained only on 18/9/2018.(Revision -29 + Retender-6).Since there is dispute in installation on Thumbormozhy compost unit this project is not tendered.	ERNAKULAM	Muvattupuzha BP
165	Marady GP	34	0	34	0	26	32	₹94.68	32	32	32	₹94.68	100.00%	100.00%	0	0	0	0	12	35.29%	12	35.29%	6	17.65%	0	0.00%		ERNAKULAM	Muvattupuzha BP
166	Vadakkekkara GP	65	1	64	0	63	65	₹281.08	65	65	65	₹281.08	100.00%	100.00%	0	0	0	1	61	95.31%	45	70.31%	6	9.23%	6	9.23%		ERNAKULAM	Paravoor BP
167	Nayarambalam GP	56	0	56	0	57	56	₹210.62	56	56	56	₹210.62	100.00%	100.00%	0	0	0	0	51	91.07%	0	0.00%	0	0.00%	0	0.00%	No response for works tendered	ERNAKULAM	Vypin BP
168	Njarakkal GP	48	0	47	0	49	47	₹191.74	47	47	47	₹191.74	100.00%	100.00%	0	0	0	0	43	91.49%	0	0.00%	0	0.00%	0	0.00%	No response for works tendered	ERNAKULAM	Vypin BP
169	Desamangalam GP	55	0	55	0	55	55	₹200.79	55	55	55	₹200.79	100.00%	100.00%	0	0	0	0	51	92.73%	18	32.73%	0	0.00%	0	0.00%		THRISSUR	Wadakkanchery BP
170	Erumappetty GP	78	0	78	0	78	78	₹264.90	78	78	78	₹264.90	100.00%	100.00%	0	0	0	0	71	91.03%	42	53.85%	24	30.77%	0	0.00%		THRISSUR	Wadakkanchery BP
171	Mulloorkkara GP	77	0	77	4	81	77	₹206.77	77	77	77	₹206.77	100.00%	100.00%	0	0	0	0	73	94.81%	70	90.91%	2	2.60%	0	0.00%	8 projects needed revision	THRISSUR	Wadakkanchery BP
172	Thekkumkara GP	66	0	66	0	66	66	₹264.99	66	66	66	₹264.99	100.00%	100.00%		12	0	0	54	81.82%	34	51.52%	5	7.58%	0	0.00%	12 projects needed revision	THRISSUR	Wadakkanchery BP
173	Kadangod GP	88	0	74	14	88	69	₹270.49	69	69	69	₹270.49	100.00%	100.00%	2	3	0	0	69	93.24%	0	0.00%	0	0.00%	0	0.00%	17 work agreement executed and5work started ,2 work bill paid one oversear &clerk post is vacant	THRISSUR	Chowannur BP
174	Kattukambal GP	49	0	49	0	49	39	₹116.24	49	39	39	₹116.24	100.00%	100.00%	0	10	0	0	25	51.02%	0	0.00%	0	0.00%	0	0.00%	Balance 10 projects under revision.Tender will publish this week	THRISSUR	Chowannur BP
175	Porkulam GP	39	0	39	0	39	39	₹149.37	39	39	39	₹149.37	100.00%	100.00%	0	0	0	0	30	76.92%	0	0.00%	0	0.00%	0	0.00%	Tender will publish this week	THRISSUR	Chowannur BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
176	Veloor GP	87	0	87	0	87	79	₹263.83	79	79	79	₹263.83	100.00%	100.00%	0	3	0	5	49	56.32%	27	31.03%		0.00%		0.00%	3 projects need revision,3 projects to be cancelled & 2 nos TS from Electrical wing.	THRISSUR	Chowannur BP
177	Madakkathara GP	57	0	57	0	57	54	₹184.02	54	54	54	₹184.02	100.00%	100.00%	0	3	0	0	53	92.98%	10	17.54%		0.00%		0.00%	3 projects need revision	THRISSUR	Ollukkara BP
178	Nadathara GP	67	0	67	0	67	65	₹241.11	66	65	65	₹241.11	100.00%	100.00%	1	1	0	0	50	74.63%	26	38.81%	1	1.49%		0.00%	1 projects need revision	THRISSUR	Ollukkara BP
179	Avanoor GP	59	0	59	0	59	59	₹228.02	59	59	59	₹228.02	100.00%	100.00%	0	0	0	0	59	100.00%	53	89.83%	3	5.08%	2	3.39%	6 works quotation published. work in progress	THRISSUR	Puzhakkal BP
180	Kaiparambu GP	61	0	61	0	61	61	₹190.88	61	61	61	₹190.88	100.00%	100.00%	0	0	0	0	61	100.00%	61	100.00%	35	57.38%	4	6.56%	Work in progress	THRISSUR	Puzhakkal BP
181	Kolazhy GP	100	0	100	0	100	85	₹308.20	85	85	85	₹308.20	100.00%	100.00%	0	15	0	0	84	84.00%	84	84.00%	4	4.00%	0	0.00%	Agreements under execution	THRISSUR	Puzhakkal BP
182	Mulamkunnathukavu GP	75	0	75	0	75	72	₹194.83	72	72	72	₹194.83	100.00%	100.00%	0	3	0	0	72	96.00%	72	96.00%	6	8.00%	2	2.67%	72 work order given,3 works to be cancelled	THRISSUR	Puzhakkal BP
183	Tholoor GP	49	1	48	0	49	49	₹175.27	49	49	49	₹175.27	100.00%	100.00%	0	0	0	0	48	100.00%	42	87.50%	15	30.61%	0	0.00%	48 works tendered. 1 beneficiary work. Agreements under execution. Retender for 4 works and quotation for 2 works done. Committee resolution pending. No bids for one quotation and one retender.	THRISSUR	Puzhakkal BP
184	Anthikkad GP	20	2	18	0	20	20	₹116.16	20	20	20	₹116.16	100.00%	100.00%	0	0	0	0	16	88.89%	5	27.78%	0	0.00%	0	0.00%	2 works required revision.	THRISSUR	Anthikkad BP
185	Chazhoor GP	46	1	45	0	46	45	₹198.42	45	45	45	₹198.42	100.00%	100.00%	0	0	0	0	31	68.89%	30	66.67%	0	0.00%	0	0.00%	1No of work retender. 12 works to be e tendered. 2 work manual tender	THRISSUR	Anthikkad BP
186	Manaloor GP	54	9	42	3	54	51	₹183.76	51	51	51	₹183.76	100.00%	100.00%	0	0	0	0	41	97.62%	0	0.00%	0	0.00%	0	0.00%	waiting for committee resolution to execute agreement and one is purchase of computer	THRISSUR	Anthikkad BP
187	Thanniyam GP	38	6	30	0	38	36	₹173.88	36	36	36	₹173.88	100.00%	100.00%	0	0	0	0	28	93.33%	27	90.00%	6	15.79%	3	7.89%	one project is GST and one is purchase of computer	THRISSUR	Anthikkad BP
188	Edavilangu GP	27	0	27	0	27	27	₹94.50	27	27	27	₹94.50	100.00%	100.00%					27	100.00%	13	48.15%	3	11.11%		0.00%		THRISSUR	Mathilakam BP
189	Eriyad GP	75	0	74	1	75	74	₹392.33	74	74	74	₹392.33	100.00%	100.00%				0	74	100.00%	14	18.92%	5	6.67%		0.00%		THRISSUR	Mathilakam BP
190	Sreenarayanapuram GP	55	0	55	0	55	55	₹257.74	55	55	55	₹257.74	100.00%	100.00%	0	0	0	0	55	100.00%	53	96.36%	20	36.36%	6	10.91%	Agreement executed for 53 works . 2 Nos retendered(Total 55) 4 work completed,6 nos started	THRISSUR	Mathilakam BP
191	Kadapuram GP	44	0	44	0	44	44	₹135.11	44	44	44	₹135.11	100.00%	100.00%	0	9	0	0	0	0.00%		0.00%		0.00%		0.00%	44 projects tendered,(36 Manual tender ,8 E-Tender)Out of 44 projects ,20 projects no response. 16 projects are combined projects (CFC+MGR).	THRISSUR	Chavakkad BP
192	Punnayoorkkulam GP	54	0	50	4	54	49	₹205.52	49	49	49	₹205.52	100.00%	100.00%	0	0	0	0	49	98.00%	48	96.00%		0.00%	1	1.85%	Out of 50 Tender projects, one is electrical work	THRISSUR	Chavakkad BP
193	Punnayur GP	62	0	61	1	62	61	₹177.11	61	61	61	₹177.11	100.00%	100.00%	0	2	0	1	43	70.49%		0.00%		0.00%		0.00%	43 Nos Works tendered . but nobody responded. 2Projects need revision . 1 Project need TS from Electrical wing. one project is deposit work	THRISSUR	Chavakkad BP
194	Vadakkakkad GP	51	0	51	0	51	51	₹180.96	51	51	51	₹180.96	100.00%	100.00%	0	0	0	0	22	43.14%		0.00%		0.00%		0.00%	22 Numbers of works tendered but nobody responded on the opening date of 13/06/2018.Notice for19 projects tendering and 22 projects re tendering was published on 10/07/2018.One spill over work is also published. Opening date 24/07/2018	THRISSUR	Chavakkad BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
195	Kondazhi GP	67	0	65	0	65	65	₹153.05	65	65	65	₹153.05	100.00%	100.00%	0	0	0	0	37	56.92%	0	0.00%		0.00%		0.00%		THRISSUR	Pazhayannoor BP
196	Elavally GP	55	0	55	0	55	41	₹177.48	41	41	41	₹177.48	100.00%	100.00%	0	14	0	0	33	60.00%	26	47.27%		0.00%		0.00%	14 Nos. project need revision & there is Vaccancy existing for Two Overseer post.19 nos manual tenders and 14 nos e tendered.	THRISSUR	Mullassery BP
197	Venkidangu GP	39	0	39	0	39	39	₹204.00	39	39	39	₹204.00	100.00%	100.00%	0	0	0	0	39	100.00%	27	69.23%		0.00%	2	5.13%		THRISSUR	Mullassery BP
198	Nattika GP	41	0	41	0	41	41	₹153.34	41	41	41	₹153.34	100.00%	100.00%	0	0	0	0	41	100.00%		0.00%		0.00%		0.00%	34 works quoted. selection notice issued for 27 works.12 works agreement executed	THRISSUR	Thalikulam BP
199	Thalikulam GP	37	1	36	0	37	37	₹160.31	37	37	37	₹160.31	100.00%	100.00%	0	0	0	0	36	100.00%		0.00%		0.00%		0.00%	selection notice issued for 25 works.retender published for 6 works . quotation for 2 works . tender for 3 works. agreement executed for 11 works.	THRISSUR	Thalikulam BP
200	Avinissery GP	60	0	60	0	60	59	₹115.96	59	59	59	₹115.96	100.00%	100.00%	0	0	0	0	59	98.33%	48	80.00%	6	10.00%	2	3.33%	One project of amount 2.75 lakhs to be cancelled.Out of 59, agreement executed for 48 works. No bids received for 11 works.	THRISSUR	Cherpu BP
201	Cherpu GP	54	0	54	0	54	54	₹223.50	54	54	54	₹223.50	100.00%	100.00%	0	2	1		54	100.00%	26	48.15%		0.00%		0.00%	54 works tendered. 26 works Agreement executed. 28works tendered and opening date 16/8/2018.	THRISSUR	Cherpu BP
202	Paralam GP	36	1	35	0	36	36	₹112.60	36	36	36	₹112.60	100.00%	100.00%			0		32	91.43%	22	62.86%		0.00%		0.00%	28 works tendered 22 has been taken. 5 works retender and 2 works tender on 16/08/2018 . Out of 5 works Etendered.3 no has response.Tabulation statement has been given.	THRISSUR	Cherpu BP
203	Karalam GP	38	0	38	0	38	38	₹170.42	38	38	38	₹170.42	100.00%	100.00%	0	0	0	0	38	100.00%	35	92.11%	10	26.32%		0.00%	work is in progress, for road work request for bitumen given.	THRISSUR	Irinjalakkuda BP
204	Kattoor GP	28	0	27	1	28	27	₹69.16	27	27	27	₹69.16	100.00%	100.00%	0	0	0	0	23	85.19%		0.00%		0.00%		0.00%	6 works agreement executed, balance road work re tendered-no response,1 work-through costford,2 works not tender (benefitary contribution not paid)	THRISSUR	Irinjalakkuda BP
205	Poomangalam GP	32	0	32	0	32	32	₹99.63	32	32	32	₹99.63	100.00%	100.00%	0	0	0	0	31	96.88%	19	59.38%	0	0.00%	0	0.00%	out of 32 works,11 work not taken by contracor even after retender.out of 32 work 1 work is multyear,(2017-18and 2018-19),so is already obtained and work awarded in 2017-18.	THRISSUR	Vellangallur BP
206	Pariyaram GP	47	0	47	0	47	47	₹196.89	47	47	47	₹196.89	100.00%	100.00%	0	0	0	0	17	36.17%	0	0.00%		0.00%		0.00%		THRISSUR	Chalakkudy BP
207	Alathoor GP	76	0	75	0	75	75	₹252.78	75	75	75	₹252.78	100.00%	100.00%	0	0	0	0	75	100.00%	65	86.67%	25	32.89%	12	15.79%	1 project is for GST compensation and hence TS not required for this project.	PALAKKAD	Alathoor BP
208	Erimayoor GP	100	0	100	0	100	100	₹315.70	100	100	100	₹315.70	100.00%	100.00%	0	0	0	0	91	91.00%	65	65.00%	2	2.00%		0.00%	26 works TENDER OPENING AT 22/10/2018	PALAKKAD	Alathoor BP
209	Kavassery GP	84	0	83	0	82	83	₹237.65	83	83	83	₹237.65	100.00%	100.00%	0	0	0	0	82	98.80%	82	98.80%	7	8.33%	3	3.57%	One project is for GST compensation 17-18 .	PALAKKAD	Alathoor BP
210	Kizhakkanchery GP	137	0	136	0	127	136	₹550.48	136	136	136	₹550.48	100.00%	100.00%			0	0	111	81.62%	111	81.62%	15	10.95%	0	0.00%	1 project GST compensation need not T.S,17 new projects (28/09/2018 DPC),7 projects dropped	PALAKKAD	Alathoor BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works G=D+E+F	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount																P
211	Melarkode GP	108	0	101	0	101	108	₹254.86	108	108	108	₹254.86	100.00%	100.00%	0	0	0	0	0	101	100.00%	101	100.00%	10	9.26%	3	2.78%	101 work tendered dt 08/08/2018,10/08/2018	PALAKKAD	Nenmara BP
212	Nelliyampathy GP	25	0	25	0	25	25	₹155.17	25	25	25	₹155.17	100.00%	100.00%	0	0	0	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%		PALAKKAD	Nenmara BP
213	Pallassana GP	61	0	61	0	61	61	₹169.18	61	61	61	₹169.18	100.00%	100.00%	0	0	0	0	61	100.00%	41	67.21%	5	8.20%	0	0.00%		PALAKKAD	Nenmara BP	
214	Vandazhi GP	93	0	93	0	93	93	₹298.28	93	93	93	₹298.28	100.00%	100.00%	0	0	0	0	78	83.87%	78	83.87%	3	3.23%	0	0.00%		PALAKKAD	Nenmara BP	
215	Elappulli GP	133	0	133	0	133	133	₹430.36	133	133	133	₹430.36	100.00%	100.00%	0	0	0	0	107	80.45%	107	80.45%	15	11.28%	12	9.02%		PALAKKAD	Chittoor BP	
216	Polppulli GP	51	0	49	0	49	49	₹160.58	49	49	49	₹160.58	100.00%	100.00%	0	0	0	0	49	100.00%	40	81.63%	7	13.73%	2	3.92%	9 e tender works submitted for Board resolution.	PALAKKAD	Chittoor BP	
217	Muthalamada GP	56	0	56	0	56	56	₹204.21	56	56	56	₹204.21	100.00%	100.00%	0	0	0	0	43	76.79%	43	76.79%	3	5.36%	1	1.79%	2 Approved projects are cancelled. Tender Notification published.11 works are in tender on date-28/09/2018 , 1 no E-Tender on 12/10/2018	PALAKKAD	Kollemkode BP	
218	Puthunagaram GP	37	0	37	0	37	37	₹91.24	37	37	37	₹91.24	100.00%	100.00%	0	0	0	0	36	97.30%	16	43.24%	0	0.00%	0	0.00%	20 projects required board decision	PALAKKAD	Kollemkode BP	
219	Vadavannoor GP	64	0	61	0	61	61	₹177.43	61	61	61	₹177.43	100.00%	100.00%	0	0	0	0	59	96.72%	53	86.89%	0	0.00%	0	0.00%	TS not required for 3 works.	PALAKKAD	Kollemkode BP	
220	Akathethara GP	66	0	62	0	62	61	₹162.21	61	0	61	₹162.21	100.00%	100.00%	0	2	0	0	58	93.55%	0	0.00%	0	0.00%	0	0.00%		PALAKKAD	Malampuzha BP	
221	Kodumpu GP	86	0	86	0	86	86	₹294.05	86	0	86	₹294.05	100.00%	100.00%	0	0	0	0	84	97.67%	0	0.00%	0	0.00%	0	0.00%	Opening date of 8 e-tender on 21.8.2018	PALAKKAD	Malampuzha BP	
222	Malampuzha GP	60	0	60	0	60	56	₹142.94	56	0	56	₹142.94	100.00%	100.00%	0	0	0	0	55	91.67%	0	0.00%	0	0.00%	0	0.00%		PALAKKAD	Malampuzha BP	
223	Puthupariyaram GP	89	0	89	0	89	89	₹275.00	89	0	89	₹275.00	100.00%	100.00%	0	0	0	0	83	93.26%	80	89.89%	0	0.00%	0	0.00%	7 new works in 15.9.2018 dpc to be tendered and 2 works to be retendered.	PALAKKAD	Malampuzha BP	
224	Puthussery GP	96	0	96	0	96	96	₹338.39	96	0	96	₹338.39	100.00%	100.00%	0	0	0	0	77	80.21%	0	0.00%	0	0.00%	0	0.00%		PALAKKAD	Malampuzha BP	
225	Keralassery GP	45	0	45	0	45	45	₹143.28	45	45	45	₹143.28	100.00%	100.00%	0	0	0	0	45	100.00%	45	100.00%	0	0.00%	0	0.00%	Agreement procedure ongoing	PALAKKAD	Palakkad BP	
226	Mankara GP	57	0	57	0	57	57	₹213.31	57	57	57	₹213.31	100.00%	100.00%	0	0	0	0	57	100.00%	40	70.18%	0	0.00%	0	0.00%	4 works re tender,13 work E-tender at This week	PALAKKAD	Palakkad BP	
227	Mannoor GP	51	0	51	0	51	51	₹127.27	48	51	51	₹127.27	100.00%	100.00%	0	0	0	0	48	94.12%	47	92.16%	0	0.00%	0	0.00%	1 tender, 3 electrical work waiting for Pwd estimate . Agreement procedure ongoing	PALAKKAD	Palakkad BP	
228	Mundoor GP	61	0	61	0	61	61	₹216.19	61	61	61	₹216.19	100.00%	100.00%	0	0	0	0	56	91.80%	55	90.16%	0	0.00%	0	0.00%	1 work re tender, 4 work multi year Project already tendered, 1 work computer purchase	PALAKKAD	Palakkad BP	
229	Pirayiri GP	102	0	102	0	102	102	₹249.08	101	102	102	₹249.08	100.00%	100.00%	0	0	0	0	94	92.16%	93	91.18%	0	0.00%	0	0.00%	1 project retender,8 Projects e tender on Next week	PALAKKAD	Palakkad BP	
230	Karimpa GP	70	0	70	0	70	67	₹178.20	67	67	67	₹178.20	100.00%	100.00%	0	0	0	0	64	91.43%	63	90.00%	0	0.00%	0	0.00%	3 projects need revision	PALAKKAD	Mannarkkad BP	
231	Kottopadom GP	168	0	168	0	168	163	₹305.41	163	163	163	₹305.41	100.00%	100.00%	0	3	0	1	162	96.43%	123	73.21%	40	23.81%	13	7.74%	1 Electrical prject,1 computer supply, 3need revision.	PALAKKAD	Mannarkkad BP	
232	Karakkurissi GP	136	0	135	1	136	132	₹238.55	132	132	132	₹238.55	100.00%	100.00%	0	0	0	0	129	95.56%	74	54.81%	3	2.21%	1	0.74%	2 works are electrical works, 1 work is deposit, 1 work Quotation	PALAKKAD	Sreekrishnapuram BP	
233	Pookkottukavu GP	44	0	44	0	44	44	₹117.70	44	44	44	₹117.70	100.00%	100.00%	0	0	1	0	29	65.91%	29	65.91%	5	11.36%	0	0.00%	One No:feasibility not availed	PALAKKAD	Sreekrishnapuram BP	
234	Sreekrishnapuram GP	150	0	150	0	150	147	₹315.10	147	147	147	₹315.10	100.00%	100.00%	0	0	13	0	97	64.67%	89	59.33%	6	4.00%	1	0.67%	.3No: Electrical work.	PALAKKAD	Sreekrishnapuram BP	
235	Vellinezhi GP	81	0	80	1	81	80	₹154.25	80	80	80	₹154.25	100.00%	100.00%	0	0	0	0	75	93.75%	75	93.75%	5	6.17%	0	0.00%	1 no. TS not Required (AE Contingency), 5 works will be tender before 30/9/2018	PALAKKAD	Sreekrishnapuram BP	
236	Muthuthala GP	93	1	91	1	93	92	₹152.59	92	92	92	₹152.59	100.00%	100.00%	0	0	0	0	50	54.95%	37	40.66%	37	39.78%	0	0.00%	37 Nos of Work agreement Executed , Up dated as on 19.09.2018	PALAKKAD	Pattambi BP	
237	Kuzhalmannam GP	86	0	86	0	86	84	₹277.01	84	84	84	₹277.01	100.00%	100.00%	0	0	0	0	85	98.84%	0	0.00%	0	0.00%	0	0.00%	one E tender pending due to land of proposed work,registration work not completed.	PALAKKAD	Kuzhalmannam BP	
238	Kannadi GP	81	0	81	0	81	81	₹192.20	81	81	81	₹192.20	100.00%	100.00%	0	0	0	0	78	96.30%	73	90.12%	7	8.64%	7	8.64%	5 works e-Tender,E-tender notification given	PALAKKAD	Kuzhalmannam BP	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
239	Thenkurissi GP	88	0	88	0	88	88	₹260.20	88	88	88	₹260.20	100.00%	100.00%	0	0	0	0	82	93.18%	0	0.00%	0	0.00%	0	0.00%	6 works e-Tender.E-tender notification given and 82 work tenderd	PALAKKAD	Kuzhalmannam BP
240	Chaliyar GP	87	14	73	0	87	82	₹244.80	82	82	82	₹244.80	100.00%	100.00%	0	5	0	0	55	75.34%	47	64.38%	10	11.49%	10	11.49%	Out of 129, 102 accorded TS. 13 projects required feasibility. 10 projects required revision. And 4 projects required land availability certificate.	MALAPPURAM	Nilambur BP
241	Aliparamba GP	129	0	129	0	129	102	₹154.00	104	102	102	₹154.00	100.00%	100.00%	4	10	13	0	100	77.52%	0	0.00%	0	0.00%	0	0.00%		MALAPPURAM	Perinthalmanna BP
242	Urangattiri GP	91	0	91	0	91	85	₹268.74	85	85	85	₹268.74	100.00%	100.00%	0	6	0	0	81	89.01%	49	53.85%	9	9.89%	3	3.30%	6 no of works need revision	MALAPPURAM	Areekkode BP
243	Ozhoor GP	57	0	57	1	58	57	₹213.80	57	57	57	₹213.80	100.00%	100.00%	0	0	0	0	57	100.00%	25	43.86%	2	3.51%	0	0.00%	There is only one computer in the office	MALAPPURAM	Thanoor BP
244	Thirunavaya GP	75	0	75	0	75	75	₹173.19	75	75	75	₹173.19	100.00%	100.00%	0	0	0	0	73	97.33%	0	0.00%	0	0.00%	0	0.00%	Two Overseer posts (2nd Grade , 3rd grade) are vacant . There is only one clerk working on daily wage basis. Out of 75 projects , 73 projects tendered in total of which 5 projects need to be retendered.	MALAPPURAM	Tiroor BP
245	Thavanoor GP	77	1	76	0	77	77	₹179.65	77	77	77	₹179.65	100.00%	100.00%	0	0	0	0	73	96.05%	52	68.42%	10	12.99%	2	2.60%	21 works to be retendered	MALAPPURAM	Ponnani BP
246	Alamkod GP	83	0	82	1	83	82	₹187.72	82	82	82	₹187.72	100.00%	100.00%	0	0	0	0	82	100.00%		0.00%		0.00%		0.00%	Total no of projects in year 2018-19 is 83 out of which 82 projects (civil works)has been accorded technical sanction remaining two projects no 1 does not require T.S as it is a deposit work to GWD and the other work is Construction of Panchayat building for which loan has to be sanctioned for according T.S	MALAPPURAM	Perumpadappu BP
247	Maranchery GP	59	0	59	0	59	58	₹222.00	58	58	58	₹222.00	100.00%	100.00%	0	0	0	0	51	86.44%		0.00%		0.00%		0.00%	one project electrical work , estimated by pwd electrical wing , one project need loan , one need revision	MALAPPURAM	Perumpadappu BP
248	Perumpadappu GP	27	0	27	0	27	27	₹80.16	27	27	27	₹80.16	100.00%	100.00%	0	0	0	0	27	100.00%		0.00%		0.00%	0	0.00%	01 work land not available	MALAPPURAM	Perumpadappu BP
249	Veliyamkodu GP	44	0	44	0	44	44	₹134.75	44	44	44	₹134.75	100.00%	100.00%	0	0	0	0	44	100.00%		0.00%		0.00%		0.00%		MALAPPURAM	Perumpadappu BP
250	Kunnummal GP	47	0	47	0	47	47	₹130.98	47	47	47	₹130.98	100.00%	100.00%	0	0	0	0	24	51.06%		0.00%		0.00%		0.00%	24 works are accredited agency work agmt executed	KOZHIKODE	Kunnummal BP
251	Keezhariyoor GP	28	0	28	0	28	21	₹83.57	131	21	21	₹83.57	100.00%	100.00%	1	0	3	4	0	0.00%		0.00%		0.00%		0.00%	Out of 27 projects 21 projects got T.S Remaining 6, 2 No NOC irrigation ,1no land not available,1 no estimate from PWD electrical wing, 1 no 1500m3 earth removal -Board decision ,1 no land & design not confirmed	KOZHIKODE	Melady BP
252	Meppayoor GP	42	0	33	9	42	33	₹144.32	33	33	33	₹144.32	100.00%	100.00%	1	6				0.00%		0.00%		0.00%		0.00%	1 - block share , 1deposit kwa , tendering process started	KOZHIKODE	Melady BP
253	Thurayoor GP	43	0	43	0	43	39	₹77.82	39	39	39	₹77.82	100.00%	100.00%	0	0	1	0	0	0.00%		0.00%		0.00%		0.00%	Feasibility is not received yet	KOZHIKODE	Melady BP
254	Chakkittappara GP	51	0	51	0	51	51	₹256.66	51	51	51	₹256.66	100.00%	100.00%	0	0	2	3	35	68.63%		0.00%		0.00%		0.00%	balance project are not feasible due to unavailability of land, SC and GWD, feasibility certificate, electrical work , insufficient fund.	KOZHIKODE	Perambra BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works G=D+E+F	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
255	Kayanna GP	29	0	29	1	30	29	₹137.36	29	29	29	₹137.36	100.00%	100.00%	0	1	1	1	29	100.00%		0.00%		0.00%		0.00%	1 out of 33 works is electrical,1 is deposit,1 is sc work,1 is revision	KOZHIKODE	Perambra BP
256	Koothaly GP	32	1	31	4	36	32	₹116.75	32	32	32	₹116.75	100.00%	100.00%	0	2	0	0	32	103.23%		0.00%		0.00%		0.00%	3 no:electricalwork,4no deposit work,2no; revision required	KOZHIKODE	Perambra BP
257	Nochad GP	45	0	45	3	48	45	₹233.80	45	45	45	₹233.80	100.00%	100.00%	0	2	4	0	45	100.00%		0.00%		0.00%		0.00%	4 out of 60 works is electrical,4 is sc work (feasibility not get),2 is revision work	KOZHIKODE	Perambra BP
258	Moodady GP	56	0	56	0	56	45	₹196.35	45	45	45	₹196.35	100.00%	100.00%	0	6	3	2	43	76.79%	1	1.79%	1	1.79%		0.00%	Other reason include 1) GP Building renovation - works not finalised; 2) pakalveedu plumbing and allied works - allied works not finalised	KOZHIKODE	Panthalayani BP
259	Kattippara GP	51	0	48	0	48	48	₹223.89	48	48	48	₹223.89	100.00%	100.00%	0	12	0	0	44	91.67%	44	91.67%	0	0.00%	0	0.00%	Total no of projects 63,12 project need revision	KOZHIKODE	Koduvaly BP
260	Kizhakkoth GP	62	0	62	0	62	62	₹210.36	62	62	62	₹210.36	100.00%	100.00%	0	2	1	0	18	29.03%		0.00%		0.00%		0.00%	balance tender work in progress 2 project need revision 1 need feasibility	KOZHIKODE	Koduvaly BP
261	Madavoor GP	66	0	66	0	66	52	₹192.54	52	52	52	₹192.54	100.00%	100.00%	1	11	0	0	34	51.52%		0.00%		0.00%		0.00%	11 works need revision	KOZHIKODE	Koduvaly BP
262	Kunnamangalam GP	122	0	113	9	122	102	₹184.06	102	102	102	₹184.06	100.00%	100.00%	0	9	0	2	84	74.34%	75	66.37%		0.00%		0.00%	9revision, 9 deposit work, tendered on 20.07.2018,but no response.Re-Tender on 08.08.18,(61nos tender+14nos Quotation=75nos)	KOZHIKODE	Kunnamangalam BP
263	Kuruvattoor GP	53	0	51	0	51	43	₹161.55	43	43	43	₹161.55	100.00%	100.00%	2	4	1	1	33	64.71%	33	64.71%	4	7.55%	2	3.77%	1 No of TS pending due to non availability of feasibility	KOZHIKODE	Kunnamangalam BP
264	Thavinjal GP	114	0	114	0	114	104	₹505.29	104	104	104	₹505.29	100.00%	100.00%		0		0	102	89.47%	37	32.46%		0.00%		0.00%		WAYANAD	Mananthavady BP
265	Muppayanad GP	77	0	77	0	77	77	₹245.83	77	77	77	₹245.83	100.00%	100.00%				1	73	94.81%	71	92.21%	15	19.48%	11	14.29%	FLOOD AND SCARCITY OF MATERIALS DELAYING WORK	WAYANAD	Kalpetta BP
266	Thariyod GP	51	0	49	2	51	49	₹199.10	49	49	49	₹199.10	100.00%	100.00%	0	0	0	0	49	100.00%	44	89.80%	5	9.80%	0	0.00%	Re-tender for five works in progress	WAYANAD	Kalpetta BP
267	Pulpally GP	91	0	88	2	90	87	₹652.92	87	87	87	₹652.92	100.00%	100.00%	0	0	0	0	86	97.73%	1	1.14%	0	0.00%	1	1.10%	86 works tendered,valid tender recieved 1,e tender published 55, manual retender published30,	WAYANAD	Panamaram BP
268	Kangol - Alapadamba GP	66	0	66	0	66	65	₹211.52	65	65	65	₹211.52	100.00%	100.00%		0	0	0	66	100.00%		0.00%		0.00%		0.00%	No response from contractors for the first tender. Hence all works are re tendered.	KANNUR	Payyannur BP
269	Karivelloor - Peralam GP	59	14	43	2	59	57	₹150.21	57	57	57	₹150.21	100.00%	100.00%	0	0	0	0	43	100.00%		0.00%		0.00%		0.00%	43 Works are Retendered on 03.08.2018, No response for 8 Works.	KANNUR	Payyannur BP
270	Kunhimangalam GP	52	1	48	0	49	49	₹175.35	49	49	49	₹175.35	100.00%	100.00%		2				0.00%		0.00%		0.00%		0.00%	one proj.is for share amount	KANNUR	Payyannur BP
271	Ramanthali GP	43	0	43	0	43	43	₹101.56	43	43	43	₹101.56	100.00%	100.00%					19	44.19%		0.00%		0.00%		0.00%		KANNUR	Payyannur BP
272	Kuttiattoor GP	65	0	58	5	63	58	₹164.45	52	52	58	₹164.45	100.00%	100.00%		0						0.00%		0.00%		0.00%	1No. not included in asset,1 project was cancelled due to Block Panchayath has done the same project.6 electrical works has obtained T S.	KANNUR	Irikkoor BP
273	Mayyil GP	75	0	75	0	75	75	₹363.73	75	75	75	₹363.73	100.00%	100.00%					75	100.00%		0.00%		0.00%		0.00%		KANNUR	Irikkoor BP
274	Padiyoor Kalliad GP	30	0	30	0	30	30	₹149.10	30	30	30	₹149.10	100.00%	100.00%	0	0	0	0	29	96.67%	29	96.67%		0.00%		0.00%	Tender process ongoing,one project need revision	KANNUR	Irikkoor BP
275	Dharmadam GP	29	0	29	0	29	27	₹123.58	27	27	27	₹123.58	100.00%	100.00%		1	1	1	0	0.00%		0.00%		0.00%		0.00%	NOC from other Dept (CR2) for Crematorium Project is yet to obtain	KANNUR	Thalassery BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount																P
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C				
276	Eranholi GP	39	0	39	0	39	39	₹158.42	39	39	39	₹158.42	100.00%	100.00%	0	0	0	0	0	35	89.74%	34	87.18%	2	5.13%		0.00%	4 approved revision project to be tendered	KANNUR	Thalassery BP
277	Muzhuppilangad GP	28	0	28	0	28	27	₹136.79	27	27	27	₹136.79	100.00%	100.00%	0	0	0	0	25	89.29%	18	64.29%	3	10.71%		0.00%	2 projects D P C approval on 18/09/2018	KANNUR	Thalassery BP	
278	New Mahi GP	22	0	22	0	22	22	₹68.68	22	22	22	₹68.68	100.00%	100.00%	0	0	0	0	22	100.00%	3	13.64%	0	0.00%		0.00%	3 revision new projects sent to DPC approval. In tender 18 works have no response.	KANNUR	Thalassery BP	
279	Pinarayi GP	55	1	54	0	55	55	₹173.47	55	55	55	₹173.47	100.00%	100.00%	0	0	0	0	54	100.00%	30	55.56%	9	16.36%		0.00%	2 revision new projects are waiting to get DPC approval	KANNUR	Thalassery BP	
280	Chittariparamba GP	30	0	30	0	30	30	₹147.50	30	30	30	₹147.50	100.00%	100.00%					30	100.00%		0.00%		0.00%		0.00%	tender on 31/07/2018	KANNUR	Koothuparamba BP	
281	Mokery GP	31	0	30	0	30	30	₹122.95	30	30	30	₹122.95	100.00%	100.00%	0	0	0	0	26	86.67%	26	86.67%	10	32.26%	3	9.68%	One work for the purchase of computer and its accessories directly from Keltron worth Rupees 60000/-	KANNUR	Panoor BP	
282	Pannyannoor GP	27	0	27	0	27	27	₹98.16	27	27	27	₹98.16	100.00%	100.00%	0	0	0	0	24	88.89%	21	77.78%	2	7.41%	0	0.00%	1. 3 works need retendering 2. 1 work is dropped during revision and 2 new works are proposed which needs tender.	KANNUR	Panoor BP	
283	Meenja GP	56	0	56	0	56	56	₹102.57	56	55	56	₹102.57	100.00%	100.00%					42	75.00%	42	75.00%	7	12.50%		0.00%		KASARAGOD	Manjesawram BP	
284	Beloor GP	34	0	33	1	34	26	₹86.30	26	26	26	₹86.30	100.00%	100.00%	0	2	0	0	25	75.76%	24	72.73%	16	47.06%	0	0.00%	3 projects are in revision, 5 projects need estimate from pwd electrical section	KASARAGOD	Karaduka BP	
285	Kumbadje GP	34	3	31	0	34	26	₹97.74	26	26	26	₹97.74	100.00%	100.00%	3	3	0	1	22	70.97%	21	67.74%	21	61.76%	0	0.00%	3 projects has Non availability of land, 3 projects are in revision 1 project need consent from private party	KASARAGOD	Karaduka BP	
286	Balal GP	110	0	110	0	110	110	₹423.09	110	110	110	₹423.09	100.00%	100.00%	0	0	0	0	28	25.45%		0.00%		0.00%		0.00%	tender 28 on 18/7/18	KASARAGOD	Parappa BP	
287	East Eleri GP	48	0	48	0	48	48	₹204.53	48	48	48	₹204.53	100.00%	100.00%	0	0	0	0	30	62.50%		0.00%		0.00%		0.00%	no response tender calls, re tender on 27/07/18	KASARAGOD	Parappa BP	
288	Uduma GP	57	0	56	1	57	55	₹250.58	55	55	55	₹250.58	100.00%	100.00%	0	0	0	0	53	94.64%	24	42.86%	12	21.05%	0	0.00%		KASARAGOD	Kanhangad BP	
289	Perumatty GP	78	0	78	0	78	78	₹367.13	78	78	78	₹367.13	100.00%	100.00%	0	0	0	0	76	97.44%	59	75.64%	6	7.69%	0	0.00%	17e-tendered and submitted for board resolution	PALAKKAD	Chittoor BP	
290	Elavanchery GP	62	0	62	0	62	62	₹145.50	62	62	62	₹145.50	100.00%	100.00%	0	0	0	0	55	88.71%	55	88.71%	1	1.61%	1	1.61%	55 work tendered dt 25-7-2018	PALAKKAD	Nenmara BP	
291	Kaniyampatta GP	84	1	83	0	84	84	₹196.60	84	84	84	₹196.60	100.00%	100.00%	0	0	0	0	80	96.39%	30	36.14%	0	0.00%	0	0.00%	BALANCE WORK CAN BE AWARDED AFTER BOARD MEETING WHICH IS TO BE HELD ON 06/08/2018 AFTERNOON	WAYANAD	Panamaram BP	
292	Kareepra GP	91	2	89	0	91	91	₹236.63	91	91	91	₹236.63	100.00%	100.00%	0	0	0	0	42	47.19%	38	42.70%	11	12.09%	3	3.30%		KOLLAM	Kottarakkara BP	
293	Vilappil GP	94	0	93	0	94	94	₹308.28	94	94	94	₹308.28	100.00%	100.00%	0	0	0	0	93	100.00%	78	83.87%	18	19.15%	11	11.70%	14 work to be retendered . 5 single bid , 4 no bid and 5 tenders passed by the committee but returned by the lowest bidder as he is not able to do the work. 1 project is canceled.	THIRUVANANTHAPURAM	Nemom BP	
294	Kulasekharapuram GP	52	3	49	0	52	52	₹259.50	52	52	52	₹259.50	100.00%	100.00%	0	0	0	0	49	100.00%	24	48.98%	7	13.46%	7	13.46%	3 Projects are beneficiary works	KOLLAM	Oachira BP	
295	West Eleri GP	60	0	60	0	60	60	₹211.83	60	60	60	₹211.82	100.00%	100.00%	0	0	0	0	32	53.33%		0.00%		0.00%		0.00%	no response in tender calls, re tender on 28/07/18	KASARAGOD	Parappa BP	
296	Edavetti GP	26	0	26	0	26	26	₹77.97	26	26	26	₹77.97	100.00%	100.00%	0	0	0	0	18	69.23%	18	69.23%	2	7.69%	1	3.85%	8nos,needs revision.	IDUKKI	Thodupuzha BP	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
297	Thrikkaruva GP	53	0	51	1	52	51	₹128.36	51	51	51	₹128.36	100.00%	100.00%	0	0	0	0	50	98.04%	24	47.06%	3	5.66%	3	5.66%	One project waiting approval from kerala suchitwa mission for tender waiting committee resolution for 2nd tender (26 works)	KOLLAM	Chittumala BP
298	Peruvembu GP	38	0	38	0	38	38	₹126.70	38	38	38	₹126.68	100.00%	99.98%	0	0	0	0	31	81.58%	30	78.95%	7	18.42%	4	10.53%		PALAKKAD	Kollemkode BP
299	Nanmanda GP	49	0	48	0	48	48	₹217.69	49	49	48	₹217.60	100.00%	99.96%	0	0	0	0	40	83.33%		0.00%		0.00%		0.00%	100 %	KOZHIKODE	Chelannoor BP
300	Kuzhimanna GP	177	19	155	3	177	174	₹376.87	174	174	174	₹376.67	100.00%	99.95%	0	0	0	0	86	55.48%		0.00%		0.00%		0.00%		MALAPPURAM	Areekkode BP
301	Ayyankunnu GP	39	0	39	0	39	38	₹147.61	38	38	38	₹147.50	100.00%	99.93%	0	0	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%	tender preparation in progress	KANNUR	Iritty BP
302	Thiruvampady GP	98	0	97	0	97	98	₹171.40	98	98	98	₹171.14	100.00%	99.85%	3	35	1	0	58	59.79%		0.00%		0.00%		0.00%	Total no of projects 97. 1 project feasibility not obtained,35 need revision,3nos pending due to non availability of land	KOZHIKODE	Koduvaly BP
303	Tharoor GP	93	0	93	0	93	92	₹252.98	92	92	92	₹252.53	100.00%	99.82%	0	0	0	0	50	53.76%	50	53.76%	6	6.45%	0	0.00%	1 PROJECT PURCHASE OF COMPUTER	PALAKKAD	Alathoor BP
304	Thiruvilwamala GP	108	0	108	0	108	86	₹269.68	86	86	86	₹269.03	100.00%	99.76%	2	9	2	9	71	65.74%	5	4.63%	3	2.78%	1	0.93%	AE post vacant. 2 No non availability of land,9 No need revision for fund change ,2 No need other department NOC , 1 No site boundary problem	THRISSUR	Pazhayannoor BP
305	Mariyapuram GP	30	0	30	0	30	29	₹106.58	29	29	29	₹106.27	100.00%	99.71%	0	0	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%	1 No.Quotation	IDUKKI	Idukki BP
306	Poyya GP	54	5	49		54	54	₹133.07	54	54	54	₹132.57	100.00%	99.63%					30	61.22%		0.00%		0.00%		0.00%	tender notice published for 49 works on 16/08/2018,17/08/2018 &18/08/2018	THRISSUR	Mala BP
307	Edathuruthy GP	55	3	52	0	55	55	₹206.39	55	55	55	₹205.34	100.00%	99.49%					52	100.00%	7	13.46%	1	1.82%	0	0.00%	Agreement executed for 7works , 42 Nos retendered, 3Nos New tender (Total 55) , 1 nos started, 3Nos beneficiary works.	THRISSUR	Mathilakam BP
308	Alakkodu GP	28	0	28	0	28	28	₹52.53	28	28	28	₹52.23	100.00%	99.43%		0	1	0	28	100.00%	11	39.29%	6	21.43%		0.00%		IDUKKI	Elamdesam BP
309	Nalleppilly GP	75	0	75	0	75	74	₹334.21	74	74	74	₹332.21	100.00%	99.40%	0	0	1	0	72	96.00%	52	69.33%	11	14.67%	4	5.33%	Tender conducted for 72 works,3 needs retender ,1project for vehicle rent and remaining two to be tendered(which was in the revision dpc)	PALAKKAD	Chittoor BP
310	Chalissery GP	43	0	40	3	43	40	₹144.26	40	40	40	₹142.79	100.00%	98.98%	0	0	0	0	20	50.00%	20	50.00%	0	0.00%		0.00%	tender notification published(11/09/18)	PALAKKAD	Thrithala BP
311	Thrikkur GP	67	0	60	0	60	60	₹206.15	60	60	60	₹204.01	100.00%	98.96%	0	2	4	0	58	96.67%	43	71.67%		0.00%		0.00%	2 Projects need revision. 1 project purchase. Agreement executed is progress	THRISSUR	Kodakara BP
312	Ulyeri GP	72	0	66	6	72	38	₹223.73	38	38	38	₹221.07	100.00%	98.81%	4	6	14	4	36	54.55%	21	31.82%	14	19.44%	1	1.39%		KOZHIKODE	Balussery BP
313	Cherunniyoor GP	31	0	30	1	31	30	₹159.58	30	30	30	₹157.60	100.00%	98.76%	0	0	1	0	30	100.00%		0.00%		0.00%		0.00%	1 deposit work	THIRUVANANTHAPURAM	Varkala BP
314	Thiruvalli GP	63	0	63		63	60	₹187.25	60	58	60	₹184.82	100.00%	98.70%	0	5	0		41	65.08%		0.00%		0.00%		0.00%	5 revision projects	MALAPPURAM	Wondoor BP
315	Chelakkara GP	96	0	95	1	96	95	₹353.75	95	95	95	₹348.66	100.00%	98.56%	0	0	0	0	54	56.84%		0.00%		0.00%		0.00%	54 works tendered	THRISSUR	Pazhayannoor BP
316	Athirappilly GP	50	0	50	0	50	45	₹202.73	45	45	45	₹199.13	100.00%	98.22%				3	32	64.00%	31	62.00%	3	6.00%		0.00%	3 nos need Electrical T.S	THRISSUR	Chalakkudy BP
317	Vadakkanchery GP	83	0	82	0	82	82	₹362.29	82	82	82	₹355.79	100.00%	98.21%					73	89.02%	73	89.02%	6	7.23%	0	0.00%	2 project dropped ,9 new projects,1 project GST compensation need not T.S	PALAKKAD	Alathoor BP
318	Vathikkudi GP	100	9	91	0	96	98	₹417.46	98	98	98	₹408.45	100.00%	97.84%	0	0	0	2	84	92.31%	0	0.00%	0	0.00%	0	0.00%	1 project No.134/19, 97/19/202/19 and 203/19 Non availability of Land.	IDUKKI	Idukki BP
319	Kummil GP	67	0	67	0	67	67	₹178.51	65	65	67	₹174.51	100.00%	97.76%	0	0	2	0	67	100.00%	43	64.18%		0.00%		0.00%	Required NOC from Irrigation-2nos.	KOLLAM	Chadayamangalam BP
320	Alanalloor GP	140	1	139	0	140	140	₹369.76	140	140	140	₹361.26	100.00%	97.70%	1	1	1	0	92	66.19%	0	0.00%	0	0.00%	0	0.00%	Re tender Opening 28/09/2018	PALAKKAD	Mannarkad BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
321	Kodiyathoor GP	85	0	83	2	85	65	₹121.05	65	65	65	₹118.26	100.00%	97.70%	0	16	0	4	62	74.70%	32	38.55%	32	37.65%	0	0.00%	estimate can be prepared only for 66 work. 16 need to revise, 2 are deposit work (electrification), 1 work road not in asset, 1 work site not confirmed. out of 62 tendered work 32 are awarded, for remaining no board resolution obtained as tendered on 25/09/2018	KOZHIKODE	Kunnanangalam BP
322	Karumalloor GP	49	0	49	0	50	49	₹201.96	50	50	49	₹196.52	100.00%	97.31%	0	0	1	0	48	97.96%		0.00%		0.00%		0.00%	Out of 49 projects, all estimates are forwarded for TS. TS is accorded for 48 projects. Tender invited for TS obtained projects	ERNAKULAM	Alangad BP
323	Kozhencherry GP	53	2	50	1	53	48	₹117.66	48	48	48	₹114.38	100.00%	97.21%	0	3	0		42	84.00%	35	70.00%	2	3.77%	0	0.00%	3 projects required revision	PATHANAMTHITTA	Elanthoor BP
324	Mullassery GP	57	0	57	0	57	45	₹131.49	54	45	45	₹127.75	100.00%	97.16%	1	9	0	2	37	64.91%		0.00%		0.00%		0.00%	6 Nos projects need revision and 3Nos projects to be dropped. 2Nos of projects estimates can be prepared after getting structural design. 1 project is pending due to land problem. Tender called for 31 projects. No response for 10Nos projects. Retender will be published after obtaining committee resolution	THRISSUR	Mullassery BP
325	Engandiyoor GP	42	0	42	0	42	42	₹82.50	42	42	42	₹80.00	100.00%	96.97%	0	0	0	0	35	83.33%		0.00%		0.00%		0.00%		THRISSUR	Thalikulam BP
326	Cherthala South GP	63	1	62	0	63	63	₹231.31	63	63	63	₹221.81	100.00%	95.89%					56	90.32%		0.00%		0.00%		0.00%	panchayath committee resolution not get	ALAPPUZHA	Kanjikkuzhy BP
327	Kaippamangalam GP	39	0	39	0	39	39	₹169.48	39	39	39	₹161.80	100.00%	95.47%	0	0			36	92.31%	11	28.21%	0	0.00%		0.00%		THRISSUR	Mathilakam BP
328	Mathilakam GP	39	0	39	0	39	39	₹161.85	39	39	39	₹153.77	100.00%	95.01%	0	0	0	0	39	100.00%	23	58.97%	1	2.56%	0	0.00%	3 Projects need revision in Next DPC	THRISSUR	Mathilakam BP
329	Vadanappally GP	47	0	47	0	47	47	₹81.78	47	47	47	₹77.00	100.00%	94.16%	0	0	0	0	38	80.85%		0.00%		0.00%		0.00%		THRISSUR	Thalikulam BP
330	Pazhayannoor GP	74	0	72	0	72	59	₹252.41	59	59	59	₹235.25	100.00%	93.20%	1	9	2	3	58	80.56%		0.00%		0.00%		0.00%	1 project has non availability of land. 9 project need revision for fund change because MG(Road) Proposed for new road work. 2 nos work need other department noc and 2 project need I/O change and 1 project need to be drop	THRISSUR	Pazhayannoor BP
331	Pavaratty GP	43	4	39	0	43	43	₹141.37	43	43	43	₹131.46	100.00%	92.99%	0	0	0	0	34	87.18%	8	20.51%		0.00%		0.00%		THRISSUR	Mullassery BP
332	Kanichar GP	41	0	41	0	41	41	₹167.30	41	41	41	₹155.33	100.00%	92.85%					34	82.93%		0.00%		0.00%		0.00%		KANNUR	Peravor BP
333	Mutholy GP	82	10	72	0	82	70	₹173.70	70	70	70	₹161.21	100.00%	92.81%	0	12	0	0	57	79.17%	28	38.89%		0.00%		0.00%	10 projects to be revised	KOTTAYAM	Lalam BP
334	Nenmenikkara GP	49	0	48	0	48	45	₹130.76	45	45	45	₹120.91	100.00%	92.47%	0	3	0	0	43	89.58%	43	89.58%		0.00%		0.00%	Three Projects need revision. Tender called for 43 projects. Tabulation Submitted to Secretary for obtaining committee Resolution. 1 Project has been given to Accredited Agency.	THRISSUR	Kodakara BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Departments	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
335	Edachery GP	39	0	38	0	38	38	₹168.28	38	38	38	₹152.28	100.00%	90.49%	2		0		37	97.37%	32	84.21%	2	5.13%		0.00%	1 work GST compensation, 2 works pending due to non availability of land(Mini mrl& Anganwadi building),37 projects tendered , 32 works tender awarded, 5 projects has no response from contractor side. hence 1 projects to be retendered, 4 projects to be quotationed	KOZHICODE	Thooneri BP
336	Ala GP	39	0	39	0	39	36	₹135.77	36	36	36	₹121.75	100.00%	89.67%	0	0	2	1	25	64.10%	22	56.41%	0	0.00%	0	0.00%	1-electrification work -ts under preparation	ALAPPUZHA	Chengannur BP
337	Parathode GP	143	0	143	0	143	110	₹291.39	110	110	110	₹250.48	100.00%	85.96%		25	1	5	50	34.97%	46	32.17%		0.00%		0.00%	estimate under preparation	KOTTAYAM	Kanjirappally BP
338	Perinjanam GP	35	0	33	0	35	33	₹194.59	33	33	33	₹157.03	100.00%	80.70%	0	0	0	0	33	100.00%	0	0.00%	0	0.00%	0	0.00%		THRISSUR	Mathilakam BP
339	Koottilangadi GP	81	0	78	0	78	68	₹226.52	68	68	68	₹180.00	100.00%	79.46%	6	4	0	0	44	56.41%	17	21.79%	15	18.52%		0.00%	Revision project -4 nosAnd 6 Nos Land not Available.(1 No Anganvadi Building, And5 Nos Drinking water Supply Scheme.) Ward Members Trying to get land from residents, Land registration for anganvadi building under process.17 Nos Agreement executed.	MALAPPURAM	Mankada BP
340	Malappattam GP	29	0	29	0	29	25	₹120.23	25	25	25	₹94.75	100.00%	78.81%	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%	2 electrical works, 2 revision required	KANNUR	Irikkoor BP
341	Chadayamangalam GP	56	1	55		56	56	₹233.42	56	56	56	₹183.35	100.00%	78.55%	0	0	0	0	54	98.18%	43	78.18%	10	17.86%	7	12.50%	Central fund, state grant, 5 nos. Combined fund projects	KOLLAM	Chadayamangalam BP
342	Velliyamattom GP	60	0	59	0	60	60	₹140.92	59	60	60	₹102.11	100.00%	72.46%	0	0	1	1	54	91.53%	22	37.29%		0.00%		0.00%		IDUKKI	Elamdesam BP
343	Edapatta GP	94	0	94	0	112	80	₹243.52	89	81	80	₹172.13	100.00%	70.68%	0	14	0	0	71	75.53%	12	12.77%		0.00%		0.00%	14projects require revision.71 no. of projects will be tender procedure completed, details are submitted to panchayath commitee for aproval	MALAPPURAM	Kalikavu BP
344	Orumanayoor GP	27	0	27	0	27	27	₹94.25	27	27	27	₹63.83	100.00%	67.73%	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%	27 nos tendered. Opening on 21/07/2018	THRISSUR	Chavakkad BP
345	Kodencherry GP	127	0	102	0	102	102	₹448.62	102	102	102	₹302.58	100.00%	67.45%	4	20	1	0	102	100.00%	62	60.78%	62	48.82%		0.00%	Total no of projects 127, 1 project need feasibility not obtained,20 need revision.4 nos pending due to non availability of land.	KOZHICODE	Koduvally BP
346	Mangalam GP	37	0	37	0	37	20	₹119.51	24	22	20	₹43.25	100.00%	36.19%	0	18	0	0	11	29.73%		0.00%		0.00%		0.00%	24 Nos Revision project (5Nos fund change). vehicle is not getting property.Letter for getting permission for tendering projects has given on 23/05/18.19 projects are ready for tendering.But permission is not granted yet.As per the board resolution No:2(6) dtd 20/06/18 informed that to tender work only after getting DPC approval of revision projects.	MALAPPURAM	Tiroor BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
347	Chirakkadavu GP	204	8	196	1	204	170	₹366.44	170	169	169	₹365.70	99.41%	99.80%	1	25	3	0	155	79.08%	112	57.14%		0.00%		0.00%	Estimate under preparation. tender date 26/06/2018, tender tabulation submitted panchayat committee on 28/06/2018 but resolution not received pending for agreement process	KOTTAYAM	Vazhoor BP
348	Chithara GP	139	0	139	0	139	139	₹455.38	139	139	138	₹425.38	99.28%	93.41%	0	0	1	0	138	99.28%	126	90.65%	22	15.83%	22	15.83%	1 project needs fire&pcb NOC	KOLLAM	Chadayamangalam BP
349	Kuruva GP	128	0	128	0	128	128	₹323.88	128	128	127	₹253.88	99.22%	78.39%					107	83.59%	107	83.59%	61	47.66%		0.00%	One project that was left to obtain TS costing Rs. 70,00,000/- has been sent for TS (To be obtained from SE). Road concreting work, side protection & building works are under progress.	MALAPPURAM	Mankada BP
350	Kalluvathukkal GP	123	0	123	0	121	123	₹327.55	117	117	122	₹322.55	99.19%	98.47%				4	117	95.12%	100	81.30%	45	36.59%	31	25.20%	4 eletrification work ,one work need T.S from external agency	KOLLAM	Ithikkara BP
351	Elamkunnappuzha GP	119	0	119	0	104	118	₹473.19	118	118	117	₹431.65	99.15%	91.22%	0	0	0	1	98	82.35%	34	28.57%	3	2.52%	0	0.00%	14 nos Re-Tender, Re-Quotation-36nos one project didn't get TS till this date,one project for GST compensation. TOTAL - 119Nos.	ERNAKULAM	Edappally BP
352	Pulpatta GP	138	10	128	0	138	113	₹279.05	113	112	112	₹233.00	99.12%	83.50%	0	14	0	8	92	71.88%	19	14.84%	4	2.90%		0.00%	4 no of works need TS from Ground water dept. 14 projects need revision,3projects not required TS	MALAPPURAM	Areekkode BP
353	Poothady GP	106	0	106	0	106	106	₹492.30	106	106	105	₹462.30	99.06%	93.91%	0	0	0	0	102	96.23%	102	96.23%	6	5.66%	1	0.94%	4 e-tender process is going on. 1 work completed and bill under preparation.	WAYANAD	Panamaram BP
354	Ajanur GP	125	0	125	0	125	104	₹480.30	103	103	103	₹468.34	99.04%	97.51%	0	0	1	0	94	75.20%	47	37.60%	47	37.60%	0	0.00%	1 work need Ayacut Certification.12 Projects need Feasibility from GWD, 35 works e-tendered.	KASARAGOD	Kanhangad BP
355	Ittiva GP	103	0	103	0	102	103	₹298.74	103	102	102	₹284.83	99.03%	95.34%	0	1	0	0	99	96.12%	98	95.15%	25	24.27%	19	18.45%	1 project require revision due to lack of sufficient fund. 99-tendered, 98 Agt executed	KOLLAM	Chadayamangalam BP
356	Puduppady GP	136	0	96	0	96	96	₹287.36	96	96	95	₹263.68	98.96%	91.76%	2	19	5	9	50	52.08%	24	25.00%	1	0.74%	1	0.74%	Total no of projects 136. 5 project need feasibility not obtained,49 need revision,11 nos pending due to other reasons	KOZHIKODE	Koduvally BP
357	Malayinkeezhu GP	94	7	86	1	94	94	₹234.11	93	93	93	₹230.11	98.94%	98.29%	0	0	0	0	81	94.19%	73	84.88%	12	12.77%	7	7.45%	1nos deposit projects toGround water dept. 81 works are tendered 8 nos has no bid or single bid,45 nos agreement executed, 12nos work started, 7nos completed 5nos Revision projects	THIRUVANANTHAPURAM	Nemom BP
358	Chokkad GP	92	0	92	0	92	92	₹229.52	91	91	91	₹224.16	98.91%	97.66%	0	0	0	0	70	76.09%	39	42.39%	1	1.09%	0	0.00%	Tendered 70works board resolution pending	MALAPPURAM	Kalikavu BP
359	Pattanchery GP	90	0	90	0	90	89	₹334.17	88	88	88	₹326.17	98.88%	97.61%	1	0	0	0	68	75.56%	49	54.44%	0	0.00%	0	0.00%	One project (Hiring of vehicle) does not require TS. Awaiting Board resolution on Tender Approval for 19 works	PALAKKAD	Kollemkode BP
360	Parappookkara GP	90	0	90	0	90	87	₹242.63	86	86	86	₹240.63	98.85%	99.18%	0	3	0	0	59	65.56%		0.00%		0.00%		0.00%	3 projects need revision. 59 projects tendered. 34 projects bidded	THRISSUR	Irinjalakuda BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
361	Kalliyoor GP	87	0	87	0	86	87	₹247.02	86	86	86	₹247.02	98.85%	98.80%	0	0	0	0	40	45.98%	0	0.00%	0	0.00%	0	0.00%		THIRUVANANTHAPURAM	Nemom BP
362	Chavara GP	87	0	87	0	87	87	₹378.72	86	86	86	₹367.22	98.85%	96.96%	0	0	0	0	73	83.91%	44	50.57%	1	1.15%	0	0.00%	1 project not accorded TS (clean Chavara)	KOLLAM	Chavara BP
363	Elanthoor GP	88	0	88	0	88	86	₹164.91	85	85	85	₹158.91	98.84%	96.36%	0	0	0	0	35	39.77%		0.00%		0.00%	0	0.00%	1 project required revision	PATHANAMTHITTA	Elanthoor BP
364	Koduvayoor GP	84	0	84	0	84	84	₹220.98	84	84	83	₹219.98	98.81%	99.55%	0	0	0	0	82	97.62%	28	33.33%	0	0.00%	0	0.00%		PALAKKAD	Kollemkode BP
365	Thiruvaniyoor GP	87	0	87	0	81	83	₹343.89	87	83	82	₹338.89	98.80%	98.55%	0	0	1	0	75	86.21%	74	85.06%	12	13.79%	2	2.30%	Out of 87 works 4 works have no financial sanction(cochin refinery fund). 74 works tendered.	ERNAKULAM	Vadavukodu BP
366	Mookkannur GP	85	1	83	0	81	82	₹322.82	82	82	81	₹309.02	98.78%	95.73%	0	0	0	1	60	72.29%		0.00%		0.00%	0	0.00%	1 NO ts pending	ERNAKULAM	Ankamali BP
367	Chathanoor GP	84	0	81	0	69	81	₹313.63	80	80	80	₹288.88	98.77%	92.11%	0	1	0	0	73	90.12%	73	90.12%	40	47.62%	34	40.48%	TS is not essential for 3 nos.of works (connectivity map,GST compensation fund, rented vehicle for AE). Project revision is essential for one project (Biogas plant). 8 new projects are yet to be tendered.	KOLLAM	Ithikkara BP
368	Kuzhoor GP	80		79		79	80	₹185.58	79	78	79	₹177.58	98.75%	95.69%					40	50.63%		0.00%		0.00%		0.00%		THRISSUR	Mala BP
369	Thiruvallor GP	80	0	80	0	80	80		79	79	79		98.75%		0	0	0	1	50	62.50%	31	38.75%	0	0.00%	0	0.00%		KOZHICODE	Thodannur BP
370	Peruvanthanam GP	79	5	74	0	79	79	₹266.06	79	79	78	₹236.00	98.73%	88.70%	0	0	0	0	70	94.59%		0.00%		0.00%		0.00%		IDUKKI	Azhutha / Peerumedu BP
371	Muriyad GP	78	0	78	0	78	78	₹215.60	77	77	77	₹210.32	98.72%	97.55%	1	0	0	0	77	98.72%	39	50.00%		0.00%		0.00%	agreement executed for 24works.Tender published for 41works	THRISSUR	Irinjalakkuda BP
372	Annamanada GP	74		74		74	74	₹181.97	74	74	73	₹166.97	98.65%	91.76%					73	98.65%	36	48.65%	3	4.05%		0.00%		THRISSUR	Mala BP
373	Mallappally GP	72	0	70	2	71	71	₹176.94	70	70	70	₹171.44	98.59%	96.89%	0	0	0	0	65	92.86%	29	41.43%	0	0.00%		0.00%	7 new revision projects and 36 project need retender	PATHANAMTHITTA	Mallappally BP
374	Kalpakancheri GP	71	0	71	0	71	71	₹235.96	69	70	70	₹227.13	98.59%	96.26%	0	2	0		41	57.75%		0.00%		0.00%		0.00%	awaiting for panchayath resolution for the approval of tender. Balance tenderwill be completed by next week.	MALAPPURAM	Kuttiyapuram BP
375	Mathoor GP	72	0	70	2	72	70	₹230.94	70	70	69	₹226.04	98.57%	97.88%	0	0	0	0	59	84.29%	0	0.00%	0	0.00%	0	0.00%	59 projects tendered	PALAKKAD	Kuzhalmannam BP
376	Kaduthuruthy GP	69	3	66	0	69	69	₹183.14	68	68	68	₹180.14	98.55%	98.36%	1	0	0	0	65	98.48%	39	59.09%		0.00%		0.00%	1 pending due to land problem	KOTTAYAM	Kaduthuruthy BP
377	Kottur GP	71	0	69	2	71	68	₹259.25	67	67	67	₹254.25	98.53%	98.07%	0	1	0	0	69	100.00%	61	88.41%	4	5.63%	1	1.41%	55 Nos Agreement Executed	KOZHICODE	Balussery BP
378	Kongad GP	135	0	135	0	135	135	₹347.52	135	133	133	₹343.86	98.52%	98.95%	0	0	0	2	133	98.52%	122	90.37%	0	0.00%	0	0.00%	2 projects board decision waiting, 11 works re tender	PALAKKAD	Palakkad BP
379	Peringottukurissi GP	66	0	66	0	66	66	₹273.09	65	65	65	₹223.09	98.48%	81.69%	0	0	0	0	61	92.42%	61	92.42%	0	0.00%	0	0.00%	4 works e tender notification given	PALAKKAD	Kuzhalmannam BP
380	Palakkuzha GP	65	0	65	0	65	65	₹148.73	64	64	64	₹145.44	98.46%	97.79%	0	0	0	0	54	83.08%	54	83.08%	7	10.77%	6	9.23%	9 nos of works will be tendered on 05/10/18	ERNAKULAM	Pambakkuda BP
381	Kanjoor GP	63	1	62	0	63	63	₹243.99	63	63	62	₹242.03	98.41%	99.20%	0	0	0	1	61	98.39%	15	24.19%		0.00%		0.00%	1 project technical sanction from swuchitha mission	ERNAKULAM	Ankamali BP
382	Kunnathukal GP	62	4	58	0	62	62	₹255.18	61	61	61	₹250.23	98.39%	98.06%				1	57	98.28%		0.00%		0.00%		0.00%	TS PENDING 1 No ie Building wiring project	THIRUVANANTHAPURAM	Perumkadavila BP
383	Vallatholnagar GP	61	7	54	0	59	61	₹242.95	61	60	60	₹235.80	98.36%	97.06%	0	0	0	1	53	98.15%	32	59.26%	5	8.20%	1	1.64%	21 nos tender to be open on 14/08/2018	THRISSUR	Pazhayannoor BP
384	Neelamperoor GP	60	0	60	0	60	60	₹155.76	59	59	59	₹152.55	98.33%	97.94%	0	0	0	0	57	95.00%	47	78.33%	5	8.33%	3	5.00%	3 electrification projects	ALAPPUZHA	Veliyanad BP
385	Karassery GP	83	0	83	0	83	60	₹176.63	64	59	59	₹151.44	98.33%	85.74%	5	16	3	0	32	38.55%	22	26.51%	22	26.51%		0.00%	Total project-84, 3 want feasibility,Swant revision,5land problem. =68 need ts. 55 got TS. Balance for TS-13, tender executed on 4/08/2018 for 32 works. Not got resolution from panchayath Board.	KOZHICODE	Kunnanangalam BP
386	Valappad GP	64	0	60	4	64	60	₹259.65	60	60	59	₹220.50	98.33%	84.92%	0	0	0	0	59	98.33%		0.00%		0.00%		0.00%		THRISSUR	Thalikulam BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
387	Manarkadu GP	114	0	114	0	114	114	₹236.32	114	114	112	₹228.10	98.25%	96.52%	0	0	0	0	35	30.70%		0.00%		0.00%		0.00%	2 projects pending for TS approval in price software. Vetting of TS obtained projects in sulekha software in progress.	KOTTAYAM	Pampady BP
388	Ezhumkulam GP	67	0	66	0	66	₹194.71	55	55	55	₹192.71	98.21%	98.97%	0	10	1	0	42	63.64%	34	51.52%	6	8.96%	4	5.97%	NOC not obtained from KIP for 1 project, 10 revision projects(7 dropped and 3 revision) Balance tenders and renders(6nos)can be done only after obtaining panchayath committee resolution.	PATHANAMTHITTA	Parakkod BP	
389	Pooyappally GP	56	0	56	0	56	₹164.61	55	55	55	₹142.61	98.21%	86.64%	0	0	0	0	49	87.50%	47	83.93%	18	32.14%	13	23.21%		KOLLAM	Kottarakara BP	
390	Elamad GP	55	0	54	1	55	₹202.89	55	55	54	₹197.60	98.18%	97.39%	0		0	1	54	100.00%	43	79.63%	12	21.82%	7	12.73%	one work TS from Suchitwa mission, 7nos rendered.	KOLLAM	Chadayamangalam BP	
391	Peruvallor GP	72	0	72	0	72	₹132.26	54	54	53	₹123.26	98.15%	93.20%	0	6	7	5	39	54.17%	0	0.00%	0	0.00%	0	0.00%	17 works pending due to revision , 1 need yield result.	MALAPPURAM	Thiroorangi BP	
392	Ayavana GP	53	0	53	0	45	₹134.45	52	52	52	₹134.20	98.11%	99.81%	0	0	0	0	28	52.83%	27	50.94%	0	0.00%		0.00%	Tender for 25 works is on 3.10.2018(includes 1 tender). 1 work is Deposit Work need to change implementing officer.	ERNAKULAM	Muvattupuzha BP	
393	Ayiloor GP	159	0	159	0	159	₹531.35	158	156	156	₹504.91	98.11%	95.02%	0	0	0	3	156	98.11%	156	98.11%	5	3.14%	0	0.00%	1work TS from PWD electrical wing,2work TS from suchitwamission, 156 work Tendered at 09.08.2018	PALAKKAD	Nenmara BP	
394	Koorachunde GP	61	0	52	9	61	₹192.48	51	51	51	₹188.48	98.08%	97.92%	1	0	0	0	50	96.15%	50	96.15%	20	32.79%	17	27.87%	50Nos Agreement Executed	KOZHICODE	Baluserry BP	
395	Narikkuni GP	53	0	53	0	53	₹193.63	51	51	51	₹156.50	98.08%	80.82%	5	0	0	0	43	81.13%		0.00%		0.00%		0.00%		KOZHICODE	Chelanoor BP	
396	Kumbalangi GP	54	0	51	3	48	₹201.65	51	50	50	₹171.65	98.04%	85.12%	0	14	0	1	36	70.59%	25	49.02%	16	29.63%	6	11.11%		ERNAKULAM	Palluruthy BP	
397	Keezhparamba GP	121	0	121	0	121	₹121.53	50	50	50	₹101.52	98.04%	83.53%	0	70	0	0	35	28.93%		0.00%		0.00%		0.00%	70 projects revision letter forwarded to grama panchayath as these projects could not be done using Maintenance fund	MALAPPURAM	Areekkode BP	
398	Kadampazhipuram GP	101	0	100	0	101	₹277.99	98	98	98	₹270.12	98.00%	97.17%	1	0	1	0	88	88.00%	0	0.00%	0	0.00%	0	0.00%	Feasibility required for 1No NOC required 1 No. Tender tabulation submitted to Panchayath Committee	PALAKKAD	Sreekrishnapuram BP	
399	Vattamkulam GP	99	0	99	0	99	₹234.27	98	97	97	₹222.28	97.98%	94.88%	2	0	0	2	59	59.60%	44	44.44%		0.00%		0.00%	2 project pending for land dispute	MALAPPURAM	Ponnani BP	
400	Vakathanam GP	99	0	99	0	85	₹223.86	99	99	97	₹211.84	97.98%	94.63%	0		1		91	91.92%	61	61.62%		0.00%		0.00%		KOTTAYAM	Madappally BP	
401	Thalappalam GP	51	1	48	0	49	₹85.00	48	48	48	₹83.00	97.96%	97.65%	0	2	0	0	22	45.83%		0.00%		0.00%		0.00%	Estimate under preparation	KOTTAYAM	Erattupetta BP	
402	Chennamangalam GP	49	1	48	0	47	₹269.15	48	48	48	₹262.29	97.96%	97.45%	0	0	0	0	43	89.58%	32	66.67%		0.00%		0.00%	1 Project to be cancelled	ERNAKULAM	Paravoor BP	
403	Panavally GP	48	0	48	0	48	₹195.33	47	47	47	₹191.33	97.92%	97.95%				1	42	87.50%	31	64.58%	3	6.25%		0.00%		ALAPPUZHA	Thikkattusseri BP	
404	Karukachal GP	96	0	96	0	94	₹213.52	95	94	94	₹209.02	97.92%	97.89%	0	0	0	0	86	89.58%	80	83.33%	5	5.21%	5	5.21%	4 works has to be re-rendered.10 revision projects has to be tendered which get TS recently.	KOTTAYAM	Vazhoor BP	
405	Mangattidam GP	52	0	52	0	52	₹263.37	47	47	47	₹248.16	97.92%	94.22%	1		1		42	80.77%	42	80.77%		0.00%		0.00%	42 Nos Awarded.(Out of 52 project 1 No.Muti year project,1 photostat,1 electrical wiring),(1 project dropped)	KANNUR	Koothuparamba BP	
406	Onchiyam GP	53	53	0	0	53	₹126.10	48	47	47	₹114.35	97.92%	90.68%	1	3	1	0	0				5	9.43%		0.00%	All works executing through Accredited Agency-ULCCand agreement executed for all works.	KOZHICODE	Vadakara BP	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
407	Neduvathoor GP	95	1	94	0	95	95	₹149.11	93	93	93	₹147.61	97.89%	98.99%	0	0	0	2	92	97.87%	41	43.62%	10	10.53%	0	0.00%	2 projects submitted for GWD for preparing estimate	KOLLAM	Kottarakkara BP
408	Chirakkara GP	46	0	46	0	47	47	₹157.75	46	46	46	₹154.75	97.87%	98.10%	0	0	0	0	46	100.00%	46	100.00%	6	13.04%	5	10.87%	toilet ന്നുള്ള അനുബന്ധ പണി (46 NEW PROJECTS + 1 SPILL OVER PROJECT)	KOLLAM	Ithikkara BP
409	Poovachal GP	48	6	42	0	48	47	₹291.69	47	47	46	₹285.30	97.87%	97.81%		1			41	97.62%	34	80.95%	9	18.75%		0.00%	1 project to be revised. 6 BC works	THIRUVANANTHAPURAM	Velland BP
410	Athirampuzha GP	104	1	103	0	104	94	₹268.76	92	92	92	₹240.60	97.87%	89.52%	5	5			90	87.38%	30	29.13%	0	0.00%	0	0.00%	5 Projects need revision and 5 Projects pending due to non availability of land	KOTTAYAM	Ettumanoor BP
411	Koratty GP	93	0	93	0	93	93	₹328.02	91	91	91	₹321.83	97.85%	98.11%	1		6		45	48.39%		0.00%		0.00%		0.00%	1 No dropped -Life mission project . changed -Lack of joint project amount.As per Resolution No-1(1) dt-28/6/2018..23 NOs need revision-DPC proceedings not completed. tender invited-48 nos	THRISSUR	Chalakkudy BP
412	Kozhinjampara GP	93	0	93	0	93	93	₹305.96	91	91	91	₹278.03	97.85%	90.87%	0	2	0	0	85	91.40%	84	90.32%	8	8.60%	6	6.45%	Manual tender for 85 nos done. Balance tender process in progress.	PALAKKAD	Chittoor BP
413	Manjalloor GP	58	0	58	0	55	45	₹133.97	45	44	44	₹127.04	97.78%	94.83%	0	10	0	0	0	0.00%		0.00%		0.00%		0.00%	4 projects dropped and 10 projects needed revision. Insufficient no of overseers, FGO on maternity leave and TGO promoted and transferred.	ERNAKULAM	Muvattupuzha BP
414	Kavalam GP	46	0	46	0	44	45	₹87.45	44	44	44	₹75.39	97.78%	86.21%	0	0	0		36	78.26%		0.00%		0.00%		0.00%		ALAPPUZHA	Velianad BP
415	Azhiyoor GP	51	49	0	2	51	44	₹137.75	44	43	43	₹134.95	97.73%	97.97%	1	0	0	0	0				4	7.84%		0.00%	42 works executing through Accredited Agency-ULCCS agreement executed for all works.	KOZHICODE	Vadakara BP
416	Padanna GP	46	0	46	0	46	44	₹139.50	44	43	43	₹129.50	97.73%	92.83%	0	0	0	1	36	78.26%	24	52.17%	1	2.17%	0	0.00%	Market shopping complex project cost 60 lakhs .NO sufficient land to construct the shopping complex by obeying the KPBR	KASARAGOD	Neeleswaram BP
417	Edayoor GP	92	0	90	2	92	87	₹166.90	85	85	85	₹151.45	97.70%	90.74%	0	2	4		59	65.56%	50	55.56%	15	16.30%		0.00%	agreement being executed. work will start by next week.	MALAPPURAM	Kuttippuram BP
418	Villyappally GP	44	0	43	0	40	43		43	43	42		97.67%		0	1	0	0	27	62.79%	15	34.88%	0	0.00%	0	0.00%	One project sent for TS .	KOZHICODE	Thodannur BP
419	Kadalundy GP	91	0	85	0	91	85	₹288.09	83	83	83	₹278.99	97.65%	96.84%	1	1	0		83	97.65%	72	84.71%	72	79.12%	2	2.20%	land is not available for 1 project	KOZHICODE	Kozhikode BP
420	Vellarada GP	135	22	113	0	135	127	₹483.55	127	127	124	₹463.91	97.64%	95.94%		8			98	86.73%	80	70.80%	18	13.33%	5	3.70%	8 nos revision	THIRUVANANTHAPURAM	Perumkadavila BP
421	Chorad GP	43	43	0	0	43	42	₹282.29	42	41	41	₹282.21	97.62%	99.97%	1	0	0	0	0				3	6.98%		0.00%	Project for Indoor stadium cost RS.4.5 Crore need structural design approval, the process for the same is ongoing.1 project TS not necessary. 39 works are executing through ULCCS and agreement executed for 36 works,2 Nos. BC works,	KOZHICODE	Vadakara BP
422	Elakamon GP	42	0	42	0	42	42	₹168.33	41	41	41	₹158.33	97.62%	94.06%	0	1			40	95.24%	24	57.14%		0.00%		0.00%	Revision required for one project	THIRUVANANTHAPURAM	Varkala BP
423	Vadakarappathy GP	42	0	42	0	42	42	₹190.61	42	42	41	₹173.68	97.62%	91.12%	0	1	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%	tender notice hasbeen published. tender will conducted on or before15/10/2018 .	PALAKKAD	Chittoor BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
424	Areekode GP	120	0	120	0	120	83	₹216.90	81	81	81	₹210.40	97.59%	97.00%	0	37	0	0	60	50.00%	55	45.83%		0.00%		0.00%	37 project revision letter forward to grama panchayath as these projects couldnot be done using Maintenance fund.Two projects estimate under preparation.	MALAPPURAM	Areekkode BP
425	Edappal GP	41	0	41	0	41	41	₹108.75	41	40	40	₹108.75	97.56%	100.00%	0	0	0	0	40	97.56%	34	82.93%	3	7.32%	1	2.44%	1 project dropped	MALAPPURAM	Ponnani BP
426	Thirupuram GP	40	12	28	0	41	41	₹127.33	40	40	40	₹126.33	97.56%	99.21%	0	0	0	1	28	100.00%	28	100.00%	9	22.50%	8	20.00%	one work pending related with ground water dept	THIRUVANANTHAPURAM	Parassala BP
427	Kainakari GP	41	8	33	0	41	41	₹115.22	40	40	40	₹111.22	97.56%	96.53%	1	0	0	0	33	100.00%	0	0.00%	0	0.00%	0	0.00%	ts pending 1no due to wet land ,retender proposed	ALAPPUZHA	Champakkulam BP
428	Patyam GP	42	0	42	0	42	41	₹176.10	41	41	40	₹156.10	97.56%	88.64%			1		37	88.10%	22	52.38%	4	9.52%		0.00%	22 Nos Awarded.For 15 Nos no competitive tender received. REtender required.(Out of 42 project One project is electrical)	KANNUR	Koothuparamba BP
429	Chembu GP	46	0	46	0	46	40	₹158.90	40	39	39	₹158.40	97.50%	99.69%	1	3	0	0	39	84.78%	26	56.52%	1	2.17%		0.00%	1 project required revision,1 project has insufficient fund, 1 project has to get land available,1 project required feasibility certificate from SC dept., 1 project doesnot required T.S	KOTTAYAM	Vaikom BP
430	Naduvannoor GP	42	0	40	2	42	40	₹181.08	39	40	39	₹179.25	97.50%	98.99%	0	0	0	0	37	92.50%		0.00%	3	7.14%	2	4.76%		KOZHICODE	Balussery BP
431	Mararikkulam South GP	41	0	40	1	41	40	₹196.42	39	39	39	₹190.42	97.50%	96.95%	0	0	0	0	40	100.00%	9	22.50%	4	9.76%	0	0.00%		ALAPPUZHA	Aryad BP
432	Elikkulam GP	89	8	81	0	89	80	₹304.86	79	78	78	₹142.66	97.50%	46.80%	0	8	0	0	29	35.80%	24	29.63%		0.00%		0.00%	Remaining Detailed Estimates Under Preparation.8 Nos work need revision. Amount of panchayath building construction is 1,50,00,000/- Structural design for this work is tendered.	KOTTAYAM	Pampady BP
433	Thalavoor GP	80	6	74	0	80	78	₹227.16	78	78	76	₹210.29	97.44%	92.57%	0	1	0	0	66	89.19%	35	47.30%	6	7.50%	2	2.50%	One project of 42 Lakh cost need to be changed implementation	KOLLAM	Pathanapuram BP
434	Paingottoor GP	39	0	39	0	39	38	₹83.55	38	38	37	₹83.50	97.37%	99.94%	0	1	0	0	36	92.31%	23	58.97%	5	12.82%	6	15.38%	Total pro.required TS	ERNAKULAM	Kothamangalam BP
435	Varappetty GP	53	0	53	0	53	38	₹112.50	38	38	37	₹101.00	97.37%	89.78%	1	13	1		36	67.92%	25	47.17%	4	7.55%		0.00%	Total 53projects TS required 38 15project should be revised.	ERNAKULAM	Kothamangalam BP
436	Udumbannoor GP	75	0	75	0	75	75	₹260.17	75	73	73	₹256.92	97.33%	98.75%	2	0	1	0	56	74.67%	55	73.33%		0.00%		0.00%	1 Projects require ST Feasibility and 2 project Land surrender required	IDUKKI	Elamdesam BP
437	Kadakkavur GP	37	0	37		37	37	₹169.89	37	37	36	₹169.89	97.30%	100.00%	0	0	2	0	36	97.30%	8	21.62%	2	5.41%		0.00%		THIRUVANANTHAPURAM	Chirayinkeezhu BP
438	Cheriyamundam GP	37	0	37	0	37	37	₹134.85	37	37	36	₹132.60	97.30%	98.33%	0	0	0	0	26	70.27%	24	64.86%	2	5.41%		0.00%	Intermittent internet connection.Spill over projects are under progress. Panchayat vehicle condition is not good and it is not properly available for site visit. No clerk available for office and file work.	MALAPPURAM	Thanoor BP
439	Payipad GP	74	0	74	0	67	74	₹228.60	72	72	72	₹197.23	97.30%	86.28%	0	0	0		62	83.78%	44	59.46%		0.00%		0.00%	3 projects need revision	KOTTAYAM	Madappally BP
440	Mullankolly GP	74	0	74	0	74	73	₹381.55	71	71	71	₹353.17	97.26%	92.56%	0	1	0	1	40	54.05%	17	22.97%		0.00%		0.00%	1 project need to be dropped due to insufficient fund.	WAYANAD	Panamaram BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount																N=L/H
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C				
441	Panjal GP	76	3	70	3	76	73	₹269.21	72	1	71	₹240.71	97.26%	89.41%	0	1	0	1	14	20.00%	23	32.86%	2	2.63%		0.00%	1 works in revision due to fund change. 23 works are invited for tender.	THRISSUR	Pazhayannoor BP	
442	Chowannur GP	41	0	36	2	38	36	₹152.83	35	35	35	₹152.83	97.22%	100.00%	0	0	0	0	35	97.22%		0.00%		0.00%		0.00%	17 work agreement executed and work started, one work completed	THRISSUR	Chowannur BP	
443	Karumkulam GP	86	4	82	0	71	72	₹241.27	70	70	70	₹224.02	97.22%	92.85%	3	11			66	80.49%	34	41.46%	22	25.58%	15	17.44%	since 17 no of works are not feasible, submitted for revision. 33 tenders are submitted to GP for committee resolution.	THIRUVANANTHAPURAM	Athiyannoor BP	
444	Cheppad GP	37	0	37	0	37	36	₹153.06	36	35	35	₹128.60	97.22%	84.02%	0	1	0	1	35	94.59%		0.00%		0.00%		0.00%	One project for levelling instrument purchasing (Rs.40,000/-). One project amounting to Rs.24 lakhs to be revised.	ALAPPUZHA	Muthukulam BP	
445	Muttill GP	108	0	105	0	105	104	₹273.43	101	101	101	₹239.24	97.12%	87.49%	0	0	0	3	101	96.19%	77	73.33%	6	5.56%	3	2.78%	Two projects need revision due to the lack of connectivity to the site (proj.no 23 & 54 Total Amount -26.27 Lakhs). At the proposed site for proj.no. 128/19 (Project amount 4 lakhs) another work has been proposed by tourism department, hence it needs revision. 24 need retender. Accepted the successful contractors through panchayath resolution 1/1 dtd 13/08/2018	WAYANAD	Kalpetta BP	
446	Aryancode GP	68	5	63	0	64	68	₹179.90	66	66	66	₹175.58	97.06%	97.60%	0	2			60	95.24%	58	92.06%	21	30.88%	12	17.65%	3nos. cancelled, in revision, 1 single tender and 1 new work in revision remaining to be e-tendered, along with a homeo e-tender,	THIRUVANANTHAPURAM	Perumkadavila BP	
447	Koppam GP	135	8	127	0	116	135	₹222.32	131	131	131	₹212.57	97.04%	95.61%	0	4	0	0	85	66.93%	84	66.14%	21	15.56%	20	14.81%	updated on 26/09/18	PALAKKAD	Pattambi BP	
448	Keezhmad GP	99	0	99	0	101	99	₹269.00	99	97	96	₹260.86	96.97%	96.97%	0	0	2	1	97	97.98%	89	89.90%	15	15.15%		0.00%	PVIP NOC - 2	ERNAKULAM	Vazhakkulam BP	
449	Kannambra GP	66	0	66	0	67	66	₹237.17	66	66	64	₹229.34	96.97%	96.70%	0	2	0		33	50.00%	33	50.00%	12	18.18%	3	4.55%	(1)one electrical project is revision,(2)one project is pending due to technical error in one project in suleka.	PALAKKAD	Alathoor BP	
450	Maravanthuru GP	42	1	41	0	42	33	₹112.83	32	32	32	₹108.53	96.97%	96.19%	0	4	0	0	27	65.85%	11	26.83%		0.00%		0.00%	4 projects required revision, 2 projects required resolution from Panchayath committee and 2 projects required feasibility from SC Department, 1 project has to get land available.	KOTTAYAM	Vaikom BP	
451	Vettam GP	65	0	65	0	65	65	₹196.31	65	63	63	₹192.81	96.92%	98.22%	0	1	1	0	60	92.31%		0.00%		0.00%		0.00%	1) Feasibility certificate for borewell construction not obtained. 2) Revision for fund (Excess amount required)	MALAPPURAM	Tiroor BP	
452	Chengottukav GP	85	0	85	0	85	65	₹166.39	63	63	63	₹151.06	96.92%	90.79%	2	10	10	0	57	67.06%	22	25.88%	5	5.88%		0.00%	tender date published for 40 works	KOZHIKODE	Panthayani BP	
453	Karoo GP	74	7	67	0	74	65	₹285.00	65	63	63	₹240.21	96.92%	84.28%					55	82.09%	28	41.79%		0.00%		0.00%	9 projects to be revised	KOTTAYAM	Lalam BP	
454	Karthikappally GP	32	0	32	0	32	32	₹126.49	32	32	31	₹126.49	96.88%	100.00%					21	65.63%		0.00%		0.00%		0.00%			ALAPPUZHA	Harippad BP
455	Aloor GP	96	0	96	0	96	96	₹335.27	93	93	93	₹329.56	96.88%	98.30%					72	75.00%	42	43.75%		0.00%		0.00%			THRISSUR	Mala BP
456	Perigom - Vayakkara GP	32	0	32	0	32	32	₹217.11	31	31	31	₹199.60	96.88%	91.93%	1				18	56.25%		0.00%		0.00%		0.00%	one proj. accorded TS is DP share amount 501000/-	KANNUR	Payyannur BP	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			N=L/H	O=M/I	P	Q															
457	Vellanad GP	36	4	31	1	36	32	₹187.52	31	31	31	₹131.94	96.88%	70.36%					13	41.94%		0.00%		0.00%		0.00%	2 electrical works, 1 to be dropped, 4 BC works	THIRUVANANTHAPURAM	Vellanad BP
458	Kalady GP	95	2	92	0	82	94	₹334.00	94	94	91	₹290.56	96.81%	86.99%					57	61.96%		0.00%		0.00%		0.00%		ERNAKULAM	Ankamali BP
459	Puthukkode GP	62	0	62	0	62	62	₹201.93	62	62	60	₹198.30	96.77%	98.20%	0	2	0	0	50	80.65%	48	77.42%	9	14.52%	2	3.23%	4 projects need revision .balance under tender processing	PALAKKAD	Alathoor BP
460	Karimannoor GP	31	0	31	0	31	31	₹107.00	31	31	30	₹98.44	96.77%	92.00%	0	0	0	1	15	48.39%	10	32.26%		0.00%		0.00%	2 Nos land to be surrendered.	IDUKKI	Elamdesam BP
461	Aroor GP	93	5	87	1	93	91	₹332.99	91	89	88	₹317.92	96.70%	95.47%	0	1	0	1	81	93.10%	0	0.00%	0	0.00%	0	0.00%		ALAPPUZHA	Pattanakkad BP
462	Koippuram GP	91	10	81	0	91	91	₹205.55	88	88	88	₹192.11	96.70%	93.46%	0	0	0	0	81	100.00%	54	66.67%		0.00%	3	3.30%		PATHANAMTHITTA	Koippuram BP
463	Kunnathunad GP	60	1	59	0	60	60	₹289.88	60	58	58	₹287.13	96.67%	99.05%	0	1	0	1	57	96.61%		0.00%	7	11.67%		0.00%	1 project cannot be done due to High Court Stay and 1 work revision due to lack of fund. but comes under Own fund. 52 tendered works got valid bids. Balance 8 works to be retendered this week. Avg. tender savings is appx. 10%	ERNAKULAM	Vadavukodu BP
464	Pandanad GP	30	0	30	0	31	30	₹85.07	30	30	29	₹84.07	96.67%	98.83%	0	0	0	0	30	100.00%	0	0.00%	0	0.00%	0	0.00%	30nos. tender invited (including retender).	ALAPPUZHA	Chengannur BP
465	Eruthempathy GP	30	0	30	0	30	30	₹142.86	29	29	29	₹140.86	96.67%	98.60%	0	0	1	0	19	63.33%	19	63.33%	4	13.33%	2	6.67%	one electrical project,10 needs E-tender.AE additionalcharge,e-tendering on process	PALAKKAD	Chittoor BP
466	Kandanassery GP	64	0	64	0	64	60	₹125.89	60	58	58	₹121.38	96.67%	96.42%	0	4	0	0	49	76.56%		0.00%		0.00%		0.00%	4 projects needs revision. Balance works tender notice published on 11.07.2018	THRISSUR	Chowannur BP
467	Kottayam - Malabar GP	31	0	31	0	31	30	₹104.23	29	29	29	₹98.63	96.67%	94.63%						0.00%		0.00%		0.00%		0.00%	1No.multy year Project,1 project to be revised. estimate preparation is in progress	KANNUR	Koothuparamba BP
468	Kudayathoor GP	30	0	30	0	30	30	₹138.06	30	29	29	₹115.06	96.67%	83.34%	2	0	0	0	27	90.00%	9	30.00%	5	16.67%		0.00%		IDUKKI	Elamdesam BP
469	Kumarapuram GP	29	0	29	0	29	29	₹110.61	29	29	28	₹110.61	96.55%	100.00%					29	100.00%	1	3.45%		0.00%		0.00%	10 works under 13th FC (44.19)	ALAPPUZHA	Hariappad BP
470	Nannamukku GP	59	0	59	0	59	58	₹180.00	56	56	56	₹180.00	96.55%	100.00%	0	0	0	0	57	96.61%		0.00%		0.00%		0.00%	01 work not accorded ts	MALAPPURAM	Perumpadappu BP
471	Moorkanadu GP	87	0	87	0	83	87	₹202.67	84	84	84	₹191.67	96.55%	94.57%	1		1	1	76	87.36%	73	83.91%	10	11.49%		0.00%	building work and concrete works are under progress.two work needed sc feasibility .	MALAPPURAM	Mankada BP
472	Kalloorkad GP	58	0	58		0	58	₹142.34	58	57	56	₹133.90	96.55%	94.07%	5	18	2	0	0	0.00%		0.00%		0.00%		0.00%	16 projects dropped and 18 projects needed revision. 5 projects needed relinquishment of land and the process is going on,2 project waiting for MVIP noc. Insufficient no of overseers, FGO on maternity leave and TGO promoted and transferred.	ERNAKULAM	Muvattupuzha BP
473	Thirumittakkode GP	116	0	116	0	116	116	₹279.15	116	116	112	₹250.10	96.55%	89.59%	0	0	0	0	38	32.76%	38	32.76%	1	0.86%	1	0.86%	38 Projects Tended. 46 project tender notification published	PALAKKAD	Thrithala BP
474	Pathiyoor GP	30	0	29	0	31	29	₹126.29	29	29	28	₹110.29	96.55%	87.33%	0	0	0	0	17	58.62%		0.00%		0.00%		0.00%	For 1 project revision needed.one project for instrument purchasing.	ALAPPUZHA	Muthukulam BP
475	Madikai GP	59	1	57	0	59	57	₹310.62	55	55	55	₹291.10	96.49%	93.72%	1	0	0	1	54	94.74%	29	50.88%	8	13.56%	1	1.69%	1 electrical work, Pending with Land-1, 25 works retendered due to single tender or no tender received	KASARAGOD	Kanhangad BP
476	Manakkad GP	56	2	54	0	54	56	₹126.76	54	54	54	₹122.26	96.43%	96.45%	0	0	0	0	45	83.33%	40	74.07%	2	3.57%	0	0.00%	project no.126 will be implimented by quotation basis. project no. 44 needs to be changed.	IDUKKI	Thodupuzha BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
477	Punnapra South GP	28	1	27	0	28	28	₹142.10	27	27	27	₹27.00	96.43%	19.00%		5		2	7	25.93%		0.00%		0.00%		0.00%	5 projects need revision , 2 projects awaiting panchayath committee decision	ALAPPUZHA	Ambalapuzha BP
478	Pindimana GP	55	0	55	0	55	55	₹145.00	55	53	53	₹143.00	96.36%	98.62%	0	2	0		47	85.45%		0.00%		0.00%		0.00%	E tendering under process	ERNAKULAM	Kothamangalam BP
479	Arimpoor GP	59	0	53	3	56	55	₹174.75	53	53	53	₹167.45	96.36%	95.82%	0	2	0	0	51	96.23%	35	66.04%	2	3.39%	1	1.69%	2 REVISION, 1 PURCHASING	THRISSUR	Anthikkad BP
480	Kidangoor GP	55	0	55	0	55	55	₹181.97	55	53	53	₹134.06	96.36%	73.67%	0	0	0	0	30	54.55%		0.00%		0.00%		0.00%	one project need revision. remaining Detailed estimate under preparation	KOTTAYAM	Pampady BP
481	Chenneerkkara GP	53	0	53	0	51	53	₹178.82	51	51	51	₹168.57	96.23%	94.27%	0	2	0	0	36	67.92%	36	67.92%	4	7.55%	4	7.55%	1. One Project is Electrification	PATHANAMTHITTA	Elanthoor BP
482	Kadirur GP	54	0	53	0	53	53	₹220.65	51	51	51	₹179.55	96.23%	81.37%	0	0	0	0	47	88.68%	21	39.62%	0	0.00%	0	0.00%		KANNUR	Panoor BP
483	Kalanjoor GP	168	0	168	0	168	132	₹407.94	130	127	127	₹281.10	96.21%	68.91%	10	14	4	8	122	72.62%	42	25.00%	10	5.95%	0	0.00%	own fund project of 2.5 crore and project of fifty lakh loan from financial institution require soil test result and structural design from external agency. sc feasibility certificate for 8 projects are not received. Total 36 Nos of projects can not be sent for TS due to Nos mentioned in columns P Q R S.(No of TS required projects= 168-36=132)	PATHANAMTHITTA	Parakkod BP
484	Alagappa Nagar GP	52	0	52	0	52	52	₹291.96	51	51	50	₹252.19	96.15%	86.38%	0	1	0	0	34	65.38%		0.00%		0.00%		0.00%	SCP Project need revision. Tender called for 34projects. opened. waiting for committee resolution. 1 project is waiting for Ts	THRISSUR	Kodakara BP
485	Kumbalam GP	51	0	51	0	41	51	₹210.91	51	48	49	₹207.91	96.08%	98.58%	0	0	0	0	38	74.51%	34	66.67%		0.00%		0.00%	out of 39 tendered work 2 selection notice issued 18 tabulation submitted for committee approval . 14 retender, 5 quotation	ERNAKULAM	Palluruthy BP
486	Cherupuzha GP	102	0	102	0	102	101	₹405.86	98	97	97	₹386.16	96.04%	95.15%	0	0	0	4	79	77.45%		0.00%		0.00%		0.00%	No response from contractors for the first tender.	KANNUR	Payyannur BP
487	Kavanoor GP	124	0	124	0	124	74	₹393.54	78	71	71	₹196.60	95.95%	49.96%	0	21	1	28	69	55.65%	20	16.13%		0.00%		0.00%	Out of 124 total projects 53 projects required revision. letter forwarded to grama panchayath but their decision pending.	MALAPPURAM	Areekkode BP
488	Cherukole GP	49	8	41	0	49	49	₹60.03	47	47	47	₹58.00	95.92%	96.62%	0	0	0	0	37	90.24%	29	70.73%		0.00%		0.00%	1 project require revision	PATHANAMTHITTA	Elanthoor BP
489	Kizhuvillam GP	49	0	49	1	49	49	₹299.12	47	47	47	₹253.54	95.92%	84.76%	0	2	0	0	41	83.67%	18	36.73%	1	2.04%	1	2.04%	DUE TO VALIDATION ERROR,SOME PROJECTS ARE DROPPED.NEED VERIFICATION FOR E-TENDERING REMAINING PROJECTS	THIRUVANANTHAPURAM	Chirayinkeezhu BP
490	Edamulakkal GP	122	2	120	0	122	122	₹361.57	117	117	117	₹346.02	95.90%	95.70%	0	0	0	5	88	73.33%	23	19.17%	2	1.64%		0.00%			
491	Kalikavu GP	123	13	108	0	121	122	₹329.19	122	117	117	₹301.23	95.90%	91.51%	1	2	1	0	80	74.07%	80	74.07%	8	6.50%		0.00%	tendered 80 works and 10 work need revision	MALAPPURAM	Kalikavu BP
492	Madappally GP	72	0	72	0	72	72	₹198.79	69	69	69	₹192.09	95.83%	96.63%	0	1	1	1	46	63.89%	43	59.72%		0.00%		0.00%			
493	Thennala GP	70	0	70	0	70	70	₹211.47	70	67	67	₹200.00	95.71%	94.58%	0	3	0	3	45	64.29%	45	64.29%	4	5.71%	0	0.00%	3revision required,45 projects tendered and aggrement executed and 16projects called for tender	MALAPPURAM	Vengara BP
494	Sreemoolanagaram GP	46	0	46	0	46	46	₹183.85	46	45	44	₹151.28	95.65%	82.28%	0	1	1	0	44	95.65%		0.00%		0.00%		0.00%			

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
495	Pallipuram GP	45	0	45		45	45	₹178.99	57	43	43	₹165.99	95.56%	92.74%	11	22	4	0	43	95.56%		0.00%		0.00%		0.00%	sc feasibility not obtained for 6 nos, 33 nos required revision because of non availability of land and name of work to be changed	ERNAKULAM	Vypin BP
496	Enmakaje GP	114	0	114	0	114	90	₹320.00	90	90	86	₹294.28	95.56%	91.96%	10	6	5	3	37	32.46%		0.00%		0.00%		0.00%	AE Post vacant , Overseer 1 vacant	KASARAGOD	Manjeswaram BP
497	Kalady GP	46	0	45	1	46	45	₹93.50	44	43	43	₹84.37	95.56%	90.24%	1	1	0	0	30	66.67%	25	55.56%	1	2.17%		0.00%	1 project pending for site dispute	MALAPPURAM	Ponnani BP
498	Rayamangalam GP	111	0	111	0	111	111	₹457.08	110	106	106	₹430.00	95.50%	94.08%	0		3	2	83	74.77%	62	55.86%	7	6.31%	4	3.60%	3projects need PVIP NOC.Remaining Estimates under preparation	ERNAKULAM	Koovappady BP
499	Melukavu GP	50	0	50	0	50	43	₹164.00	42	42	41	₹156.00	95.35%	95.12%	0	5	0	2	22	44.00%		0.00%		0.00%		0.00%	6 nos detailed estimate under preparation	KOTTAYAM	Erattupetta BP
500	Mala GP	42		42		42	42	₹191.63	41	41	40	₹179.40	95.24%	93.62%					26	61.90%	21	50.00%		0.00%		0.00%		THRISSUR	Mala BP
501	Kottnadu GP	54	0	54	0	54	42	₹115.25	42	40	40	₹91.76	95.24%	79.62%		9	2		27	50.00%	27	50.00%	7	12.96%		0.00%		PATHANAMTHITTA	Mallappally BP
502	Kakkody GP	97	1	96	0	97	83	₹236.61	76	76	79	₹168.20	95.18%	71.09%	1	10	4	2	50	52.08%		0.00%		0.00%		0.00%	Non availability of land 1, Fund revision 10, Feasibility 1 , NOC required 3, Electrical estimate 1, Board resolution required 1	KOZHIKODE	Chelannoor BP
503	Purakkad GP	43	1	40	2	43	41	₹108.01	41	39	39	₹106.63	95.12%	98.72%			2		38	95.00%	0	0.00%	0	0.00%	0	0.00%	2 deposit,2 awaiting wet land noc,no response for 1st tendr,call for retender	ALAPPUZHA	Ambalapuzha BP
504	Vannappuram GP	143	0	143	0	143	143	₹402.55	143	136	136	₹378.16	95.10%	93.94%	0	0	1	6	128	89.51%		0.00%		0.00%		0.00%	1 projects require SC feasibility, 6 projects estimate prepared.	IDUKKI	Elamdesam BP
505	Cheruvathur GP	66	1	60	5	66	60	₹273.65	60	60	57	₹229.90	95.00%	84.01%	0	3	0	0	54	90.00%	54	90.00%	50	75.76%	6	9.09%		KASARAGOD	Neeleswaram BP
506	Delampady GP	84	0	84	0	84	79	₹398.29	75	75	75	₹367.82	94.94%	92.35%	1	0	1	2	59	70.24%	50	59.52%	31	36.90%	2	2.38%	1- forest noc,1-non availability of land,2yield not obtained	KASARAGOD	Karaduka BP
507	Vorkady GP	79	0	79	0	79	79	₹214.67	86	58	75	₹194.11	94.94%	90.42%	1	11	9		53	67.09%		0.00%		0.00%		0.00%	1 projects need documents of land, more than 11 projects may be revised for validation of spillover projects, out of 2 noc projects, 9 projects need scp/tsp certificate and 12 projects need ground water feasibility, another 5projects need asset codes to be registered newly	KASARAGOD	Manjeswaram BP
508	Seethathodu GP	83	11	72	0	83	79	₹319.33	79	76	75	₹200.42	94.94%	62.76%	1	3	0	0	34	47.22%		0.00%		0.00%		0.00%	Remaining projects estimate under preparation,total project is 88Nos , out of 88 project -5 nos are revision .4 no are not required TS and among one project of Rs7430000 is not accept by the TS authority because that fund is not correct for this project .	PATHANAMTHITTA	Ranny BP
509	Thottappuzhassery GP	58	0	58	0	58	58	₹172.40	56	55	55	₹141.00	94.83%	81.79%	0	0	3	0	47	81.03%	22	37.93%		0.00%		0.00%	3 nos. projects are pending due to feasibility certificate . agreement executed 22Nos.selection notice issued 25,(flood affected G.P)	PATHANAMTHITTA	Koippuram BP
510	Mezhaveli GP	77	6	71	0	77	77	₹127.70	75	73	73	₹115.60	94.81%	90.52%	1	3			67	94.37%	15	21.13%	0	0.00%	0	0.00%	3nos revision needed.44 works tendered.waiting for committee resolution	PATHANAMTHITTA	Pandalam BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
511	Mararikkulam North GP	19	0	19	0	19	19	₹118.92	18	18	18	₹111.90	94.74%	94.10%		1			18	94.74%	11	57.89%		0.00%		0.00%	Land Not available for Toilet construction, hence project to be revised.	ALAPPUZHA	Kanjikkuzhy BP
512	Panagad GP	60	0	57	3	60	57	₹319.44	57	54	54	₹298.24	94.74%	93.36%	0	2	1	0	47	82.46%	47	82.46%	15	25.00%	3	5.00%	tender on 4/10/18, 2 projects in revision and 1 not accorded feasibility	KOZHICODE	Balussery BP
513	Velookkara GP	95	0	95	0	95	95	₹277.30	92	90	90	₹252.53	94.74%	91.07%	0	0	0	0	88	92.63%	20	21.05%	0	0.00%	0	0.00%	40 nos Quatations invited, 28 nos of works tender tabulation submitted for Panchayath approval	THRISSUR	Vellangallur BP
514	Kuthannoor GP	94	0	94	0	94	94	₹205.06	89	89	89	₹193.96	94.68%	94.59%	0	0	1	0	80	85.11%	80	85.11%	44	46.81%	15	15.96%		PALAKKAD	Kuzhaimannam BP
515	Nagaroor GP	75	1	74	0	75	74	₹203.96	74	70	70	₹201.47	94.59%	98.78%		3			68	91.89%	60	81.08%	18	24.00%	6	8.00%	3 revision	THIRUVANANTHAPURAM	Killimanoor BP
516	Chakkupallam GP	94	0	93	0	94	92	₹280.41	88	87	87	₹276.49	94.57%	98.60%	0	10	5	0	29	31.18%	0	0.00%	0	0.00%	0	0.00%	2 nos need ground water dept. estimate , 3 nos wiring,	IDUKKI	Kattappana BP
517	Vijayapuram GP	123	0	123	0	92	92	₹324.96	90	87	87	₹231.01	94.57%	71.09%	0	0	0	2	79	64.23%	63	51.22%	4	3.25%	2	1.63%		KOTTAYAM	Pallom BP
518	Kinanoor - Karinthalam GP	55	0	55	0	55	55	₹330.05	54	54	52	₹306.00	94.55%	92.71%	2	0	1	0	31	56.36%		0.00%		0.00%		0.00%	11 work tendered , 20 work e tender on 28/07/2018	KASARAGOD	Parappa BP
519	Mannamcherry GP	36	0	36	0	36	36	₹208.70	35	34	34	₹207.70	94.44%	99.52%	0	0	0	0	17	47.22%	0	0.00%	0	0.00%	0	0.00%		ALAPPUZHA	Aryad BP
520	Pampady GP	89	6	83	0	89	89	₹217.24	84	84	84	₹207.98	94.38%	95.74%	4	6	4		65	78.31%	32	38.55%	2	2.25%		0.00%	6 projects need revision	KOTTAYAM	Pampady BP
521	Puthiga GP	60	1	59	0	60	53	₹177.86	55	52	50	₹150.70	94.34%	84.73%	2	0	8		25	42.37%		0.00%		0.00%		0.00%	2 prj need noc. 4 Prj need social map, 8prj need gwd feasibility,2 dropped	KASARAGOD	Manjesawram BP
522	Tholikkode GP	78	2	76	0	78	88	₹298.62	86	85	83	₹280.00	94.32%	93.76%					39	51.32%		0.00%		0.00%		0.00%	2 projects need feasibility from GWD to accord TS, 2 BC works	THIRUVANANTHAPURAM	Vellanad BP
523	Kodikulam GP	35	2	33	0	35	35	₹92.13	34	34	33	₹90.23	94.29%	97.94%	0	0	2	2	24	72.73%		0.00%		0.00%		0.00%	1No electrical work. 1 No feasibility required.	IDUKKI	Elamdesam BP
524	Thyattusseri GP	35	0	35	0	35	35	₹119.15	33	33	33	₹114.85	94.29%	96.39%	1		1		31	88.57%	23	65.71%	12	34.29%		0.00%		ALAPPUZHA	Thikkattusseri BP
525	Thikkody GP	39	2	37	0	39	35	₹131.22	36	36	33	₹107.88	94.29%	82.21%	0		0	0	0	0.00%		0.00%		0.00%		0.00%	5 need revision, 3 need feasibility, 1 need cancel, land not available for 1. Balance under preparation	KOZHICODE	Melady BP
526	Rajakkad GP	52	18	34	0	52	52	₹120.12	50	49	49	₹115.63	94.23%	96.26%	0	2	0	0	23	67.65%	0	0.00%	0	0.00%	0	0.00%	8 projects took revision. 2 projects still need revision.	IDUKKI	Nedumkandam BP
527	Kurichy GP	121	0	121	0	121	121	₹300.14	118	118	114	₹289.15	94.21%	96.34%		1		3	56	46.28%	56	46.28%	6	4.96%	5	4.13%	tender notice prepared for second tender	KOTTAYAM	Pallom BP
528	Parali GP	71	0	69	2	71	69	₹225.76	66	65	65	₹217.54	94.20%	96.36%	0	0	2	0	63	91.30%	60	86.96%	0	0.00%	0	0.00%	2 project deposit work, 1 irrigation permission required,1 forest NOC 2 projects under preparation, Tender process completed. waiting for committee resolution	PALAKKAD	Palakkad BP
529	Kulathupuzha GP	69	0	69	0	69	69	₹330.18	67	65	65	₹254.00	94.20%	76.93%	0	0	0		42	60.87%	40	57.97%		0.00%		0.00%	Committee decision received on 07/06/2018 only and 12no project need revision.	KOLLAM	Anchal BP
530	Pramadom GP	121	4	117	0	121	120	₹271.84	109	109	113	₹244.43	94.17%	89.92%	0	0	0		84	71.79%	84	71.79%	12	9.92%	11	9.09%		PATHANAMTHITTA	Konni BP
531	Kallar GP	94	0	94	0	94	85	₹213.51	80	80	80	₹197.20	94.12%	92.36%	0	0	0	5	65	69.15%		0.00%		0.00%		0.00%	no response tender calls, re tender on 01/7/18 , 9 nos required revision	KASARAGOD	Parappa BP
532	Perumkadavila GP	34	4	30	0	34	34	₹109.00	32	32	32	₹100.00	94.12%	91.74%	1	1		1	26	86.67%	17	56.67%	14	41.18%	8	23.53%	ts obtained project 2 no is to be revised 26 tendered 3 bill submitted at reasury, 5 bill under preparation	THIRUVANANTHAPURAM	Perumkadavila BP
533	Varavoor GP	51	0	50	1	51	50	₹222.60	49	48	47	₹214.10	94.00%	96.18%	0	2	0	0	30	60.00%	22	44.00%	3	5.88%		0.00%	2projects need revision	THRISSUR	Wadakkanchery BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works G=D+E+F	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
534	Kuttikol GP	66	0	66	0	65	66	₹228.87	65	64	62	₹211.55	93.94%	92.43%	0	0	0	4	56	84.85%	49	74.24%	28	42.42%	0	0.00%	1 electrical work,6 work tendered opening on 28.09.18	KASARAGOD	Karaduka BP
535	Thamarassery GP	115	0	115	0	115	115	₹269.90	110	108	108	₹259.90	93.91%	96.29%	5	10	9	0	84	73.04%	75	65.22%	20	17.39%	10	8.70%	Total No.139, 03 works feasibility not obtained, 10 project need revisionnos, 11 pending due to other reasons ,	KOZHICODE	Koduvaly BP
536	Eramala GP	65	55	10	0	65	65	₹363.86	61	61	61	₹327.86	93.85%	90.11%	2	0	1	1	0	0.00%		0.00%	0	0.00%		0.00%	53 works executing through Accredited Agency-ULCCS.2 Nos BC works, 10 tender works.	KOZHICODE	Vadakara BP
537	Keezhalloor GP	33	0	32	1	33	32	₹162.98	30	30	30	₹157.98	93.75%	96.93%	0	0	2	2	24	75.00%		0.00%		0.00%		0.00%	2 works are electrification works	KANNUR	Iritty BP
538	Kamakshi GP	48	0	48	0	48	48	₹214.44	47	45	45	₹204.44	93.75%	95.34%	0	0	1	2	0	0.00%	0	0.00%	0	0.00%	0	0.00%	Change BC to Tender in Project	IDUKKI	Idukki BP
539	Peringammala GP	64	0	64	0	64	64	₹434.44	60	60	60	₹394.20	93.75%	90.74%	0	3	0	0	60	93.75%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	
540	Kottangal GP	39	1	38	0	39	32	₹50.94	32	30	30	₹42.74	93.75%	83.90%	1	6			19	50.00%	19	50.00%	4	10.26%		0.00%		PATHANAMTHITTA	Mallappally BP
541	Udayamperoor GP	16	0	16	0	16	16	₹124.22	16	15	15	₹99.10	93.75%	79.78%	0	0	0	0	15	93.75%		0.00%		0.00%		0.00%	Due to the lack of Feasibility certificate applied for SC project , one estimate not forwarded for TS	ERNAKULAM	Mulanthuruthy BP
542	Thevalakkara GP	63	0	63	0	63	63	₹245.72	62	62	59	₹229.72	93.65%	93.49%	0	1	0	0	57	90.48%	50	79.37%	10	15.87%	4	6.35%	1 electrical work	KOLLAM	Chavara BP
543	Thrikkodithanam GP	126	0	126	0	116	126	₹499.98	118	118	118	₹448.01	93.65%	89.61%	0	2		3	84	66.67%	36	28.57%		0.00%		0.00%	3 projects not obtained feasibility	KOTTAYAM	Madappally BP
544	Koovappady GP	31	0	31	0	31	31	₹143.40	31	31	29	₹134.40	93.55%	93.72%	0	2	0		29	93.55%	27	87.10%	0	0.00%		0.00%	2 Projects need Revision	ERNAKULAM	Koovappady BP
545	Ramankari GP	31	6	25	0	49	31	₹52.58	31	30	29	₹47.58	93.55%	90.49%	0	0	0	1	13	52.00%	5	20.00%	0	0.00%	0	0.00%	20revision project	ALAPPUZHA	Veliyanad BP
546	Mulanthuruthy GP	62	0	62	0	62	62	₹328.71	62	58	58	₹296.91	93.55%	90.33%	0	3		0	12	19.35%		0.00%		0.00%		0.00%		ERNAKULAM	Mulanthuruthy BP
547	Ranni Perinadu GP	78	0	78	0	78	77	₹339.12	73	72	72	₹199.35	93.51%	58.78%	0	0	0	0	43	55.13%		0.00%		0.00%		0.00%	Remaining projects estimate under preparation,	PATHANAMTHITTA	Ranny BP
548	Piravanthoor GP	190	28	162	0	192	184	₹513.80	182	173	172	₹485.90	93.48%	94.57%	0	0	0	5	147	90.74%	95	58.64%	11	5.79%	11	5.79%	Electrical estimate-1,G.W.D Feasibility-4	KOLLAM	Pathanapuram BP
549	Mankulam GP	46	6	40	0	46	46	₹163.35	43	43	43	₹140.42	93.48%	85.96%		0	0	3	28	70.00%		0.00%		0.00%		0.00%		IDUKKI	Devikulam BP
550	Adichanalloor GP	61	1	60	0	61	61	₹238.00	58	57	57	₹202.81	93.44%	85.21%	0	1	2	1	52	86.67%	52	86.67%	20	32.79%	17	27.87%		KOLLAM	Ithikkara BP
551	Omassery GP	140	5	135	0	140	120	₹227.45	120	116	112	₹222.78	93.33%	97.95%		20	8	0	61	45.19%		0.00%		0.00%		0.00%	Projects to be revised = 20 Non availability of Feasibility Report = 8 Total No of projects pending = 28 Only feasible projects accounted for calculation	KOZHICODE	Koduvaly BP
552	Kottayi GP	60	0	60	0	60	60	₹215.53	59	57	56	₹195.20	93.33%	90.57%	0	1	0	0	50	83.33%	0	0.00%	0	0.00%	0	0.00%	50 projects tendered	PALAKKAD	Kuzhalmannam BP
553	Peruvayal GP	93	0	92	0	93	75	₹221.46	75	70	70	₹199.45	93.33%	90.06%	8	5	4	0	47	51.09%		0.00%		0.00%		0.00%	1 nos sc feasibility not obtained, 5revision, 3 gwd feasibility not obtained, 8land not available1 projects not required TS	KOZHICODE	Kunnamangalam BP
554	Adat GP	45	0	45	0	45	45	₹136.73	42	42	42	₹99.53	93.33%	72.79%		3	0	0	38	84.44%	35	77.78%	1	2.22%		0.00%	38 works tendered ,need revision 3 projects amounting 24.25 lakh. Plan(4.84 lakh)MGNR(1.5 lakh),Scp (8.11 lakh) saving in project which required revision. 9 new projects included in revision.	THRISSUR	Puzhakkal BP
555	Lakkidi Perur GP	74	0	74	0	74	74	₹208.14	71	69	69	₹188.24	93.24%	90.44%	0	3	0	2	46	62.16%	42	56.76%	0	0.00%	0	0.00%	3 nos revision project 2nos (New) waiting for DPC updated on 11.9.2018.	PALAKKAD	Ottappalam BP
556	Veliyam GP	60	0	60	0	60	59	₹245.86	56	55	55	₹215.55	93.22%	87.67%	1	1	2	0	46	76.67%	46	76.67%	15	25.00%	0	0.00%		KOLLAM	Kottarakara BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
557	Thidanad GP	54	1	43		44	44	₹114.00	41	41	41	₹105.00	93.18%	92.11%	0	10	0	0	26	60.47%	0	0.00%		0.00%		0.00%	10 projects revision	KOTTAYAM	Erattupetta BP
558	Ramapuram GP	80	2	78	0	80	73	₹165.79	68	68	68	₹152.49	93.15%	91.98%	2		2	3	63	80.77%	25	32.05%	0	0.00%	0	0.00%	2 nos. need pwd noc, 2 nos non availability of land	KOTTAYAM	Lalam BP
559	Pullampara GP	29	0	29	0	29	29	₹151.45	27	27	27	₹138.75	93.10%	91.61%		2		1	24	82.76%		0.00%		0.00%		0.00%	2 R	THIRUVANANTHAPURAM	Vamanapuram BP
560	Moonniyoor GP	87	0	87	0	87	72	₹280.79	70	69	67	₹238.00	93.06%	84.76%	0	6	0	3	21	24.14%		0.00%		0.00%		0.00%	Total 87-2 electrical=85-4 cancelled=81-3 revision=78 -1fund insufficient=77 -3 revision=74-1 by NREGS=73-1 multiyear =72 Tender works of road not done because of Jalandidhi project	MALAPPURAM	Thiroorangi BP
561	Balusseri GP	47	1	43	3	47	43	₹198.35	40	40	40	₹190.25	93.02%	95.92%		2	0	2	37	86.05%	28	65.12%	2	4.26%	1	2.13%	28nos agreement executed	KOZHIKODE	Balusseri BP
562	Valavannoor GP	96	0	96	0	96	86	₹212.19	85	80	80	₹136.89	93.02%	64.51%		10			80	83.33%	47	48.96%	4	4.17%		0.00%	80 nos tendered.10 nos of revision projects , Additional charge of A.E in Cheryamundam GP up to 19/05/2018 , interruption of internet connection in many days, no clerical support from the GP	MALAPPURAM	Thanoor BP
563	Chathamangalam GP	100	0	100	0	100	100	₹225.45	93	93	93	₹205.45	93.00%	91.13%	0	7	0		60	60.00%	52	52.00%	15	15.00%	2	2.00%	7 works need revision , balance work tender fixed on 5th october 2018	KOZHIKODE	Kunnamangalam BP
564	Kumarampoothoor GP	129	0	105	0	105	100	₹244.66	95	94	93	₹213.66	93.00%	87.33%	0	1	2	2	77	73.33%	77	73.33%	6	4.65%	4	3.10%	Out of 129 projects 24 projects - multi year projects(2017-18) which is already tendered, 1 project revision, 2 electrification works,2 SCP PROJECTS - Feasibility certificate not obtained. updated on 26/09/2018	PALAKKAD	Mannarkkad BP
565	Parassala GP	189	53	136	0	189	157	₹661.23	147	147	146	₹331.91	92.99%	50.20%	0	30	12	1	43	31.62%	38	27.94%	15	7.94%	9	4.76%	10 nos Works of Beneficiary comitty works Started. 4 work completed.	THIRUVANANTHAPURAM	Parassala BP
566	Teekoy GP	74	13	61	0	74	70	₹143.00	66	65	65	₹133.00	92.86%	93.01%	0	2	0	0	35	57.38%		0.00%		0.00%		0.00%	2nos revision projects, 3not taken surrender details, 1nos KSEB estimate preparing	KOTTAYAM	Erattupetta BP
567	Ongallur GP	84	4	80	0	84	84	₹281.02	83	80	78	₹246.47	92.86%	87.71%	0	0	0	0	60	75.00%	25	31.25%	4	4.76%	2	2.38%	1no to be dropped.1 project need land availability certificate. 1 project need revision. 60 Projects Tendered	PALAKKAD	Pattambi BP
568	Kallara GP	35	0	35	0	35	28	₹90.20	28	26	26	₹69.60	92.86%	77.16%	0	2	3	0	25	71.43%	22	62.86%	0	0.00%	0	0.00%	2 Nos need revision,3 needs feasibility	KOTTAYAM	Kaduthuruthy BP
569	Nellikuzhy GP	101	0	97	0	101	97	₹315.97	93	90	90	₹300.10	92.78%	94.98%	4		3		80	82.47%		0.00%		0.00%		0.00%	Asset not available for 15. 8 building works under preparation. works AE on leave Overseer in charge	ERNAKULAM	Kothamangalam BP
570	Edavanna GP	239	2	237	0	239	110	₹625.09	128	102	102	₹344.89	92.73%	55.17%	2	129	5	0	50	21.10%	36	15.19%		0.00%		0.00%	129 projects revision letter forwarded to grama panchayath and their decision pending since the President and vice president resigned in June. Tender of 36 works approved by the board on 06.08.18. No response/single tender for 14 works.	MALAPPURAM	Areekkode BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
571	Thalayolaparambu GP	94	0	94	0	94	82	₹215.35	82	78	76	₹189.58	92.68%	88.03%	3	5	2	3	40	42.55%	33	35.11%		0.00%		0.00%	5 Nos need revision, 2 Nos. needs NOC from Irrigation and PWD, 3 Nos. needs land availability, 3 Nos. needs to be cancelled	KOTTAYAM	Kaduthuruthy BP
572	Peringara GP	41	0	41	0	41	41	₹89.87	40	38	38	₹78.87	92.68%	87.76%	1	14	0	0	29	70.73%	15	36.59%	0	0.00%	0	0.00%	14 projects needs revision, 14 projects needs retender	PATHANAMTHITTA	Pulikeezhu BP
573	Ayancherry GP	60	0	60	0	60	54	₹127.63	53	51	50	₹114.15	92.59%	89.44%	0	2	2	1	45	75.00%	0	0.00%	0	0.00%	0	0.00%		KOZHICODE	Thodannur BP
574	Kadannappally - Panappuzha GP	54	0	54	0	54	54	₹258.38	52	50	50	₹210.32	92.59%	81.40%	0	2	0	0	50	92.59%		0.00%		0.00%		0.00%	2 projects need revision.	KANNUR	Thaliparambu BP
575	Kottathara GP	68	0	68	0	68	67	₹236.08	63	62	62	₹211.60	92.54%	89.63%		0	1	5	36	52.94%	36	52.94%	12	17.65%		0.00%	16 works for retender	WAYANAD	Kalpetta BP
576	Thiruvegappura GP	106	1	106	0	107	107	₹219.46	100	99	99	₹200.00	92.52%	91.13%	0	3	0	3	33	31.13%	33	31.13%	2	1.89%	1	0.94%	Remaining 2 estimates under preparation, 3 projects need revision, 2 electrification works, 33 works tendered.	PALAKKAD	Pattambi BP
577	Koruthode GP	63	5	57	1	64	40	₹111.57	37	37	37	₹100.57	92.50%	90.14%		24			20	35.09%	19	33.33%	2	3.17%		0.00%		KOTTAYAM	Kanjirappally BP
578	Kaviyoor GP	53	0	49	4	53	53	₹172.35	49	49	49	₹159.50	92.45%	92.54%	0	4	0	0	34	69.39%	20	40.82%	6	11.32%	2	3.77%	28nos Agreement executed, 21 nos under tender process, 2nos DP Deposit Project, 2nos DP&BP Combine Project.	PATHANAMTHITTA	Mallappally BP
579	Kallooppa GP	54	0	52	2	54	53	₹150.43	50	49	49	₹133.83	92.45%	88.96%	0	0	0	2	46	88.46%	33	63.46%	20	37.04%	18	33.33%		PATHANAMTHITTA	Mallappally BP
580	Asamannor GP	54	2	51	0	53	53	₹626.20	51	49	49	₹290.13	92.45%	46.33%	0	1	1	2	36	70.59%		0.00%		0.00%		0.00%	1 project need approved plan from other dept, 1 project costing 250 lakh is under court decision	ERNAKULAM	Koovappady BP
581	Thirunelli GP	93	6	86	1	93	92	₹509.89	86	86	85	₹444.28	92.39%	87.13%	1	1	5	0	79	91.86%	68	79.07%	59	63.44%	0	0.00%	feasibility not received from DWSS projects	WAYANAD	Mananthavady BP
582	Manjeswaram GP	110	1	109	0	110	65	₹196.38	110	65	60	₹187.82	92.31%	95.64%	6	6	12	21	49	44.95%		0.00%		0.00%		0.00%	6 projects need documents of land, more than 6 projects requires revision, out of 12 noc projects, 5 projects need scptsp certificate and 7 projects need ground water feasibility. 45 projects need asset codes to be registered newly... 104 spill over projects, AE post recently filed, Overseer 1 vacant.	KASARAGOD	Manjesawram BP
583	Choondal GP	101	0	101	0	101	78	₹228.55	78	72	72	₹207.67	92.31%	90.86%	0	23	0	0	40	39.60%		0.00%		0.00%		0.00%	23 projects needs revision . tender to be opened on 17.07.18	THRISSUR	Chowannur BP
584	Unnikulam GP	84	1	79	4	84	65	₹226.21	65	60	60	₹189.65	92.31%	83.84%	0	13	6	6	48	60.76%	33	41.77%	10	11.90%	1	1.19%	Out of 84 Works - 10 projects need revision (Pr No 28,153,15,17,19,20,21,33,34,63), 6 projects need SC feasibility (Pr No 64,65,161,175,176,177); 6 projects soling work by MGNREGS (Pr No 24,48,49,50,62,71). 3 Work need to be deleted (Pr No 61,84,155)	KOZHICODE	Balussery BP
585	Marakkara GP	104	0	104	0	104	104	₹296.87	96	96	96	₹245.42	92.31%	82.67%	0	8	0		69	66.35%	22	21.15%	5	4.81%		0.00%	aggrement being executed. work will start by next week. (8NOS need revision)	MALAPPURAM	Kuttippuram BP
586	Kadukutty GP	66	0	65	1	66	65	₹161.45	60	60	60	₹131.68	92.31%	81.56%		5			26	40.00%	8	12.31%		0.00%		0.00%	6 works to be drop, 5 works to revision Tendered 26, (respond 8 Nos)	THRISSUR	Chalakkudy BP
587	Poonjar GP	77	8	69	0	77	77	₹155.00	71	71	71	₹147.00	92.21%	94.84%	0	4	0	0	19	27.54%		0.00%		0.00%		0.00%	Detailed estimate Under Preparation	KOTTAYAM	Erattupetta BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Departments	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
588	Pulimkundu GP	51	5	46	0	51	51	₹98.50	47	47	47	₹97.65	92.16%	99.14%	0	0	0	0	18	39.13%	0	0.00%	0	0.00%	0	0.00%		ALAPPUZHA	Veliyanad BP
589	Erumam - Kutdoor GP	58	0	57	1	58	51	₹210.37	47	47	47	₹193.36	92.16%	91.91%	0	0	0	4	47	82.46%	0	0.00%	0	0.00%	0	0.00%	03 no VCB & 1 No pond project site measurement not able to take due to water. Vehicle not available . From 55 project 2 electrical & 2 not feasible as per KPBR	KANNUR	Payyannur BP
590	Poonjar Thekkekkara GP	87	14	73	0	87	76	₹107.00	70	70	70	₹99.00	92.11%	92.52%	0	13	0	1	42	57.53%	0	0.00%	0	0.00%	0	0.00%	Detailed Estimate under preparation.	KOTTAYAM	Erattupetta BP
591	Vengappally GP	55	1	49	5	55	50	₹147.40	46	46	46	₹139.40	92.00%	94.57%	1	0	0	0	29	59.18%	29	59.18%	7	12.73%	0	0.00%	13 projects for re-tender	WAYANAD	Kalpetta BP
592	Thrippangode GP	79	0	79	0	79	75	₹289.72	70	69	69	₹270.97	92.00%	93.53%	0	4	2	4	49	62.03%	0	0.00%	0	0.00%	0	0.00%	4reversion project, 4project for dropped, 2projects for NOC,,AE-1Panchayath addi charge	MALAPPURAM	Tiroor BP
593	Nadapuram GP	81	0	81	0	81	75	₹233.53	73	69	69	₹213.90	92.00%	91.59%	3	8	0	8	41	50.62%	41	50.62%	10	12.35%	2	2.47%	69 projects are TS accorded .41 works tendered and awrdd .25 works are to be tendered on 09/10/18	KOZHIKODE	Thooneri BP
594	Valiyaparamba GP	37	0	37	0	37	37	₹69.54	34	33	34	₹67.54	91.89%	97.12%	0	0	0	0	24	64.86%	21	56.76%	3	8.11%	2	5.41%	2 - electrification project (ts from pwd electrical wing),4 Projects Dropped(As per PR No1/2018(3) Dtd 12.07.2018 .	KASARAGOD	Neeleswaram BP
595	Pallarimangalam GP	37	0	37	0	37	37	₹139.97	35	34	34	₹99.50	91.89%	71.09%	0	0	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%	3nos estimate under preparation	ERNAKULAM	Kothamangalam BP
596	Pookkottoor GP	70	0	69	1	70	49	₹162.61	47	45	45	₹133.51	91.84%	82.10%	0	16	4	0	18	26.09%	0	0.00%	0	0.00%	0	0.00%	16 Works Need Revision (9 Works need Name Change, 3 Works due to MP Fund Availability , 3 Works Fund insufficient , 1 Works Implement Officer to be changed) 4 nos feasibility not obtained	MALAPPURAM	Malappuram BP
597	Paruthoor GP	122	0	122	3	125	122	₹185.45	117	102	112	₹164.30	91.80%	88.60%	0	0	0	5	61	50.00%	53	43.44%	5	4.10%	2	1.64%	5nos Need revision due to non availability of sc Feasibility.5nos under Estimate preparation and first tender completed, second tender on 10/9/2018	PALAKKAD	Pattambi BP
598	Mulakkuzha GP	62	0	60	0	61	60	₹431.00	55	55	55	₹401.00	91.67%	93.04%	1	2	1	1	53	88.33%	31	51.67%	4	6.45%	1	1.61%	Estimate prepared for new revised projects. Resolution pending for 11 tendered projects	ALAPPUZHA	Chengannur BP
599	Athavanad GP	96	0	96	0	96	96	₹285.51	96	90	88	₹215.10	91.67%	75.34%	1	2	0	0	50	52.08%	24	25.00%	5	5.21%	0	0.00%	aggrement being executed. work will start by next week.(2nos need revision,1no feasibility and 5nos estimate prepared)	MALAPPURAM	Kuttippuram BP
600	Olavanna GP	115	3	112	0	115	106	₹585.02	90	81	97	₹494.25	91.51%	84.48%	0	7	0	0	34	30.36%	0	0.00%	0	0.00%	0	0.00%	2 Projects Electrification Work,7 Projects revision required	KOZHIKODE	Kozhikode BP
601	Malayalappuzha GP	47	0	47	0	47	47	₹157.95	45	44	43	₹134.03	91.49%	84.86%	0	0	0	0	35	74.47%	35	74.47%	0	0.00%	0	0.00%	six tarring works Re entered but not taken	PATHANAMTHITTA	Konni BP
602	Bharananjanam GP	63	2	61	0	63	57	₹182.50	54	52	52	₹164.47	91.23%	90.12%	0	6	0	0	29	47.54%	0	0.00%	0	0.00%	0	0.00%		KOTTAYAM	Lalam BP
603	Varappuzha GP	34	0	34	0	34	34	₹268.78	33	32	31	₹221.20	91.18%	82.30%	0	1	0	2	28	82.35%	0	0.00%	0	0.00%	0	0.00%	out of 34 projects,one project need revision.	ERNAKULAM	Alangad BP
604	Thiruvandoor GP	34	1	33	0	38	34	₹100.85	34	31	31	₹75.85	91.18%	75.21%	0	3	0	1	33	100.00%	16	48.48%	0	0.00%	0	0.00%	3- project to be revised, 18 nos.-tender invited	ALAPPUZHA	Chengannur BP
605	Panathady GP	88	1	87	0	88	79	₹341.72	78	72	72	₹278.38	91.14%	81.46%	3	3	3	1	55	63.22%	0	0.00%	0	0.00%	0	0.00%	no response tender calls ,re tender on 30/7/18, 3 nos estimate from pwd ele wing, 6 nos to abandon	KASARAGOD	Parappa BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat	
							Nos	Amount in lakhs			N=L/H	O=M/I	Nos	Amount in lakhs																by Nos
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C				
606	Meloor GP	56	0	56	0	56	56	₹282.78	56	52	51	₹226.78	91.07%	80.20%	0	0				31	55.36%	4	7.14%	0	0.00%		0.00%	in planfund 8 nos are joint project and in maintenance 3 nos are joint 4 nos are NABARD amount 20 lakh and 32 lakh are from other local bodies fund these are TS are accorded tender invited	THRISSUR	Chalakkudy BP
607	Aralam GP	68	0	67	1	68	67	₹346.76	61	61	61	₹330.76	91.04%	95.38%	0	0	2	6	51	76.12%	46	68.66%	23	33.82%	0	0.00%	6 works need feasibility which are not obtained yet and hence TS cannot be accorded for these works.	KANNUR	Iritty BP	
608	Vazhoor GP	92	0	92	0	92	77	₹206.42	71	70	70	₹187.15	90.91%	90.66%	0	14	0	0	48	52.17%	37	40.22%		0.00%		0.00%	14 need revision, 48 works tendered, 37 works have executed agreement.	KOTTAYAM	Vazhoor BP	
609	Manikkal GP	66	0	66	0	66	66	₹347.16	60	60	60	₹306.66	90.91%	88.33%		2			33	50.00%		0.00%		0.00%		0.00%		THIRUVANANTHAPURAM	Vamanapuram BP	
610	Manambur GP	44	0	44	0	44	44	₹226.30	42	42	40	₹176.80	90.91%	78.13%	0	2	0	0	42	95.45%		0.00%		0.00%		0.00%	2nos for revision	THIRUVANANTHAPURAM	Varkala BP	
611	Kadampanad GP	87	0	77	0	77	55	₹179.70	56	50	50	₹96.20	90.91%	53.53%	0	22	4	4	40	51.95%	5	6.49%	3	3.45%		0.00%	40 projects tendered , 5nos need to be retendered , 17 tendered projects need approval from GP Committie.. Tender notification given for 7 projects. Agreement executed for 5 projects. 22 projects need revision due to fund change, lack of feasibility and NOC from PMGSY	PATHANAMTHITTA	Parakkod BP	
612	Kayyur Cheemeni GP	55	1	53	1	55	54	₹327.25	51	49	49	₹303.05	90.74%	92.61%	0	0	2	0	36	67.92%	23	43.40%	23	41.82%	0	0.00%	1 No. Feasibility Certificate from GWD, 1 No. Estimate from Electrical wing PWD	KASARAGOD	Neeleswaram BP	
613	Thripargattoor GP	59	0	59	0	59	54	₹187.20	49	49	49	₹163.45	90.74%	87.31%				4				0.00%		0.00%		0.00%	Out of 69 project 2 Nos Sujala Project cancelled 2 nos project to be revised	KANNUR	Koothuparamba BP	
614	Koodaranji GP	92	0	92	0	92	54	₹153.73	49	49	49	₹129.14	90.74%	84.00%	1	37	0	0	45	48.91%		0.00%		0.00%		0.00%	31 No need revision (30 Revision, 7 Drop) 21 New Projects; 1 Need land clearance.	KOZHICODE	Koduvally BP	
615	Thrithala GP	54	0	54	0	54	54	₹118.93	54	50	49	₹91.93	90.74%	77.30%	0	0	0	1	34	62.96%	34	62.96%	1	1.85%	1	1.85%	Tender notification given for publication , for 11 projects	PALAKKAD	Thrithala BP	
616	Nagalassery GP	97	0	97	0	97	97	₹401.67	89	89	88	₹359.77	90.72%	89.57%	0	0	0	8	28	28.87%	28	28.87%	3	3.09%	0	0.00%	88 Projects vetted, 28 projects tendered, 50 projects tender notification published	PALAKKAD	Thrithala BP	
617	Uzhamalakkal GP	32	5	27	0	32	32	₹192.39	32	29	29	₹186.50	90.63%	96.94%					18	66.67%		0.00%		0.00%		0.00%	5 BC works	THIRUVANANTHAPURAM	Veilaned BP	
618	Velam GP	53	2	51	0	53	53	₹240.01	48	48	48	₹215.51	90.57%	89.79%	0	3	0	5	0	0.00%		0.00%		0.00%		0.00%	3 revision project,	KOZHICODE	Kunnummal BP	
619	Bysonvalley GP	55	0	55	0	55	53	₹150.72	48	48	48	₹134.68	90.57%	89.36%	0	0	0	0	41	74.55%	9	16.36%	0	0.00%	0	0.00%	1 no dropping, 2no no TS	IDUKKI	Adimaly BP	
620	Valapattanam GP	21	0	21	0	21	21	₹78.00	20	19	19	₹75.95	90.48%	97.37%		2						0.00%		0.00%		0.00%	2 projects need revision, Tender notice submitted for other works	KANNUR	Kannur BP	
621	Puzhakkattiri GP	62	0	63	0	63	63	₹140.35	62	57	57	₹129.08	90.48%	91.97%	1	0				53	84.13%	49	77.78%	2	3.23%	2	3.23%	In this panchayath total number of the project is 63. one project is multi year project. TS to be obtained 57 nos and not obtained 5nos. Most of them are building estimate it will take time.	MALAPPURAM	Mankada BP
622	Badaduka GP	73	2	71	0	73	73	₹364.38	70	66	66	₹321.60	90.41%	88.26%	0	0	0	1	65	91.55%	30	42.25%	0	0.00%		0.00%	One project required fecibility certificate and estimate from GWD	KASARAGOD	Karaduka BP	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Departments	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat		
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount																P	Q
623	Aryanad GP	77	10	67	0	77	73	₹297.31	69	69	66	₹198.95	90.41%	66.92%													4 projects need revision, 5 BC works	THIRUVANANTHAPURAM	Vellanad BP		
624	Koottikkal GP	75	1	74	0	75	52	₹102.15	47	47	47	₹88.70	90.38%	86.84%		17	4			33	44.59%	23	31.08%			0.00%	0.00%	estimate under preparation	KOTTAYAM	Kanjirappally BP	
625	Thachampara GP	83	1	82	0	83	83	₹155.84	78	77	75	₹135.77	90.36%	87.12%	0	4	0	0		66	80.49%	66	80.49%	0	0	0.00%	0.00%	4 projects revision, 1 project required feasibility, balance under preparation	PALAKKAD	Mannarkkad BP	
626	Oorakam GP	75	0	74	1	75	72	₹241.14	70	69	65	₹216.18	90.28%	89.65%						54	72.97%	50	67.57%			0.00%	0.00%	1 overseer post vacant, 2 projects electrical works. 2 need ground water feasibility. Tender notice published for 54 works. Tender schedule issue date on 24 th and 28 th July and opening on 1st & 2nd August respectively	MALAPPURAM	Vengara BP	
627	Panachikkadu GP	82	0	82	0	82	82	₹309.79	75	75	74	₹266.00	90.24%	85.86%	0	2	1	4		64	78.05%	24	29.27%	0	0	0.00%	0.00%	second Tender list (39nos) submitted for committee resolution. 13nos retendered. 2 works needs revision	KOTTAYAM	Pallom BP	
628	Mavoor GP	54	0	54	0	56	51	₹223.00	44	44	46	₹191.15	90.20%	85.72%		1	0			40	74.07%	37	68.52%	2		3.70%	0.00%	current 1 projects need revision and, TS obtained 44 (C) + 1 (E) + 1 (G.W) = 46Nos, total 37 works awarded. (3 E tender + 34 Manual Tender)	KOZHIKODE	Kunnamangalam BP	
629	Ayyampuzha GP	61	0	61	0	61	61	₹280.11	59	55	55	₹240.00	90.16%	85.68%	0	0	6	1		38	62.30%	0	0.00%	0	0	0.00%	0.00%	3 nos NOC from Plantation corp, 1 NOC from Dist. Collector for Gas crematorium. 1 project pending waiting status of fund from Health department. 38 projects retendered on 7/8/18	ERNAKULAM	Ankamali BP	
630	Vakkom GP	30	0	30	0	30	30	₹119.42	30	30	27	₹119.42	90.00%	100.00%	1	2	0	0		27	90.00%	10	33.33%	1		3.33%	0	0.00%		THIRUVANANTHAPURAM	Chirayinkeezhu BP
631	Karulayi GP	70	0	70	0	70	70	₹155.02	63	63	63	₹146.02	90.00%	94.19%	2	0	3	0		59	84.29%	31	44.29%	5		7.14%	0	0.00%	5 works under consideration for revision.	MALAPPURAM	Kalikavu BP
632	Thakazhy GP	75	4	71	0	75	70	₹147.97	67	67	63	₹126.38	90.00%	85.41%	0	5	3	4		58	81.69%	18	25.35%			0.00%	0.00%	5 works pending due to feasibility	ALAPPUZHA	Champakkulam BP	
633	Purameri GP	51	1	50		51	50	₹189.53	47	46	45	₹152.53	90.00%	80.48%		2	0	0		43	86.00%	43	86.00%	1		1.96%	0.00%	4 project need revision.	KOZHIKODE	Thooneri BP	
634	Muttar GP	20	2	18	0	25	20	₹64.72	20	18	18	₹51.62	90.00%	79.76%	1	0	1	0		16	88.89%		0.00%			0.00%	0.00%	4 project revision	ALAPPUZHA	Veliyanad BP	
635	Vengara GP	70	0	70	0	70	69	₹306.65	64	63	63	₹234.49	90.00%	76.47%	1	1	0	1		59	84.29%	54	77.14%	1	1	1.43%	1	1.43%		MALAPPURAM	Vengara BP
636	Vaniyamkulam GP	110	0	109	0	110	109	₹470.83	104	99	98	₹338.08	89.91%	71.81%	0	5	0			36	33.03%	36	33.03%	0	0	0.00%	0.00%	Updated on 11.9.2018	PALAKKAD	Ottappalam BP	
637	Vengad GP	70	0	70	0	70	69	₹410.89	62	62	62	₹346.89	89.86%	84.42%		5	2			52	74.29%	13	18.57%			0.00%	0.00%	2 projects requires permission from Irrigation department, 5 Projects required for revision, Out of 52 works tendered 21 works need tender.	KANNUR	Thalassery BP	
638	Udumpanchola GP	78	1	77	0	78	78	₹353.59	73	72	70	₹353.59	89.74%		0	0	0	0		56	72.73%	16	20.78%	16		20.51%	0	0.00%		IDUKKI	Nedumkandam BP
639	Varandarappally GP	146	0	146	0	146	146	₹447.22	131	131	131	₹393.91	89.73%	88.08%	2	9	5	0		126	86.30%	57	39.04%			0.00%	0.00%	balance 4 projects estimate under preparation	THRISSUR	Kodakara BP	
640	Chekkayad GP	60	0	58	0	58	58	₹258.85	52	52	52	₹243.80	89.66%	94.19%	2	1	3			46	79.31%	46	79.31%	16		26.67%	2	3.33%	estimate preparation of balance 1 work in progress.	KOZHIKODE	Thooneri BP
641	Cherukavu GP	115	0	115	0	115	115	₹214.70	108	103	103	₹187.73	89.57%	87.44%	0	7	0	0		56	48.70%	27	23.48%			0.00%	0.00%	Estimates are under preparation, Revision of projects needed 7	MALAPPURAM	Kondotti BP	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
642	Perambra GP	92	7	85	0	92	86	₹210.06	86	77	77	₹166.30	89.53%	79.17%	2	0	1	4	69	81.18%		0.00%		0.00%		0.00%	balance project are not feasible due to unavailability of land, SC feasibility certificate, insufficient fund , need project revision.	KOZHIKODE	Perambra BP
643	Kadamakkudi GP	17	0	17	0	17	19	₹81.26	17	17	17	₹79.17	89.47%	97.43%	0	0	0	2	10	58.82%		0.00%		0.00%		0.00%		ERNAKULAM	Edappally BP
644	Kadapra GP	38	2	36	0	38	38	₹100.32	34	34	34	₹80.00	89.47%	79.74%	0	10	0	5	25	69.44%	20	55.56%	0	0.00%	0	0.00%	Cannot prepare 5 nos estimate due to natural calamities.5 projects to be retendered.	PATHANAMTHITTA	Pulikeezhu BP
645	Kuttiyadi GP	52	0	52	0	52	47	₹266.40	42	42	42	₹188.04	89.36%	70.59%	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%		KOZHIKODE	Kunnummal BP
646	Marutharod GP	75	0	75	0	75	75	₹326.68	75	0	67	₹280.95	89.33%	86.00%	0	7	0	0	32	42.67%	0	0.00%	0	0.00%	0	0.00%	8 projects needs revision , one project need NOC from Irrigation.	PALAKKAD	Matampuzha BP
647	Chokli GP	28	0	28	0	28	28	₹143.98	27	27	25	₹137.38	89.29%	95.42%	0	0	0	0	25	89.29%	9	32.14%	0	0.00%	0	0.00%		KANNUR	Panoor BP
648	Punnapra North GP	29	0	28	1	29	28	₹203.00	28	25	25	₹186.35	89.29%	91.80%					18	64.29%		0.00%		0.00%		0.00%	3 building estimates pending due to finalization of design by panchayath, 1 deposit work	ALAPPUZHA	Ambalapuzha BP
649	Elanji GP	37	1	36	0	37	37	₹122.46	37	33	33	₹119.90	89.19%	97.91%	0	4	0	0	32	88.89%	8	22.22%	8	21.62%		0.00%		ERNAKULAM	Pambakkuda BP
650	Maranalloor GP	101	15	86	0	101	101	₹294.97	90	90	90	₹253.68	89.11%	86.00%	0	11	0	0	78	90.70%	77	89.53%	18	17.82%	8	7.92%	11 projects need revision	THIRUVANANTHAPURAM	Nemom BP
651	Manimala GP	72	2	65	5	75	55	₹170.85	49	49	49	₹150.05	89.09%	87.83%		12			43	66.15%	43	66.15%	5	6.94%	4	5.56%	Estimate under preparation	KOTTAYAM	Kanjirappally BP
652	Naranamoozhi GP	57	2	55	0	57	55	₹142.54	51	49	49	₹115.33	89.09%	80.91%	0	4	0	0	34	61.82%	15	27.27%	0	0.00%	0	0.00%	Out of total no of projects 4 projects need revision . rest of projects under preparation	PATHANAMTHITTA	Ranny BP
653	Kuzhippally GP	27	0	27	0	27	27	₹142.24	24	24	24	₹146.83	88.89%	103.23%	0	1	0		23	85.19%		0.00%		0.00%		0.00%	No response to work tendered.Revision required project-1	ERNAKULAM	Vypin BP
654	Kunnantham GP	36	0	36	0	36	36	₹134.71	32	32	32	₹127.79	88.89%	94.86%	0	6	0	0	25	69.44%	25	69.44%	6	16.67%	1	2.78%	25nos Agreement executed.,6 nos projects to be revision , 5 nos under tender process.	PATHANAMTHITTA	Mallappally BP
655	Palamel GP	45	0	45	0	45	27	₹152.75	26	24	24	₹138.30	88.89%	90.54%	0	15	0	0	17	37.78%	0	0.00%	0	0.00%	0	0.00%	14 nos of project need revision	ALAPPUZHA	Bharanikkavu BP
656	Santhanpara GP	89	0	89	0	89	89	₹334.45	82	80	79	₹287.50	88.76%	85.96%	1		2		53	59.55%		0.00%		0.00%		0.00%	8 Nos required estimate from GWD and electrical wing, design -1 Noc -1	IDUKKI	Devikulam BP
657	Meenangadi GP	106	0	106	0	106	106	₹751.00	94	94	94	₹371.00	88.68%	49.40%	1	0	5	3	61	57.55%		0.00%		0.00%		0.00%	താഴെ പറയുന്ന 315 പദ്ധതികളുടെ പദ്ധതികൾക്ക് കോൺട്രാക്ട് കരാറുകൾ നൽകാനായിട്ടുള്ള പദ്ധതികൾക്ക് തീരുമാനങ്ങൾ എടുക്കാനായിട്ടുള്ളതാണ്. തുടർന്ന് പദ്ധതികൾക്ക് തീരുമാനങ്ങൾ എടുക്കാനായിട്ടുള്ളതാണ്. 1, 3 എണ്ണത്തിൽ തുടർപരിശോധനയിലാണ്.	WAYANAD	Sulthanbathery BP
658	Edavaka GP	133	0	133	0	133	141	₹420.35	125	120	125	₹413.74	88.65%	98.43%	0	0	0	0	121	90.98%	8	6.02%		0.00%		0.00%		WAYANAD	Mananthavady BP
659	Malayattoor - Neelswaram GP	64	0	64	0	64	35	₹81.95	35	31	31	₹68.62	88.57%	83.73%	0	29	3	1	25	39.06%	0	0.00%	0	0.00%	0	0.00%	29 projects is decided for revision, 3 SC projects pending for TS due to non availability of SC feasibility, 1 project "Maintenance of various anganwadies" list of anganwadies not yet decided by the local body. Tenders for 25 works published for 13/8/2018	ERNAKULAM	Ankamali BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
660	Naranganam GP	61	0	61	0	61	61	₹102.74	54	54	₹88.70	88.52%	86.33%	0	16	0	0	0	40	65.57%	37	60.66%	1	1.64%	1	1.64%	16 projects required revision, feasibility certificate not obtained for two SCP projects	PATHANAMTHITTA	Elanthoor BP
661	Ananganadi GP	61	0	61	0	61	61	₹125.76	61	54	₹102.07	88.52%	81.16%	0	7	0	0	0	53	86.89%	48	78.69%	0	0.00%	0	0.00%	Updated on 11.9.2018	PALAKKAD	Ottappalam BP
662	Karuvarkund GP	147	0	146		146	146	₹385.70	129	129	₹278.00	88.36%	72.08%	18	4	11	1	0	75	51.37%		0.00%	0	0.00%	0	0.00%	18 works asset updation pending, 11 works feasibility pending, 75 no. of works will be tendered next week	MALAPPURAM	Kaikavu BP
663	Pallikkal GP	66	0	65	1	66	60	₹430.08	60	57	₹369.65	88.33%	85.95%	2	5	2	0	0	35	53.85%	10	15.38%		0.00%		0.00%		PATHANAMTHITTA	Parakkod BP
664	Peerumedu GP	97	1	92	4	97	93	₹457.27	85	82	₹369.06	88.17%	80.71%	0		11		0	66	71.74%		0.00%		0.00%		0.00%	Two Electrical Project, 2 Deposit Work	IDUKKI	Azhutha / Peerumedu BP
665	Othukkungal GP	99	0	98	1	99	76	₹193.94	76	67	₹159.85	88.16%	82.42%	0	12	0	9	0	68	69.39%	65	66.33%	9	9.09%	6	6.06%	1 projects needs name change + 2 projects needs to change the category of fund+ 4 project need to be dropped + 3 projects have insufficient fund+ 12 projects need to club and make 4 projects, its because of the predicament in implementing the projects in the site	MALAPPURAM	Malappuram BP
666	Cheruvannoor GP	42	1	41	0	42	42	₹169.08	40	40	₹132.43	88.10%	78.32%	0	0	0	0	0	33	80.49%		0.00%		0.00%		0.00%	balance project estimate under preparation.	KOZHICODE	Perambra BP
667	Choorikkara GP	70	0	67	0	67	67	₹295.20	62	59	₹291.71	88.06%	98.82%	5	4	1	3	0	49	73.13%		0.00%		0.00%		0.00%	1.T.S.not availed due to (a) NOC from Irrigation DPT -1(b) For revision projects -4 (c) Electrical Estimate -2.	ERNAKULAM	Vazhakkulam BP
668	Purathoor GP	88	0	88	0	88	75	₹301.96	73	68	₹277.75	88.00%	91.98%	2	10	0	1	0	31	35.23%		0.00%		0.00%		0.00%	13 no.s of projects are to be revised/dropped due to various reasons. Tender opening postponed due to flood calamities.	MALAPPURAM	Tiroor BP
669	Pillicode GP	58	1	57	0	58	58	₹314.83	52	52	₹301.08	87.93%	95.63%	0	0	3	3	0	46	80.70%	46	80.70%	2	3.45%	0	0.00%	GW feasibility 3nos, Electrical 3no	KASARAGOD	Neeswaram BP
670	Paivalike GP	91	1	90	0	91	91	₹281.17	81	79	₹220.74	87.91%	78.51%	1	8	4	0	0	40	44.44%		0.00%		0.00%		0.00%	4 projects need to Social Map and 8 projects to be dropped	KASARAGOD	Manjesawram BP
671	Arookutti GP	34	0	34	0	34	33	₹84.53	29	29	₹71.03	87.88%	84.03%	3			1	0	20	58.82%	14	41.18%	3	8.82%		0.00%	3 electrical work.cluster panchayath No Overseer available	ALAPPUZHA	Thikkattusseri BP
672	Kayakkody GP	42	0	42	0	42	33	₹182.72	33	33	₹143.20	87.88%	78.37%	2	2	3	2	0	0	0.00%		0.00%		0.00%		0.00%		KOZHICODE	Kunnummal BP
673	Vazhakkulam GP	76	0	74	0	61	74	₹400.41	70	68	₹357.13	87.84%	89.19%	0	1	0	0	0	42	56.76%	26	35.14%	9	11.84%	6	7.89%		ERNAKULAM	Vazhakkulam BP
674	Amarambalam GP	115	0	115	0	115	115	₹363.01	103	103	₹313.40	87.83%	86.33%	0	10	0	4	0	80	69.57%	45	39.13%	45	39.13%	0	0.00%	agreement executed for 45 works agreement waiting for 35 work from board committee,	MALAPPURAM	Kaikavu BP
675	Pothanikkad GP	41	0	41	0	41	41	₹59.41	41	36	₹48.00	87.80%	80.79%	0	5	0	0	0	33	80.49%	15	36.59%	7	17.07%	6	14.63%	6 project required revision	ERNAKULAM	Kothamangalam BP
676	Mylapra GP	49	0	49	0	49	49	₹101.24	49	45	₹81.28	87.76%	80.28%		1			0	43	87.76%	42	85.71%		0.00%		0.00%	selection notice issued for nineteen works.12 no of works retendered and call new tender for 12 no.of works.	PATHANAMTHITTA	Konni BP
677	Pozhuthana GP	60	0	57	3	60	57	₹231.23	50	50	₹211.46	87.72%	91.45%	0	0	0	0	0	50	87.72%	26	45.61%	2	3.33%	2	3.33%	5 wiring,3deposited to KSEB,1 Harithakeralam, 1 payment only(23 nos work postponed due to flood to 27/09/2018)	WAYANAD	Kalpetta BP
678	Omallur GP	58	0	57	1	51	57	₹139.02	50	50	₹122.40	87.72%	88.04%	0	0	0	2	0	38	66.67%	38	66.67%	7	12.07%	5	8.62%		PATHANAMTHITTA	Elanthoor BP
679	Vazhayoor GP	81	0	81	0	81	81	₹149.37	70	70	₹132.62	87.65%	88.79%	0	11	0	0	0	29	35.80%		0.00%		0.00%		0.00%		MALAPPURAM	Kondotti BP
680	Thalavadi GP	105	7	98	0	105	105	₹240.73	92	92	₹138.49	87.62%	57.53%		4	2	7	0	35	35.71%		0.00%		0.00%		0.00%		ALAPPUZHA	Champakkulam BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS				% of Projects accorded TS				TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount	N=L/H	O=M/I	P	Q															
681	Pallikkara GP	90	1	89	0	90	88	₹377.48	85	77	77	₹342.07	87.50%	90.62%	9	0	0	1	72	80.90%	42	47.19%	15	16.67%	0	0.00%	TS not required -2 No., Pending with Yield Report-1 No.,land issue-9,electrical work -1 No.	KASARAGOD	Kanhangad BP				
682	Valayam GP	42	0	42	0	42	40	₹134.19	35	35	35	₹117.89	87.50%	87.85%					35	83.33%	30	71.43%		0.00%		0.00%	estimate preparation in progress	KOZHICODE	Thooneri BP				
683	Devikulangara GP	32	0	32	0	32	32	₹190.85	28	28	28	₹164.60	87.50%	86.25%	0	0	0	0	8	25.00%		0.00%		0.00%		0.00%		ALAPPUZHA	Muthukulam BP				
684	Pattuvam GP	24	0	24		24	24	₹80.09	21	21	21	₹65.61	87.50%	81.92%			3		20	83.33%		0.00%		0.00%		0.00%	for 3 works request for feasibility certificate and social map given.	KANNUR	Thaliparambu BP				
685	Thrikkaripur GP	76	0	72	0	72	72	₹383.32	72	66	63	₹311.36	87.50%	81.23%	2	2	4	0	54	75.00%	41	56.94%	8	10.53%	1	1.32%	out of 76, 5 are multiyear projects(3 works in progress, 1 completed), 3 electricalprj ts pending, 4 project to be dropped (1consent issue, 2 land not available, 1 social map not obtained), 2 prj needs revision for additional amount	KASARAGOD	Neeeswaram BP				
686	Poolamanthol GP	190	9	175	6	190	188	₹330.02	180	164	164	₹247.41	87.23%	74.97%	1	6	5	0	25	14.29%	0	0.00%	0	0.00%	0	0.00%	74 Projects 2017-18 Multi-year, 25 works Tendered on 20.07.2018. 5 projects required Feasibility, 14 Multi-year works under progress. 60 Multi-year projects completed.	MALAPPURAM	Perinthalmanna BP				
687	Mattathoor GP	118	0	117	1	118	117	₹498.52	117	102	102	₹388.50	87.18%	77.93%	0	2	0	0	74	63.25%	28	23.93%	28	23.73%	1	0.85%	13Estimates under preparation. 2 projects need revision	THRISSUR	Kodakara BP				
688	Ambalappuzha South GP	32	0	31	1	32	31	₹121.43	30	27	27	₹94.79	87.10%	78.06%	1		1		21	67.74%	11	35.48%		0.00%		0.00%	delay due to Bye Election code of conduct& permit issuing for LIFE project	ALAPPUZHA	Ambalappuzha BP				
689	Maruthonkara GP	63	0	63	0	63	54	₹152.38	47	47	47	₹140.70	87.04%	92.33%	0	0	0	4	34	53.97%		0.00%		0.00%		0.00%	The project to be submitted only on 12/06/2018 for approval of spill over and revision of new projects. Electrical - 4, Revision needed - 4, Land availability - 1	KOZHICODE	Kunnummal BP				
690	Vellamunda GP	177	0	177	1	178	177	₹454.43	155	151	154	₹412.31	87.01%	90.73%	7	5	12	6	73	41.24%		0.00%		0.00%		0.00%	99 Projects tender Published. 12 projects need tribal & GWD feasibility, Building and DWSS maintenance Estimates under preparation	WAYANAD	Mananthavady BP				
691	Naripatta GP	59	0	59	0	59	46	₹223.42	41	41	40	₹186.47	86.96%	83.46%	4	0	1	1	0	0.00%		0.00%		0.00%		0.00%	4 electrical work,5 multi year project.cluster panchayath No Overseer available	KOZHICODE	Kunnummal BP				
692	Padiyur GP	38	0	38	0	38	38	₹127.48	33	33	33	₹108.59	86.84%	85.18%	0	5	0	0	33	86.84%	18	47.37%	0	0.00%	0	0.00%	out of 33 works,6 work not taken by contractor even after retender.	THRISSUR	Vellangallur BP				
693	Anchal GP	114	14	100	0	114	114	₹273.05	99	99	99	₹214.05	86.84%	78.39%	0	15	0	0	80	80.00%	80	80.00%	3	2.63%	12	10.53%	15 projects need revision	KOLLAM	Anchal BP				
694	Mogral Puthur GP	84	0	84	0	87	83	₹237.42	72	72	72	₹113.21	86.75%	47.68%	0	0	2	9	58	69.05%		0.00%		0.00%		0.00%	Total number of feasible projects 64 out of 87. 18 nos dropped and sno feasibility from GWD	KASARAGOD	Kasaragod BP				
695	Aryad GP	31	0	31	0	31	30	₹98.29	26	26	26	₹82.52	86.67%	83.96%	2	2	0	0	26	83.87%	20	64.52%	2	6.45%	0	0.00%		ALAPPUZHA	Aryad BP				
696	Ayarkunnam GP	119	2	117	0	119	119	₹284.20	105	102	103	₹252.02	86.55%	88.68%	1	2			87	74.36%	73	62.39%	8	6.72%	7	5.88%	14 works etendered opened on 6/9/2018.	KOTTAYAM	Paliom BP				
697	Amballoor GP	53	0	53	0	53	52	₹195.35	47	47	45	₹120.82	86.54%	61.85%	0	6	0	0	26	49.06%		0.00%		0.00%		0.00%	Estimate prepared for 6 revision projects	ERNAKULAM	Mulanthuruthy BP				

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
698	Kadavallor GP	75	0	74	0	74	74	₹211.57	65	65	64	₹211.57	86.49%	100.00%	4	1	0	0	40	54.05%		0.00%		0.00%		0.00%	01 project require revision.land not available for 4 project, Balance projects TS & Wetting is in progress	THRISSUR	Chowannur BP
699	Chalavara GP	74	0	74	0	74	74	₹217.86	74	64	64	₹181.85	86.49%	83.47%	0	10	0	0	58	78.38%	57	77.03%	0	0.00%	0	0.00%	Updated on 11.9.2018	PALAKKAD	Ottappalam BP
700	Pariyaram GP	82	0	82	0	82	81	₹563.62	72	70	70	₹468.38	86.42%	83.10%						0.00%		0.00%		0.00%		0.00%	Total no.of projects changed to 82 including revision proposed for DPC & 2 needs feasibility certificate	KANNUR	Thaliparambu BP
701	Eraviperoor GP	44	1	43	0	44	44	₹207.42	38	29	38	₹173.72	86.36%	83.75%	2	1	2	0	24	55.81%	14	32.56%	3	6.82%		0.00%		PATHANAMTHITTA	Koippuram BP
702	Thalakkad GP	101	0	98	3	101	95	₹254.81	82	82	82	₹214.20	86.32%	84.06%	11	5	1	2	43	43.88%		0.00%		0.00%		0.00%	5 revision projects, AE additional charge, one overseer post vacant	MALAPPURAM	Tiroor BP
703	Muthuvalloor GP	73	0	73	0	73	73	₹201.89	63	61	63	₹137.61	86.30%	68.16%	0	22	1	0	40	54.79%		0.00%		0.00%		0.00%	Estimates are under preparation	MALAPPURAM	Kondotti BP
704	Erathu GP	106	1	105	0	106	102	₹554.74	102	90	88	₹512.60	86.27%	92.40%	0	2	0	9	50	47.62%	30	28.57%	0	0.00%	0	0.00%	SC feasibility certificate is not yet received for 9 works till 21/07/2018. 2projects need revision. 3 projects need noc from KSTP. One project need design approval	PATHANAMTHITTA	Parakkod BP
705	Thoombamon GP	30	0	28	2	30	29	₹67.31	24	25	25	₹56.28	86.21%	83.61%	0	0	0	3	20	71.43%	2	7.14%	2	6.67%	0	0.00%	No tenders received foe 18 works. Retendered 18 works.	PATHANAMTHITTA	Pandalam BP
706	Kadanad GP	110	4	106	0	110	101	₹164.67	89	87	87	₹142.25	86.14%	86.38%	5	4	0	0	38	35.85%		0.00%		0.00%		0.00%	land not available for 5 projects,1project with insufficient fund, 2project needs revision, one project needs name change	KOTTAYAM	Lalam BP
707	Chirakkal GP	86	4	82	0	86	86	₹357.00	75	74	74	₹352.56	86.05%	98.76%		7			50	60.98%		0.00%		0.00%		0.00%	Out of 50 nos tendered, only 27 nos received bids.Tender notice submitted for retender and balance works tender. 7 projects need revision due to fund variation and changes in project. 2 projects to be dropped.	KANNUR	Kannur BP
708	Kavilumpara GP	51	0	51	0	51	43	₹175.84	37	37	37	₹121.34	86.05%	69.01%	0	4	1	3	27	52.94%		0.00%		0.00%		0.00%	The projects facing revision due to fund availability for spill over work. Electrical - 3, Multiyear-1, Revision needed - 4	KOZHIKODE	Kunnummal BP
709	Kanchiyar GP	79	1	78	1	79	78	₹272.54	71	65	67	₹174.27	85.90%	63.94%	6	0	0	3	60	76.92%	0	0.00%	0	0.00%	0	0.00%	6 nos land not available, 3 nos need GWD estimate.	IDUKKI	Kattappana BP
710	Kottukal GP	106	6	100	0	106	106	₹521.62	91	91	91	₹403.60	85.85%	77.37%		13			82	82.00%	64	64.00%	25	23.58%	10	9.43%	13 pjs need revision and 13 tendered works have to get committee resolution	THIRUVANANTHAPURAM	Athiyannoor BP
711	Payam GP	56	0	56	0	56	56	₹667.26	50	50	48	₹182.05	85.71%	27.28%	0	6	0	1	22	39.29%	21	37.50%	0	0.00%	0	0.00%	1) Kallumutty Shopping complex cum Multiplex Theatre Rs 500 lakhs- Estimate had sent to CE for approval 2) Kolikadavu Swimming Pool 52.5 Lakhs. 3)Gas Cremetorium Rs. 73 Lakhs Total Rs 125.5 lakhs Estimate preparation preparation in progress	KANNUR	Iritty BP
712	Madhur GP	100	5	95	0	100	97	₹371.87	85	83	83	₹254.15	85.57%	68.34%	0	0	0	2	35	36.84%	0	0.00%	0	0.00%	0	0.00%	2 nos to drop	KASARAGOD	Kasaragod BP
713	Thuvvur GP	92	0	92	0	92	90	₹243.50	77	77	77	₹169.53	85.56%	69.62%	5	1	1	4	77	83.70%	68	73.91%	0	0.00%	0	0.00%	For 5 projects land not available.	MALAPPURAM	Kalikavu BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Departments	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
714	Vattavada GP	48	1	47	0	48	48	₹132.67	43	43	41	₹121.00	85.42%	91.20%		4		3	40	85.11%	40	85.11%	29	60.42%		0.00%	5 projects under going revision, 2 pending sc feasibility. tender started	IDUKKI	Devikulam BP
715	Kunnothuparamba GP	76	0	76	0	76	75	₹273.75	65	64	64	₹260.39	85.33%	95.12%	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%	Balance estimate preparation is in progress	KANNUR	Koothuparamba BP
716	Pandalam Thekkekkara GP	97	0	95	2	97	95	₹473.28	88	85	81	₹420.43	85.26%	88.83%	0	5	4	8	62	65.26%	53	55.79%	12	12.37%	0	0.00%	2 nos electrification projects. 1No. required TS from suchitwa mission	PATHANAMTHITTA	Pandalam BP
717	Kooroppada GP	105	4	101	0	105	81	₹198.57	69	69	69	₹175.20	85.19%	88.23%	0	0	1	0	43	42.57%	36	35.64%		0.00%		0.00%	22 projects need revision. 1 project need SC feasibility and 1 project need NOC from PWD	KOTTAYAM	Pampady BP
718	Pallivasal GP	81	18	63	0	81	81	₹284.96	69	69	69	₹247.91	85.19%	87.00%	2	0	8	4	16	25.40%	0	0.00%	0	0.00%	0	0.00%		IDUKKI	Adimaly BP
719	Kuttippuram GP	101	0	101	0	101	101	₹269.74	90	86	86	₹168.94	85.15%	62.63%	0	13	2		80	79.21%	20	19.80%	5	4.95%		0.00%	aggrement being executed. work will start by next week. (13nos need revision, 2nos need revision, 2nos feasibility)	MALAPPURAM	Kuttippuram BP
720	Mankada GP	121	0	121	0	121	121	₹242.51	107	103	103	₹190.23	85.12%	78.44%	2	2	7	1	90	74.38%	82	67.77%	30	24.79%		0.00%	Balance estimate under preparation	MALAPPURAM	Mankada BP
721	Kuttoor GP	20	0	20	0	20	20	₹84.47	17	17	17	₹70.05	85.00%	82.93%	0	17	0	0	15	75.00%	0	0.00%	0	0.00%	0	0.00%	17 projects dropped and new projects to take in revision. cannot prepare the estimate of balance project due to natural calamities. Tender to be opened	PATHANAMTHITTA	Pulikeezhu BP
722	Ponmala GP	108	0	107	1	108	92	₹250.13	92	88	78	₹206.50	84.78%	82.56%	0	13	2	4	56	52.34%	36	33.64%	10	9.26%	6	5.56%	13 revision due to fund change/MG fund change/ insufficient fund etc	MALAPPURAM	Malappuram BP
723	Ambalavayal GP	163	0	163	0	163	163	₹431.78	142	139	138	₹344.46	84.66%	79.78%	5	4	9	2	68	41.72%	0	0.00%	0	0.00%	0	0.00%	21 works are pending due to unavailability of NOC from other department and unavailability of land.	WAYANAD	Sulthanbathery BP
724	Edathua GP	79	11	67	1	79	78	₹195.36	69	69	66	₹176.85	84.62%	90.53%	0	2	0	6	48	71.64%		0.00%		0.00%		0.00%	1 work pending due to feasibility, 1 work required from electrical committee, 6 projects revision project	ALAPPUZHA	Champakkulam BP
725	Udayanapuram GP	39	0	39	0	38	39	₹178.51	33	33	33	₹155.44	84.62%	87.08%		0			31	79.49%	11	28.21%	2	5.13%	0	0.00%		KOTTAYAM	Vaikom BP
726	Akalakkunnam GP	52	2	50	0	52	52	₹222.49	49	44	44	₹184.57	84.62%	82.96%	0	0	0	0	39	78.00%	25	50.00%		0.00%		0.00%		KOTTAYAM	Pampady BP
727	Vechoochira GP	64	0	64	0	64	64	₹242.40	61	59	54	₹222.98	84.38%	91.99%	0	7	0	0	30	46.88%	24	37.50%	0	0.00%	0	0.00%	Remaining projects estimate under preparation 7 project need revision, 1 project fund transfer for block panchayat	PATHANAMTHITTA	Ranny BP
728	Vallikkodu GP	96	2	94	0	96	96	₹139.54	96	81	81	₹120.17	84.38%	86.12%			1		73	77.66%	70	74.47%	11	11.46%	11	11.46%	1 work TS pending due to non-availability of NOC from KIP	PATHANAMTHITTA	Konni BP
729	Veliyanad GP	32	0	32	0	32	32	₹88.14	28	27	27	₹66.64	84.38%	75.61%	0	3	0	0	0	0.00%		0.00%		0.00%		0.00%	1 project combined as plan + other	ALAPPUZHA	Veliyanad BP
730	Irikkoor GP	35	0	35	0	35	32	₹102.68	27	27	27	₹76.88	84.38%	74.87%	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%	3 electrical works	KANNUR	Irikkoor BP
731	Thalakkulathoor GP	58	2	56	0	58	51	₹177.19	43	43	43	₹123.00	84.31%	69.42%	1	0	2	0	0	0.00%		0.00%		0.00%		0.00%	1 no land for Thumburmuzhi project, 2 GWD feasibility , 12 Estimate under preparation	KOZHIKODE	Chelannoor BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
732	Thanalur GP	66	0	66	0	66	57	₹285.34	48	48	48	₹192.77	84.21%	67.56%	0	9	0		48	72.73%	29	43.94%		0.00%		0.00%	internet connection is slow for last few weeks. price is logging out frequently. AE has additional charge of Tanur Municipality. One overseer post vacant. No clerk available for office and file works. implementation of Spill over projects was on progress. 9 projects need revision.	MALAPPURAM	Thanoor BP
733	Chelannoor GP	97	0	97	0	97	76	₹344.10	65	63	64	₹183.10	84.21%	53.21%	5	15	2	6	50	51.55%		0.00%		0.00%		0.00%	Non availability of land 5, project revision 15, feasibility 1 NOC irrigation 1, Electrical estimates 2, Social issues at site 4	KOZHIKODE	Chelannoor BP
734	Puthoor GP	102	0	102	0	102	82	₹350.00	76	70	69	₹296.14	84.15%	84.61%	0	20	0	0	28	27.45%	28	27.45%		0.00%		0.00%	20 projects need revision, balance project's estimate under preparation. one overseer post is vacant. Net connection is very slow, more building applications, lack of computers (only one computer is in working condition), inverter/lups facility is not available.	THRISSUR	Ollukkara BP
735	Ulikkal GP	82	0	82	0	82	82	₹410.75	79	70	69	₹341.00	84.15%	83.02%	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%	4 Projects required revision	KANNUR	Irikkoor BP
736	Edakkattuvayal GP	45	0	45	0	45	44	₹256.88	44	40	37	₹221.54	84.09%	86.24%	0	0	3	2	27	60.00%		0.00%		0.00%		0.00%	Estimate prepared for 5 revision projects	ERNAKULAM	Mulanthuruthy BP
737	Thrikkalngod GP	138	2	136	0	138	138	₹469.47	126	116	116	₹359.33	84.06%	76.54%	3	11	1	4	90	66.18%		0.00%		0.00%		0.00%	(No ST feasibility-1, No Land Availability - 4, Revision - 11)	MALAPPURAM	Wondoor BP
738	Kottiyoor GP	75	0	75	0	75	75	₹289.24	65	63	63	₹235.69	84.00%	81.49%	0	5	4	1	56	74.67%		0.00%		0.00%		0.00%	estimate preparation in progress	KANNUR	Peravoor BP
739	Kollayil GP	65	2	56	7	65	56	₹111.90	47	47	47	₹97.44	83.93%	87.08%			9		30	53.57%	28	50.00%	7	10.77%	4	6.15%	9 nos want of GWD feasibility	THIRUVANANTHAPURAM	Perumkadavila BP
740	Nannampra GP	69	0	68	0	68	68	₹212.02	68	58	57	₹165.34	83.82%	77.98%	3	4	0	3	40	58.82%	40	58.82%		0.00%		0.00%	one project to be cancel due to Project already in District Panchayath Annual plan, One project require feasibility from GWD, onr project have case on civil court, (More Than one fund provided for one project)	MALAPPURAM	Thiroomangadi BP
741	Ancharakandy GP	37	0	37	0	37	37	₹178.09	36	32	31	₹151.26	83.78%	84.93%	1	1	3		21	56.76%	20	54.05%	4	10.81%	1	2.70%	1Project Land details not available, 3 Projects Irrigation Dept. NOC not recieved, 1 Revision needed	KANNUR	Thalassery BP
742	Meenanchil GP	61	2	59	0	61	61	₹122.06	51	51	51	₹97.64	83.61%	79.99%	10	11			44	74.58%		0.00%		0.00%		0.00%	21projects to be revised.	KOTTAYAM	Lalam BP
743	Edarikkodu GP	61	0	61	0	61	61	₹153.00	53	54	51	₹101.75	83.61%	66.50%		8			33	54.10%		0.00%		0.00%		0.00%	Overseers post vacant. 8 nos need revision, waiting for panchayath resolution for awarding tendered works	MALAPPURAM	Vengara BP
744	Meenadom GP	30	0	30	0	30	30	₹92.50	25	25	25	₹83.47	83.33%	90.24%	0	3	0		20	66.67%	17	56.67%		0.00%		0.00%	3 no.s of project need revision and remaining under preparation	KOTTAYAM	Pampady BP
745	Keerampara GP	60	0	60	0	60	60	₹168.49	58	55	50	₹146.74	83.33%	87.09%			1		26	43.33%	1	1.67%		0.00%		0.00%	Balance estimate under preparation	ERNAKULAM	Kothamangalam BP
746	Vettoor GP	32	0	30	2	32	30	₹101.13	30	28	25	₹87.13	83.33%	86.16%	0	5	1	1	25	83.33%		0.00%		0.00%		0.00%	5 nos for revision	THIRUVANANTHAPURAM	Varkala BP
747	Muhamma GP	36	0	36	0	36	36	₹126.67	30	30	30	₹105.96	83.33%	83.65%	0	2	0	2	29	80.56%	14	38.89%	2	5.56%	1	2.78%		ALAPPUZHA	Aryad BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
748	Pappinisseri GP	38	0	36	1	36	36	₹288.14	33	30	30	₹217.19	83.33%	75.38%	0	4	1	2	25	69.44%	4	11.11%	0	0.00%		0.00%	2projects are to be dropped,1projects estimate prepared in price, but need to be revision,1 project is deposit to block,1project required a consultancy, 1 project estimate is under preparation.	KANNUR	Kannur BP
749	Vythiri GP	157	12	145	0	157	143	₹248.91	140	130	119	₹198.61	83.22%	79.79%	2	4	1		46	31.72%	39	26.90%	1	0.64%	1	0.64%	22 multi project (tender delayed due to flood and tender notice published to 09/10/2018)	WAYANAD	Kalpetta BP
750	Vallikkunnu GP	159	0	125	0	125	125	₹255.23	120	104	104	₹202.75	83.20%	79.44%	2	28	1	3	89	71.20%	83	66.40%		0.00%		0.00%	Large area panchayat with 23 ward.28works pending due to revision,2 works pending due to non availability of land.3 electrical works and 1 work pending due to NOC from other Depts. number of work is large. 264 works including spillover. first tender - 18/05/2018 (34 Nos) panchayat committee not approved Retender -19 /06/2018 (34 no) Panchayat committee not approved,	MALAPPURAM	Thiroorangi BP
751	Kottuvalli GP	59	0	59	0	59	59	₹235.42	59	49	49	₹182.57	83.05%	77.55%			0		48	81.36%	20	33.90%	3	5.08%	0	0.00%	10-revision projects;3-consent issue;5- insufficient fund;1- boundary not cleared;1- maintenance grant allotted for new work.	ERNAKULAM	Paravoor BP
752	Mavelikkara Thekkekkara GP	60	0	59	0	60	59	₹225.48	59	48	49	₹172.24	83.05%	76.39%	1	5	0	0	0	0.00%		0.00%		0.00%		0.00%		ALAPPUZHA	Mavelikkara BP
753	Muzhakkunnu GP	53	10	43	0	53	53	₹224.95	45	45	44	₹121.77	83.02%	54.13%			7			0.00%		0.00%		0.00%		0.00%	estimate preparation in progress	KANNUR	Peravoor BP
754	Thuner GP	78	6	70	2	78	76	₹225.04	63	63	63	₹211.40	82.89%	93.94%	5	6	1	2	56	80.00%	48	68.57%	8	10.26%		0.00%	63 projects are TS accorded, 56 works tendered and on Agreement process.6 projects are pending due to revision process.	KOZHIKODE	Thooneri BP
755	Maniyoor GP	76	0	76	0	74	76		70	70	63		82.89%		0	0	2	0	54	71.05%	33	43.42%	2	2.63%	0	0.00%	3 projects needs revision.	KOZHIKODE	Thodannur BP
756	Parakkadavu GP	67	0	64	0	64	64	₹221.29	60	54	53	₹183.44	82.81%	82.90%	0	3	5		49	76.56%		0.00%		0.00%		0.00%		ERNAKULAM	Parakkadavu BP
757	Kodakara GP	82	0	82	0	82	81	₹333.31	73	67	67	₹254.89	82.72%	76.47%	0	6	0	1	48	58.54%		0.00%		0.00%		0.00%	Six Project need revision (Amount comes 21 lacs), need detailed design For 1 projects (amount comes 100 lakhs). Tender called for 30 projects.	THRISSUR	Kodakara BP
758	Panavoor GP	52	3	49	0	44	52	₹278.34	52	52	43	₹250.98	82.69%	90.17%	0	9	0	0	39	79.59%	34	69.39%	12	23.08%	4	7.69%	5 works are to be retendered one work clubed to dp 9 project revision 1 work dropped	THIRUVANANTHAPURAM	Nedumangad BP
759	Morayoor GP	109	1	106	2	109	75	₹132.54	74	73	62	₹104.19	82.67%	78.61%	12	18	3	3	20	18.87%		0.00%		0.00%		0.00%	revision 30+ 1 SC feasibility not obtained	MALAPPURAM	Malappuram BP
760	Edakkara GP	46	0	46	0	46	46	₹190.00	41	40	38	₹164.74	82.61%	86.71%			2	2	29	63.04%		0.00%		0.00%		0.00%	AE having 3 Panchayats charge, 2 projects needed revision 1 needed ground water feasibility(well works).	MALAPPURAM	Nilambur BP
761	Kanjirappuzha GP	120	0	120	0	120	120	₹236.16	99	99	99	₹200.20	82.50%	84.77%	0	8	4	0	99	82.50%	47	39.17%	4	3.33%	4	3.33%	8 Projects submitted for DPC Revision . Feasibility certificate not sanctioned for 4 Scp projects .	PALAKKAD	Mannarkkad BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I															
762	Pallikkal GP	81	1	79	0	80	80	₹338.91	70	66	66	₹269.35	82.50%	79.47%	1	4	1	0	30	37.97%	0	0.00%	0	0.00%	0	0.00%	Estimate under preparation	MALAPPURAM	Kondotti BP
763	Nooranad GP	37	1	36	0	30	34	₹149.97	30	28	28	₹134.88	82.35%	89.94%	0	3	4	0	27	75.00%	0	0.00%	0	0.00%	0	0.00%	3 Nos.need revision & 4 nos pending due to non availability of certificate from other dept	ALAPPUZHA	Bharanikkavu BP
764	Ezhom GP	29	0	28	0	28	28	₹164.22	25	25	23	₹136.47	82.14%	83.10%	1	1	1	2	0	0.00%	0	0.00%	0	0.00%	0	0.00%	Approval for construction in wet land and included data bank 1 No .consent pending 1 No. Revision required project 1 No.Dropped project 1no.	KANNUR	Kalyassery BP
765	Muliyar GP	96	4	91	1	96	95	₹222.26	81	78	78	₹200.07	82.11%	90.02%	1	0	11	3	37	40.66%	0	0.00%	0	0.00%	0	0.00%	3nos to be dropped,2nos revision	KASARAGOD	Karaduka BP
766	Pallichal GP	106	0	106	0	106	106	₹512.49	87	87	87	₹369.12	82.08%	72.02%	0	13	5	0	86	81.13%	74	69.81%	16	15.09%	9	8.49%	13 works-(amount 78.4 lakhs) pending for revision, 63nos got pt. committee approval	THIRUVANANTHAPURAM	Nemom BP
767	Kurumattoor GP	61	2	59	0	61	61	₹290.65	54	50	50	₹239.58	81.97%	82.43%	0	8	0	0	33	55.93%	5	8.47%	0	0.00%	0	0.00%	8 projects need revision. 2 project to be dropped.	KANNUR	Thaliparambu BP
768	Thirumarady GP	61	0	61	0	61	61	₹311.19	59	50	50	₹215.63	81.97%	69.29%	0	2	0	6	44	72.13%	17	27.87%	5	8.20%	4	6.56%	8 projects needs revision and 3 projects to be dropped.	ERNAKULAM	Pambakkuda BP
769	Nellaya GP	122	20	102	0	122	122	₹252.88	110	100	100	₹165.61	81.97%	65.49%	3	8	0	0	38	37.25%	38	37.25%	0	0.00%	0	0.00%	updated on 11.9.2018	PALAKKAD	Ottappalam BP
770	Kodoor GP	89	1	88	0	89	72	₹188.43	72	62	59	₹131.72	81.94%	69.90%	3	8	0	0	58	65.91%	42	47.73%	4	4.49%	0	0.00%	8 projects requires revision due to fund change/insufficient fund etc and 5 projects is to be dropped + 3 requires LR forms	MALAPPURAM	Malappuram BP
771	Pullur Periya GP	59	0	55	0	55	55	₹259.67	46	45	45	₹249.82	81.82%	96.21%	0	0	0	9	45	81.82%	15	27.27%	0	0.00%	0	0.00%	eight electrical work , one required feasibility	KASARAGOD	Kanhangad BP
772	Munderi GP	44	0	44	0	44	44	₹247.92	44	40	36	₹181.62	81.82%	73.26%	0	1	0	2	0	0.00%	0	0.00%	0	0.00%	0	0.00%	2 project site not finalised - Letter given	KANNUR	Edakkad BP
773	RannyPazhavangadi GP	104	0	104	0	104	104	₹202.22	90	85	85	₹160.45	81.73%	79.34%	0	6	0	0	30	28.85%	30	28.85%	30	28.85%	0	0.00%	06 projects, need to be revised. Remaining projects estimate under preparation. 01 project dropped. 30 Projects tendered.	PATHANAMTHITTA	Ranny BP
774	Chelmbra GP	82	0	82	0	82	82	₹243.71	68	67	67	₹134.40	81.71%	55.15%	0	2	0	0	33	40.24%	33	40.24%	0	0.00%	0	0.00%	Remaining estimates under preparation and 2 projects needed revision.	MALAPPURAM	Kondotti BP
775	Vazhathoppe GP	79	10	69	0	79	60	₹211.05	60	60	49	₹177.00	81.67%	83.87%	3	15	1	0	32	46.38%	0	0.00%	0	0.00%	0	0.00%	sc feasibility 12 nos not received, revision 3 nos, 8 projects under preparation. 74 projects tendered	IDUKKI	Idukki BP
776	Anakkara GP	120	0	120	0	120	120	₹223.46	110	100	98	₹142.31	81.67%	63.68%	0	3	12	0	74	61.67%	74	61.67%	11	9.17%	9	7.50%	out of 173 ,2 projects require sc feasibility. 3nos deposit work ,1 electrical project, 4 projects pending due to non availability of land.	PALAKKAD	Thrithala BP
777	Thachanattukara GP	173	4	166	3	173	169	₹335.82	169	149	138	₹270.78	81.66%	80.63%	4	3	2	0	90	54.22%	89	53.61%	0	0.00%	0	0.00%	96 projects require NOC from TATA kannan devan pvt limited, because works are going to execute in their land. only 10 NOC received. Waiting for NOC from company.	PALAKKAD	Mannarkad BP
778	Munnar GP	98	0	98	0	98	98	₹468.77	94	80	80	₹362.50	81.63%	77.33%	0	4	10	4	0	0.00%	0	0.00%	0	0.00%	0	0.00%	96 projects require NOC from TATA kannan devan pvt limited, because works are going to execute in their land. only 10 NOC received. Waiting for NOC from company.	IDUKKI	Devikulam BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+ Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat		
							Nos	Amount in lakhs			N=L/H	O=M/I	Nos	Amount in lakhs																by Nos	by Amount
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C					
779	Vanimel GP	76	0	75	0	75	75	₹199.06	65	64	61	₹184.31	81.33%	92.59%	0	2	6	2	31	41.33%	30	40.00%	2	2.63%	1	1.32%	2 projects already TS approved 2015-16 for pending payment for the contractor. 3nos estimate under preparation. 2nos revision projects. 6nos NOC available for other depts.	KOZHIKODE	Thooneri BP		
780	Niranam GP	32	0	32	0	32	32	₹122.25	26	26	26	₹68.25	81.25%	55.83%	0	0	0	6	20	62.50%	20	62.50%	0	0.00%	0	0.00%	Cannot prepare 6 nos estimate due to natural calamities. Selection notice under preparation	PATHANAMTHITTA	Pulikeezhu BP		
781	Kanjirappally GP	150	0	150	0	151	143	₹393.77	116	116	116	₹328.35	81.12%	83.39%	0	5	0	0	113	75.33%	50	33.33%	50	33.33%		0.00%	Estimate under preparation	KOTTAYAM	Kanjirappally BP		
782	Okkal GP	37	0	37	0	37	37	₹192.86	30	30	30	₹150.00	81.08%	77.78%		1		1	28	75.68%	15	40.54%	0	0.00%	0	0.00%	1 project to be cancelled.	ERNAKULAM	Koovappady BP		
783	Chingoli GP	21	2	19	0	21	21	₹111.24	19	18	17	₹88.55	80.95%	79.60%	1	0	0	0	14	73.68%		0.00%		0.00%		0.00%	One project amounting to Rs. 3.5 lakhs non availability of land	ALAPPUZHA	Muthukulam BP		
784	Ramamangalam GP	57	0	57	0	57	57	₹221.86	57	46	46	₹165.40	80.70%	74.55%	3	8	1	0	46	80.70%	44	77.19%	1	1.75%		0.00%	Tender published -46 Numbers(6 numbers Re tender)	ERNAKULAM	Pambakkuda BP		
785	Puthukkad GP	62	0	62	0	62	62	₹201.93	52	50	50	₹242.83	80.65%	120.25%	0	8	0	0	31	50.00%		0.00%		0.00%		0.00%	8 Project need revision 3under preparation. 30 works tendered 22 has been taken , 1 nos tender & 8 works re tender on 30/08/2018 . E Tender work 19 nos	THRISSUR	Kodakara BP		
786	Thillengeri GP	31	1	30	0	31	31	₹135.42	31	30	25	₹66.12	80.65%	48.83%	0	0	1	0	0	0.00%		0.00%		0.00%		0.00%	TS Pending works=1(need feasibility certificate from GWD	KANNUR	Iritty BP		
787	A.R. Nagar GP	77	0	77	0	77	77	₹211.31	62	62	62	₹171.71	80.52%	81.26%		10	1		20	25.97%	19	24.68%		0.00%		0.00%	Overseer post vaccant. 11 nos intimation to board for revision	MALAPPURAM	Vengara BP		
788	Chengamanad GP	61	0	61	0	61	61	₹223.36	55	53	49	₹153.55	80.33%	68.75%	0	3	0	1	49	80.33%		0.00%		0.00%		0.00%	2Nos estimate under preparation	ERNAKULAM	Parakkadavu BP		
789	Vandanmedu GP	97	0	97	0	97	95	₹341.44	89	76	76	₹283.24	80.00%	82.95%	0	0	7	2	35	36.08%	0	0.00%	0	0.00%	0	0.00%	6 nos ned ground water dept. estimate, 1 no need feasibility, 1 no wiring.	IDUKKI	Kattappana BP		
790	Erumeli GP	139	2	137	2	139	125	₹250.00	100	100	100	₹205.00	80.00%	82.00%	1	7		7	93	67.88%	50	36.50%		0.00%		0.00%	Two works are awaiting T S from Costford (deposited)	KOTTAYAM	Kanjirappally BP		
791	Ponmundam GP	52	0	52	2	52	50	₹109.41	45	40	40	₹87.31	80.00%	79.80%	0	5	0	0	32	61.54%	24	46.15%		0.00%		0.00%				MALAPPURAM	Thanoor BP
792	Ezhikkara GP	45	0	45	0	40	45	₹143.03	40	36	36	₹101.74	80.00%	71.13%	0	0	0	8	25	55.56%	18	40.00%	0	0.00%		0.00%	5 Projects-asset details not matching with the site measurements. waiting for concern; 2 project works not confirmed by ward members due to some local issues	ERNAKULAM	Paravoor BP		
793	Ranny - Angadi GP	55	0	55	0	55	55	₹157.22	53	44	44	₹111.00	80.00%	70.60%	2	4	0	0	41	74.55%		0.00%		0.00%		0.00%	Remaining projects estimate under preparation. 4proj need revision, 2proj. location not fixed	PATHANAMTHITTA	Ranny BP		
794	Cheakkode GP	171	32	138	1	171	125	₹298.42	125	106	100	₹166.41	80.00%	55.76%	1	35	0	4	79	57.25%	50	36.23%	10	5.85%		0.00%	35 projects revision letter forwarded to grama panchayat	MALAPPURAM	Areekkode BP		
795	Anakkayam GP	150	0	150	0	149	123	₹228.50	108	104	98	₹162.00	79.67%	70.90%	0	23	0	3	56	37.33%	35	23.33%		0.00%		0.00%	Revision 23 (due to name change/insufficient fund/fund change etc)+ 3 works not obtained feasibility	MALAPPURAM	Malappuram BP		

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
796	Niramaruthoor GP	59	0	58	1	59	59	₹145.65	49	47	47	₹131.52	79.66%	90.30%		15	3		47	81.03%	47	81.03%	3	5.08%	2	3.39%	Two projects site not identified, Bus stop 3 No.s need sanction from PWD, 2 projects need amount revision, 5 projects to be dropped, 4 No.s estimate under preparation.	MALAPPURAM	Thanoor BP
797	Kalyasseri GP	63	0	60	3	63	59	₹270.30	50	47	47	₹204.41	79.66%	75.62%	0	0	0	3	45	75.00%		0.00%		0.00%		0.00%	One overseer post vacant for Kalliaserry/Narath section. Estimates under preparation. Out of 62.59 Nos required TS. 47 TS obtained. No work agreement executed or started.	KANNUR	Kalyassery BP
798	Kodom Belur GP	106	0	106	0	106	103	₹459.93	82	82	82	₹255.00	79.61%	55.44%	0	0	0	0	40	37.74%		0.00%		0.00%		0.00%	tender on 20/07/18	KASARAGOD	Parappa BP
799	Ayyappankovil GP	52	5	47	0	52	49	₹131.26	41	41	39	₹96.60	79.59%	73.59%	1	2	4	0	28	59.57%	0	0.00%	0	0.00%	0	0.00%	4 nos - feasibility not obtained, 3 nos - electrification	IDUKKI	Kattappana BP
800	Kappoor GP	78	0	78	0	78	78	₹283.38	70	54	62	₹181.00	79.49%	63.87%	0	3	9	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%	estimate under preparation, feasibility 7 nos not received, revision-2 nos, tender fixed on october 1st week	PALAKKAD	Thrithala BP
801	Moothadam GP	74	0	74	0	74	73	₹329.92	61	53	58	₹202.20	79.45%	61.29%	1	2	6	2	32	43.24%	2	2.70%		0.00%		0.00%	AE having 3 Panchayats charge, 11 projects (works almost completed) are multiyear started from previous year, 6 projects requires feasibility/estimates from other departments. (wells & Drinking water projects) 1 project Ts pending due to non availability of land, 2 nos needed revision.	MALAPPURAM	Nilambur BP
802	Chennithala Thripperumthura GP	68	0	68	0	68	68	₹416.70	58	56	54	₹354.23	79.41%	85.01%	1	3	2	8	54	79.41%		0.00%		0.00%		0.00%		ALAPPUZHA	Mavelikkara BP
803	Karimpuzha GP	126	0	125	0	125	125	₹218.01	117	106	99	₹172.60	79.20%	79.17%	0	8	6	0	65	52.00%	62	49.60%	0	0.00%	0	0.00%	for 6 works SC feasibility not availed, 8 works under revision, estimate preparation in progress	PALAKKAD	Sreekrishnapuram BP
804	Puthenchira GP	73	0	72	1	73	72	₹247.27	70	67	57	₹190.90	79.17%	77.20%	0	4	1	2	53	73.61%	25	34.72%	0	0.00%	0	0.00%	24 nos of work tendered, 20 nos got valid tenders	THRISSUR	Vellangallur BP
805	Kulukkallur GP	162	10	144	8	162	144	₹260.10	140	114	114	₹199.36	79.17%	76.65%	0	17	2	8	58	40.28%	58	40.28%	3	1.85%	2	1.23%	12. nos waiting for SC feasibility, Revision 17 projects, 58 works tendered, Agreement Executed. For giving 16-17 bills present projects are cancelled, Committee haven't given the details of new works, cannot send for TS as revision not sanctioned, Next tender on September 24, 2 no PWD NOC not available.	PALAKKAD	Pattambi BP
806	Chottanikkara GP	67	0	67	0	67	67	₹278.82	65	51	53	₹221.65	79.10%	79.49%	3	3	0	8	21	31.34%	3	4.48%	3	4.48%	1	1.49%	Multiyear projects sanctioned, DPC only on 30-5-2018, Non availability of overseer.	ERNAKULAM	Mulanthuruthy BP
807	Kodumon GP	38	1	37	0	38	38	₹219.34	36	30	30	₹80.00	78.95%	36.47%	0	22	3	0	22	59.46%	14	37.84%	1	2.63%	0	0.00%	One project need Plantation NOC, 2 Project need KIP NOC	PATHANAMTHITTA	Parakkod BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
808	Parappur GP	74	0	73	1	74	71	₹140.29	56	56	56	₹112.07	78.87%	79.88%	0	15	0	0	40	54.79%	12	16.44%	12	16.22%	1	1.35%	15 works needs revision. it has been intimated to panchayath board, awaiting decision.	MALAPPURAM	Vengara BP
809	Adimaly GP	236	38	198	0	236	236	₹729.10	186	186	186	₹517.41	78.81%	70.97%	6	28	9	7	110	55.56%	98	49.49%	25	10.59%	14	5.93%		IDUKKI	Adimaly BP
810	Chembilod GP	43	0	43	0	43	33	₹189.94	28	26	26	₹128.91	78.79%	67.87%	2		3			0.00%		0.00%		0.00%		0.00%	#Total 43project #10 work included in rurban scheme TS pending since DPR is not approved # 2 project needs irrigation department noc # 1 project needs Board resolution for combined project from District panchayath #1 Gas crematorium project needs sanction from various departments. # 1 project drainage construction estimate prepared but owner consent for land availability is pending # 1 project footpath construction estimate prepared but owner consent for land availability is pending #1 project of angenvadi is pending due to the boundary issues with people	KANNUR	Edakkad BP
811	Maloor GP	28	0	28	0	28	28	₹121.14	22	22	22	₹111.34	78.57%	91.91%		5	5		20	71.43%	4	14.29%		0.00%		0.00%	5 projects need revision	KANNUR	Peravoar BP
812	Kuttichal GP	67	18	49	0	67	51	₹273.85	50	49	40	₹160.52	78.43%	58.62%		11		8		0.00%		0.00%		0.00%		0.00%	10 Projects in MG which cannot accord TS, 2 projects need revision, 16 BC works	THIRUVANANTHAPURAM	Vellanad BP
813	Krishnapuram GP	38	0	38	0	38	37	₹166.84	30	29	29	₹112.37	78.38%	67.35%	0	0	0	1	15	39.47%		0.00%		0.00%		0.00%	One project multi year project TS already obtained in the last year. One project amounting to Rs.13.6 lakhs based on master plan. Master plan not yet received.	ALAPPUZHA	Muthukulam BP
814	Pampadumpara GP	60	0	60	0	60	60	₹215.62	55	47	47	₹179.49	78.33%	83.24%	0	5	0	0	40	66.67%	0	0.00%	0	0.00%	0	0.00%	10 nos revision	IDUKKI	Nedumkandam BP
815	Mannar GP	55	0	55	0	55	55	₹210.19	54	46	43	₹153.24	78.18%	72.91%	0	8	0	0	27	49.09%		0.00%		0.00%		0.00%		ALAPPUZHA	Mavelikkara BP
816	Vilayoor GP	96	1	94	1	96	96	₹166.02	83	83	75	₹132.87	78.13%	80.03%	0	2	0	10	42	44.68%	40	42.55%	0	0.00%	0	0.00%	2 Projects needs Revision (To combine the projects). Estimate under correction 1 projects. 1 project Details not given. 7 Projects are sent for approval, today itself. Estimates of all available details are prepared. 42works tendered. Remaining works tender on September10	PALAKKAD	Pattambi BP
817	Valakam GP	96	0	96	0	90	96	₹284.82	21	12	75	₹207.85	78.13%	72.98%	0	0	0	6	29	30.21%	29	30.21%		0.00%		0.00%	tender notice of remaining projects published	ERNAKULAM	Muvattupuzha BP
818	Thenjippalam GP	82	0	82	0	82	82	₹221.27	64	64	64	₹159.00	78.05%	71.86%	0	18	0	0	58	70.73%		0.00%		0.00%		0.00%	18works pending due to revision.	MALAPPURAM	Thiroorangi BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount																P
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C				
819	Atholy GP	108	0	108	0	108	108	₹188.41	90	84	84	₹188.41	77.78%	100.00%	1	34	2	12	54	50.00%	29	26.85%	2	1.85%		0.00%	Total No. of Projects-110nos., Multi year-1no., feasibility required - 12 nos., revision required - 16 nos., land not available- 1 no., TS required from PWD Electrical wing-1 no., Change in Implementing Officer required -1no., Feasibility from GWD required - 2 nos. Now TS required only 76 Nos.	KOZHICODE	Panthalayani BP	
820	Nedumbasseri GP	95	0	94	0	94	94	₹295.70	80	80	73	₹176.54	77.66%	59.70%	0	1	1	1	71	75.53%		0.00%		0.00%		0.00%	18 Nos of Tender Retender Due to Contractor's Strike	ERNAKULAM	Parakkadavu BP	
821	Manjapra GP	58	0	58	0	58	58	₹336.69	49	49	45	₹219.20	77.59%	65.10%	0	0	0	9	30	51.72%		0.00%		0.00%		0.00%	6 projects for revision	ERNAKULAM	Ankamali BP	
822	Porur GP	93	3	90	0	93	93	₹241.09	73	72	72	₹171.20	77.42%	71.01%	1	16	0		40	44.44%		0.00%		0.00%		0.00%	16 Project needed revision	MALAPPURAM	Wondoor BP	
823	Eruvassery GP	57	0	57	0	57	57	₹214.00	54	51	44	₹153.30	77.19%	71.64%	1	2	1	1	44	77.19%		0.00%		0.00%		0.00%	revision project 3 no. avoid project 1 no.GWD noc -1 no.fund less 1 no. obtained TS 7 no- postal tender 30 no, e-tender 14 no execution of agreement is going on.	KANNUR	Irikkoor BP	
824	Thazhekkode GP	92	0	92	0	92	92	₹313.72	82	71	71	₹205.55	77.17%	65.52%	2	2	2	0	65	70.65%	65	70.65%	30	32.61%	6	6.52%	LR required for 2 works, 3works need revision.SC feasibility to obtain for 2 works.	MALAPPURAM	Perinthalmanna BP	
825	Chengala GP	166	24	142	0	170	166	₹564.06	150	140	128	₹425.30	77.11%	75.40%	0	11	0	0	90	63.38%	10	7.04%		0.00%		0.00%	(SCP- 1 no not feasible) (Revision -10 nos) (electrical- 2 no)	KASARAGOD	Kasaragod BP	
826	Cheranalloor GP	26	0	26	0	26	26	₹223.36	17	26	20	₹190.64	76.92%	85.35%	0	1	0	2	16	61.54%		0.00%		0.00%		0.00%	16 works e tendered,	ERNAKULAM	Edappally BP	
827	Kolayad GP	52	0	52	0	52	52	₹349.54	44	40	40	₹210.07	76.92%	60.10%	0	0	0	0	36	69.23%	26	50.00%	20	38.46%	14	26.92%	Estimate preparation in progress	KANNUR	Peravoor BP	
828	Kollemkode GP	56	0	56	0	56	56	₹244.10	55	43	43	₹175.25	76.79%	71.79%	0	7	0	0	18	32.14%	0	0.00%	0	0.00%	0	0.00%	7 projects need estimate correction. Tender published for 18 works on 30-07-2018.	PALAKKAD	Kollemkode BP	
829	Ayroor GP	73	0	73	0	73	73	₹164.75	58	56	56	₹123.21	76.71%	74.79%	1	15	0	0	55	75.34%		0.00%	0	0.00%	1	1.37%	Nos of projects pending due to Revision-15,feasibility required-1,selection notice given-45,retender-1.	PATHANAMTHITTA	Koippuram BP	
830	Mavelikkara Thamarakulam GP	60	0	60	0	60	60	₹216.80	60	60	46	₹186.70	76.67%	86.12%	0	14	0	0	46	76.67%	28	46.67%	0	0.00%	0	0.00%	14 projects need revision For retendered 18 works no bids received	ALAPPUZHA	Bharanikkavu BP	
831	Chemmanad GP	153	21	129	3	153	150	₹451.42	115	115	115	₹236.67	76.67%	52.43%	6	8	0	21	51	39.53%	20	15.50%	5	3.27%	3	1.96%	19 Nos Drop, and 1 nos feasibility certificate and 1no Yieldcertificate, 8 nos need revision,6 nos land problem (Total 35)	KASARAGOD	Kasaragod BP	
832	Chittattukara GP	65	0	64	1	59	64	₹219.90	62	49	49	₹173.25	76.56%	78.79%	6	0	1	8	35	54.69%	24	37.50%		0.00%		0.00%	6-non availability of land;1 feasibility required	ERNAKULAM	Paravoor BP	
833	Maneed GP	34	0	34	0	34	34	₹219.65	34	28	26	₹192.00	76.47%	87.41%	0	6	0	0	19	55.88%	15	44.12%	2	5.88%	1	2.94%	6 projects to be revised	ERNAKULAM	Mulanthuruthy BP	
834	Kelakam GP	58	0	58	0	58	55	₹229.08	50	48	42	₹164.50	76.36%	71.81%	1	4	3	3	38	65.52%		0.00%		0.00%		0.00%				
835	Chambakkulam GP	63	0	63	0	60	59	₹136.57	52	49	45	₹79.32	76.27%	58.08%	0	0	0	3	14	22.22%		0.00%		0.00%		0.00%	3no.s due to flood , 2no, s other reason,5 no.s revision	ALAPPUZHA	Chambakkulam BP	
836	Nenmara GP	88	0	88	0	88	88	₹481.22	70	67	67	₹192.91	76.14%	40.09%	4	0	0	0	60	68.18%	0	0.00%	0	0.00%	0	0.00%	Own fund - 21 projects amount to 267 lakhs	PALAKKAD	Nenmara BP	
837	Puramattom GP	46	1	45	0	46	46	₹95.89	39	31	35	₹76.85	76.09%	80.14%	0	0	0	2	32	71.11%	12	26.67%	4	8.70%		0.00%				
838	Thondarnad GP	92	0	92	0	92	92	₹283.85	73	72	70	₹214.99	76.09%	75.74%	2	3	9	3	48	52.17%	48	52.17%		0.00%		0.00%	67 Projects Tender Published, Building and DWSS maintenance Estimates under preparation	WAYANAD	Mananthavady BP	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works G=D+E+F	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
839	Chittar GP	76	0	75	0	75	75	₹197.56	73	57	57	₹150.00	76.00%	75.93%	1	9	1	5	41	54.67%	22	29.33%	2	2.63%	1	1.32%	5 projects are pending due to feasibility certificate & 9 No of project for revision	PATHANAMTHITTA	Ranny BP
840	Kakkoor GP	71	0	71	0	71	75	₹189.37	61	57	57	₹131.60	76.00%	69.50%	0	5	2	8	25	35.21%		0.00%		0.00%		0.00%	Revision project 4 fund addition 1, Feasibility 2, DWS 5 Building estimates 3	KOZHICODE	Chelannoor BP
841	Vellangalloor GP	56	0	54	2	56	54	₹219.95	42	41	41	₹142.43	75.93%	64.76%	3	1	1	8	13	24.07%	11	20.37%	0	0.00%	0	0.00%	Own fund amount is distributed among 35 projects along with other fund, Approved List for Projects made Available by Panchayat Committee only on 13-07-2018	THRISSUR	Vellangallur BP
842	Kumbala GP	140	3	137	0	140	137	₹454.25	104	104	104	₹268.00	75.91%	59.00%	0	0	10	19	25	18.25%		0.00%		0.00%		0.00%	social map required-8 nos, Feasibility from GWD -2 nos 19 nos to be dropped	KASARAGOD	Kasaragod BP
843	Kannapuram GP	31	0	31	0	31	29	₹121.35	28	26	22	₹94.54	75.86%	77.91%	1	1	1	19	0	0.00%		0.00%		0.00%		0.00%	feasibility certificate to be obtained for 1 no; location to be identified 1 nos	KANNUR	Kalyassery BP
844	Chapparapadavu GP	76	0	73	3	76	66	₹471.64	52	52	50	₹303.40	75.76%	64.33%	0	0	0	0	2	2.74%		0.00%		0.00%		0.00%	2 projects need revision. 2 project to be dropped	KANNUR	Thaliparambu BP
845	Chemancheri GP	74	0	74	0	74	70	₹203.33	53	53	53	₹164.42	75.71%	80.86%	0	3	0	14	53	71.62%	25	33.78%	20	27.03%	0	0.00%		KOZHICODE	Panthalayani BP
846	Kodassery GP	122	0	122	0	122	122	₹308.50	105	92	92	₹280.29	75.41%	90.86%	0	0	6	34	27.87%	0	0.00%	0	0.00%	0	0.00%	tendered and no response. will retender on 14/8/18, 8 nos need electrical estimate	THRISSUR	Chalakkudy BP	
847	Mundakkayam GP	177	27	150	0	178	165	₹359.80	141	141	124	₹297.50	75.15%	82.68%		38	11		79	52.67%		0.00%		0.00%		0.00%		KOTTAYAM	Kanjirappally BP
848	Konni GP	221	10	211	0	221	221	₹658.04	186	169	166	₹589.18	75.11%	89.54%	1	0	0	57	54	25.59%		0.00%		0.00%		0.00%		PATHANAMTHITTA	Konni BP
849	Karunapuram GP	104	0	104	0	104	104	₹369.89	87	78	78	₹284.71	75.00%	76.97%	0	8	0	17	45	43.27%	0	0.00%	0	0.00%	0	0.00%	11 nos revision, 17 works are drinking watersupply projects with only provision for borewell which need to be revised.	IDUKKI	Nedumkandam BP
850	Vengoor GP	56	0	56	0	56	56	₹381.49	44	42	42	₹276.30	75.00%	72.43%	0	0	0	0	36	64.29%		0.00%		0.00%		0.00%	Estimates under preparation	ERNAKULAM	Koovappady BP
851	Karadukka GP	56	0	56	0	56	56	₹231.08	42	42	42	₹148.35	75.00%	64.20%	2	0	8	4	16	28.57%		0.00%		0.00%		0.00%	Land problem 2nos, Feasibility pending 8nos, Revision 2nos, 2nos to drop	KASARAGOD	Karaduka BP
852	Panamaram GP	92	2	90	0	92	92	₹362.60	69	69	69	₹226.26	75.00%	62.40%	0	8	1	0	63	70.00%	0	0.00%		0.00%		0.00%	Tender List Submitted to Board Approval and not approved yet, Balance estimates are under preparation,	WAYANAD	Panamaram BP
853	Keezhattoor GP	108	0	107	1	108	107	₹249.79	82	80	80	₹168.58	74.77%	67.49%	0	6	5	2	52	48.60%	31	28.97%	0	0.00%	0	0.00%	9 project required revision, 3 Nos Feasibility not obtained from SC Dept, 2 projects pending due to board resolution. 13 projects estimate under preparation.	MALAPPURAM	Perinthalmanna BP
854	Pandikkad GP	190	0	190	0	190	190	₹431.23	155	150	142	₹313.00	74.74%	72.58%		30			60	31.58%		0.00%		0.00%		0.00%	30 needed revision	MALAPPURAM	Wondoor BP
855	Elappara GP	103	4	97	2	103	102	₹460.00	102	77	76	₹381.64	74.51%	82.97%	5	17	2	1	35	36.08%		0.00%		0.00%		0.00%	Dropped 10, Revision-7, scp - 1, dept - 2, DP - 1, spill 25 added New 35 projects given by DPC after cancellation of old projects	IDUKKI	Azhutha / Peerumedu BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
856	Arikkulam GP	39	0	39	0	39	39	₹117.48	29	29	29	₹114.20	74.36%	97.21%	1	0	6	2	24	61.54%	11	28.21%		0.00%		0.00%	Other reason include 1) New anganwadi building Plan not finalised; 2) PHC building addl works - ongoing works to be completed to finalise further works	KOZHIKODE	Panthalayani BP
857	Vazhikkadavu GP	136	0	135	1	136	135	₹384.86	100	100	100	₹263.64	74.07%	68.50%	0	2	7	0	45	33.33%	25	18.52%	2	1.47%	2	1.47%	AE having 3 Panchayats charge, Large Panchayat, to process 1000 building permits/yr. Largest amount accorded TS. 4 Nos canal projects need Ayacut, 2 Nos SCP projects need feasibility, 4 nos need modification, 1 no need Forest NOC.	MALAPPURAM	Nilambur BP
858	Vazhakkad GP	100	0	100	0	100	100	₹200.20	83	77	74	₹133.42	74.00%	66.64%	0	0	6	0	39	39.00%	24	24.00%	0	0.00%	0	0.00%	There where no Overseers in section. There is also 32 additional spillover works. Out of which 7 works are completed.	MALAPPURAM	Kondotti BP
859	Noolpuzha GP	130	0	130	0	130	88	₹333.50	85	65	65	₹217.20	73.86%	65.13%	13	29	21	0	50	38.46%	25	19.23%		0.00%		0.00%	21 estimates pending due to non availability of feasibility, site for 13 projects yet to be located and 29 estimates need revision. Hence this projects cannot be implementing at present condition	WAYANAD	Sulthanbathery BP
860	Thanithodu GP	108	5	102	0	107	107	₹258.28	107	84	79	₹174.08	73.83%	67.40%	5	1	1	1	71	69.61%	41	40.20%	10	9.26%	2	1.85%		PATHANAMTHITTA	Konni BP
861	Peralassery GP	42	0	42	0	42	42	₹202.10	41	40	31	₹123.80	73.81%	61.26%	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%		KANNUR	Edakkad BP
862	Peravoor GP	38	0	38	0	38	38	₹277.65	30	28	28	₹179.76	73.68%	64.74%	3	4		3	21	55.26%		0.00%		0.00%		0.00%	GWD Feasibility reqd-1 no. Project to be dropped-1 no. Non availability of land-3, revision reqd-4 nos	KANNUR	Peravoor BP
863	Mudakkuzha GP	72	1	71	0	71	72	₹272.94	60	53	53	₹171.41	73.61%	62.80%	0	0	6	0	36	50.70%	36	50.70%	4	5.56%	2	2.78%	balance estimates under preparation	ERNAKULAM	Koovappady BP
864	Pambakuda GP	30	0	30	0	30	30	₹110.11	30	22	22	₹71.69	73.33%	65.11%	0	7	0	0	22	73.33%	16	53.33%	1	3.33%	1	3.33%	Revision Project 7 Nos and one project T S is pending from Suchithwa Mission	ERNAKULAM	Pambakkuda BP
865	Chengalai GP	70	2	66	2	70	67	₹241.78	53	50	49	₹180.72	73.13%	74.75%	0	9	0	5	35	53.03%	31	46.97%		0.00%		0.00%	For 2 projects, ground water feasibility is required, which is not obtained. For 9 projects, revision is required. 1 project to be dropped.	KANNUR	Thaliparambu BP
866	Melattoor GP	129	10	119	0	129	129	₹359.40	99	94	94	₹257.30	72.87%	71.59%	0	16	0	35	31	26.05%		0.00%		0.00%		0.00%	16 Projects required revision.	MALAPPURAM	Perinthalmanna BP
867	Kizhakkambalam GP	33	0	33	0	33	33	₹244.08	27	24	24	₹118.33	72.73%	48.48%	1	5	1	2	13	39.39%		0.00%		0.00%		0.00%	SC Feasibility-2, others are in under process . 11 Nos- tender notification published.	ERNAKULAM	Vazhakkulam BP
868	Ranny GP	51	0	51	0	51	51	₹111.68	48	36	37	₹80.66	72.55%	72.22%	1	0	1	0	34	66.67%		0.00%		0.00%		0.00%	9 projects need revision.	PATHANAMTHITTA	Ranny BP
869	Kadambur GP	30	0	30	0	30	29	₹118.05	27	27	21	₹75.82	72.41%	64.23%	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%	one project , site not finalised, letter given.	KANNUR	Edakkad BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
870	Kolachery GP	54	0	54	0	54	54	₹155.44	54	48	39	₹137.54	72.22%	88.48%	0		3	3	0	0.00%		0.00%		0.00%		0.00%	#3 projects need NOC from irrigation department since they are canal roads - Permission not obtained #1 project (project no 88) require permission to build pump house in wet land. #1 project (proj no 92) to drop due to non availability of fund. # 1 project (proj no 97) to split into 2 due to mixed fund division. #1 project (proj no 45) require panchayath resolution and revise due to insufficient fund.	KANNUR	Edakkad BP
871	Madayi GP	61	0	61	0	61	61	₹209.88	47	47	44	₹145.23	72.13%	69.20%	0	11	0	0	0	0.00%		0.00%		0.00%		0.00%	Balance estimates are preparing and will be completed soon.	KANNUR	Kalyassery BP
872	Vallappuzha GP	75	0	75	0	75	75	₹180.72	60	54	54	₹129.89	72.00%	71.87%	1	5	0	0	29	38.67%	15	20.00%	0	0.00%	0	0.00%	updated on 11.9.2018	PALAKKAD	Ottappalam BP
873	Puthoor. GP	125	6	119	0	114	125	₹530.12	100	100	90	₹320.01	72.00%	60.37%	0	0	0	0	57	47.90%	49	41.18%	10	8.00%	0	0.00%		PALAKKAD	Attappady BP
874	Kavalangad GP	112	0	112	0	112	92	₹224.85	80	66	66	₹116.42	71.74%	51.78%	0	20	8		61	54.46%		0.00%		0.00%		0.00%	remaining estimates are under preparation	ERNAKULAM	Kothamangalam BP
875	Alangad GP	95	0	95	0	95	95	₹468.94	90	73	68	₹292.28	71.58%	62.33%	0	10	1	1	30	31.58%		0.00%		0.00%		0.00%	10 nos-projects to be revised,1 needs noc from irrigation	ERNAKULAM	Alangad BP
876	Pannancherry GP	180	0	179	1	180	179	₹652.79	150	130	128	₹429.83	71.51%	65.85%	0	0	0	0	65	36.31%		0.00%		0.00%		0.00%	estimate under preparation	THRISSUR	Ollukkara BP
877	Narathu GP	28	0	28	0	28	28	₹126.09	21	20	20	₹103.08	71.43%	81.75%	0	0	0	2	19	67.86%		0.00%		0.00%		0.00%	New list of 36 projects is formed as per resolution Number 115/19 (2) dated 27.06.2018. Estimates are being taken as per this resolution. List again reduced to 28. 2 works are not feasible. No work agreement executed or started.	KANNUR	Kalyassery BP
878	Azheekod GP	68	0	66	0	66	66	₹412.17	56	47	47	₹245.49	71.21%	59.56%	5	3	0	0	36	54.55%		0.00%		0.00%		0.00%	5 No Projects - Land Details not clear.3 Project required Revision,1 Project not needed TS, 1 Project not implementing through AE	KANNUR	Kannur BP
879	Edavanakad GP	48	0	48	0	48	48	₹205.59	38	34	34	₹149.85	70.83%	72.89%	2	7	2	3	27	56.25%		0.00%		0.00%		0.00%	1 work electrification; 2SC feasibility not received;1work resolution for dumping of earth excavated required,1 work sketch from Taluk surveyor for compound wall construction.No response to work tendered	ERNAKULAM	Vypin BP
880	Marayoor GP	72	0	72	0	72	72	₹254.76	60	53	51	₹161.23	70.83%	63.29%	0	5	5	12	40	55.56%	40	55.56%	3	4.17%		0.00%	SC / ST feasibility of 5 projects pending.	IDUKKI	Devikulam BP
881	Thrikkaderi GP	69	0	65	0	69	65	₹181.11	65	46	46	₹123.77	70.77%	68.34%	2	17	0	0	42	64.62%	0	0.00%	0	0.00%	0	0.00%	up dated on 11.9.2018	PALAKKAD	Ottappalam BP
882	Pulikkal GP	130	1	129	0	130	130	₹347.41	100	93	92	₹184.39	70.77%	53.08%	0	21	4	0	50	38.76%		0.00%		0.00%		0.00%	11 projects under revision	MALAPPURAM	Kondotti BP
883	Elamkulam GP	58	0	57	1	58	58	₹176.08	55	41	41	₹110.21	70.69%	62.59%	0	2	13	0	36	63.16%	0	0.00%	0	0.00%	0	0.00%	12 projects required SC feasibility certificate. 2 projects required revision. 1 deposit work. 1 project required NOC from Railway.	MALAPPURAM	Perinthalmanna BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Dept	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat					
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount																N=L/H	O=M/I			
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C								
884	Payyavoor GP	71	0	71	0	71	71	₹302.89	65	50	50	₹207.30	70.42%	68.44%	0	3	6	12	47	66.20%	0	0.00%	0	0.00%	0	0.00%	47 nos tendered ,3 project need revision , 6 Project required feasibility from GWD, 12 projects to be send for TS. (drawings to be prepared- is going on) 6 nos. estimate to be created. Request submitted to GWD for feasibility	KANNUR	Irikkoor BP					
885	Aikkaranad GP	64	0	64	0	64	64	₹297.20	56	45	45	₹150.70	70.31%	50.71%	1	4	1	3	24	37.50%	0	0.00%	0	0.00%	0	0.00%	Aikkaranad/Pootrikka G P have only one Overseer for preparing the all estimates.In Aikkaranad out of 64 projects 4 need revision, 1 need availability of land,1 need feasibility.	ERNAKULAM	Vadavukodu BP					
886	Mattool GP	47	0	47	0	47	47	₹134.23	43	38	33	₹100.38	70.21%	74.78%	0	4	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%	4 project need amount revision,1 projects drawing under preparation and 4projects estimate under preparation	KANNUR	Kalyassery BP					
887	Badiyadka GP	116	2	105	9	116	107	₹417.22	75	75	75	₹267.00	70.09%	64.00%	0	30	2	0	55	52.38%	25	23.81%	10	8.62%	0	0.00%	30 nos revision,2 no other Dep.NoC.	KASARAGOD	Kasaragod BP					
888	Vellathoval GP	110	9	101	0	97	110	₹326.90	98	83	77	₹264.45	70.00%	80.90%	0	29	4	0	77	76.24%	36	35.64%	10	9.09%	2	1.82%	41 RETENDER	IDUKKI	Adimaly BP					
889	Angadippuram GP	208	0	208	4	212	168	₹527.07	120	120	117	₹203.00	69.64%	38.51%	18	40	8	10	35	16.83%	0	0.00%	0	0.00%	0	0.00%	22 projects Estimates under preparation. 4 Deposit works. Feasibility certificate not obtained for water supply projects. 40 Revision. 10 Duplication. 36 estimate under preparation. 11 Building Projects. Tender process in progress for 65 projects.	MALAPPURAM	Perinthalmanna BP					
890	Arppookkara GP	81	1	80	0	89	79	₹169.95	75	70	55	₹113.81	69.62%	66.97%	1	23	0	0	51	63.75%	8	10.00%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	0	0.00%	0	0.00%
891	Sholayoor GP	59	0	59	0	59	59	₹344.54	45	42	41	₹160.92	69.49%	46.71%	0	0	0	2	40	67.80%	20	33.90%	3	5.08%	0	0.00%	New projects taken in revision-7. Projects requires structural design-2. Estimate preparing-5.							
892	Thenkara GP	98	0	98	0	98	98	₹205.70	97	68	68	₹149.45	69.39%	72.65%	0	0	3	1	55	56.12%	55	56.12%	6	6.12%	0	0.00%	1 project is open well repairs in various wards, the list of wells are not obtained from G. P, hence estimate not prepared. (these are prepared after rainy season). 1SCP and 2TSP are not obtained feasibility certificate. 26 estimates are under preparation.	PALAKKAD	Mannarkad BP					
893	Devikulam GP	75	0	75	0	75	75	₹381.18	65	52	52	₹280.00	69.33%	73.46%	0	1	17	0	26	34.67%	0	0.00%	0	0.00%	0	0.00%	17 feasibility sc pending, some buildings estimate yet to be taken, overseers promoted and Aa additional charge, adverse climate conditions affecting site visit. tender started	IDUKKI	Devikulam BP					
894	Thuravoor GP	55	0	55	0	41	55	₹232.51	38	38	38	₹210.50	69.09%	90.53%	0	3	0	0	37	67.27%	0	0.00%	0	0.00%	0	0.00%	3 projects need revision	ERNAKULAM	Ankamali BP					

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tended (Nos)	% of works Tended	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount															
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C			
895	Mangalpady GP	113	1	108	4	113	108	₹325.31	75	74	74	₹238.00	68.52%	73.16%	0	4	12	2	38	35.19%		0.00%		0.00%		0.00%	AE post Vacant , Overseer i post vacant : 4 projects may be revised for validation of spillover projects, out of 13 noc projects, 3projects need scp/tsp certificate and 9 projects need ground water feasibility, another 5project dropped	KASARAGOD	Manjesawram BP
896	Vettathur GP	111	6	105	0	111	111	₹273.00	78	78	76	₹161.07	68.47%	59.00%	1	1	0	0	32	30.48%		0.00%		0.00%		0.00%	Estimates under preparation, 1 Project required revision, 1 project due to land availability problems.	MALAPPURAM	Perinthalmanna BP
897	Senapathy GP	38	0	38	0	38	38	₹203.84	36	26	26	₹185.86	68.42%	91.18%	0	0	0	0	0	0.00%	0	0.00%	0	0.00%	0	0.00%		IDUKKI	Nedumkandam BP
898	Venmani GP	88	0	88	0	88	88	₹250.80	64	64	60	₹169.80	68.18%	67.70%	0	8	12	3	55	62.50%		0.00%	0	0.00%	0	0.00%	waiting for committee decision	ALAPPUZHA	Chengannur BP
899	Kuttampuzha GP	160	0	160	0	160	160	₹645.20	157	115	109	₹355.00	68.13%	55.02%	0	11	12		103	64.38%		0.00%		0.00%		0.00%	Asset code not obtained for 14 projects. 103 projects tendered. Remaining estimates under preparation	ERNAKULAM	Kothamangalam BP
900	Cherukunnu GP	27	0	25	0	25	25	₹120.84	21	18	17	₹91.92	68.00%	76.07%	2	3	0	0	17	68.00%		0.00%		0.00%		0.00%	2 no. multyyear; fund revision required, 1 Project sent to EE	KANNUR	Kalyassery BP
901	Cheruthazham GP	61	0	60	1	61	61	₹329.76	45	41	41	₹226.96	67.21%	68.83%	0	2	0	0	36	60.00%		0.00%		0.00%		0.00%		KANNUR	Kalyassery BP
902	Padinjarethara GP	127	7	119	1	127	127	₹352.80	105	4	85	₹160.34	66.93%	45.45%	0	22	0	9	56	47.06%	47	39.50%	0	0.00%	0	0.00%	56 WORKS TENDERED	WAYANAD	Kalpetta BP
903	Ambalappara GP	142	0	142	0	142	142	₹427.23	120	95	95	₹237.00	66.90%	55.47%	0	40	0	0	58	40.85%	49	34.51%	0	0.00%	0	0.00%	32 work tender published. Out of 142 total projects 40 projects need revision.updated on 11.9.2018	PALAKKAD	Ottappalam BP
904	Kunnukara GP	41	0	41	0	41	41	₹130.00	32	29	27	₹81.13	65.85%	62.41%	0	7	0	0		0.00%		0.00%		0.00%		0.00%	Rurben mission estimate taking in price.	ERNAKULAM	Parakkadavu BP
905	Pothukal GP	76	0	76	0	76	76	₹288.50	10	2	50	₹163.40	65.79%	56.64%	0	0	2	0	22	28.95%	0	0.00%	0	0.00%	0	0.00%	2 projects need feasibility. Addnl-1 for BP AE.	MALAPPURAM	Nilambur BP
906	Agali GP	139	5	134	0	139	134	₹708.30	105	88	88	₹488.16	65.67%	68.92%	0	0	0	0	84	62.69%	57	42.54%	47	33.81%	15	10.79%	34 estimate are under preparation	PALAKKAD	Attappady BP
907	Kanthalloor GP	55	0	55	0	55	55	₹228.04	45	39	36	₹139.23	65.45%	61.06%	0	3	9	7	24	43.64%	12	21.82%	1	1.82%		0.00%	Administrative Sanction resolution for uploading in PRICE got from panchayath only on 30.05.2018. SC / ST feasibility of 9 projects pending.	IDUKKI	Devikulam BP
908	Kannamangalam GP	55	0	53	2	55	52	₹206.32	32	32	34	₹145.90	65.38%	70.72%		16	2		25	47.17%		0.00%		0.00%		0.00%	AE on Additional Charge, two Overseer posts vacant , 16 nos need revision,2 need ground water feasibility.	MALAPPURAM	Vengara BP
909	Mampad GP	125	0	125	0	125	138	₹253.15	90	90	90	₹156.85	65.22%	61.96%	0	6	8	0	0	0.00%		0.00%		0.00%		0.00%	Newly joined AE on 21.05.18,	MALAPPURAM	Wondoor BP
910	Poothrikka GP	93	0	88	5	93	93	₹443.85	82	74	60	₹229.07	64.52%	51.61%	2	4	4	1	22	25.00%	0	0.00%	0	0.00%	0	0.00%	Pootrikka/Aikkarand G P have only one Overseer for preparing all the estimates.in Pootrikka out of 93 projects 4 needs revision ,non availability of land 4	ERNAKULAM	Vadavukodu BP
911	Irimbiliyam GP	102	0	100	0	100	100	₹177.01	76	64	64	₹116.77	64.00%	65.97%	10	26			49	49.00%	19	19.00%	10	9.80%		0.00%	agrement being executed. work will start by next week.(26 need revision,10 feasibility)	MALAPPURAM	Kuttiapuram BP
912	Aranmula GP	160	10	150	0	160	160	₹371.42	120	105	102	₹203.95	63.75%	54.91%	0		3		93	62.00%	0	0.00%		0.00%		0.00%	NOC from PIP required for 3 works, 1 project under dispute.31 works tendered and opening on 20/08/2018	PATHANAMTHITTA	Pandalam BP

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat	
							Nos	Amount in lakhs			by Nos	by Amount	N=L/H	O=M/I																P
913	Wondoor GP	212	0	212	0	212	212	₹457.80	140	132	135	₹294.52	63.68%	64.33%	0	12	23	0	0	0.00%	0.00%	0.00%	0.00%	0	0.00%	0	0.00%		MALAPPURAM	Wondoor BP
914	Nenmeni GP	157	0	156	1	157	156	₹512.48	153	111	98	₹325.06	62.82%	63.43%	0	6	0	4	92	58.97%	0	0.00%	0	0.00%	0	0.00%	Ground water feasibility for 2 works not obtained. Electrical estimates from PWD Electrical wing is not obtained for 2 works. Remaining 39 works estimates are under processing.	WAYANAD	Sulthanbathery BP	
915	Payipra GP	218	0	218	0	218	219	₹573.73	180	138	137	₹340.01	62.56%	59.26%	0	15	0	3	61	27.98%		0.00%		0.00%	0	0.00%	219 projects are there. 137 got TS. 15 projects need revision. 61 project given for tendering. First tendering process was cancelled as per panchayath committee resolution.	ERNAKULAM	Muvattupuzha BP	
916	Neendoor GP	48	1	47	0	48	48	₹112.41	32	30	30	₹84.60	62.50%	75.26%	0	12	0		30	63.83%	12	25.53%	0	0.00%	0	0.00%	12 Revision projects got dpc approval on 15th. 2 No.- estimate prepared, 10No. : estimate under preparation Reg Tender: Remaining 12 works tendered, tabulation submitted to LB.	KOTTAYAM	Ettumanoor BP	
917	Mazhuvannoor GP	115	0	112	1	115	111	₹585.49	99	62	69	₹281.99	62.16%	48.16%	2	12	6	5	0	0.00%		0.00%		0.00%	0	0.00%	Detailed Estimates under preparation. Total no of works 115, Tender work 113(1 work Deposit,1 work Direct) Revision Required 12 work	ERNAKULAM	Vadavukodu BP	
918	Karukutty GP	128	1	123	4	120	128	₹439.73	122	102	79	₹302.10	61.72%	68.70%	0	12	0	4	0	0.00%		0.00%		0.00%	0	0.00%	Tender process started for TS Approved projects	ERNAKULAM	Ankamali BP	
919	Upputhara GP	136	4	132	1	136	136	₹436.65	90	90	83	₹262.70	61.03%	60.16%	0	0	19	0	30	22.73%	0	0.00%	0	0.00%	0	0.00%	14 nos need feasibility, 5 nos need ground water dept. estimate.	IDUKKI	Kattappana BP	
920	Perumannaklari GP	46	0	46	0	46	46	₹156.60	40	28	28	₹101.40	60.87%	64.75%	0	12	0	0	24	52.17%	24	52.17%		0.00%	0	0.00%	Intermittent powersupply and internet connection for one computer only	MALAPPURAM	Thanoor BP	
921	Ezhumattoor GP	66	0	61	5	66	63	₹156.49	49	38	38	₹85.16	60.32%	54.42%	0	0	0	0	37	60.66%	36	59.02%	3	4.55%	0	0.00%		PATHANAMTHITTA	Koippuram BP	
922	Chunkathara GP	108	0	108	0	108	108	₹263.00	65	65	65	₹132.98	60.19%	50.56%	0	0	0	16	51	47.22%	0	0.00%	0	0.00%	0	0.00%	25 projects sent for revision. Started investigation with GP members after 25/5	MALAPPURAM	Nilambur BP	
923	Edathala GP	60	0	60	0	71	75	₹256.42	75	60	45	₹170.62	60.00%	66.54%	0	9	6	0	41	68.33%	41	68.33%	41	68.33%	0	0.00%	Project need SC feasibility-2,PVIP NOC-5, PWD NOC-1 & Rivision Projects-6	ERNAKULAM	Vazhakkulam BP	
924	Udayagiri GP	59	0	58	1	59	57	₹222.82	47	36	34	₹153.31	59.65%	68.80%		12	2		0	0.00%		0.00%		0.00%	0	0.00%	12 works need revision. One work need consent. One work needs electronics TS and one need ground water feasibility.Two works need not TS (one work is deposite work and one purchase)	KANNUR	Thaliparambu BP	
925	Naduvil GP	65	0	64	0	64	64	₹292.18	39	38	38	₹158.05	59.38%	54.09%						0.00%		0.00%		0.00%	0	0.00%	Site visiting and estimate preparation are on going	KANNUR	Thaliparambu BP	
926	Puthenvelikkara GP	59	0	59	0	59	59	₹217.39	52	37	35	₹117.13	59.32%	53.88%	0	1	0	0	29	49.15%		0.00%		0.00%	0	0.00%	Rurben mission estimate taking in price	ERNAKULAM	Parakkadavu BP	
927	Pattithara GP	66	0	76	0	76	76	₹247.85	45	45	45	₹125.00	59.21%	50.43%	0	0	0	0	37	48.68%	37	48.68%	3	4.55%	3	4.55%	45TS accorded 37 Tendered 3works completed (bill under pressure)	PALAKKAD	Thrithala BP	
928	Cheriyamad GP	50	2	48	0	50	48	₹158.27	50	28	28	₹85.97	58.33%	54.32%	0	22	0	0	28	58.33%	3	6.25%	1	2.00%	0	0.00%	22-projects to be revised	ALAPPUZHA	Chengannur BP	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptt	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount																N=L/H
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C				
929	Vengola GP	207	0	207	0	207	207	₹707.60	130	120	120	₹385.41	57.97%	54.47%		16	10			0	0.00%		0.00%		0.00%		0.00%	projects need PVP NOC-10, REVISION -14, 1 Overseer post vacant, 35 no. of Spill Over works completed and bill submitted in treasury, tender notification published	ERNAKULAM	Vazhakkulam BP
930	Alakkod GP	72	1	71	0	72	72	₹348.86	2	41	41	₹139.38	56.94%	39.95%	1	29	7	0	27	38.03%	6	8.45%	1	1.39%		0.00%	29 projects need revision, 7 electrical projects, 1 need ground water feasibility & estimation required,	KANNUR	Thaliparambu BP	
931	Arattupuzha GP	41	0	41	0	41	41	₹241.98	40	23	23	₹122.97	56.10%	50.82%	0	18	0	0	19	46.34%		0.00%		0.00%		0.00%	18 projects revision needed and 4 Nos. pending due to revision (19 projects got proj. approval as per SULEKHA)	ALAPPUZHA	Muthukulam BP	
932	Rajakumari GP	108	0	108	0	108	108	₹234.17	66	60	60	₹126.15	55.56%	53.87%	2	27	13	1	42	38.89%	0	0.00%	0	0.00%	0	0.00%	27 projects given for revision. 8 projects and 5 projects given for GW and SC feasibility respectively. For one project, site is not available. Ayakkettu certificate for one project and surrender for one road project is to be obtained.	IDUKKI	Nedumkandam BP	
933	Aruvappulam GP	85	0	82	1	85	81	₹204.62	65	53	44	₹52.00	54.32%	25.41%	0	5	0	0	42	51.22%	15	18.29%	1	1.18%	1	1.18%	10 agreements executed and 1 work started	PATHANAMTHITTA	Konni BP	
934	Meppady GP	94	0	93	1	94	88	₹466.82	60	50	47	₹101.58	53.41%	21.76%	0	0	0	3	38	40.86%		0.00%		0.00%		0.00%	DPC number and proceedings not obtained for attaching in PRICE	WAYANAD	Kalpetta BP	
935	Vandiperiyar GP	162	1	160	1	162	162	₹744.34	61	61	86	₹105.30	53.09%	14.15%		8	54	20	0	0.00%		0.00%		0.00%		0.00%	need feasibility for 35 works, estate noc/pwd noc for 27 works, GP proposed to drop 8 works	IDUKKI	Azhutha / Peerumedu BP	
936	Vadavukode - Puthenkurissu GP	130	0	130	0	130	130	₹731.54	75	68	68	₹294.14	52.31%	40.21%	0	0	4	2	57	43.85%		0.00%		0.00%		0.00%	Refinery projects pending for agreement with GP for amount 500 Lakhs.	ERNAKULAM	Vadavukodu BP	
937	Makaraparamb GP	112	0	112	0	112	112	₹204.81	80	57	55	₹92.10	49.11%	44.97%	1	11	0		51	45.54%	38	33.93%	3	2.68%		0.00%	Newly posted AE and overseer from PSC, prepared estimates required correction, one AE for Makkaraparamba and Puzhakkattiri cluster. Number of projects of small amounts are there, because of sufficient MG fund. working with rebuild kerala for 2 offices, temporarily transferred to Chalakkudy for one week related to flood related work.	MALAPPURAM	Mankada BP	
938	Kadungallur GP	131	0	131	0	131	131	₹370.09	102	90	64	₹165.71	48.85%	44.78%	1	1	1	0	57	43.51%		0.00%		0.00%		0.00%	TS is accorded for 64 projects tender invited for 57 projects and is pending due to Contractors strike	ERNAKULAM	Alangad BP	
939	Idukki - Kanjikkuzhi GP	103	0	90	0	90	58	₹267.70	30	27	27	₹73.45	46.55%	27.44%	0		4	69	22	24.44%		0.00%		0.00%		0.00%	correct commity resolution not obtained till date after changing the AS amount, some projects are not as per the guideline	IDUKKI	Idukki BP	

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROJECT REVIEW - 2018-19
updated on 26-09-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS				% of Projects accorded TS				TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Deptts	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+Beneficiary+Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount	N=L/H	O=M/I	P	Q															
940	Chinnakkanal GP	37	0	37	0	37	37	₹169.63	20	14	14	₹50.80	37.84%	29.95%		2	15							0.00%		0.00%		0.00%		0.00%	15 projects required feasibility, 12 projects required NOC	IDUKKI	Devikulam BP
941	Chellanam GP	68	0	68	0	53	68	₹373.27	40	36	2	₹2.23	2.94%	0.60%	0	0	0	0	0	0	0	0	0.00%		0.00%		0.00%		0.00%		ERNAKULAM	Palluruthy BP	
	Total -	67428	1622	65169	343	66637	64453	₹222,095	60565	57814	57,977	₹190,311	89.95%	85.69%	507	3448	1039	1121	42941	65.89%	21514	33.01%	3891	5.77%	1217	1.80%							