

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
PROGRESS OF PLAN PROJECTS IN CORPORATIONS

updated on 03-02-2017

SI No.	Corporations	No. of Plan Projects			No. of Plan Projects Tendered			No. of Tendered works awarded			Projects Tendered (in %)	Works awarded (in %)
		New	Spillover	Total	New	Spillover	Total	New	Spillover	Total		
	<i>0</i>	<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>16</i>	<i>18</i>
1	Thiruvananthapuram Corporation	967	745	1712	890	740	1630	765	735	1500	95.21%	87.62%
2	Thrissur Corporation	328	343	671	252	330	582	222	330	552	86.74%	82.27%
3	Kollam Corporation	434	341	775	333	322	655	246	322	568	84.52%	73.29%
4	Cochin Corporation	991	542	1533	826	542	1368	572	542	1114	89.24%	72.67%
5	Kannur Corporation	524	476	1000	482	465	947	247	460	707	94.70%	70.70%
6	Kozhikode Corporation	553	676	1229	518	647	1165	119	637	756	94.79%	61.51%
	Total	3797	3123	6920	3301	3046	6347	2171	3026	5197	91.72%	75.10%