

OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram
STATUS OF ISSUING TECHNICAL SANCTION - 2018-19

updated on 27-10-2017

ABSTRACT

SI No	Type of LSGI	No. of DPC approved projects	No. of Benificary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to below reasons				Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of works awarded	Works started (Tender+ Benificary +Deposit) (Nos)	% of works Started	Works Completed (Nos)	% of works Completed
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount	Non-availability of Land	revision of project	non-availability of NOC	other reasons								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C	AA	AB=AA/C
1	CORPORATIONS	3582	9	3365	133	3507	3343	₹52,395	3140	3122	3050	₹45,035	91.24%	85.95%	28	9	12	244	2829	84.07%	1522	45.23%	759	21.19%	86	2.40%
2	MUNICIPALITIES	13346	148	12621	325	13094	12546	₹64,753	11867	11317	11604	₹56,114	92.49%	86.66%	121	332	146	343	9793	77.59%	5554	44.01%	1870	14.01%	608	4.56%
3	DISTRICT PANCHAYATS	5552	356	5019	79	5515	5224	₹73,087	4732	4602	4278	₹58,064	81.89%	79.45%	73	180	165	528	3207	63.90%	2234	44.51%	1291	23.25%	112	2.02%
4	BLOCK PANCHAYATS	5666	77	5385	106	5568	5313	₹35,833	5160	4972	4971	₹32,640	93.56%	91.09%	75	155	83	29	4275	79.39%	2819	52.35%	1450	25.59%	393	6.94%
5	GRAMA PANCHAYATS	69944	2119	67252	349	69720	67983	₹232,736	65407	62741	63354	₹208,064	93.19%	89.40%	343	1853	789	1644	51739	76.93%	34210	50.87%	10694	15.29%	4422	6.32%
	Total -	98,090	2,709	93,642	992	97,404	94409	₹458,804	90,306	86,754	87,257	₹399,916	92.42%	87.16%	640	2,529	1,195	2,788	71,843	76.72%	46,339	49.49%	16,064	16.38%	5,621	5.73%

No. of Projects which cannot be issued TS due to reasons which are not from the side of LSGD(EW) - 7,152 Nos
Hence, effective progress in issuing TS - **100.00%**