

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T			
1	Pazhayakunnummel GP	42	5	37	0	42	42	₹194.64	42	42	42	₹194.64	100.00%	100.00%					25		THIRUVANANTHAPURAM	Kilimanoor BP
2	Kilimanoor GP	47	0	47	0	47	47	₹175.31	47	47	47	₹175.31	100.00%	100.00%		3			44	3 No Revision project	THIRUVANANTHAPURAM	Kilimanoor BP
3	Pallikkal GP	40	0	39	1	40	38	₹148.65	39	38	38	₹148.65	100.00%	100.00%						2 No revision project	THIRUVANANTHAPURAM	Kilimanoor BP
4	Navaikulam GP	56	0	54	2	56	51	₹289.35	51	51	51	₹289.35	100.00%	100.00%		3			50		THIRUVANANTHAPURAM	Kilimanoor BP
5	Chirayinkeezhu GP	58		57	1	58	57	₹151.54	57	57	57	₹151.54	100.00%	100.00%		3	0	0	16		THIRUVANANTHAPURAM	Chirayinkeezhu BP
6	Mudakkal GP	45		45		45	44	₹118.11	45	44	44	₹118.11	100.00%	100.00%	1	0	0	0	44	1-project vetting only	THIRUVANANTHAPURAM	Chirayinkeezhu BP
7	Karakulam GP	52	0	52	0	52	52	₹355.30	52	50	52	₹355.30	100.00%	100.00%	0	0	0	0	0	50 projects Tendered, 2 need	THIRUVANANTHAPURAM	Nedumangad BP
8	Vembayam GP	51	0	51	0	51	51	₹354.64	51	51	51	₹354.64	100.00%	100.00%	0	9	0	0	48		THIRUVANANTHAPURAM	Nedumangad BP
9	Anad GP	47	0	47	0	47	47	₹271.35	47	47	47	₹271.35	100.00%	100.00%	0	1	0	0	30		THIRUVANANTHAPURAM	Nedumangad BP
10	Panavoor GP	44	2	42		44	43	₹250.98	44	44	43	₹250.98	100.00%	100.00%	0	0	0	0	25	ONE WORK CLUBBED TO	THIRUVANANTHAPURAM	Nedumangad BP
11	Aruvikkara GP	46	0	46	0	46	44	₹236.24	44	44	44	₹236.24	100.00%	100.00%	0	0	0	0	42	2 electrical estimates submitted	THIRUVANANTHAPURAM	Nedumangad BP
12	Vilappil GP	95	0	94	1	95	94	₹308.28	94	94	94	₹308.28	100.00%	100.00%	0	0	0	0	0		THIRUVANANTHAPURAM	Nemom BP
13	Mangalapuram GP	34	0	34	0	34	34	₹228.79	34	34	34	₹228.79	100.00%	100.00%	0	0	0	0	31	2 Nos.TS approved projects needs	THIRUVANANTHAPURAM	Pothencode BP
14	Aryancode GP	66	5	61	0	66	66	₹183.74	66	66	66	₹183.74	100.00%	100.00%					58	1 no cancelled 4 nos e tender,	THIRUVANANTHAPURAM	Perumkadavila BP
15	Amboori GP	62	0	60	2	62	60	₹183.89	60	60	60	₹183.89	100.00%	100.00%					35		THIRUVANANTHAPURAM	Perumkadavila BP
16	Kallikadu GP	52	0	52	0	52	52	₹280.46	52	52	52	₹280.46	100.00%	100.00%					51		THIRUVANANTHAPURAM	Perumkadavila BP
17	Ottasekharamangalam GP	56	2	54	0	56	56	₹228.70	56	56	56	₹228.70	100.00%	100.00%	0	1	1	0	48	one multi year project already	THIRUVANANTHAPURAM	Perumkadavila BP
18	Thirupuram GP	41	11	30	0	41	35	₹103.38	35	35	35	₹103.38	100.00%	100.00%	0	5	1	0	16	6works Agt executed.	THIRUVANANTHAPURAM	Parassala BP
19	Oachira GP	44	0	44	0	44	44	₹189.09	44	44	44	₹189.09	100.00%	100.00%					16	Tender notification published for	KOLLAM	Oachira BP
20	Kulasekharapuram GP	52	3	49	0	52	52	₹259.50	52	52	52	₹259.50	100.00%	100.00%					0	9 projects to be revised	KOLLAM	Oachira BP
21	Alappad GP	30	0	30	0	30	30	₹154.95	30	30	30	₹154.95	100.00%	100.00%					0		KOLLAM	Oachira BP
22	Klappana GP	16	0	16	0	16	5	₹50.00	5	5	5	₹50.00	100.00%	100.00%					0	11 projects to be revised	KOLLAM	Oachira BP
23	Thodiyoor GP	68	0	68	0	68	68	₹349.16	68	68	68	₹349.16	100.00%	100.00%	0	0	0	0	31		KOLLAM	Oachira BP
24	Sooranad South GP	29	0	29	0	29	29	₹154.88	29	29	29	₹154.88	100.00%	100.00%	0	0	0	0	0		KOLLAM	Sasthamkotta BP
25	Kareepra GP	91	2	89	0	91	91	₹236.63	91	91	91	₹236.63	100.00%	100.00%	0	0	0	0	0		KOLLAM	Kottarakkara BP
26	Ezhukone GP	65	0	65	0	65	65	₹155.34	65	65	65	₹155.34	100.00%	100.00%	0	0	0	0	40		KOLLAM	Kottarakkara BP
27	Poothakkulam GP	43	0	43	0	43	43	₹217.71	43	43	43	₹217.71	100.00%	100.00%	0	0	0	0	43	30 nos approved by pt committe	KOLLAM	Ithikkara BP
28	Nedumpana GP	53	0	53	0	53	53	₹402.16	53	53	53	₹402.16	100.00%	100.00%	0	0	0	0	40		KOLLAM	Mukhathala BP
29	Thrikkaruva GP	53	0	51	1	52	51	₹130.86	51	51	51	₹128.36	100.00%	98.09%	0	0	0	0	31	One project dropped in revision	KOLLAM	Chittumala BP
30	Perinadu GP	25	0	25	0	25	21	₹131.24	21	21	21	₹81.87	100.00%	62.38%	1	2		1	0	one work estimate pending since	KOLLAM	Chittumala BP
31	Kundara GP	44	0	44	0	44	44	₹178.23	44	44	44	₹178.23	100.00%	100.00%							KOLLAM	Chittumala BP
32	East Kallada GP	51	0	51	0	51	51	₹191.48	51	51	51	₹191.48	100.00%	100.00%					30		KOLLAM	Chittumala BP
33	Mandrothuru GP	30	0	30	0	30	30	₹75.16	30	30	30	₹75.16	100.00%	100.00%							KOLLAM	Chittumala BP
34	Ummannoor GP	73	1	72	0	73	73	₹275.13	73	73	73	₹275.13	100.00%	100.00%	0	0	0	0	40		KOLLAM	Vettikkavala BP
35	Kulakkada GP	80	0	80	0	80	80	₹310.27	80	80	80	₹310.27	100.00%	100.00%	0	0	0	0	0	Committee decision is pending for	KOLLAM	Vettikkavala BP
36	Nilamel GP	57	0	56	1	57	56	₹209.24	56	56	56	₹209.24	100.00%	100.00%	0	0	0	0	40		KOLLAM	Chadayamangalam BP
37	Velinalloor GP	26	0	26	0	26	26	₹158.18	26	26	26	₹158.18	100.00%	100.00%	0	0	0	0	26	12 Nos. agreement executed, 8	KOLLAM	Chadayamangalam BP
38	Puliyoor GP	42	0	42	0	42	42	₹125.81	42	42	42	₹125.81	100.00%	100.00%	0	0	0	0	0		ALAPPUZHA	
39	Kadaplattom GP	45	0	45	0	45	41	₹88.15	41	41	41	₹88.15	100.00%	100.00%					41	3 projects required revision,1	KOTTAYAM	Uzhavoor BP
40	Manjoor GP	126	10	115	1	126	125	₹342.60	125	125	125	₹342.60	100.00%	100.00%					68	16 no e-tender works	KOTTAYAM	Uzhavoor BP
41	Kanakkari GP	65	1	64	0	65	65	₹201.99	65	65	65	₹201.99	100.00%	100.00%								
42	T.V. puram GP	34	0	34	0	34	17	₹69.22	30	17	17	₹69.22	100.00%	100.00%	0	17	0	0	0	Reason of revision - Fund change -	KOTTAYAM	Vaikom BP
43	Kokkayar GP	70	0	70	0	70	68	₹201.79	68	68	68	₹201.79	100.00%	100.00%	0	0	0	0	25		IDUKKI	Azhutha / Peerumedu BP
44	Purappuzha GP	32	0	32	0	32	32	₹135.57	32	32	32	₹135.57	100.00%	100.00%								
45	Njarakkal GP	49	0	49	0	49	48	₹176.50	48	48	48	₹176.50	100.00%	100.00%							ERNAKULAM	Vypin BP
46	Chowannur GP	41	0	35	6	41	35	₹152.83	35	35	35	₹152.83	100.00%	100.00%	0	0	0	0	0	21 Nos Tendered	THRISSUR	Chowannur BP
47	Anthikkad GP	20	3	17	0	20	20	₹116.16	20	20	20	₹116.16	100.00%	100.00%	0	0	1	0	0		THRISSUR	Anthikkad BP
48	Thanniyam GP	38	6	32	0	38	36	₹156.75	36	36	36	₹156.75	100.00%	100.00%	0	0	0	0	0	tender and etenderon 21/06/2018	THRISSUR	Anthikkad BP
49	Edathuruthy GP	55	0	55	0	55	55	₹206.39	55	55	55	₹206.39	100.00%	99.49%							THRISSUR	Mathilakam BP
50	Edavilangu GP	27	0	27	0	27	27	₹119.93	27	27	27	₹119.93	100.00%	100.00%							THRISSUR	Mathilakam BP
51	Kaippamangalam GP	39	0	39	0	39	39	₹169.48	39	39	39	₹169.48	100.00%	95.47%							THRISSUR	Mathilakam BP
52	Sreenarayanapuram GP	55	0	55	0	55	55	₹253.89	55	55	55	₹253.89	100.00%	100.00%	0	0	0	0	55		THRISSUR	Mathilakam BP
53	Vadakkakkad GP	53	0	51	0	51	51	₹180.96	51	51	51	₹180.96	100.00%	100.00%	0	0	0	0	22	Tender on june13,No response	THRISSUR	Chavakkad BP
54	Pavaratty GP	39	0	39	0	39	39	₹140.12	39	39	39	₹140.12	100.00%	92.93%							THRISSUR	Mullassery BP
55	Nattika GP	41	0	41	0	41	41	₹153.34	0	0	41	₹153.34	100.00%	100.00%	0	0	0	0	41	28 works retendered but only 3	THRISSUR	Thaikulam BP
56	Nenmenikkara GP	46	0	46	0	46	43	₹122.45	43	43	43	₹115.34	100.00%	94.19%	0	0	0	0	37	Three Projects need	THRISSUR	Kodakara BP
57	Peruvembu GP	38		38	0	38	38	₹126.68	38	38	38	₹126.68	100.00%	100.00%							PALAKKAD	Kollemkode BP
58	Mankara GP	57	0	57	0	57	57	₹216.40	57	57	57	₹216.40	100.00%	100.00%	0	0	0	0	0	Tender prosses started	PALAKKAD	Palakkad BP
59	Kunnummal GP	47	0	47	0	47	47	₹166.00	47	47	47	₹166.00	100.00%	100.00%	0	0	0	0	0		KOZHICODE	Kunnummal BP
60	Koothaly GP	41	1	36	4	41	33	₹118.50	33	33	33	₹116.00	100.00%	97.89%	0	2	0	0	0	3 no:electricalwork,4no deposit	KOZHICODE	Perambra BP
61	KangolnaAlapadamba GP	66	0	65	0	65	65	₹211.52	65	65	65	₹211.52	100.00%	100.00%							KANNUR	Payyannur BP
62	KarivelloornaPeralam GP	59	14	43	2	59	57	₹150.21	57	57	57	₹150.21	100.00%	100.00%	0	0	0	0	0		KANNUR	Payyannur BP
63	Mokery GP	28	0	28	0	28	27	₹128.15	27	27	27	₹128.15	100.00%	100.00%	0	0	0	0	0		KANNUR	Panoor BP
64	Pannyanoor GP	26	0	26	0	26	26	₹108.23	26	26	26	₹108.23	100.00%	100.00%	0	0	0	0	0		KANNUR	Panoor

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount									
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T				
72	Kunnathukal GP	77	2	64	0	66	66	₹113.07	66	65	65	₹108.17	98.48%	95.67%		16			25	11 cancelled 1 no electrical work	THIRUVANANTHAPURAM	Perumkadavila BP	
73	Elamad GP	55	0	54	0	55	54	₹202.89	55	55	53	₹192.60	98.15%	94.93%	0		1	0	51	one work required NOC from	KOLLAM	Chadayamangalam BP	
74	Marangattupally GP	56	0	56	0	56	50	₹196.54	49	49	49	₹186.80	98.00%	95.04%						6 projects to be revised.	KOTTAYAM	Lalam BP	
75	Neendakara GP	49	0	49	0	49	49	₹163.10	48	48	48	₹154.10	97.96%	94.48%	0	1			0	1 project need revision	KOLLAM	Chavara BP	
76	Chirakkara GP	47	0	47	0	47	47	₹155.25	46	46	46	₹152.25	97.87%	98.07%	1	0	0	0	0	toilet നീർമ്മാണത്തിനുള്ള	KOLLAM	Ithikkara BP	
77	Poovar GP	47	3	44	0	47	46	₹154.28	46	46	45	₹137.78	97.83%	89.31%	0	0	0	1	28	15works Agt executed.	THIRUVANANTHAPURAM	Parassala BP	
78	Kollemkode GP	61	0	61	0	61	46	₹199.87	50	46	45	₹193.12	97.83%	96.62%	0	9	6	0	0		PALAKKAD	Kollemkode BP	
79	Andoorkonam GP	51	0	51	0	51	45	₹152.95	45	44	44	₹149.95	97.78%	98.04%		6			42	6 projects to be revised	THIRUVANANTHAPURAM	Pothencode BP	
80	Panavally GP	45	0	45	0	45	45	₹185.33	44	44	44	₹183.53	97.78%	99.03%			1		0		ALAPPUZHA	Thikkattusseri BP	
81	Pothencode GP	48	0	45	3	48	43	₹295.86	42	42	42	₹195.86	97.67%	66.20%	0	1	1	0	42	one project taken for revision.one	THIRUVANANTHAPURAM	Pothencode BP	
82	Elappulli GP	115	0	115	0	115	115	₹426.94	112	112	112	₹402.94	97.39%	94.38%	1			2	104	4 വർക്കുകൾ ഡ്രോപ്പ് ചെയ്ത്	PALAKKAD	Chittoor BP	
83	Karalam GP	38	0	38	0	38	38	₹170.42	38	37	37	₹165.72	97.37%	97.24%	0	0	1	0	35	Agreement executed for tendered	THIRUVANANTHAPURAM	Irinjalakkuda BP	
84	Kadakkavur GP	39		39		37	37	₹170.34	38	37	36	₹169.46	97.30%	99.48%	0	0	2	0	18		THIRUVANANTHAPURAM	Chirayinkeezhu BP	
85	Thalikulam GP	36	1	35	0	36	36	₹183.44	0	1	35	₹155.09	97.22%	84.55%	0	0	0	1	34	23 works tendered,but no	THIRUVANANTHAPURAM	Thalikulam BP	
86	Paralam GP	36	1	35	0	36	36	₹112.60	36	36	35	₹89.82	97.22%	79.77%					0	For 1 work TS awating from Jilla	THIRUVANANTHAPURAM	Cherppu BP	
87	Kadakkal GP	105	0	105	0	105	105	₹436.33	104	105	102	₹395.48	97.14%	90.64%	0	0	0	0	50	1 electrical. 1- NOC from PWD.	KOLLAM	Chadayamangalam BP	
88	Thuravoor GP	43	0	43	0	43	35	₹198.00	35	34	34	₹191.87	97.14%	96.90%	0	9	0	0	11	9 projects revision required	ERNAKULAM		
89	Ittiva GP	102	0	102	0	102	102	₹294.20	102	99	99	₹268.86	97.06%	91.39%		2	0	0	99	3 project require revision	KOLLAM	Chadayamangalam BP	
90	Thykattusseri GP	31	0	31	0	31	31	₹80.12	30	30	30	₹71.70	96.77%	89.49%							ALAPPUZHA	Thikkattusseri BP	
91	Kadakarapally GP	30	0	30	0	30	30	₹97.03	29	29	29	₹95.53	96.67%	98.45%					24		ALAPPUZHA	Kanjikkuzhy BP	
92	Eruthempathy GP	30	0	30	0	30	30	₹142.86	29	29	29	₹140.86	96.67%	98.60%	0	0	1	0	0	1 no. electrical project. estimate	PALAKKAD	Chittoor BP	
93	Thenkurissi GP	88	0	88	0	88	88	₹258.20	85	85	85	₹243.20	96.59%	94.19%	0	0	0	0	0		PALAKKAD	Kuzhalmannam BP	
94	Karavaram GP	30	0	29	1	30	29	₹269.76	28	28	28	₹247.76	96.55%	91.84%		9			27		THIRUVANANTHAPURAM	Kilimanoor BP	
95	Kaiparambu GP	57	0	57	0	57	57	₹179.28	57	55	55	₹156.68	96.49%	87.39%	0	0	0	0	38	Remaining 2 estimates under	THIRUVANANTHAPURAM	Puzhakkal BP	
96	Mulavukad GP	56	0	56	0	56	56	₹175.14	56	54	54	₹122.65	96.43%	70.03%	0	19	0	0	0	7projects dropped on30/05/2018	ERNAKULAM		
97	Kalady GP	81	2	79	0	82	82	₹259.09	80	80	79	₹230.42	96.34%	88.94%								ERNAKULAM	Ankamali BP
98	Vithura GP	76	2	74	0	76	76	₹374.06	76	76	73	₹290.00	96.05%	77.53%					29		THIRUVANANTHAPURAM	Vellanad BP	
99	Kattakkada GP	75	12	63	0	75	75	₹389.65	74	73	72	₹310.00	96.00%	79.56%					40		THIRUVANANTHAPURAM	Vellanad BP	
100	Pallassana GP	50	0	50	0	50	50	₹173.62	48	48	48	₹160.18	96.00%	92.26%	0	2	0	0	13		PALAKKAD	Nemmara BP	
101	Nanmanda GP	50	0	50	0	50	49	₹217.69	47	47	47	₹205.50	95.92%	94.40%	1	0	0	0	19		KOZHICODE	Chelannoor BP	
102	Vilavoorkal GP	96	20	76	0	96	96	₹302.31	95	92	92	₹241.97	95.83%	80.04%	0	1	0	0	0		THIRUVANANTHAPURAM	Nemom BP	
103	Perayam GP	45	0	47	0	47	47	₹240.62	47	45	45	₹225.43	95.74%	93.69%						2 revision projects ,waiting	KOLLAM	Chittumala BP	
104	Kummil GP	67	0	67	0	67	67	₹178.51	64	64	64	₹172.66	95.52%	96.72%	0	0	0	0	62	Anganvadies not finalised for	KOLLAM	Chadayamangalam BP	
105	Thirikkur GP	68	0	67	0	67	67	₹227.62	64	64	64	₹218.62	95.52%	96.05%	0	0	0	0	34	1 projects need NOC.2Estimates	THIRUVANANTHAPURAM	Kodakara BP	
106	Kangazha GP	46	0	44	0	44	44	₹145.07	42	42	42	₹142.57	95.45%	98.28%	0	2	0	0	0		KOTTAYAM	Vazhoor BP	
107	Veliyannur GP	43	0	43	0	43	43	₹108.55	42	41	41	₹105.10	95.35%	96.82%		2			39	2 projects required revision	KOTTAYAM	Uzhavoor BP	
108	Kanjoor GP	63	1	62	0	63	63	₹243.99	63	63	60	₹236.05	95.24%	96.74%	0	2	0	1	39	1 project technical sanction from	ERNAKULAM	Ankamali BP	
109	Vadavannoor GP	62	0	62	0	62	62	₹190.27	61	59	59	₹1.83	95.16%	0.96%		2	1		0		PALAKKAD	Kollemkode BP	
110	Edappal GP	41	0	41	0	41	41	₹108.75	41	39	39	₹102.85	95.12%	94.57%	0	0	0	2	35	Balance two estimates are under	MALAPPURAM	Ponnani BP	
111	Mayyanad GP	80	0	80	0	80	80	₹333.61	76	76	76	₹315.49	95.00%	94.57%	0	0	0	0	32		KOLLAM	Mukhathala BP	
112	Madavoor GP	62	0	59	3	62	59	₹163.08	59	56	56	₹163.08	94.92%	100.00%					40		THIRUVANANTHAPURAM	Kilimanoor BP	
113	Kumaramangalam GP	58	2	56	0	58	58	₹126.82	56	55	55	₹124.07	94.83%	97.83%				3	19	2 WORKS NEED ESTIMATE FROM	IDUKKI	Thodupuzha BP	
114	Vadasserikkara GP	93	0	93	0	93	93	₹383.96	92	88	88	₹370.89	94.62%	96.60%	0	0	0	0	0	Remaining projects estimate under	PATHANAMTHITTA	Ranny BP	
115	Uzhavoor GP	89	0	89	0	89	74	₹254.85	70	70	70	₹206.09	94.59%	80.87%						15 projects to be revised.	KOTTAYAM	Lalam BP	
116	Chadayamangalam GP	55	0	55	0	55	55	₹148.60	53	53	52	₹147.10	94.55%	98.99%	2	0	0	0	43	1 project needs feasibility	KOLLAM	Chadayamangalam BP	
117	Kanjikkuzhi GP	50	0	50	0	50	50	₹157.82	48	47	47	₹155.57	94.00%	98.57%	0	0	0	0	0		ALAPPUZHA	Kanjikkuzhy BP	
118	Muttom GP	33	0	33	0	33	33	₹114.32	31	31	31	₹91.62	93.94%	80.14%		5	1		13	1nos project required NOC from	IDUKKI	Thodupuzha BP	
119	Kollayil GP	66	2	58	6	60	47	₹97.44	47	44	44	₹92.69	93.62%	95.13%			3		30	9 nos want of GWD feasibility 4	THIRUVANANTHAPURAM	Perumkadavila BP	
120	Kayanna GP	33	0	33	1	34	31	₹137.36	31	31	29	₹114.62	93.55%	83.44%						1 out of 33 works is electrical, 1 is	KOZHICODE	Perambra BP	
121	Panayam GP	63	0	63	0	63	61	₹139.34	57	57	57	₹118.23	93.44%	84.85%	0	6	0	0	28	6 works requires project revision,	KOLLAM	Chittumala BP	
122	Mulamkunnathukavu GP	75	0	75	0	75	75	₹192.22	75	70	70	₹179.86	93.33%	93.57%	0	4	1	0	56	26 works worke awarded,	THIRUVANANTHAPURAM	Puzhakkal BP	
123	Padiyoor Kalliad GP	30	0	30	0	30	30	₹149.10	30	30	28	₹136.60	93.33%	91.62%	0	0	0	0	1		KANNUR	Irikkoor BP	
124	Thannermukkom GP	61	0	61	0	61	59	₹226.11	59	55	55	₹204.67	93.22%	90.52%	0	0	0	0	0		ALAPPUZHA	Kanjikkuzhy BP	
125	Ramapuram GP	80	2	78	0	80	73	₹165.79	68	68	68	₹152.49	93.15%	91.98%	2		2	3	0	2 nos. need pwd noc, 2 nos non	KOTTAYAM	Lalam BP	
126	Vellavoor GP	58	0	58	0	58	58	₹205.80	58	58	54	₹149.14	93.10%	72.47%	0	4	0	0	0		KOTTAYAM	Vazhoor BP	
127	Thalanad GP	43	4	39	0	43	43	₹76.83	40	40	40	₹74.43	93.02%	96.88%				</					

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T			
143	Vengara GP	70	0	70	0	70	69	₹306.65	63	63	63	₹234.49	91.30%	76.47%	0	0	0	0	1		MALAPPURAM	Vengara BP
144	Peruvanthanam GP	57	4	53	0	57	57	₹174.21	57	52	52	₹145.03	91.23%	83.25%	2	2	1	0	25		IDUKKI	Azhutha / Peerumedu BP
145	Perumkadavila GP	34	4	30	0	34	34	₹109.00	31	31	31	₹100.00	91.18%	91.74%	0	1	0	1	20	2nos revision 20 nos tendered	THIRUVANANTHAPURAM	Perumkadavila BP
146	Aimanam GP	78	5	60	2	67	67	₹167.83	64	64	61	₹125.54	91.04%	74.80%	0	10	1	0	0			
147	Thennala GP	55	0	55	0	55	55	₹100.00	50	50	50	₹67.13	90.91%	67.13%	0	3	0	3	22	3 revision required	MALAPPURAM	Vengara BP
148	Pinarayi GP	55	1	54	0	55	55	₹174.71	55	50	50	₹157.46	90.91%	90.13%	0	0	0	0	0	Balance 5 estimate are preparing	KANNUR	Thalassery BP
149	Puthupariyaram GP	85	0	85	0	85	84	₹257.52	84	84	76	₹215.42	90.48%	83.65%	0	0	0	0	0	Final list of projects was not ready	PALAKKAD	Malampuzha BP
150	Mangalam GP	37	0	37	0	37	21	₹43.64	21	19	19	₹39.40	90.48%	90.28%	0	0	0	0	0	11 Nos Revision project,5Nos fund	MALAPPURAM	Tiroor BP
151	Chorad GP	44	2	0	0	2	42	₹388.44	42	38	38	₹248.17	90.48%	63.89%	0	0	0	0	0	All works executing through	KOZHICODE	Vadakara BP
152	Vettikkavala GP	116	3	113	0	116	115	₹309.35	110	109	104	₹236.05	90.43%	76.31%	0	4	0	0	0	TS required 115 and 1.nos	KOLLAM	Vettikkavala BP
153	Chathannoor GP	64	0	64	0	71	71	₹282.41	64	64	64	₹212.30	90.14%	75.17%	0	5	0	2	64	5 nos revision projects and 2 nos	KOLLAM	Ithikkara BP
154	Kavassery GP	82	0	81	0	81	81	₹239.00	73	73	73	₹211.70	90.12%	88.58%	1	0	0	1	0	One project is for GST	PALAKKAD	Alathoor BP
155	Vakkom GP	30	0	30	0	30	30	₹115.68	29	27	27	₹102.77	90.00%	88.84%	0	3	0	0	26		THIRUVANANTHAPURAM	Chirayinkeezhu BP
156	Anchuthengu GP	30	0	30	0	30	30	₹110.64	29	27	27	₹98.33	90.00%	88.87%	0	0	0	1	29		THIRUVANANTHAPURAM	Chirayinkeezhu BP
157	Chalissery GP	40	0	40	0	40	40	₹144.26	40	38	36	₹115.40	90.00%	79.99%	0	1	0	0	0		PALAKKAD	Thirithala BP
158	Puthukkode GP	67	0	67	0	67	57	₹192.20	54	52	51	₹171.24	89.47%	89.09%	0	3	0	1	0	14 projects revision due to fund	PALAKKAD	Alathoor BP
159	Alathoor GP	76	0	76	0	76	75	₹244.82	69	68	67	₹218.16	89.33%	89.11%	0	3	0	1	49	Feasibility certificate for 1 SCP	PALAKKAD	Alathoor BP
160	Pooyappally GP	56	0	56	0	56	56	₹164.61	50	50	50	₹124.10	89.29%	75.39%	0	0	0	0	49		KOLLAM	Kottarakkara BP
161	Venganor GP	56	0	55	1	56	55	₹309.40	47	49	49	₹192.00	89.09%	62.06%	0	4	0	0	48	one work TS obtained but project	THIRUVANANTHAPURAM	Athiyannoor BP
162	Elamkunnappuzha GP	91	0	91	0	91	91	₹365.99	101	89	81	₹217.45	89.01%	59.41%	0	25	1	45	0	Out of 91 projects ,25 nos for	ERNAKULAM	Edappally BP
163	Kulathoor GP	112	45	66	0	112	100	₹272.15	93	89	89	₹213.55	89.00%	78.47%	0	19	0	0	0		THIRUVANANTHAPURAM	Parassala BP
164	Veliyamkodu GP	45	0	45	0	45	45	₹138.53	40	40	40	₹114.06	88.89%	82.34%	0	5	0	0	0		MALAPPURAM	Perumpadappu BP
165	Thirunelli GP	89	3	86	0	89	89	₹475.40	82	79	79	₹395.19	88.76%	83.13%	0	1	8	0	0	എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുന്ന	WAYANAD	Mananthavady BP
166	Alayamon GP	79	0	79	0	79	79	₹164.80	70	70	70	₹156.86	88.61%	95.18%	0	4	0	5	0	4revision projects, 5 projects	KOLLAM	Anchal BP
167	Athirampuzha GP	103	1	102	0	103	87	₹365.51	80	77	77	₹186.13	88.51%	50.92%	1	15	0	0	0	Estimate under preparation-	KOTTAYAM	Ettumanoor BP
168	Vadakkekkara GP	52	0	52	0	52	52	₹239.13	50	50	46	₹173.34	88.46%	72.49%	0	0	0	0	0	3 Projects- Assets nil,5 Projects	ERNAKULAM	
169	Kuravilangad GP	51	0	51	0	51	51	₹209.83	51	45	45	₹168.52	88.24%	80.31%	0	13	0	0	26	13 projects required revision	KOTTAYAM	Uzhavoor BP
170	Manaloor GP	54	8	44	2	54	51	₹183.76	51	47	45	₹151.06	88.24%	82.20%	0	1	0	0	0	4nos estimate under correction,	THRISSUR	Anthikkad BP
171	Alagappa Nagar GP	51	0	51	0	51	51	₹285.96	49	45	45	₹193.27	88.24%	67.59%	0	0	0	0	0	Balance 6project estimation is	THRISSUR	Kodakara BP
172	Maranalloor GP	101	15	86	0	101	101	₹294.97	89	89	89	₹253.68	88.12%	86.00%	0	12	0	0	0	12 projects need revision	THIRUVANANTHAPURAM	Nemom BP
173	Edavetti GP	25	0	25	0	25	25	₹68.84	22	22	22	₹60.78	88.00%	88.29%	0	2	3	0	18	3 nos project required NOC from	IDUKKI	Theodupuzha BP
174	Cheruvathur GP	64	1	62	1	64	58	₹303.18	56	51	51	₹240.18	87.93%	79.22%	1	0	0	0	50		KASARAGOD	Neeleswaram BP
175	Kulanada GP	109	2	107	0	109	107	₹281.75	94	94	94	₹279.40	87.85%	99.17%	0	0	0	0	0		PATHANAMTHITTA	Pandalam BP
176	Thavinjal GP	111	0	111	0	111	107	₹505.29	100	100	94	₹406.00	87.85%	80.35%	0	1	0	0	0	എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുന്ന	WAYANAD	Mananthavady BP
177	Polppulli GP	51	0	49	0	49	49	₹165.10	46	43	43	₹152.85	87.76%	92.58%	0	10	0	0	0	10 projects to be revised	PALAKKAD	Chittoor BP
178	Poovachal GP	48	6	42	0	48	48	₹299.33	48	44	42	₹217.21	87.50%	72.57%	0	0	0	0	33		THIRUVANANTHAPURAM	Vellanad BP
179	Udayamperoor GP	22	0	16	0	16	16	₹124.22	16	13	14	₹76.37	87.50%	61.48%	0	0	0	0	13	Total number of DPC approved	ERNAKULAM	
180	Nannamukku GP	57	0	57	0	57	56	₹179.90	56	56	49	₹122.00	87.50%	67.82%	0	5	0	0	0		MALAPPURAM	Perumpadappu BP
181	Vilakkudy GP	111	31	80	0	111	111	₹229.80	103	103	97	₹193.78	87.39%	84.33%	0	5	0	9	1	revision projects -5 Electrical	KOLLAM	Pathanapuram BP
182	Kalliyoor GP	87	0	87	0	86	87	₹250.02	80	76	76	₹212.78	87.36%	85.11%	0	0	0	0	0		THIRUVANANTHAPURAM	Nemom BP
183	Mallappally GP	71	0	70	1	71	71	₹326.96	62	62	62	₹107.50	87.32%	32.88%	2	8	5	1	0		PATHANAMTHITTA	Mallappally BP
184	Kinanoor - Karinthalam GP	55	0	55	0	55	55	₹470.00	55	50	48	₹408.00	87.27%	86.81%	0	0	0	0	0	balance estimate under preparation	KASARAGOD	Parappa BP
185	Kizhakkanchery GP	126	0	125	0	125	125	₹549.03	115	109	109	₹465.66	87.20%	84.82%	0	59	0	0	0	One project is for GST	PALAKKAD	Alathoor BP
186	Tholikkode GP	78	2	76	0	78	78	₹298.62	75	68	68	₹225.00	87.18%	75.35%	0	0	0	0	0		THIRUVANANTHAPURAM	Vellanad BP
187	Melila GP	70	0	70	0	70	70	₹201.82	63	63	61	₹181.77	87.14%	90.07%	0	0	2	0	0	Tender notification called for 31.no	KOLLAM	Vettikkavala BP
188	Mathilakam GP	36	0	36	0	36	31	₹133.04	27	27	27	₹115.55	87.10%	86.85%	0	5	0	0	27		THRISSUR	Mathilakam BP
189	Madavoor GP	60	0	60	0	60	31	₹97.50	33	31	27	₹74.90	87.10%	76.82%	1	22	7	0	23	25 works need revision3needs	KOZHICODE	Koduvally BP
190	Koppam GP	116	4	112	0	116	116	₹186.74	18	96	101	₹145.46	87.07%	77.90%	0	2	6	85	85	6Nos waiting for SC feasibility	PALAKKAD	Pattambi BP
191	Veliyam GP	54	0	54	0	54	54	₹232.04	50	47	47	₹170.35	87.04%	73.41%	0	1	0	0	44		KOLLAM	Kottarakkara BP
192	Balarampuram GP	77	0	77	0	77	77	₹274.38	68	67	67	₹252.60	87.01%	92.06%	1	4	2	0	0	Remaining Estimate are being	THIRUVANANTHAPURAM	Nemom BP
193	Varandarappally GP	146	0	146	0	146	146	₹447.22	127	127	127	₹387.74	86.99%	86.70%	0	5	9	0	93	tender of 58 works on june 11,12,E	THRISSUR	Kodakara BP
194	Chennam Pallippuram GP	39	0	38	1	39	38	₹98.80	33	33	33	₹89.45	86.84%	90.54%	0	0	5	0	0		ALAPPUZHA	
195	Venkidangu GP	38	0	38	0	38	38	₹247.34	33	33	33	₹132.20	86.84%	53.45%	0	4	1	0	0	4 projects need revision and 1	THRISSUR	Mullassery BP
196	Kadirur GP	53	0	53	0	53	53	₹290.41	47	46	46	₹191.29	86.79%	65.87%	0	0	0	0	0	1. Delay due to unavailability of	KANNUR	Panoor BP
197	Kadangod GP	82	0	68	14	82	68	₹291.47	59	59	59	₹265.64	86.76%	91.14%	3	7	0	0	0	7nos require revision,land not	THRISSUR	Chowannur BP
198	Thazhava GP	69	0	69	0	69	45	₹203.60	173.7	43	39	₹173.70	86.67%	85.31%	0	24	0	0	0	Out of 45 projects, 39 projects	KOLLAM	Oachira BP
199	Thalavoor GP	80	5	76	0	80	75	₹263.25	79	70	65	₹150.56	86.67%	57.19%	0	6	0	0	40		KOLLAM	Pathanapuram BP
200	Perumattay GP	75	0	75	0	75	75	₹359.90	75	75	65	₹296.51	86.67%	82.39%	0	0	0	0	0	Total nos of projects 75,20 no	PALAKKAD	Chittoor BP
201	Puzhakkattiri GP	60	0	60	0	60	60	₹130.85	54	52	52	₹73.28	86.67%	56.00%	1	0	0	0	0		MALAPPURAM	Mankada BP
202	Thariyod GP	46	0	45	1	46	45	₹174.47	40	39	39	₹103.76	86.67%	59.47%	0	3	3	0	0	Esimate prepration in Progress	WAYANAD	Kalpetta BP
203	Yeroor GP	104	2	102	0	104	104	₹230.00	97	90	90	₹212.30	86.54%	92.30%	0	5	0	0	0	Revision project-05 nos	KOLLAM	Anchal BP
204	Manimala GP	78	2	70	6	78	51	₹160.00	45	44	44	₹138.00	86.27%	86.25%	0	19	0	0	22	13projects need revision,7no	KOTTAYAM	Kanjirappally BP
205	Aryad GP																					

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Benificary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T			
214	Chokli GP	28	0	28	0	28	28	₹143.98	25	25	24	₹121.13	85.71%	84.13%	0	0	0	0	0	1 Proj. submitted to EE for	KANNUR	Panoor BP
215	Vandazhi GP	82	0	82	0	82	82	₹266.00	76	70	70	₹232.00	85.37%	87.22%	0	0	1	0	49		PALAKKAD	Nenmara BP
216	Panachikkadu GP	80	0	80	0	80	80	₹300.79	73	68	68	₹176.06	85.00%	58.53%	0	2		4			KOTTAYAM	Pallom BP
217	Sreemoolanagaram GP	46	0	46	0	46	46	₹184.91	42	39	39	₹128.61	84.78%	69.55%					18		ERNAKULAM	
218	Keralassery GP	46	0	46	0	46	46	₹153.78	42	41	39	₹149.00	84.78%	96.89%	1	0	3	0	0	For 3 works feasibility not availed	PALAKKAD	Palakkad BP
219	Muriyad GP	78	0	78	0	78	78	₹214.78	67	66	66	₹178.39	84.62%	83.06%	0	5	0	0	52	Tender published on 21/5/18	THRISSUR	Irinjalakkuda BP
220	Marakkara GP	104	0	104	0	104	104	₹296.87	95	88	88	₹238.97	84.62%	80.50%	0	9	0				MALAPPURAM	Kuttippuram BP
221	Moorkanadu GP	84	0	84	0	84	84	₹205.57	75	73	71	₹149.42	84.52%	72.69%	1		3	4	29	3 project need estimate from	MALAPPURAM	Mankada BP
222	Nanniyode GP	58	10	48	0	58	58	₹183.77	52	50	49	₹151.00	84.48%	82.17%							THIRUVANANTHAPURAM	Vamanapuram BP
223	Uzhamaikkal GP	32	5	27	0	32	32	₹192.39	32	28	27	₹150.00	84.38%	77.97%							THIRUVANANTHAPURAM	Vellanad BP
224	PerigomnaVayakkara GP	32	0	32	0	32	32	₹217.11	30	30	27	₹179.50	84.38%	82.68%							KANNUR	Payyannur BP
225	Chavara GP	89	0	89	0	89	89	₹379.02	88	87	75	₹288.82	84.27%	76.20%	0	0	0	0	0		KOLLAM	Chavara BP
226	Kallara GP	38	0	38	0	38	38	₹153.60	36	35	32	₹127.00	84.21%	82.68%							THIRUVANANTHAPURAM	Vamanapuram BP
227	Edavaka GP	139	0	139	0	139	139	₹369.35	125	117	117	₹369.35	84.17%	100.00%	0	0	0	0	0		WAYANAD	Mananthavady BP
228	Kunnathunad GP	56	0	56	0	56	56	₹289.15	56	48	47	₹256.41	83.93%	88.68%	0	3	0	2	29	20 tendered works got valid bids.	ERNAKULAM	Vadavukodu BP
229	Ayyampuzha GP	62	0	62	0	62	62	₹280.11	60	52	52	₹213.38	83.87%	76.18%	0	0	5	1	0	5 nos NOC from other department.	ERNAKULAM	Ankamali BP
230	Kalpakancheri GP	80	0	80	0	80	80	₹256.50	72	67	67	₹216.40	83.75%	84.37%	0	6	0				MALAPPURAM	Kuttippuram BP
231	Maranchery GP	51	0	51	0	51	49	₹188.00	47	46	41	₹109.25	83.67%	58.11%	0	0	0	0	0	two project electrical work ,	MALAPPURAM	Perumpadappu BP
232	Thiruvampady GP	101	0	100	0	100	61	₹304.00	58	56	51	₹146.16	83.61%	48.08%	14		22	3	0	3 Works need Feasibility	KOZHIKODE	Koduvally BP
233	Mararikulam North GP	18	0	18	0	18	18	₹107.90	15	15	15	₹98.57	83.33%	91.36%							ALAPPUZHA	
234	Kozhuvanal GP	78	0	78	0	78	78	₹213.90	65	65	65	₹172.23	83.33%	80.52%								
235	Choondal GP	101	0	101	0	101	78	₹251.24	72	71	65	₹198.66	83.33%	79.07%	16	3	0	4	0	3 projects to be modified & 16	THRISSUR	Chowannur BP
236	Koodaranji GP	71	0	71	0	71	54	₹227.58	45	45	45	₹135.19	83.33%	59.40%	0	31	0	0	0	31 No need revision	KOZHIKODE	Koduvally BP
237	Kaduthuruthy GP	71	1	70	0	71	71	₹196.12	61	60	59	₹164.92	83.10%	84.09%	1	9	0	0	22	10 nos revision,39 nos submitted		
238	Piravanthoor GP	195	23	172	0	195	151	₹343.31	145	129	125	₹276.16	82.78%	80.44%	0	12	9	23	41	Electrical estimate-1,G.W.D	KOLLAM	Pathanapuram BP
239	Vandanmedu GP	99	0	99	0	99	81	₹305.64	70	69	67	₹238.40	82.72%	78.00%	0	16	27	0	0	16 nos need revision, 27 nos need		
240	East Eleri GP	46	0	46	0	46	46	₹456.86	46	38	38	₹377.00	82.61%	82.52%							KASARAGOD	Parappa BP
241	Vadakkekkara GP	57	2	55	0	57	57	₹198.66	52	52	47	₹144.84	82.46%	72.91%	0	5	0	0	34	revision-5	KOLLAM	Pathanapuram BP
242	Perumbalam GP	18	0	18	0	18	17	₹60.43	14	14	14	₹55.83	82.35%	92.39%				2			ALAPPUZHA	Thikkattusseri BP
243	Varappuzha GP	34	0	34	0	34	34	₹268.78	30	30	28	₹205.20	82.35%	76.34%	0	0	0	0	0	out of 34 projects,one project need	ERNAKULAM	
244	Sreekrishnapuram GP	137	0	137	0	137	136	₹286.11	120	112	112	₹232.90	82.35%	81.40%	0	0	0	0	0	Estimate preparation in progress.	PALAKKAD	Sreekrishnapuram BP
245	Kuzhippally GP	22	0	22	0	22	22	₹82.24	19	18	18	₹74.90	81.82%	91.07%	0	18	3	0	0		ERNAKULAM	Vypin BP
246	Perambra GP	93	7	86	0	93	88	₹223.56	78	72	72	₹150.75	81.82%	67.43%	1	0	1	4	36		KOZHIKODE	Perambra BP
247	Karavaloor GP	82	0	82	0	82	82	₹232.00	70	67	67	₹178.00	81.71%	76.72%	0	0	0	0	30	4 nos of work are new revision	KOLLAM	Anchal BP
248	Kodenchery GP	118	0	58	0	58	49	₹448.62	45	40	40	₹185.88	81.63%	41.43%	4		5		31	60 Nos need revision.	KOZHIKODE	Koduvally BP
249	Athiyanthoor GP	65	5	60	0	65	65	₹255.00	60	55	53	₹226.00	81.54%	88.63%	0	9	1	9	51	balance work needed revision	THIRUVANANTHAPURAM	Athiyanthoor BP
250	Pindimana GP	54	0	54	0	54	54	₹145.28	52	38	44	₹123.00	81.48%	84.66%							ERNAKULAM	Kothamangalam BP
251	Poyya GP	54	5	49	0	54	54	₹153.61	54	44	44	₹127.78	81.48%	83.18%							THRISSUR	Mala BP
252	Mayyil GP	75	0	75	0	75	75	₹359.75	70	65	61	₹270.33	81.33%	75.14%							KANNUR	Irikkoor BP
253	Urangattiri GP	91	0	91	0	91	91	₹310.02	74	74	74	₹210.13	81.32%	67.78%	0	10	0	0	0		MALAPPURAM	Areekkode BP
254	Chemmaruthy GP	42	0	42	0	42	42	₹197.75	34	34	34	₹165.75	80.95%	83.82%	0	0	0	0	34		THIRUVANANTHAPURAM	Varkala BP
255	Elakamon GP	42	0	42	0	42	42	₹168.33	40	40	34	₹131.00	80.95%	77.82%	0	1	1		24	Revision required for one	THIRUVANANTHAPURAM	Varkala BP
256	Karulayi GP	68	0	68	0	68	68	₹154.39	63	55	55	₹115.56	80.88%	74.85%	2	0	3	0	0	Estimate of 5works is under	MALAPPURAM	Kalikavu BP
257	Karode GP	78	13	65	0	78	78	₹286.78	78	70	63	₹246.74	80.77%	86.04%	0	0	2	0	34	Tender opening 30/06/18	THIRUVANANTHAPURAM	Parassala BP
258	Thevalakkara GP	62	0	62	0	62	62	₹235.89	62	52	50	₹178.00	80.65%	75.46%	0	0	2	0	0	10 projects needed revision,2	KOLLAM	Chavara BP
259	Chennamangalam GP	46	1	45	0	46	46	₹274.28	46	45	37	₹157.38	80.43%	57.38%	0	1	0	0	0	1 no: revision	ERNAKULAM	Paravoor BP
260	Eriyad GP	72	0	71	1	72	71	₹379.80	71	57	57	₹269.90	80.28%	71.06%					23		THRISSUR	Mathilakam BP
261	Vayalar GP	25	0	25	0	25	25	₹78.39	22	20	20	₹64.50	80.00%	82.28%	3	0	0	0	15		ALAPPUZHA	
262	Muttar GP	25	3	22	0	25	25	₹220.22	22	21	20	₹54.56	80.00%	24.78%	0	0	0				ALAPPUZHA	
263	Alamkod GP	95	0	95	0	95	95	₹188.72	82	82	76	₹171.02	80.00%	90.62%	0	42	0	0	25	Total 95 Projects, 13 nos Projects	MALAPPURAM	Perumpadappu BP
264	Edachery GP	36	0	35	0	35	35	₹162.20	30	29	28	₹132.28	80.00%	81.55%	0	0	0	0	0	1 project revision, for 1 project	KOZHIKODE	Thooneri BP
265	Chenneerkkara GP	54	0	54	0	54	54	₹180.02	43	43	43	₹129.72	79.63%	72.06%	0	4	0	0	0		PATHANAMTHITTA	Elanthoor BP
266	Kodom Belur GP	106	0	106	0	106	103	₹425.00	82	82	82	₹255.00	79.61%	60.00%	0	0	0	0	0		KASARAGOD	Parappa BP
267	Porkulam GP	39	0	39	0	39	39	₹149.37	32	31	31	₹103.09	79.49%	69.02%	0	0	0	0	0	Balance 7 projects under estimate	THRISSUR	Chowannur BP
268	Perumpadappu GP	29	0	29	0	29	29	₹95.83	23	23	23	₹67.64	79.31%	70.58%	0	6	0	0	0		MALAPPURAM	Perumpadappu BP
269	Sasthamkotta GP	78	3	75	0	78	77	₹311.54	70	62	61	₹201.40	79.22%	64.65%	0	4	4	0	0	NOC to be obtained from	KOLLAM	Sasthamkotta BP
270	Kallookad GP	79	0	79	0	79	43	₹198.14	40	36	34	₹81.97	79.07%	41.37%	3	18	2	0	0	16 projects dropped and 18	ERNAKULAM	Moovattupuzha BP
271	Kadapuram GP	53	0	53	0	53	43	₹126.86	41	37	34	₹86.81	79.07%	68.43%	0	0	0	0	0	9 project need revision , 3 project	THRISSUR	Chavakkad BP
272	Anchal GP	114	14	100	0	114	114	₹247.05	95	92	90	₹179.04	78.95%	72.47%	0	15	3	1	42	15projects need revision,3	KOLLAM	Anchal BP
273	MalayattoornaNeeseswara	64	0	64	0	64	38	₹72.08	38	30	30	₹63.99	78.95%	88.78%	0	26	0	0	0	11 Projects revision and 15	ERNAKULAM	Ankamali BP
274	Mookkannur GP	83	2	78	0	80	80	₹307.82	80	76	63	₹254.56	78.75%	82.70%	0	0	0	16	0	12nos pending ts approval and 4	ERNAKULAM	Ankamali BP
275	Kannadi GP	80	0	80	0	80	80	₹184.55	65	63	63	₹149.08	78.75%	80.78%	0	4	0	13	0	Feasibility required SC-4,3	PALAKKAD	Kuzhalmannam BP
276	Karuvatta GP	28	2	27	0	29	28	₹141.96	23	23	22	₹54.68	78.57%	38.52%					19		ALAPPUZHA	Harippad BP
277	Edamulakkal GP	121	2	119	0	121	121	₹352.98	100	97	95											

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat	
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount									
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T				
285	New Mahi GP	23	0	23	0	23	22	₹68.68	19	19	17	₹57.90	77.27%	84.30%	0	3	0	0	0	3	projects required revision due to	KANNUR	Thalassery BP
286	Bharananjanam GP	62	2	62	0	62	57	₹196.57	45	44	44	₹137.04	77.19%	69.72%		5			29		KOTTAYAM	Lalam BP	
287	Nellanad GP	48	0	48	0	48	48	₹415.84	43	40	37	₹293.00	77.08%	70.46%							THIRUVANANTHAPURAM	Vamanapuram BP	
288	Vattavada GP	48	1	47	0	48	48	₹132.67	40	38	37	₹114.05	77.08%	85.97%		4		3		3 projects are pending SC/ST			
289	Nochad GP	60	0	57	3	60	48	₹256.30	45	37	37	₹152.05	77.08%	59.33%						4 out of 60 works is electrical,4 is	KOZHICODE	Perambra BP	
290	Purakkad GP	41	0	41	0	41	39	₹147.01	35	30	30	₹25.00	76.92%	17.01%			2	3			ALAPPUZHA		
291	Narikkuni GP	52	0	52	0	52	52	₹190.99	52	47	40	₹155.80	76.92%	81.57%	5	0	0	0	0		KOZHICODE	Chelannoor BP	
292	Kadinamkulam GP	60	0	60	0	60	60	₹317.99	54	50	46	₹204.50	76.67%	64.31%	0	1	1	0	33	TS approved (PRICE)- 46 Nos	THIRUVANANTHAPURAM	Pothencode BP	
293	Manikkal GP	64	0	64	0	64	64	₹325.16	50	49	49	₹241.38	76.56%	74.23%							THIRUVANANTHAPURAM	Vamanapuram BP	
294	Ayyappankovil GP	53	2	51	0	53	51	₹151.57	49	39	39	₹98.39	76.47%	64.91%	0	7	4	2		2 -nos wiring	IDUKKI	Kattappana BP	
295	Kadamakkudi GP	17	0	17	0	17	17	₹81.26	10	10	13	₹67.96	76.47%	83.63%	0	0	0	2	0	1 Project - Nofeasibility, 1 Project -	ERNAKULAM	Edappally BP	
296	Kayyur Cheemeni GP	52	0	51	1	52	51	₹272.02	39	39	39	₹224.52	76.47%	82.54%	0	1	0	0	2	2 No. Multy year project	KASARAGOD	Neeleswaram BP	
297	Kottukal GP	106	7	99	0	106	106	₹521.62	85	81	81	₹350.59	76.42%	67.21%		11				80 works given for tender to	THIRUVANANTHAPURAM	Athiyannoor BP	
298	Nedumudi GP	55	13	42	0	55	55	₹121.79	55	55	42	₹78.00	76.36%	64.04%	0	0	0	0	0				
299	Patyam GP	42	0	42	0	42	42	₹176.00	34	33	32	₹143.70	76.19%	81.65%						Estimate preparing works in	KANNUR	Koothuparamba BP	
300	Thrippangode GP	79	0	79	0	79	67	₹245.40	53	52	51	₹213.16	76.12%	86.86%	0	12	3	0	0	12 Revision projects.(AE charge of	MALAPPURAM	Tiroor BP	
301	Edakkara GP	46	0	46	0	46	46	₹190.00	40	36	35	₹105.00	76.09%	55.26%									
302	Malappattam GP	29	0	29	0	29	25	₹137.25	25	20	19		76.00%	0.00%						2 electrical works, 2 revision	KANNUR	Irikkoor BP	
303	Karukutty GP	121	7	114	0	121	83	₹325.00	80	63	63	₹252.00	75.90%	77.54%	0	38	5	0	0	38 projects revision	ERNAKULAM	Ankamali BP	
304	Kumaragam GP	43	3	40	0	43	29	₹143.66	27	23	22	₹78.83	75.86%	54.87%	1	14	1	16		14 work for RevisionProjects	KOTTAYAM	Ettumanoor BP	
305	Udayanapuram GP	38	0	38	0	38	33	₹156.72	29	25	25	₹116.97	75.76%	74.64%	0	1	3	1	0	3 projects require feasibility from	KOTTAYAM	Vaikom BP	
306	Ezhumkulam GP	64	0	59	0	64	49	₹160.96	40	37	37	₹105.74	75.51%	65.69%	0	10	9	0	0	5 Multi-year projects,Feasibility	PATHANAMTHITTA	Parakkod BP	
307	Elanthoor GP	61	0	61	0	61	61	₹164.68	55	46	46	₹90.16	75.41%	54.75%	0	0	0	0		1 projects need sc feasibility	PATHANAMTHITTA	Elanthoor BP	
308	Akathethara GP	67	0	67	0	67	65	₹162.21	57	2	49	₹69.27	75.38%	42.70%	0	2				Revision needed for 8projects,SCP	PALAKKAD	Malampuzha BP	
309	Malayinkeezhu GP	89	5	83	1	89	88	₹365.12	75	68	66	₹262.78	75.00%	71.97%	0	7	0	0	0	Building and Bridges , culvert	THIRUVANANTHAPURAM	Nemom BP	
310	Thekkumbhagom GP	37	0	36	1	37	36	₹100.72	29	29	27	₹71.82	75.00%	71.31%	0	7			22	7 projects need revision	KOLLAM	Chavara BP	
311	Elampalloor GP	68	0	68	0	68	68	₹296.88	55	51	51	₹188.83	75.00%	63.60%	0	0	0	0	47		KOLLAM	Mukhathala BP	
312	Arakkuzha GP	36	0	36	0	36	36	₹86.63	32	28	27	₹71.14	75.00%	82.12%	0	4	1	1	0		ERNAKULAM	Moovattupuzha BP	
313	Muthuthala GP	100	0	100	0	100	100	₹169.24	78	76	75	₹127.76	75.00%	75.49%		8	13			13 Nos -waiting for SC fesibility ,8	PALAKKAD	Pattambi BP	
314	Mathoor GP	64	0	63	1	64	64	₹217.23	55	48	48	₹107.00	75.00%	49.26%				4		4 Projects need SC Feasibility, 9	PALAKKAD	Kuzhalmannam BP	
315	Changarothu GP	81	0	81	0	81	76	₹221.09	76	65	57	₹170.01	75.00%	76.90%			1	5	2	5nos required feasibility	KOZHICODE	Perambra BP	
316	Kuttiatoo GP	65	4	61	0	65	52	₹182.15	43	42	39	₹140.00	75.00%	76.86%						T S accorded for 10 Electrical	KANNUR	Irikkoor BP	
317	Dharmadam GP	29	0	29	0	29	28	₹130.37	25	23	21	₹109.58	75.00%	84.05%			1	1	0	NOC from other Dept(CRZ) for	KANNUR	Thalassery BP	
318	West Eleri GP	62	0	62	0	62	60	₹344.00	45	45	45	₹258.00	75.00%	75.00%	0	0	0	0	0		KASARAGOD	Parappa BP	
319	Kalluvathukkal GP	119	0	119	0	119	119	₹327.55	95	90	89	₹273.80	74.79%	83.59%	2	15			74	due to bye election duty at	KOLLAM	Ithikkara BP	
320	Thachampara GP	83	0	83	0	83	83	₹150.84	68	63	62	₹115.92	74.70%	76.85%	0	11	0	0	0	Estimate of Balance works under	PALAKKAD	Mannarkkad BP	
321	Thalakkad GP	101	0	101	0	101	94	₹214.91	74	70	70	₹182.55	74.47%	84.94%	3	3	1	0	0	3 Revision projects.AE addl.	MALAPPURAM	Tiroor BP	
322	Thenmala GP	74	0	74	0	74	74	₹294.00	56	55	55	₹237.60	74.32%	80.82%	0	18	1	0	0	19Projects revision	KOLLAM	Anchal BP	
323	West Kallada GP	35	0	35	0	35	35	₹147.64	33	28	26	₹117.80	74.29%	79.79%	0	6	0	0	0	5 projects need revision+one	KOLLAM	Sathamkotta BP	
324	Peringottukurissi GP	66	0	66	0	66	66	₹273.09	55	49	49	₹164.48	74.24%	60.23%	0	0	0	0	36		PALAKKAD	Kuzhalmannam BP	
325	Poomangalam GP	32	0	32	0	32	31	₹99.63	25	24	23	₹86.16	74.19%	86.48%						tender of works are under process	THRISSUR	Vellangallur BP	
326	Kudayathoor GP	27	0	27	0	27	27	₹136.32	26	20	20	₹97.41	74.07%	71.46%	3	3			1		IDUKKI	Elamdesam BP	
327	Vellinezhi GP	74	0	74	0	74	73	₹139.40	65	60	54	₹86.00	73.97%	61.69%	0	0	0	0	0	7 works Revision, 3 works not	PALAKKAD	Sreekrishnapuram BP	
328	Pangode GP	65	0	65	0	65	65	₹452.27	52	52	48	₹316.00	73.85%	69.87%	0.7						THIRUVANANTHAPURAM	Vamanapuram BP	
329	Palakkuzha GP	65	0	65	0	65	65	₹144.39	48	48	48	₹96.97	73.85%	67.15%	4	11	1	0	0		ERNAKULAM	Pambakkuda BP	
330	Mala GP	42	0	42	0	42	42	₹201.62	42	31	31	₹111.74	73.81%	55.42%							THRISSUR	Mala BP	
331	Malampuzha GP	62	0	60	0	60	57	₹166.25	60	7	42	₹102.78	73.68%	61.82%	0	12				Revision needed for 22	PALAKKAD	Malampuzha BP	
332	Meenja GP	57	0	57	0	57	57	₹104.04	45	44	42	₹70.76	73.68%	68.01%						2Nos Project Need Electrical	KASARAGOD	Manjesawram BP	
333	Azhoor GP	34	1	33	0	34	34	₹211.78	34	34	25	₹171.63	73.53%	81.04%	0	1	0	8	17	1 project to be revised	THIRUVANANTHAPURAM	Pothencode BP	
334	Kallar GP	94	0	94	0	94	94	₹232.51	77	72	69	₹179.97	73.40%	77.40%	0	0	0	0	0		KASARAGOD	Parappa BP	
335	Kuttiyadi GP	52	0	52	0	52	52	₹287.60	42	38	38	₹184.00	73.08%	63.98%	0	0	0	0	0		KOZHICODE	Kunnummal BP	
336	Kottopadom GP	164	0	164	0	164	163	₹315.67	145	136	119	₹221.50	73.01%	70.17%	1	34	0	11	0	Balance Estimates are under	PALAKKAD	Mannarkkad BP	
337	Malayalappuzha GP	48	0	48	0	48	48	₹256.55	41	41	35	₹108.60	72.92%	42.33%							PATHANAMTHITTA	Konni BP	
338	Nedumkunnam GP	59	0	59	0	59	59	₹176.54	59	43	43	₹88.40	72.88%	50.07%							KOTTAYAM	Vazhoor BP	
339	Pattazhi GP	55	0	55	0	55	55	₹184.85	52	47	40	₹127.65	72.73%	69.06%	0	1	1	0	32	electical-1,revision 1, feasibility 1	KOLLAM	Pathanapuram BP	
340	Nedumkandam GP	80	0	80	0	80	80	₹324.13	60	58	58	₹243.93	72.50%	75.26%	0	0	0	0	0		IDUKKI	Nedumkandam BP	
341	Kanjirappally GP	149	0	149	0	149	14																

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Benificary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T			
356	Puthukkud GP	60	0	60	0	60	60	₹286.53	51	43	43	₹195.82	71.67%	68.34%	0	0	0	0	0	8 Project need revision 9 under	THRISSUR	Kodakara BP
357	Badaduka GP	70	2	68	0	70	67	₹313.87	57	49	48	₹244.85	71.64%	78.01%	0	0	0	0	0	3 electrical works	KASARAGOD	Karaduka BP
358	Karoor GP	74	7	67	0	74	74	₹309.51	55	53	53	₹221.23	71.62%	71.48%	0	8	0	0	0	Lalam BP	KOTTAYAM	Lalam BP
359	Pullampara GP	28	0	28	0	28	28	₹147.45	23	20	20	₹102.60	71.43%	69.58%	0.7	0	0	0	0		THIRUVANANTHAPURAM	Vamanapuram BP
360	Ottur GP	21	0	21	0	21	21	₹124.92	15	15	15	₹92.86	71.43%	74.34%	0	1	0	0	15		THIRUVANANTHAPURAM	Varkala BP
361	Njeezhoor GP	56	0	56	0	56	56	₹239.53	56	38	40	₹195.00	71.43%	81.41%	0	0	0	0	0		KOTTAYAM	Kaduthuruthy BP
362	Thiruvalli GP	63	0	63	0	63	63	₹189.51	46	45	45	₹135.42	71.43%	71.46%	0	1	1	0	0		MALAPPURAM	Wondoor BP
363	Pavithreswaram GP	83	0	83	0	83	83	₹205.43	83	59	59	₹125.02	71.08%	60.86%	0	0	0	0	49	Committee decision pending for	KOLLAM	Vettikkavala BP
364	Arppookkara GP	89	1	88	0	89	76	₹212.00	88	63	54	₹119.00	71.05%	56.13%	0	13	0	0	0	Update of asset register is	KOTTAYAM	Ettumanoor BP
365	Koovappady GP	31	0	31	0	31	31	₹143.40	31	30	22	₹123.00	70.97%	85.77%	0	0	0	0	0	Balance Estimates under	ERNAKULAM	Koovappady BP
366	Irikkoor GP	34	0	34	0	34	31	₹107.01	23	23	22		70.97%	0.00%					3 electrical works	KANNUR	Irikkoor BP	
367	Kodumpu GP	79	0	79	0	79	79	₹288.95	60	3	56	₹177.41	70.89%	61.40%	1	22	0	0	0	revision needed for 22 projects	PALAKKAD	Malampuzha BP
368	Pallichal GP	106	0	106	0	106	106	₹512.23	80	75	75	₹318.90	70.75%	62.26%	0	6	2	0	0	Balance estimate under	THIRUVANANTHAPURAM	Nemom BP
369	Manjapra GP	58	0	58	0	58	58	₹338.19	46	46	41	₹187.30	70.69%	55.38%	0	0	0	0	0		ERNAKULAM	Ankamali BP
370	Kumily GP	143	0	143	0	143	143	₹651.50	102	102	101	₹465.00	70.63%	71.37%	4	32	5	0	0		IDUKKI	Azhutha / Peerumedu BP
371	Avoli GP	84	0	84	0	84	68	₹215.84	68	50	48	₹136.33	70.59%	63.16%	8	22	4	0	0	Revision needed for most of the	ERNAKULAM	Moovattupuzha BP
372	Thalakkulathoor GP	51	1	50	0	51	51	₹177.19	36	36	36	₹100.50	70.59%	56.72%	0	0	0	0	0	Estimate under preparation	KOZHICODE	Chelannoor BP
373	Seethathodu GP	85	11	61	0	61	61	₹248.46	57	48	43	₹117.19	70.49%	47.17%	1	24	3	0	0	Remaining projects estimate under	PATHANAMTHITTA	Ranny BP
374	Thoombamon GP	27	0	27	0	27	27	₹102.60	23	19	19	₹54.76	70.37%	53.37%	0	0	1	3	0		PATHANAMTHITTA	Pandalam BP
375	Kadavalloor GP	76	0	75	0	75	54	₹220.15	53	39	38	₹147.23	70.37%	66.88%	1	20	0	0	0	20 projects require revision.land	THRISSUR	Chowannur BP
376	Kuzhoor GP	81	0	81	0	81	81	₹160.51	78	57	57	₹124.08	70.37%	77.30%	0	0	0	0	0		THRISSUR	Mala BP
377	Chakkittappara GP	54	0	54	0	54	54	₹303.66	16	1	38	₹136.72	70.37%	45.02%	0	0	2	4	14	site inspection remain one	KOZHICODE	Perambra BP
378	Oorakam GP	74	0	74	0	74	74	₹236.55	58	56	52	₹165.78	70.27%	70.08%	0	5	0	0	0	1 overseer post vacant, 4 project	MALAPPURAM	Vengara BP
379	Kottnadu GP	53	0	53	0	53	50	₹111.55	40	38	35	₹81.95	70.00%	73.46%	0	1	0	2	0		PATHANAMTHITTA	Mallappally BP
380	Cheruthana GP	30	0	30	0	30	30	₹75.14	27	21	21	₹44.45	70.00%	59.16%	0	5	1	0	12		ALAPPUZHA	Harippad BP
381	Thalappalam GP	50	3	47	0	50	50	₹107.55	40	38	35	₹35.91	70.00%	33.39%	0	5	0	0	0	Estimate under preparation		
382	Avinissery GP	60	0	60	0	60	60	₹126.67	45	44	42	₹88.93	70.00%	70.21%	9	0	0	0	0	For preparing estimate 9 Projects	THRISSUR	Cherppu BP
383	Parappookkara GP	90	0	90	0	90	90	₹242.23	70	63	63	₹161.06	70.00%	66.49%	0	21	3	0	59	21 projects need revision .Tender	THRISSUR	Irinjalakkuda BP
384	Enadimangalam GP	104	0	103	0	103	103	₹303.70	85	81	72	₹209.63	69.90%	69.03%	1	15	1	0	35		PATHANAMTHITTA	Parakkod BP
385	Cheruvannoor GP	43	0	43	0	43	43	₹146.73	33	32	30	₹112.23	69.77%	76.49%	0	0	0	0	21	site inspection partialy	KOZHICODE	Perambra BP
386	Pandalam Thekkekkara GP	99	0	97	2	99	99	₹485.08	69	69	69	₹304.18	69.70%	62.71%	0	0	3	9	0		PATHANAMTHITTA	Pandalam BP
387	Elanji GP	46	0	46	0	46	46	₹166.16	40	33	32	₹112.78	69.57%	67.87%	0	9	0	0	0		ERNAKULAM	Pambakkuda BP
388	Vettam GP	63	0	62	0	62	46	₹140.35	36	33	32	₹100.20	69.57%	71.39%	0	17	0	0	0	16 nos Revision projects.1 no	MALAPPURAM	Tiroor BP
389	A.R. Nagar GP	69	0	69	0	69	69	₹193.51	57	48	48	₹134.56	69.57%	69.54%	0	0	0	0	0		MALAPPURAM	Vengara BP
390	Thenkara GP	82	0	82	0	82	82	₹198.38	82	57	57	₹123.42	69.51%	62.21%	0	13	0	4	0	Balance Estimates are under	PALAKKAD	Mannarkkad BP
391	Peruvalloor GP	59	0	59	0	59	59	₹142.62	48	43	41	₹94.71	69.49%	66.41%	0	8	0	5	0	1 project cancelled due to	MALAPPURAM	Thiroorangadi BP
392	Pappinisseri GP	38	0	36	0	36	36	₹277.00	27	25	25	₹124.25	69.44%	44.86%	4	2	1	2	0	Tender notice submitted	KANNUR	Kannur BP
393	Cherukole GP	49	8	41	0	49	49	₹60.03	38	36	34	₹41.31	69.39%	68.82%	0	0	0	0	0		PATHANAMTHITTA	Elanthoor BP
394	Kakkoor GP	75	0	75	0	75	75	₹189.37	52	52	52	₹39.80	69.33%	21.02%	0	0	0	0	0	Site detail taken for 45 nos works	KOZHICODE	Chelannoor BP
395	Asamannor GP	52	2	50	0	52	52	₹483.24	48	36	36	₹149.14	69.23%	30.86%	0	3	6	0	0	Balance Estimates under	ERNAKULAM	Koovappady BP
396	Muttill GP	108	0	104	0	104	104	₹273.43	80	79	72	₹192.79	69.23%	70.51%	0	0	5	2	0		WAYANAD	Kalpetta BP
397	Purathoor GP	88	0	88	0	88	68	₹301.50	50	47	47	₹196.80	69.12%	65.27%	3	16	0	1	0	There is only one overseer. He is	MALAPPURAM	Tiroor BP
398	Thiruvegappura GP	110	0	110	0	110	110	₹194.49	80	76	76	₹102.40	69.09%	52.65%	0	10	0	20	0	remaining projects need revision	PALAKKAD	Pattambi BP
399	Peralassery GP	42	0	42	0	42	42	₹202.10	36	33	29	₹123.80	69.05%	61.26%	0	0	0	0	0		KANNUR	Edakkad BP
400	Kalikavu GP	123	11	111	0	123	122	₹322.52	95	84	84	₹190.27	68.85%	58.99%	0	0	0	0	0	tender notification will publish	MALAPPURAM	Kalikavu BP
401	Vechoochira GP	64	0	64	0	64	64	₹242.40	50	46	44	₹94.83	68.75%	39.12%	0	0	0	0	0	Remaining projects estimate under	PATHANAMTHITTA	Ranny BP
402	Bharanikkavu GP	32	0	32	0	32	32	₹207.86	28	26	22	₹125.00	68.75%	60.14%	0	0	0	0	0	TS PENDING DUE TO	ALAPPUZHA	Bharanikkavu BP
403	Omallur GP	60	0	59	1	60	60	₹151.68	59	41	41	₹115.63	68.33%	76.23%	0	0	0	4	0	one project did not need TS,7	PATHANAMTHITTA	Elanthoor BP
404	Kottopady GP	60	0	60	0	60	60	₹223.21	60	41	41	₹134.00	68.33%	60.03%	0	0	0	0	0		ERNAKULAM	Kothamangalam BP
405	Puramattom GP	44	1	43	0	44	44	₹75.05	33	30	30	₹48.94	68.18%	65.21%	0	0	0	0	0		PATHANAMTHITTA	Koippuram BP
406	Varavoor GP	44	0	43	1	44	44	₹223.54	36	30	30	₹144.03	68.18%	64.43%	0	3	0	0	30	3 works need revision balance	THRISSUR	Wadakkanchery BP
407	Munderi GP	44	0	44	0	44	44	₹254.67	40	39	30	₹145.99	68.18%	57.33%	0	0	0	5	0	1 project to be dropped	KANNUR	Edakkad BP
408	Ranny GP	50	0	50	0	50	50	₹86.18	49	34	34	₹60.00	68.00%	69.62%	0	0	1	0	0	Remaining projects estimate under	PATHANAMTHITTA	Ranny BP
409	Udumbannoor GP	75	0	75	0	75	75	₹264.84	60	51	51	₹188.44	68.00%	71.15%	5	10	3	6	24	1 projects require ST Feasibility, 1	IDUKKI	Elamdesam BP
410	Karumalloor GP	50	0	50	0	50	50	₹200.00	47	40	34	₹138.00	68.00%	69.00%	0	0	0	0	0	Out of 50 projects, 9 projects are	ERNAKULAM	Alangad BP
411	Mangattidam GP	52	0	52	0	52	50	₹263.37	39	38	34	₹178.99	68.00%	67.96%	1	7	1	4	0	Rurban cluster-Rurban estimate	KANNUR	Koothuparamba BP
412	Kottiyoor GP	75	0	75	0	75	75	₹289.24	61	52	51	₹199.74	68.00%	69.06%	0	5	4	1	0	estimate preparation in progress	KANNUR	Peravoor BP
413	Neduvathoor GP	78	0	78	0	78	78	₹102.92	60	53	53	₹80.29	67.95%	78.01%	0	13	0	0	43		KOLLAM	Kottarakkara BP
414	Punnpra North GP	29	0	28	1	29	28	₹156.82	25	19	19	₹99.50	67.86%	63.45%	0	0	0	0	0	3 estimates for building pending	ALAPPUZHA	Ambalapuzha BP
415	Pilicode GP	56	1	55	0	56	56	₹318.93	43	43	38	₹241.43	67.86%	75.70%	2	1	0	5	1	2 projects are waiting electrical	KASARAGOD	Neeleswaram BP
416	Karimannoor GP	31	0	31	0	31	31	₹104.00	24	22	21	₹62.74	67.74%	60.33%	4	1	0	2	12	2 projects Estimate preparation.	IDUKKI	Elamdesam BP
417	Maneed GP	34	0	34	0	34	34	₹240.80	34	24	23	₹192.00	67.65%	79.73%	0	7	0	0	2		ERNAKULAM	Mulanthuruthy BP
418	Nayarambalam GP	68	0	68	0	68	68	₹231.26	60	46	46	₹180.56	67.65%	78.08%	0	25	0	0	0	Feasibility certificate not received	ERNAKULAM	

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T			
427	Meenadom GP	33	0	33	0	33	33	₹98.97	25	22	22	₹64.38	66.67%	65.05%	0	2	0	0	0	3 no.s of project need revision,	KOTTAYAM	Pampady BP
428	Thiruvappu GP	50	4	46	0	50	48	₹118.29	42	37	32	₹88.39	66.67%	74.72%	2	4	0	0	0	1No Projects requires Revision.	KOTTAYAM	Ettumanoor BP
429	Kandanassery GP	64	0	64	0	64	60	₹130.94	43	43	40	₹93.17	66.67%	71.15%	2	1	0	1	36	1 projects to be modified & 2 DWS	THRISSUR	Chowannur BP
430	Chazhoor GP	45	0	45	0	45	45	₹188.41	42	36	30	₹116.18	66.67%	61.66%	0	1	1	2	15	15 Work Tendered .But no	THRISSUR	Anthikkad BP
431	Morayoor GP	109	1	106	2	109	81	₹140.76	70	57	54	₹99.70	66.67%	70.83%	0	0	0	0	0	revision 24- fund change- 2 not	MALAPPURAM	Malappuram BP
432	Chakkupallam GP	91	0	91	0	91	88	₹283.25	65	58	58	₹191.49	65.91%	67.61%	1	12	8	3	15	3 nos wiring,	IDUKKI	Kattappana BP
433	Aliparamba GP	129	0	129	0	129	129	₹199.50	111	85	85	₹100.53	65.89%	50.39%	4	10	16	0	0	Out of 129, 85 accorded TS. 16	MALAPPURAM	Perinthalmanna BP
434	Edava GP	38	0	38	0	38	38	₹95.00	38	26	25	₹5.00	65.79%	5.26%	0	0	0	0	0		THIRUVANANTHAPURAM	Varkala BP
435	Mararikulam South GP	38	0	38	0	38	38	₹178.42	25	25	25	₹137.82	65.79%	77.24%	0	0	0	0	0		ALAPPUZHA	Aryad BP
436	Senapathy GP	35	0	35	0	35	35	₹198.00	28	23	23	₹158.00	65.71%	79.80%	0	0	0	0	0		IDUKKI	Nedumkandam BP
437	Devikulagara GP	32	0	32	0	32	32	₹195.10	25	21	21	₹134.35	65.63%	68.86%	0	0	0	0	0		ALAPPUZHA	Muthukulam BP
438	Perumanna GP	60	0	60	0	60	49	₹130.03	43	33	32	₹81.60	65.31%	62.75%	1	3	7	0	22	7no sc feasibility certificate not	KOZHIKODE	Kunnanangalam BP
439	Chirakkadavu GP	201	8	193	0	201	201	₹461.36	150	131	131	₹253.31	65.17%	54.91%	0	22	0	21	78	Estimate under		
440	Kannambra GP	66	0	66	0	66	66	₹238.37	66	46	43	₹160.28	65.15%	67.24%	0	13	3	0	0	Estimates prepared for all	PALAKKAD	Alathoor BP
441	Puduppady GP	136	0	136	0	136	83	₹444.03	83	54	54	₹179.58	65.06%	40.44%	1	44	13	25	13 project need feasibility,44 need	KOZHIKODE	Koduvally BP	
442	Kattukambal GP	40	0	40	0	40	40	₹116.23	30	26	26	₹93.51	65.00%	80.45%	0	10	0	0	0	10projects under revision	THRISSUR	Chowannur BP
443	Vazhanappally GP	74	0	74	0	74	74	₹197.16	49	46	48	₹78.76	64.86%	39.95%	0	0	2	5	0		KOTTAYAM	Madappally BP
444	Kozhencherry GP	53	1	50	1	53	51	₹174.33	44	40	33	₹75.04	64.71%	43.04%	0	7	0	0	0		PATHANAMTHITTA	Elanthoor BP
445	Arookutti GP	35	0	35	0	35	34	₹86.09	22	21	22	₹53.83	64.71%	62.53%	8	1	0	3	0		ALAPPUZHA	Thikkattusseri BP
446	Kadampazhipuram GP	103	0	102	0	102	102	₹291.99	90	78	66	₹181.12	64.71%	62.03%	5	24	0	17	0	revision required for 17 Nos of	PALAKKAD	Sreekrishnapuram BP
447	Purameri GP	51	1	50	1	51	51	₹189.79	34	33	33	₹96.29	64.71%	50.74%	0	3	1	12	0	12 project found maintainace but	KOZHIKODE	Thooneri BP
448	Omassery GP	137	0	137	0	137	102	₹325.34	66	66	66	₹133.20	64.71%	40.94%	1	20	14	0	0		KOZHIKODE	Koduvally BP
449	Chokkad GP	96	0	96	0	96	96	₹223.84	62	62	62	₹143.22	64.58%	63.98%	0	5	5	25	0	Tender notification given	MALAPPURAM	Kalikavu BP
450	Kunnothuparamba GP	76	0	76	0	76	76	₹273.77	50	49	49	₹196.10	64.47%	71.63%	0	0	0	0	0	estimate preparation is progress	KANNUR	Koothuparamba BP
451	Pattanchery GP	98	0	98	0	98	98	₹373.65	68	63	63	₹239.77	64.29%	64.17%	0	6	11	0	0	5 projects to be dropped and 7	PALAKKAD	Kollemkad BP
452	Ramanthali GP	42	0	42	0	42	42	₹111.50	30	28	27	₹62.44	64.29%	56.00%	0	1	0	0	0		KANNUR	Payannur BP
453	Aroor GP	95	5	90	0	95	95	₹336.70	75	64	61	₹206.32	64.21%	61.28%	2	3	0	0	25		ALAPPUZHA	Pattanakkad BP
454	Kalloppara GP	53	0	53	0	53	53	₹138.43	34	34	34	₹93.80	64.15%	67.76%	0	1	0	2	33	29 nos agreement executed. 3NOS	PATHANAMTHITTA	Mallappally BP
455	Moodady GP	56	0	56	0	56	53	₹248.65	43	37	34	₹160.90	64.15%	64.71%	0	2	1	0	0		KOZHIKODE	Panthalayani BP
456	Kodoor GP	89	1	88	0	89	78	₹253.50	90	55	50	₹155.00	64.10%	61.14%	5	0	0	18	0	10 more projects not enter in	MALAPPURAM	Malappuram BP
457	Paruthoor GP	114	11	103	0	114	114	₹178.64	29	74	73	₹116.50	64.04%	65.21%	0	4	26	11	0	feasibility not received 26 sc	PALAKKAD	Pattambi BP
458	Karimkunnam GP	27	0	25	0	25	25	₹143.68	17	16	16	₹60.24	64.00%	41.93%	0	0	0	0	0		IDUKKI	Thodupuzha BP
459	Vettathur GP	111	4	107	0	111	111	₹273.00	72	72	71	₹72.07	63.96%	26.40%	1	1	0	0	0	Estimates under preparation. 1	MALAPPURAM	Perinthalmanna BP
460	Thamarassery GP	143	1	142	0	143	111	₹456.04	95	71	71	₹175.23	63.96%	38.42%	15	20	16	53	0	12 works feasibility not	KOZHIKODE	Koduvally BP
461	Chengamanad GP	61	0	61	0	61	61	₹223.36	50	39	39	₹116.05	63.93%	51.96%	0	0	0	0	0		ERNAKULAM	Parakkadavu BP
462	Neendoor GP	49	1	48	0	49	36	₹134.26	28	23	23	₹50.50	63.89%	37.61%	0	13	0	0	0	13 Nos Projects requires revision	KOTTAYAM	Ettumanoor BP
463	Chembu GP	49	0	49	0	49	36	₹148.40	34	24	23	₹85.91	63.89%	57.89%	0	8	0	0	0	4 projects are dropped, 8 projects	KOTTAYAM	Vaikom BP
464	Kurichy GP	118	0	118	0	118	118	₹319.75	75	75	75	₹175.40	63.56%	54.86%	0	0	0	0	0	24 projects need revision	KOTTAYAM	Pallom BP
465	Chengottukav GP	88	0	88	0	88	63	₹166.39	58	40	40	₹102.03	63.49%	61.32%	2	13	10	0	0		KOZHIKODE	Panthalayani BP
466	Karukachal GP	93	0	93	0	93	93	₹213.30	89	68	59	₹123.50	63.44%	57.90%	0	4	0	0	50	50 project tendered and the dates	KOTTAYAM	Vazhoor BP
467	Mutholy GP	82	10	72	0	82	82	₹218.03	53	52	52	₹113.34	63.41%	51.98%	0	8	0	0	28		KOTTAYAM	Lalam BP
468	Pothanikkad GP	41	0	41	0	41	41	₹59.41	25	21	26	₹44.00	63.41%	74.06%	0	4	0	0	0	estimate under preparation	ERNAKULAM	Kothamangalam BP
469	Pambakkuda GP	30	0	30	0	30	30	₹108.11	30	20	19	₹64.76	63.33%	59.90%	0	6	0	0	14		ERNAKULAM	Pambakkuda BP
470	Nedumbasseri GP	90	0	90	0	90	90	₹278.20	80	57	57	₹176.55	63.33%	63.46%	0	0	2	0	0	etender proposed for all works but	ERNAKULAM	Parakkadavu BP
471	Cherpu GP	60	0	60	0	60	60	₹279.97	50	40	38	₹150.53	63.33%	53.77%	6	1	1	5	25	For preparing estimate 5 no. of	THRISSUR	Cherpu BP
472	Kadambur GP	32	0	32	0	32	30	₹118.05	24	21	19	₹69.31	63.33%	58.71%	0	0	0	0	0		KANNUR	Edakkad BP
473	Chittariparamba GP	30	0	30	0	30	30	₹147.40	20	19	19	₹100.80	63.33%	68.39%	0	0	0	0	0		KANNUR	Koothuparamba BP
474	KottayannaMalabar GP	31	0	31	0	31	30	₹104.23	25	24	19	₹63.92	63.33%	61.32%	0	0	0	0	0	1No.multy year	KANNUR	Koothuparamba BP
475	Panathady GP	91	1	89	0	90	90	₹325.00	65	62	57	₹239.22	63.33%	73.61%	0	0	0	0	0	estimate under preparation	KASARAGOD	Parappa BP
476	Vamanapuram GP	49	0	49	0	49	49	₹248.50	35	31	31	₹153.00	63.27%	61.57%	0	0	0	0	0		THIRUVANANTHAPURAM	Vamanapuram BP
477	Parali GP	68	0	68	0	68	68	₹252.29	47	45	43	₹140.00	63.24%	55.49%	0	0	0	0	0	13 nos projects require revision. 2	PALAKKAD	Palakkad BP
478	Mullassery GP	57	0	57	0	57	57	₹155.99	50	37	36	₹101.80	63.16%	65.26%	0	8	0	0	0	8 Nos projects need revision	THRISSUR	Mullassery BP
479	Pothukal GP	76	0	76	0	76	76	₹288.50	62	48	48	₹168.40	63.16%	58.37%	0	0	0	0	0		MALAPPURAM	Nilambur BP
480	Erathu GP	106	0	105	0	105	103	₹627.79	76	72	65	₹330.95	63.11%	52.72%	0	2	9	0	0	SC feasibility certificate to be	PATHANAMTHITTA	Parakkod BP
481	Ayroor GP	73	0	73	0	73	73	₹113.45	50	46	46	₹85.44	63.01%	75.31%	0	12	0	0	45		PATHANAMTHITTA	Koippuram BP
482	Muzhuppillangad GP	28																				

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Benificary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T			
498	Valapattanam GP	21	0	21	0	21	21	₹64.00	14	13	13	₹51.18	61.90%	79.97%							KANNUR	Kannur BP
499	Pramadom GP	119	4	115	0	119	118	₹259.39	90	79	73	₹151.23	61.86%	58.30%	0	0	13		44	DPC approved on 24/03/2018-13	PATHANAMTHITTA	Konni BP
500	Ananganadi GP	55	0	55	0	55	55	₹123.23	45	34	34	₹74.73	61.82%	60.64%	0	8	0		0	Updated on 25/6/18,	PALAKKAD	Ottappalam BP
501	Kottangal GP	40	0	40	0	40	34	₹50.94	33	21	21	₹35.64	61.76%	69.96%		5		2	0		PATHANAMTHITTA	Mallappally BP
502	Muhamma GP	34	0	34	0	34	34	₹122.37	21	21	21	₹87.71	61.76%	71.67%	2	2	0	0	0	one Project is to be revised.	ALAPPUZHA	
503	Kottur GP	69	0	68	1	69	68	₹254.51	42	42	42	₹161.02	61.76%	63.27%	0	0	0	0	20		KOZHIKODE	Balusserly BP
504	Annamanada GP	78	0	78	0	78	78	₹218.91	54	48	48	₹128.62	61.54%	58.75%		30	2		0	For 2 projects feasibility not	THRISSUR	Mala BP
505	Anakkayam GP	146	0	146	0	146	130	₹228.50	68	80	80	₹140.00	61.54%	61.27%	0	3	0	0	0	feasibility not obtained for SC	MALAPPURAM	Malappuram BP
506	Thavanoor GP	83	2	81	0	83	83	₹202.50	65	55	51	₹82.34	61.45%	40.66%	0	19	0	0	47	Revision project 14	MALAPPURAM	Ponnani BP
507	Madakkathara GP	57	0	57	0	57	57	₹196.25	11	0	35	₹106.77	61.40%	54.41%	0	17	0	0	0	17 projects need revision	THRISSUR	Ollukkara BP
508	Tholoor GP	44	2	42	0	44	44	₹173.17	33	29	27	₹80.86	61.36%	46.69%	2	2	2	6	7	1 project (20 lakhs) sent for	THRISSUR	Puzhakkal BP
509	Azhiyoor GP	49	1	7	0	8	49	₹198.60	30	30	30	₹92.20	61.22%	46.42%	1	0	1	0	0	41 works executing through	KOZHIKODE	Vadakara BP
510	Kakkody GP	98	1	97	0	98	98	₹236.61	65	60	60	₹95.50	61.22%	40.36%	0	0	0	0	0		KOZHIKODE	Chelannoor BP
511	Mattathoor GP	119	0	118	1	119	118	₹541.52	118	74	72	₹271.27	61.02%	50.09%	0	0	14	1	0	11 Project need revision . 9	THRISSUR	Kodakara BP
512	Amarambalam GP	115	0	115	0	115	115	₹363.01	76	70	70	₹202.59	60.87%	55.81%	0	10	0	0	0	Board resolution pending	MALAPPURAM	Kaikavu BP
513	Muthukulam GP	28	0	28	0	28	28	₹137.54	26	22	17	₹74.83	60.71%	54.41%	0	0	0	0	0	For 12 projects revision needed.	ALAPPUZHA	Muthukulam BP
514	Mynagappally GP	117	0	117	0	117	117	₹479.95	114	74	71	₹248.43	60.68%	51.76%	0	34	9	0	0	10%projects are revision needed	KOLLAM	Sasthamkotta BP
515	Peringamma GP	66	0	66	0	66	66	₹510.00	48	45	40	₹280.00	60.61%	54.90%	0	0	0	0	0		THIRUVANANTHAPURAM	
516	Veeyapuram GP	33	0	33	0	33	33	₹76.32	22	21	20	₹50.32	60.61%	65.93%		13					ALAPPUZHA	Harippad BP
517	Kizhakkambalam GP	33	0	33	0	33	33	₹244.08	24	20	20	₹83.33	60.61%	34.14%			4		0	SC Feasibility-3, BMBC -1, others	ERNAKULAM	Vazhakkulam BP
518	Cheriyamundam GP	38	0	38	0	38	38	₹145.13	38	25	23	₹77.90	60.53%	53.68%						Intermittent powersupply and	MALAPPURAM	Thanoor BP
519	Balusserly GP	50	2	46	2	50	48	₹198.35	32	29	29	₹139.06	60.42%	70.11%		2	3	0	20		KOZHIKODE	Balusserly BP
520	Keezhattoor GP	107	0	106	1	107	106	₹248.63	68	64	64	₹138.17	60.38%	55.57%	2	0	8	0	0	6 Nos Fesibility not obtained from	MALAPPURAM	Perinthalmanna BP
521	Nenmara GP	88	0	88	0	88	88	₹481.22	63	53	53	₹154.90	60.23%	32.19%		3			46	3 project S C feasibility needed. 46	PALAKKAD	Nenmara BP
522	Pampady GP	108	4	104	0	108	108	₹280.74	70	65	65	₹149.00	60.19%	53.07%	4	6	4			Detailed estimate under	KOTTAYAM	Pampady BP
523	Mylapra GP	50	0	50	0	50	50	₹102.24	42	40	30	₹59.78	60.00%	58.47%							PATHANAMTHITTA	Konni BP
524	Ezhupunna GP	40	0	40	0	40	40	₹222.15	28	24	24	₹89.46	60.00%	40.27%	0	11	1	0	24		ALAPPUZHA	Pattanakkad BP
525	Mulakkuzha GP	61	0	61	0	61	60	₹338.01	38	36	36	₹199.00	60.00%	58.87%	0	0	0	0	0		ALAPPUZHA	Chengannur BP
526	Koottikkal GP	75	1	74	0	75	60	₹103.65	45	40	36	₹72.59	60.00%	70.04%		15	4		33	estimate under preparation	KOTTAYAM	Kanjirappally BP
527	Adat GP	45	0	45	0	45	45	₹138.88	35	30	27	₹55.27	60.00%	39.80%		3	0	0	0	1multi year project already	THRISSUR	Puzhakkal BP
528	Kaniyampatta GP	82	0	82	0	82	82	₹397.03	52	52	49	₹108.60	59.76%	27.35%	0	11	5	1	45	Balance estimates are under	WAYANAD	Panamaram BP
529	Valavannoor GP	96	0	96	0	96	67	₹275.14	52	40	40	₹76.61	59.70%	27.84%		29				29 nos of revision projects ,	MALAPPURAM	Thanoor BP
530	Mannoor GP	48	0	48	0	48	47	₹118.89	47	28	28	₹69.04	59.57%	58.07%	0	19	1	0	0	1 quotation work,2 works are	PALAKKAD	Palakkad BP
531	Kuttiyapuram GP	101	0	101	0	101	101	₹272.74	80	66	60	₹139.23	59.41%	51.05%	0	6	6			one overseer on meternity leave	MALAPPURAM	Kuttiyapuram BP
532	Vallikkodu GP	96	2	94	0	96	96	₹139.54	85	70	57	₹86.33	59.38%	61.87%			2		36	DPC approved on 28/03/18	PATHANAMTHITTA	Konni BP
533	Aloor GP	96	0	96	0	96	96	₹335.27	82	57	57	₹182.54	59.38%	54.45%			25		23	Tender published on 26.05.2018	THRISSUR	Maia BP
534	Mundakkayam GP	178	27	151	0	178	140	₹374.21	83	83	83	₹188.40	59.29%	50.35%		38	11		38		KOTTAYAM	Kanjirappally BP
535	Manakkad GP	54	2	52	0	54	54	₹117.76	35	32	32	₹65.21	59.26%	55.38%					27	remaining non road estimates are	IDUKKI	Thodupuzha BP
536	Keezhariyoor GP	27	0	28	0	28	27	₹119.83	19	17	16	₹35.30	59.26%	29.46%	1	0	3	5	0	estimates under preparation	KOZHIKODE	Melady BP
537	Puthussery GP	76	0	76	0	76	76	₹320.84	70	66	45	₹255.00	59.21%	79.48%	0	8	8	0	0	8 /76 project is to be dropped	PALAKKAD	Malappuzha BP
538	Athirappilly GP	49	0	49	0	49	49	₹286.03	40	29	29	₹172.22	59.18%	60.21%	6	6	4	4	12	3 nos need electrical T.S	THRISSUR	Chalakkudy BP
539	Panangad GP	50	0	49	1	50	49	₹251.72	38	34	29	₹133.00	59.18%	52.84%	0	3	3	0	0		KOZHIKODE	Balusserly BP
540	Porur GP	93	3	90	0	93	93	₹234.59	60	55	55	₹121.93	59.14%	51.98%	0	15	0		0	15 Projects need revision. Internet	MALAPPURAM	Wondoor BP
541	Karuvarakund GP	138	0	138	0	138	137	₹368.85	95	81	81	₹179.52	59.12%	48.67%	18	4	11	1	0	18 works asset updation pending,	MALAPPURAM	Kaikavu BP
542	Kuruva GP	132	0	132	0	132	132	₹275.58	110	78	78	₹128.50	59.09%	46.63%	0	22	0	0	41	In 132 project, 22 nos of project	MALAPPURAM	Mankada BP
543	Vattankulam GP	100	0	100	0	100	100	₹269.90	90	60	59	₹120.09	59.00%	44.49%	4	36	0	0	0	Revision of projects details (length	MALAPPURAM	Ponnani BP
544	Peruvayal GP	95	0	95	0	95	78	₹221.46	70	50	46	₹130.00	58.97%	58.70%	4	3	10	0	0	5 nos sc feasibility not obtained,	KOZHIKODE	Kunananangalam BP
545	Panmana GP	69	0	68	0	69	68	₹425.81	50	45	40	₹158.34	58.82%	37.19%	4	11	0	0	0	4 projects needs to be dropped. 7	KOLLAM	Chavara BP
546	Elamkulam GP	58	0	58	0	58	58	₹142.85	56	38	34	₹91.50	58.62%	64.05%	0	2	13	0	0	13 projects required fesibility	MALAPPURAM	Perinthalmanna BP
547	Kainakari GP	41	4	37	0	41	41	₹115.22	41	24	24	₹60.63	58.54%	52.62%	2	8	0	0	0		ALAPPUZHA	Champakulam BP
548	Avanoor GP	53	0	53	0	53	53	₹210.54	43	33	31	₹105.35	58.49%	50.04%	0	7	0	0	20	Estimates under preparation.	THRISSUR	Puzhakkal BP
549	Erumappetty GP	78	0	77	1	78	77	₹256.84	70	66	45	₹132.83	58.44%	51.72%	0	0	0	0	22	03 Projects need revision.	THRISSUR	Wadakkanchery BP
550	Thondarnad GP	90	0	90	0	90	89	₹278.35	60	52	52	₹173.04	58.43%	62.17%	0	12	1	0	0	എസ്റ്റിമേറ്റ് തയ്യാറാക്കി വരുമ്പോൾ	WAYANAD	Mananthavady BP
551	Kumbalangi GP	48	0	48	0	48	48	₹192.60	35	31	28	₹75.95	58.33%	39.43%	0	5	1	0	27	3nosfeasibility certificate	ERNAKULAM	
552	Chirakkal GP	86	4	82	0	86	86	₹339.00	50	53	50	₹190.88	58.14%	56.31%							KANNUR	Kannur BP
553	Vadakkanchery GP	74	0	74	0	74	74	₹350.24	62													



**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Benificary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T			
569	Kunnathoor GP	55	0	55	0	55	55	₹105.36	40	31	31	₹47.00	56.36%	44.61%		11	0	0	0		KOLLAM	Sasthamkotta BP
570	Ozhoor GP	55	0	55	1	56	55	₹213.40	35	31	31	₹128.50	56.36%	60.22%		10	0	0	29	There is only one computer in the	MALAPPURAM	Thanoor BP
571	Pazhayannoor GP	73	0	73	0	73	73	₹372.74	61	48	41	₹143.16	56.16%	38.41%	1	15	3	0	10	AE additional charge	THRISSUR	Pazhayannoor BP
572	Kunnukara GP	41	0	41	0	41	41	₹130.00	32	23	23	₹73.20	56.10%	56.31%	4	2	0	0		Rurben mission estimate taking in	ERNAKULAM	Parakkadavu BP
573	Thenjippalam GP	82	0	82	0	82	82	₹132.32	46	46	46	₹95.00	56.10%	71.80%		13	5	18	0		MALAPPURAM	Thiroorangi BP
574	Thikkody GP	41	1	40	0	41	41	₹140.12	28	23	23	₹88.47	56.10%	63.14%	1	5	0	7	0	Balance estimates are under	KOZHICODE	Melady BP
575	Vazhoor GP	93	1	92	0	93	93	₹242.18	10	52	52	₹134.28	55.91%	55.45%	0	0	0	0	0	tender date of 48 projects are on	KOTTAYAM	Vazhoor BP
576	Mudakkuzha GP	68	1	67	0	68	68	₹265.05	48	43	38	₹137.62	55.88%	51.92%		2	3	0	0	Balance estimates under	ERNAKULAM	Koovappady BP
577	Muliyar GP	96	4	91	1	96	95	₹224.26	67	53	53	₹132.41	55.79%	59.04%	2	3	10	43	0	10nos GWD feasibility	KASARAGOD	Karaduka BP
578	Chelannoor GP	97	0	97	0	97	97	₹344.10	54	54	54	₹135.80	55.67%	39.47%	0	0	0	0	0		KOZHICODE	Chelannoor BP
579	Kodikulam GP	36	3	33	0	36	36	₹102.53	30	20	20	₹68.89	55.56%	67.19%	0	6	2	2	0	Estimate prepared for 30 works .	IDUKKI	Elamdesam BP
580	Engandiyoor GP	43	0	27	0	27	27	₹124.86	19	18	15	₹44.20	55.56%	35.40%	1	11	0	6	0	18need revision for fund shortage	THRISSUR	Thalikulam BP
581	Moothadam GP	74	0	74	0	74	74	₹329.92	57	48	41	₹145.00	55.41%	43.95%					0	11 projects are multiyear and ts	MALAPPURAM	Nilambur BP
582	Ujlyeri GP	53	0	47	6	53	47	₹249.83	30	27	26	₹140.38	55.32%	56.19%	3	3	19		18		KOZHICODE	Balusseri BP
583	Padiyur GP	38	0	38	0	38	38	₹127.48	23	22	21	₹78.56	55.26%	61.63%					0	tender of works are under process	THRISSUR	Vellangallur BP
584	Atholy GP	110	0	108	0	108	76	₹166.95	62	43	42	₹78.86	55.26%	47.24%	1	16	0	12	0	Total No. of Projects-110nos., Multi	KOZHICODE	Panthalayani BP
585	Karunapuram GP	105	0	105	0	105	105	₹503.01	75	62	58	₹226.55	55.24%	45.04%	0	8	0	31	0	Resolution for new tarring and	IDUKKI	Nedumkandam BP
586	Kuttichal GP	58	16	42	0	58	58	₹273.85	35	34	32	₹178.56	55.17%	65.20%					0		THIRUVANANTHAPURAM	Vellanad BP
587	Kannamangalam GP	52	0	50	2	52	49	₹174.80	40	32	27	₹63.00	55.10%	36.04%			5	2	25	1 Overseer on leave , 5 nos need	MALAPPURAM	Vengara BP
588	Nannampra GP	69	0	69	0	69	69	₹225.52	38	38	38	₹88.18	55.07%	39.10%	1	0	0	0	0	Estimate Under preparation	MALAPPURAM	Thiroorangi BP
589	Arimpoor GP	60	0	51	3	54	51	₹156.29	47	32	28	₹89.65	54.90%	57.36%	0	2	0	1	26	26 Works tender	THRISSUR	Anthikkad BP
590	Kuruvattoor GP	53	0	51	0	51	51	₹208.95	33	30	28	₹95.87	54.90%	45.88%	2	3	1	0	0	1 No of TS pending due to non	KOZHICODE	Kunnamangalam BP
591	Mariyapuram GP	32	0	32	0	32	31	₹110.91	27	27	17	₹69.00	54.84%	62.21%			1	1			IDUKKI	Idukki BP
592	Niramaruthoor GP	63	0	63	0	63	62	₹170.65	39	34	34	₹88.91	54.84%	52.10%			9		19	Intermittent powersupply and	MALAPPURAM	Thanoor BP
593	Pulpatta GP	138	10	128	0	138	135	₹279.05	74	74	74	₹132.89	54.81%	47.62%	0	11	0	0	0	4 no.of works need TS from PWD,	MALAPPURAM	Areekkode BP
594	Ranni Perinadu GP	78	0	78	0	78	73	₹396.52	52	45	40	₹130.67	54.79%	32.95%	0	5	0	0	0	Remaining projects estimate under	PATHANAMTHITTA	Ranny BP
595	Moonnilavu GP	64	5	59	0	64	64	₹154.32	45	40	35	₹50.87	54.69%	32.96%	8	3	4	5	0		KOTTAYAM	Eratupetta BP
596	Elavally GP	55	0	55	0	55	55	₹296.73	45	32	30	₹130.04	54.55%	43.83%	0	9	0	0	0	Vehicles unavailable for taking	THRISSUR	Mullassery BP
597	Olavanna GP	112	3	109	0	112	112	₹617.05	75	64	61	₹316.32	54.46%	51.26%	0	0	0	0	6		KOZHICODE	Kozhikode BP
598	Pallikkal GP	69	0	68	1	69	68	₹481.59	45	40	37	₹230.30	54.41%	47.82%	5	9	0	0	0		PATHANAMTHITTA	Parakkod BP
599	Neelampoor GP	57	0	57	0	57	57	₹168.38	41	32	31	₹97.30	54.39%	57.79%	0	0	0				ALAPPUZHA	Veliyanad BP
600	Alangad GP	96	0	96	0	96	96	₹455.00	70	60	52	₹250.22	54.17%	54.99%	0	5	1	1	2	5 nos-projects to be revsed,1	ERNAKULAM	Alangad BP
601	Vellur GP	74	0	74	0	74	74	₹260.50	60	50	40	₹113.21	54.05%	43.46%	0	6	0	0	0	6 nos need rivision	KOTTAYAM	Kaduthuruthy BP
602	Cheranallor GP	26	0	26	0	26	26	₹223.36	17	12	14	₹161.70	53.85%	72.39%	0	1	0	2	0	1 project - No feasibility, 1 Project -	ERNAKULAM	Edappally BP
603	Nedumbram GP	45	0	43	0	45	41	₹146.71	32	31	22	₹70.43	53.66%	48.01%	4	0	0	1	0	PENDING WITH COMMITTEE	PATHANAMTHITTA	Pulikeezhu BP
604	Edapatta GP	112	0	112	0	112	112	₹243.52	76	60	60	₹120.98	53.57%	49.68%	5	24	11			6 project fecibility not	MALAPPURAM	Kalikavu BP
605	Thazhakkode GP	92	0	92	0	92	92	₹313.72	60	57	49	₹130.00	53.26%	41.44%	0	0	5	0	32	Overseer who has taken estimates	MALAPPURAM	Perinthalmanna BP
606	Sooranad North GP	68	0	68	0	68	68	₹277.05	45	36	36	₹155.58	52.94%	56.16%	0	8	0	3	0	8 projects need rivision , 3	KOLLAM	Sasthamkotta BP
607	Akalakunnam GP	51	2	49	0	51	51	₹148.99	29	27	27	₹69.03	52.94%	46.33%	0	0	0	2	26		KOTTAYAM	Pampady BP
608	Nellaya GP	123	20	103	0	123	123	₹252.88	90	75	65	₹105.41	52.85%	41.68%	0		0		0	updated on 25/06/2018	PALAKKAD	Ottappalam BP
609	Muzhakkunnu GP	53	10	43	0	53	53	₹203.79	28	28	28	₹125.73	52.83%	61.70%					0	estimate preparation in progress	KANNUR	Peravoor BP
610	Kunnamthanam GP	36	0	36	0	36	36	₹131.71	19	19	19	₹81.66	52.78%	62.00%	0	0	0	0	0		PATHANAMTHITTA	Mallappally BP
611	Nooranad GP	37	1	36	0	37	36	₹198.22	25	22	19	₹60.00	52.78%	30.27%	0	0	0	0	0	TS PENDING DUE TO	ALAPPUZHA	Bharanikkavu BP
612	Meppayoor GP	42	0	36	6	42	36	₹197.69	23	23	19	₹106.67	52.78%	53.96%					0	estimates under preparation	KOZHICODE	Melady BP
613	Koratty GP	91	0	91	0	91	91	₹494.86	60	48	48	₹161.62	52.75%	32.66%	1		6				THRISSUR	Chalakkudy BP
614	Erumeli GP	110	0	110	0	110	110	₹242.00	58	58	58	₹164.60	52.73%	68.02%							KOTTAYAM	Kanjirappally BP
615	Chenal GP	148	46	102	0	148	148	₹305.94	135	128	78	₹219.28	52.70%	71.68%	0	4	0	7	61	Tender Opening on 06/07/2018	THIRUVANANTHAPURAM	Parassala BP
616	Kanjirappuzha GP	120	0	120	0	120	120	₹236.16	75	63	63	₹156.50	52.50%	66.27%	0	23	19	0	48	Estimate of balance works are	PALAKKAD	Mannarkkad BP
617	Vazhayoor GP	86	0	86	0	86	86	₹200.53	25	25	45		52.33%	0.00%						Estimate under preparation	MALAPPURAM	Kondotti BP
618	Perumanklari GP	46	0	46	0	46	46	₹128.10	25	24	24	₹92.35	52.17%	72.09%			10		24	Intermittent powersupply and	MALAPPURAM	Thanoor BP
619	Edathala GP	71	0	71	0	71	71	₹256.79	64	40	37	₹110.36	52.11%	42.98%					0	Project need SC feasibility-2,PVIP	ERNAKULAM	Vazhakkulam BP
620	Edavanakad GP	48	0	48	0	48	48	₹208.75	38	27	25	₹68.36	52.08%	32.75%	2	8	1	1		1 work electrification; 1SC	ERNAKULAM	Vypin BP
621	Thakazhy GP	75	4	71	0	75	75	₹147.97	55	42	39	₹72.00	52.00%	48.66%	0	14	0	0	27	nil	ALAPPUZHA	Champakulam BP
622	Melattoor GP	129	10	119	0	129	129	₹377.23	80	67	67	₹186.53	51.94%	49.45%	0	16	0	0	0	16 Projects required revision.	MALAPPURAM	Perinthalmanna BP
623	Pallikkal GP	86	1	84	0	85	85	₹338.91	44	44	44	₹179.00	51.76%	52.82%	0	15	3			Estimate under preparation	MALAPPURAM	Kondotti BP
624	Ezhom GP	29	0	29	0	29	29	₹169.04	19	15	15	₹93.23	51.7									

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T			
640	Poruvazhy GP	53	0	53	0	53	53	₹267.74	45	27	27	₹131.87	50.94%	49.25%	2	10	1	4	0	10 Projects dropped in	KOLLAM	Sasthamkotta BP
641	Onchiam GP	53	0	0	0	0	53	₹123.50	50	27	27	₹66.25	50.94%	53.64%	0	0	0	0	0	All works executing through	KOZHICODE	Vadakara BP
642	Parappur GP	80	0	78	2	80	57	₹129.55	37	31	29	₹67.85	50.88%	52.37%	1	19	0	3	22	works with mg fund has to be	MALAPPURAM	Vengara BP
643	Elavanchery GP	63	0	63	0	63	63	₹259.71	52	32	32	₹63.28	50.79%	24.37%	0	32	1	1	0	1 TSP fec not obtained , 2016-17	PALAKKAD	Nenmara BP
644	Veloor GP	87	0	87	0	87	77	₹242.94	53	40	39	₹175.17	50.65%	72.10%	0	3	5	2	0	2 Overseer Posts are vacant For	THRISSUR	Chowannur BP
645	Kulathupuzha GP	83	0	83	0	83	83	₹562.48	46	44	42	₹165.71	50.60%	29.46%	0	8	0	0	0	Committee decision received on	KOLLAM	Anchal BP
646	Pannancherry GP	185	0	184	1	185	184	₹652.79	120	0	93	₹327.23	50.54%	50.13%	0	0	0	0	0	estimate under preparation	THRISSUR	Ollukkara BP
647	Pallikkara GP	97	1	96	0	97	97	₹371.47	82	80	49	₹198.62	50.52%	53.47%	3	0	0	0	0	20 works need to be dropped.	KASARAGOD	Kanhagad BP
648	Vaniyamkulam GP	110	0	109	0	109	109	₹467.83	109	63	55	₹241.01	50.46%	51.52%	1	0	0	0	0	Updated on 25/06/2018	PALAKKAD	Ottappalam BP
649	Maravanthuruthu GP	40	1	39	0	40	30	₹108.53	24	19	15	₹55.38	50.00%	51.03%	0	6	0	0	0	6 projects required revision, 2	KOTTAYAM	Vaikom BP
650	Edamalakkudy GP	10	0	10	0	10	10	₹66.57	10	8	5	₹20.10	50.00%	30.19%	0	0	0	0	0	Overseer promoted and transferred-	IDUKKI	Devikulam BP
651	Thiruvilwamala GP	108	0	108	0	108	108	₹356.65	59	59	54	₹166.43	50.00%	46.66%	0	4	15	30	5	AE post vacant.Site verification	THRISSUR	Pazhayannoor BP
652	Vadakarappathy GP	40	0	40	0	40	40	₹184.63	28	25	20	₹60.20	50.00%	32.61%	0	4	0	0	0	4 nos require revision, 5 nos	PALAKKAD	Chittoor BP
653	Thanalur GP	63	0	66	0	66	62	₹285.34	31	31	31	₹146.30	50.00%	51.27%	0	0	0	0	0	internet connection is slow for last	MALAPPURAM	Thanoor BP
654	Unnikulam GP	85	2	79	4	85	64	₹226.21	45	32	32	₹130.53	50.00%	57.70%	0	24	8	5	0	24 projects need revision, 6	KOZHICODE	Balusseri BP
655	Kottathara GP	65	0	65	0	65	65	₹225.33	32	32	32	₹99.23	49.23%	0.00%	0	2	19	0	0	0	WAYANAD	Kalpetta BP
656	Kaviyoor GP	47	0	47	0	47	47	₹151.45	31	29	23	₹90.00	48.94%	0.00%	0	0	0	0	0	0	PATHANAMTHITTA	Mallappally BP
657	Mankulam GP	45	8	37	0	45	45	₹158.00	30	25	22	₹90.00	48.89%	56.96%	0	1	3	0	0	0	IDUKKI	Devikulam BP
658	Thrikkodithanam GP	136	0	136	0	136	136	₹548.87	77	67	66	₹214.50	48.53%	39.08%	0	0	2	4	0	0	0	0
659	Marayoor GP	68	0	68	0	68	68	₹195.93	40	33	33	₹109.50	48.53%	55.89%	0	0	24	0	0	SC / ST feasibility of 24 projects	IDUKKI	Devikulam BP
660	Vilayoor GP	95	0	95	0	95	95	₹169.73	46	46	46	₹79.29	48.42%	46.72%	0	0	10	0	0	Feasibility not received for sc	PALAKKAD	Pattambi BP
661	Mavelikkara GP	62	0	62	0	62	62	₹157.51	50	43	30	₹90.00	48.39%	57.14%	0	5	7	0	0	TS PENDING DUE TO	ALAPPUZHA	0
662	Thidanad GP	54	1	53	0	54	54	₹161.67	35	30	26	₹68.55	48.15%	42.40%	0	4	0	0	0	Estimate under preparation	KOTTAYAM	Erattupetta BP
663	Kadannappallyna	52	0	52	0	52	52	₹293.87	41	30	25	₹95.81	48.08%	32.60%	0	0	0	0	0	0	KANNUR	Thaliparambu BP
664	Eruvassery GP	61	0	52	0	52	52	₹180.92	51	43	25	₹102.00	48.08%	56.38%	1	10	1	6	0	TOTAL 61 PROJECTS DURING	KANNUR	Irikkoor BP
665	Pariyaram GP	77	0	77	0	77	75	₹583.17	46	43	36	₹54.80	48.00%	9.40%	0	3	0	0	0	3 projects need revision & 2	KANNUR	Thaliparambu BP
666	Mampad GP	138	0	138	0	138	138	₹253.15	26	66	66	₹11.30	47.83%	4.46%	0	6	8	0	0	Newly joined AE on	MALAPPURAM	Wondoor BP
667	Pulikkal GP	115	0	115	0	115	115	₹371.90	60	55	55	₹116.37	47.83%	31.29%	0	28	4	0	0	28 No projects to be Revisited, 4	MALAPPURAM	Kondotti BP
668	Melarkode GP	109	0	109	0	109	109	₹229.84	87	52	52	₹96.75	47.71%	42.09%	0	58	4	0	37	04 work sc project fecibility not	PALAKKAD	Nenmara BP
669	Kooroppada GP	105	4	101	0	105	105	₹266.23	54	53	50	₹126.37	47.62%	47.47%	0	0	0	0	0	14 projects need revision	KOTTAYAM	Pampady BP
670	Kalyasseri GP	40	0	40	0	40	40	₹113.91	19	19	19	₹56.06	47.50%	49.21%	0	0	0	0	0	One overseer post vacant for	KANNUR	Kalyassery BP
671	Choorikkara GP	78	0	78	0	78	78	₹422.18	34	40	37	₹109.89	47.44%	26.03%	0	0	0	0	0	0	ERNAKULAM	Vazhakkulam BP
672	Thekkumkara GP	89	0	78	0	78	78	₹331.17	56	56	37	₹180.80	47.44%	54.59%	0	11	1	0	22	11 projects are proposed to drop	THRISSUR	Wadakkanchery BP
673	Vanimel GP	79	0	79	0	79	78	₹232.55	55	37	37	₹109.39	47.44%	47.04%	1	5	5	0	0	under preparation of 32 nos. work	KOZHICODE	Thooneri BP
674	Naduvannoor GP	37	0	36	1	37	36	₹144.92	18	18	17	₹84.15	47.22%	58.07%	0	0	0	0	0	0	KOZHICODE	Balusseri BP
675	Ancharakandy GP	36	0	36	0	36	36	₹176.00	24	17	17	₹52.45	47.22%	29.80%	1	1	3	0	0	1 Project Land details not available	KANNUR	Thalassery BP
676	Kondazhi GP	70	0	70	0	70	70	₹165.69	37	37	33	₹69.15	47.14%	41.73%	0	12	18	0	0	3 nos under preparation ( AE-	THRISSUR	Pazhayannoor BP
677	Thazhakkara GP	51	0	51	0	51	51	₹217.27	30	30	24	₹0.00	47.06%	0.00%	0	0	0	0	0	0	ALAPPUZHA	Mavelikkara BP
678	Arakkulam GP	66	0	66	0	66	66	₹225.28	40	41	31	₹88.69	46.97%	39.37%	0	9	0	32	25	0	IDUKKI	Idukki BP
679	Chelmbra GP	80	0	81	0	81	81	₹233.26	38	42	38	₹65.15	46.91%	27.93%	0	0	0	0	33	Estimates under preparation, 4nos	MALAPPURAM	Kondotti BP
680	Melukavu GP	47	0	47	0	47	47	₹165.37	25	24	22	₹47.69	46.81%	28.84%	0	0	0	0	1	0	KOTTAYAM	Erattupetta BP
681	Vettoor GP	32	0	30	2	32	30	₹101.73	23	18	14	₹35.28	46.67%	34.68%	0	0	0	0	0	0	THIRUVANANTHAPURAM	Varkala BP
682	Vakathanam GP	116	4	112	0	116	116	₹243.34	65	54	54	₹104.89	46.55%	43.10%	0	0	1	2	0	0	KOTTAYAM	Madappally BP
683	Vellangalloor GP	56	0	56	0	56	56	₹224.75	41	41	26	₹86.06	46.43%	38.29%	0	0	0	0	13	0	THRISSUR	Vellangalloor BP
684	Chengalai GP	71	2	67	2	71	69	₹243.27	40	32	32	₹138.30	46.38%	56.85%	0	0	0	2	0	Feciability certificate not obtained	KANNUR	Thaliparambu BP
685	Vazhikkadavu GP	136	0	135	1	136	136	₹384.86	70	63	63	₹174.11	46.32%	45.24%	0	0	0	0	26	Large Panchayat, no permanent	MALAPPURAM	Nilambur BP
686	Madikai GP	54	0	54	0	54	54	₹350.62	44	35	25	₹96.80	46.30%	27.61%	1	15	0	0	0	7 projects to be dropped, 1	KASARAGOD	Kanhagad BP
687	Kumarapuram GP	26	0	26	0	26	26	₹110.61	20	12	12	₹42.23	46.15%	38.18%	0	0	0	0	12	0	ALAPPUZHA	Harippad BP
688	Nalleppilly GP	78	0	78	0	78	78	₹346.35	31	6	36	₹147.05	46.15%	42.46%	0	0	8	0	0	4 no.s require SC feasibility,4 nos	PALAKKAD	Chittoor BP
689	Kumbadje GP	39	0	39	0	39	39	₹138.65	21	18	18	₹84.04	46.15%	60.62%	3	5	6	1	0	4nos dropped,1nos concent	KASARAGOD	Karaduka BP
690	Chathamangalam GP	87	0	87	0	87	87	₹255.21	43	43	40	₹85.70	45.98%	33.58%	0	31	1	0	0	31 works need revision (estimate	KOZHICODE	Kunnanangalam BP
691	Kanchiyar GP	86	1	84	1	86	85	₹252.05	65	39	39	₹101.24	45.88%	40.17%	2	15	2	0	35	1 wiring, 7 need rivision	IDUKKI	Kattappana BP
692	Wondoor GP	212	0	212	0	212	212	₹457.80	100	99	97	₹178.23	45.75%	38.93%	5	29	23	5	0	23 drinking water project need	MALAPPURAM	Wondoor BP
693	Cheppad GP	36	0	35	0	36	35	₹154.60	20	16	16	₹66.96	45.71%	43.31%	0	0	0	0	0	One project for purchasing	ALAPPUZHA	Muthukulam BP
694	Mavoor GP	57	0	57	0	57	57	₹222.04	33	28	26	₹71.29	45.61%	32.11%	0	8	9	0	0	As per the revision scenario,	KOZHICODE	Kunnanangalam BP
695																						

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Beneficiary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T			
711	Vazhakkulam GP	60	0	60	0	60	60	₹376.41	21	28	26	₹86.07	43.33%	22.87%					0	SC Feasibility-4	ERNAKULAM	Vazhakkulam BP
712	Maloor GP	28	0	28	0	28	28	₹120.54	16	16	12	₹64.02	42.86%	53.11%					0	estimate preparation in progress	KANNUR	Peravoor BP
713	Kunnamangalam GP	124	0	118	6	124	47	₹184.06	47	27	20	₹39.85	42.55%	21.65%	0	61	11		0	Total 124 projects	KOZHICODE	Kunnamangalam BP
714	Parassala GP	189	53	136	0	140	189	₹661.23	126	118	80	₹215.98	42.33%	32.66%	0	22	14	1	43		THIRUVANANTHAPURAM	Parassala BP
715	Pallivasal GP	78	18	60	0	78	78	₹389.71	45	33	33	₹123.40	42.31%	31.66%	4	14	21	5	1		IDUKKI	Adimally BP
716	Kumaramputhoo GP	128	0	104	0	104	104	₹173.41	52	44	44	₹104.25	42.31%	60.12%	0	22	5	0	0	Estimate of works under	PALAKKAD	Mannarkad BP
717	Payyavoor GP	71	0	71	0	71	71	₹302.89	62	40	30	₹123.00	42.25%	40.61%						6 PROJECTS REQUIRED	KANNUR	Irikkoor BP
718	Desamangalam GP	64	0	64	0	64	64	₹234.38	45	36	27	₹76.15	42.19%	32.49%	0	5	3	0	19	Balance estimate wii be submitted	THRISSUR	Wadakkanchery BP
719	Kuzhimanna GP	182	2	178	2	182	178	₹376.87	75	75	75	₹153.92	42.13%	40.84%	0	0	0	0	0		MALAPPURAM	Areekkode BP
720	Thiruvandoor GP	38	1	37	0	38	38	₹138.00	20	18	16	₹31.20	42.11%	22.61%	0	0	0	0	0	Revision and new proposals kept	ALAPPUZHA	Chengannur BP
721	Ramankari GP	50	9	39	2	50	50	₹88.00	34	19	21	₹28.77	42.00%	32.69%	0	0	0				ALAPPUZHA	Veliyanad BP
722	Pariyaram GP	50	0	50	0	50	50	₹315.59	30	16	21	₹82.82	42.00%	26.24%							THRISSUR	Chalakkudy BP
723	Mulloorkara GP	81	0	81	0	81	81	₹211.21	50	45	34	₹70.81	41.98%	33.53%	0	10	0	0	27			
724	Maniyoor GP	75	0	74	1	75	74	₹242.00	40	34	31	₹96.25	41.89%	39.77%	0	0	0	0	0		KOZHICODE	Thodannur BP
725	Cherthala South GP	60	0	60	0	60	60	₹218.16	25	25	25	₹109.81	41.67%	50.33%	10	12				12project need revision	ALAPPUZHA	Kanjikkuzhy BP
726	Keerampara GP	60	0	60	0	60	60	₹154.03	35	25	25	₹73.00	41.67%	47.39%						ആലുവുകൾ എടുത്ത് estimate	ERNAKULAM	Kothamangalam BP
727	Meenangadi GP	104	0	104	0	104	104	₹736.00	48	43	43	₹181.00	41.35%	24.59%	1	0	0			മൈറ്റ് സന്ദർശനം	WAYANAD	Sulthanbathery BP
728	Chemancheri GP	76	0	76	0	76	75	₹290.56	38	31	31	₹109.25	41.33%	37.60%	0	18	0	0	7		KOZHICODE	Pathalayani BP
729	Kozhinjampara GP	97	0	97	0	97	97	₹307.96	71	51	40	₹117.58	41.24%	38.18%						Required ST Feasibility For one	PALAKKAD	Chittoor BP
730	Kumbalam GP	51	0	51	0	51	51	₹288.71	40	35	21	₹94.40	41.18%	32.70%	0	2	2	6	0	2 nos requires list approval	ERNAKULAM	Palluruthy BP
731	Thillengeri GP	35	1	34	0	35	34	₹135.42	25	18	14	₹36.12	41.18%	26.67%	0	0	0	0	0	estimate preparation in progress	KANNUR	Iritty BP
732	Muthuvalloor GP	73	0	73	0	73	73	₹201.89	45	30	30	₹84.28	41.10%	41.75%	0	18	7	0	0	Estimates are under preparation	MALAPPURAM	Kondotti BP
733	Udumpanchola GP	78	1	77	0	78	78	₹370.40	56	39	32	₹153.54	41.03%	41.45%	0	0	0	0	0			
734	Paingottoor GP	39	0	39	0	39	39	₹89.68	30	19	16	₹36.00	41.03%	40.14%						estimate under preparation	ERNAKULAM	Kothamangalam BP
735	Ramamangalam GP	64	0	64	0	64	64	₹256.05	40	30	26	₹102.20	40.63%	39.91%	0	0	0	0	16		ERNAKULAM	Pambakkuda BP
736	Naranganam GP	79	0	79	0	79	79	₹162.99	40	40	32	₹68.18	40.51%	41.83%	0	12	1	0	0		PATHANAMTHITTA	Elanthoor BP
737	Chittar GP	79	0	78	0	79	79	₹203.00	50	35	32	₹77.63	40.51%	38.24%						Remaining projects estimate under	PATHANAMTHITTA	Ranny BP
738	Vazhathoppe GP	79	10	69	0	79	79	₹356.38	44	32	32	₹121.95	40.51%	34.22%	3	15	1		32			
739	Kavanoor GP	124	0	124	0	124	124	₹357.72	50	50	50	₹102.95	40.32%	28.78%	0	39	0	29	0	39 projects revision letter forwarded	MALAPPURAM	Areekkode BP
740	Vellathooval GP	98	4	94	0	98	98	₹437.90	55	39	39	₹148.24	39.80%	33.85%	0	18			36			
741	Mazhuvannoor GP	115	0	112	1	114	114	₹594.48	99	10	45	₹186.50	39.47%	31.37%	2	7	18	5	0	Detailed Estimates under	ERNAKULAM	Vadavukodu BP
742	Madappally GP	64	0	64	0	64	64	₹237.98	34	25	25	₹67.76	39.06%	28.47%	0	0	1	2	0		KOTTAYAM	Madappally BP
743	Arattupuzha GP	41	0	41	0	41	41	₹241.98	31	20	16	₹87.60	39.02%	36.20%	0	3	0	0	0	12 projects revision needed.	ALAPPUZHA	
744	Chelakkara GP	95	0	95	0	95	95	₹373.46	55	48	37	₹125.20	38.95%	33.52%	0	11	0	29	0	11 projects need revision	THRISSUR	Pazhayannoor BP
745	Chettikulangara GP	54	0	54	0	54	54	₹233.91	5	24	21	₹83.73	38.89%	35.80%	0	0	0	0	0		ALAPPUZHA	
746	Manambur GP	44	0	44	0	44	44	₹226.30	20	30	17	₹55.29	38.64%	24.43%	0	0	0	0	0		THIRUVANANTHAPURAM	Varkala BP
747	Thachanattukara GP	175	3	171	1	175	174	₹335.89	110	67	67	₹141.74	38.51%	42.20%	0	22	0	27	0	Estimate of Balance works under	PALAKKAD	Mannarkad BP
748	Kallara GP	39	0	39	0	39	39	₹93.21	23	20	15	₹39.35	38.46%	42.22%	0	9	3	0	0	6 Nos need revision,3 needs	KOTTAYAM	Kaduthuruthy BP
749	Valiyaparamba GP	39	0	39	0	39	39	₹72.03	30	15	15	₹24.76	38.46%	34.37%	3	0	2	2	0	1 work multy year,3 project	KASARAGOD	Neeleswaram BP
750	Pozhuthana GP	60	0	60	7	67	60	₹226.17	35	23	23	₹79.39	38.33%	35.10%						Site data collected ,Esimat	WAYANAD	Kalpetta BP
751	Palamel GP	47	0	47	0	47	47	₹246.85	36	20	18	₹75.00	38.30%	30.38%	0	7	3	0	0	TS PENDING DUE TO	ALAPPUZHA	Bharanikkavu BP
752	Kadukutty GP	68	0	68	1	69	68	₹214.25	42	26	26	₹65.44	38.24%	30.54%							THRISSUR	Chalakkudy BP
753	Cheruthazham GP	34	0	34	0	34	34	₹390.35	23	17	13	₹105.00	38.24%	26.90%	0	8	0	0	0	26 ownfund projcts	KANNUR	Kalyassery BP
754	Kadampnad GP	77	0	77	0	77	55	₹189.85	43	31	21	₹52.00	38.18%	27.39%	0	22	4	4	21		PATHANAMTHITTA	Parakkod BP
755	Chinnakkanal GP	37	0	37	0	37	37	₹169.00	20	14	14	₹50.80	37.84%	30.06%						15 projects required feasibilty,	IDUKKI	Devikulam BP
756	Okkal GP	37	0	37	0	37	37	₹192.86	20	18	14	₹67.25	37.84%	34.87%						Estimates under preparation	ERNAKULAM	Koovappady BP
757	Bysonvalley GP	48	0	48	0	48	48	₹141.97	18	18	18	₹64.70	37.50%	45.57%	1	0	5		14		IDUKKI	Adimally BP
758	Puthenchira GP	35	0	73	0	73	72	₹247.27	60	28	27	₹111.30	37.50%	45.01%	1	12	0	21	25		THRISSUR	Vellangallur BP
759	Lakkidi Perur GP	72	0	72	0	72	72	₹208.18	55	39	27	₹67.01	37.50%	32.19%	0	7	16	0	0	updated on 25.6.2018	PALAKKAD	Ottappalam BP
760	Kottuvalli GP	59	0	59	0	59	59	₹179.90	38	30	22	₹78.76	37.29%	43.78%	0	28	0	1	9	29-no:s change of fund	ERNAKULAM	Paravoor BP
761	Eramala GP	59	0	0	0	59	59	₹464.53	22	22	22	₹116.21	37.29%	25.02%	3	30	0	0	0	All projects to be revised due to	KOZHICODE	Vadakara BP
762	Thalayolaparambu GP	94	0	94	0	94	94	₹236.10	62	50	35	₹91.18	37.23%	38.62%	0	8	1	0	0	8 Nos need revision and 1 no need	KOTTAYAM	Kaduthuruthy BP
763	Tharoor GP	86	0	85	1	86	86	₹239.12	41	35	32	₹32.50	37.21%	13.59%	4	22	4		0	Estimates under preparation& in	PALAKKAD	Alathoor BP
764	Vorkady GP	86	0	86	0	86	86	₹240.45	86	36	32	₹83.20	37.21%	34.60%	1	5	10			Social map required TSP 7 SCP 2	KASARAGOD	Manjesawram BP
765	Nadapuram GP	89	5	84	0	89	89	₹304.60	60	31	33	₹95.56	37.08%	31.37%						estimate preparation of balance	KOZHICODE	Thooneri BP
766	Eiikkulam GP	92	0	92	0	92	92	₹362.49	48	34	34	₹60.55	36.96%	16.70%	0	2	0	0	0	Remaining Detailed Estimates	KOTTAYAM	Pampady BP
767	Kodumon GP	60	1	5																		

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Benificary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T			
782	Devikulam GP	75	0	75	0	75	75	₹381.18	56	37	26	₹93.50	34.67%	24.53%		9		21	0	21 projects are pending SC/ST	IDUKKI	Devikulam BP
783	Budhanoor GP	26	0	26	0	26	26	₹152.50	15	9	9	₹30.60	34.62%	20.07%	0	5	3	0	0	Revision and new proposals kept	ALAPPUZHA	Chengannur BP
784	Irimbiliyam GP	102	0	100	0	100	100	₹179.65	52	37	34	₹59.60	34.00%	33.18%	0	0	8		0	one overseer post vacant	MALAPPURAM	Kuttiyapuram BP
785	Thuravoor GP	53	0	53	0	53	53	₹175.06	25	19	18	₹51.57	33.96%	29.46%	5	2	18	0	0		ALAPPUZHA	Pattanakkad BP
786	Vadanappally GP	56	0	56	0	56	56	₹199.53	4	0	19	₹98.20	33.93%	49.22%	9	8	3	13	0	33 revision (9 nos. no asset, 9 fund	THRISSUR	Thalikulam BP
787	Cherukavu GP	115	0	115	0	115	115	₹209.74	65	40	39	₹87.25	33.91%	41.60%	0	25	0	0	31	Estimates are under preparation,	MALAPPURAM	Kondotti BP
788	Amballoor GP	71	0	71	0	71	71	₹282.66	22	22	24	₹82.39	33.80%	29.15%	0	0	0	0	18	Estimate preparation pending due	ERNAKULAM	Mulanthuruthy BP
789	Kodassery GP	114	0	114	0	114	114	₹377.44	45	38	38	₹143.72	33.33%	38.08%	0	30	13	7	0	7 nos need electrical T.S	THRISSUR	Chalakkudy BP
790	Edarikodu GP	60	0	60	0	60	60	₹162.55	27	25	20	₹44.90	33.33%	27.62%					0	AE and overseers post vacant ,5	MALAPPURAM	Vengara BP
791	Chapparpadavu GP	75	0	72	3	75	66	₹470.64	37	37	22	₹151.80	33.33%	32.25%	0	0	0	0	2	4 projects need revision. 3 project	KANNUR	Thaliparambu BP
792	Pattuvam GP	24	0	24		24	24	₹80.09	15	8	8	₹30.16	33.33%	37.66%					0	for 3 works request for feasibility	KANNUR	Thaliparambu BP
793	Chemmanad GP	155	22	130	3	155	152	₹444.67	65	62	50	₹121.83	32.89%	27.40%	2	32	0	68	0	3 nos social map needed and 3	KASARAGOD	Kasaragod BP
794	Kurumattoor GP	62	2	60	0	62	61	₹318.75	41	22	20	₹103.00	32.79%	32.31%					0	6 projects need revision. 1 project	KANNUR	Thaliparambu BP
795	Keezhparamba GP	119	0	119	0	119	119	₹201.63	50	44	39	₹73.69	32.77%	36.55%	0	58	0	0	2	58 projects revision letter	MALAPPURAM	Areekkode BP
796	Ajanur GP	128	0	128	0	128	111	₹517.32	74	52	36	₹158.26	32.43%	30.59%	1	22	0	0	0	17 works need Fesibility/Yield	KASARAGOD	Kanhangad BP
797	Vellanad GP	35	5	30	1	34	34	₹215.70	20	18	11		32.35%	0.00%					0		THIRUVANANTHAPURAM	Vellanad BP
798	Azheekkod GP	68	0	68	0	68	68	₹412.17	55	32	22	₹120.00	32.35%	29.11%	0	0	0	0	0	Estimate under preparation	KANNUR	Kannur BP
799	Nagalassery GP	96	0	96	0	96	96	₹395.71	40	31	31	₹121.30	32.29%	30.65%	0	20	1	16	0	Revision- 20nos, NOC from forest	PALAKKAD	Thrithala BP
800	Ponmala GP	104	1	101	1	103	96	₹206.50	31	31	31	₹54.35	32.29%	26.32%	0	0	0	0	0	feasibility not obtained for SC	MALAPPURAM	Malappuram BP
801	Nenmeni GP	149	0	149	0	149	149	₹561.37	71	48	48	₹187.36	32.21%	33.38%	0	7	0	0	0	എസ്റ്റിമേറ്റ് പ്രവൃത്തികൾ	WAYANAD	Sulthanbathery BP
802	Poonjar Thekkekkara GP	87	13	74	0	87	87	₹122.24	54	47	28	₹46.04	32.18%	37.66%	0	7	0	0	16	Detailed Estimate under	KOTTAYAM	Erattupetta BP
803	Pallarimangalam GP	47	3	44	0	47	47	₹150.75	20	20	15	₹50.00	31.91%	33.17%					0	estimate under preparation	ERNAKULAM	Kothamangalam BP
804	Kodiyathoor GP	85	0	85	0	85	85	₹173.25	40	35	27	₹38.24	31.76%	22.07%	0	9	0	9	0	9 nos work need revision,9 nos	KOZHICODE	Kunnamangalam BP
805	Munnar GP	98	0	98	0	98	98	₹468.77	65	45	31	₹139.50	31.63%	29.76%					0	some projects site plan yet to be	IDUKKI	Devikulam BP
806	Naranamoozhi GP	57	2	55	0	57	57	₹131.04	25	10	18	₹28.60	31.58%	21.83%					0	Remaining projects estimate under	PATHANAMTHITTA	Ranny BP
807	Thrikkunappuzha GP	35	0	35	0	28	35	₹110.30	24	11	11	₹39.50	31.43%	35.81%					0		ALAPPUZHA	Harippad BP
808	Rajakkad GP	51	17	34	0	51	51	₹158.87	25	18	16	₹36.00	31.37%	22.66%	0	8	0	0	0		IDUKKI	Nedumkandam BP
809	Pandanar GP	32	0	32	0	32	32	₹85.07	18	12	10	₹27.63	31.25%	32.48%	0	0	0	0	0	Revision and new proposals kept	ALAPPUZHA	Chengannur BP
810	Angadippuram GP	208	0	208	4	212	208	₹527.07	71	71	65	₹60.00	31.25%	11.38%	18	40	8	10	0	Estimates under preparation. 4	MALAPPURAM	Perinthalmanna BP
811	Karimpuzha GP	125	0	125	0	125	125	₹220.88	78	51	39	₹59.93	31.20%	27.13%	0	0	0	0	0	16 works Revision, 22 works need	PALAKKAD	Sreekrishnapuram BP
812	Mezhuvelli GP	77	6	77	0	77	77	₹117.06	24	24	24	₹33.34	31.17%	28.48%					0		PATHANAMTHITTA	Pandalam BP
813	Mullankolly GP	71	0	71	0	71	71	₹375.15	30	25	22	₹128.50	30.99%	34.25%					0	ഒരു സ്റ്റാൻഡർഡ്	WAYANAD	Panamaram BP
814	Kalanjoor GP	168	0	168		168	168	₹407.94	57	52	52	₹138.50	30.95%	33.95%					0	own fund project of 2.5 crore and	PATHANAMTHITTA	Parakkod BP
815	Chunakkara GP	68	0	68	0	68	68	₹218.25	34	25	21	₹66.00	30.88%	30.24%	0	0	0	0	0	20 Nos.need revision	ALAPPUZHA	Bharanikkavu BP
816	Madhur GP	120	6	114	0	120	120	₹371.87	70	44	37	₹101.65	30.83%	27.33%	9	30	4	7	0	Out of 120 Projts -9 nos land not	KASARAGOD	Kasaragod BP
817	Agali GP	130	4	126	0	130	130	₹671.93	63	51	40	₹246.78	30.77%	36.73%	0	0	0	0	0		PALAKKAD	Attappady BP
818	Venmani GP	85	0	85	0	88	88	₹250.80	31	28	27	₹80.11	30.68%	31.94%	0	0	0	0	0		ALAPPUZHA	Chengannur BP
819	Koduvayoor GP	89	0	89	0	89	89	₹222.51	60	27	27	₹51.00	30.34%	22.92%					0		PALAKKAD	Kollemkode BP
820	RannyPazhavangadi GP	101	0	101	0	101	101	₹216.25	40	36	30	₹73.75	29.70%	34.10%	0	6	0	0	0	06 projects, need to be revised.	PATHANAMTHITTA	Ranny BP
821	Enmakaje GP	116	0	116	0	116	116	₹334.45	80	40	34	₹136.13	29.31%	40.70%	5	5	35	27	0	AE Post vacant , Overseer 1	KASARAGOD	Manjesawram BP
822	Pirayiri GP	100	0	100	0	100	99	₹245.85	98	98	29	₹100.00	29.29%	40.68%	2	25	4	0	0	8 Projects Dropped. 11Projects	PALAKKAD	Palakkad BP
823	Athavanad GP	99	0	99	0	99	99	₹183.65	40	40	29	₹117.17	29.29%	63.80%	0	6	0	0	0	AE transferred recently. 2	MALAPPURAM	Kuttiyapuram BP
824	Manjeswaram GP	106	1	105	0	106	106	₹425.75	106	31	31	₹102.12	29.25%	23.99%	6	5	13	56	0	6 projects need documents of	KASARAGOD	Manjesawram BP
825	Chingoli GP	24	1	23	0	24	24	₹109.19	10	9	7	₹19.78	29.17%	18.11%	2	4	1	0	0		ALAPPUZHA	Muthukulam BP
826	Kadungallur GP	131	0	131	0	131	131	₹370.09	78	57	38	₹91.97	29.01%	24.85%	0	0	7	19	0	Feasibility required for 7 no.s of	ERNAKULAM	Alangad BP
827	Ezhikkara GP	40	0	40	0	40	38	₹112.96	30	21	11	₹21.79	28.95%	19.29%	0	0	0	7	0	3projects return for correction	ERNAKULAM	Paravoor BP
828	Badiyadka GP	114	0	105	9	114	114	₹491.98	55	44	33	₹78.00	28.95%	15.85%	0	14	0	36	0	14 nos explain column Q and 26	KASARAGOD	Kasaragod BP
829	Thrithala GP	52	1	51	0	52	52	₹112.30	22	19	15	₹31.70	28.85%	28.23%					0	Revision - 8 nos	PALAKKAD	Thrithala BP
830	Teekoy GP	73	13	60	0	73	73	₹130.27	25	24	21	₹35.00	28.77%	26.87%	0	0	0	0	0	Detailed Estimate under	KOTTAYAM	Erattupetta BP
831	Kodamthuruthu GP	42	0	42	0	42	42	₹135.30	18	13	12	₹49.00	28.57%	36.22%	0	23	5	0	10		ALAPPUZHA	Pattanakkad BP
832	Mulakkulam GP	70	6	64	0	70	70	₹174.79	70	30	20	₹49.26	28.57%	28.18%	0	0	0	0	0	13 Nos revision	KOTTAYAM	Kadathuruthy BP
833	Anakkara GP	119	0	119	0	119	119	₹205.46	74	58	34	₹62.75	28.57%	30.54%	0	5	23	0	0	sc feasibility 23 nos revision 5 nos	PALAKKAD	Thrithala BP
834	Poonjar GP	74	8	66	0	74	74	₹139.24	58	58	21	₹63.70	28.38%	45.75%	0	0	0	0	19	Detailed estimate Under	KOTTAYAM	Erattupetta BP
835	Velam GP	55	0	55	0	55	53	₹264.20	28	23	15	₹62.00	28.30%	23.47%	0	0	0	0	0		KOZHICODE	Kunnummal BP
836	Aikkaranad GP	64	0	64	0	64	64	₹297.20	29	23	18	₹49.68	28.13%	16.72%	0	0	0	0	0	Detailed estimate preparation is on	ERNAKULAM	Vadavukodu BP
837	Poothrikka GP	93	0	8																		

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
 updated on 25-06-2018

SI No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Benificary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T			
853	Pallippuram GP	80	0	77	2	79	77	₹300.41	54	36	19	₹60.16	24.68%	20.03%	18	24	6	1	0	SC Feasibility certificate not		
854	Kelakam GP	58	0	58	0	58	58	₹229.08	33	14	14	₹67.00	24.14%	29.25%	1	9	6				KANNUR	Peravoor BP
855	Chekkayad GP	65	0	63	0	63	63	₹266.85	35	15	15	₹70.95	23.81%	26.59%						Detailed estimate preparation	KOZHICODE	Thooneri BP
856	Vythiri GP	169	17	131	0	148	148	₹151.45	55	35	35	₹47.50	23.65%	31.36%						Site data collected ,estimate	WAYANAD	Kalpetta BP
857	Thanithodu GP	123	0	123	0	123	123	₹272.39	43	43	29	₹61.50	23.58%	22.58%						DPC approved on 24/4/2018	PATHANAMTHITTA	Konni BP
858	Kamakshi GP	51	0	51	0	51	51	₹229.69	36	28	12	₹121.87	23.53%	53.06%	1	2	1	1			IDUKKI	Idukki BP
859	Kavalangad GP	112	0	112	0	112	112	₹287.00	55	46	26	₹43.00	23.21%	14.98%	0	10	0			estimate	ERNAKULAM	Kothamangalam BP
860	Rajakumari GP	108	0	108	0	108	108	₹235.17	32	24	24	₹50.00	22.22%	21.26%	0	23	5	0		GW feasibility is NEEDED for 9	IDUKKI	Nedumkandam BP
861	Chunkathara GP	145	0	145	0	145	145	₹319.46	45	35	32	₹18.74	22.07%	5.87%	0	0	0	0		List of approved works obtained	MALAPPURAM	Nilambur BP
862	Karadukka GP	59	0	59	0	59	59	₹235.08	26	20	13	₹45.40	22.03%	19.31%	3	5	2	12	0	30nos not included in asset	KASARAGOD	Karaduka BP
863	Kanthalloor GP	55	0	55	0	55	55	₹184.00	25	12	12	₹70.00	21.82%	38.04%	0	0	9	0		Adminitrative Sanction	IDUKKI	Devikulam BP
864	Erimayoor GP	107	0	106	0	106	106	₹313.45	48	25	23	₹63.48	21.70%	20.25%	2	56	0	0		One project(TS not Required) is for	PALAKKAD	Alathoor BP
865	Cheakkode GP	172	38	133	1	172	171	₹363.43	42	37	37	₹91.24	21.64%	25.11%	2	5	0	0		5 projects revision letter forwarded	MALAPPURAM	Areekkode BP
866	Keezhloor GP	28	0	28	0	28	28	₹127.48	18	12	6	₹26.50	21.43%	20.79%	0	0	0	0		estimate preparation in progress	KANNUR	Iritty BP
867	Uduma GP	57	0	57	0	57	57	₹274.37	49	14	12	₹78.73	21.05%	28.69%	0	35	1	4	2	4 works to be dropped,35 projects	KASARAGOD	Kanhangad BP
868	Pattithara GP	81	0	80	1	81	81	₹244.60	36	17	17	₹64.00	20.99%	26.17%	0	0	13	0	0	sfeasibility 13 nos revision 23	PALAKKAD	Thrithala BP
869	Chembilod GP	43	0	43	0	43	43	₹385.17	25	18	9	₹48.05	20.93%	12.48%			2	12		#Total 43 project	KANNUR	Edakkad BP
870	Ayiloor GP	158	0	158	0	158	158	₹581.09	55	33	33	₹112.00	20.89%	19.27%	0	47		23	0	20 SCP+3 ST Projects feasibility	PALAKKAD	Nemara BP
871	Cheriyand GP	48	0	48	0	48	48	₹132.72	15	11	10	₹33.10	20.83%	24.94%	0	0	0	0			ALAPPUZHA	Chengannur BP
872	Pandikkad GP	196	0	196	0	196	196	₹431.23	56	46	40	₹68.00	20.41%	15.77%			95	16		Out of 196 projects 95 projects	MALAPPURAM	Wondoor BP
873	Thrikkaderi GP	69	0	69	0	69	69	₹202.69	65	25	14	₹59.50	20.29%	29.36%	1	18			0	updated on 25/06/2018	PALAKKAD	Ottappalam BP
874	Edavanna GP	239	0	239	0	239	239	₹625.09	58	58	48	₹135.05	20.08%	21.60%	1	123	18	0	0	123 projects revision letter	MALAPPURAM	Areekkode BP
875	Pulimkunnu GP	55	6	49	0	55	55	₹100.00	11	11	11	₹11.50	20.00%	11.50%	0	0	0				ALAPPUZHA	Veliyanad BP
876	Naripatta GP	59	0	59	0	59	59	₹307.54	25	20	10	₹79.50	20.00%	25.85%	2	4	0	0	0	4 electrical work,5 multi year	KOZHICODE	Kunnummal BP
877	Aralam GP	65	0	65	0	65	65	₹325.59	25	15	13	₹92.57	20.00%	28.43%	0	0	0	0		estimate preparation in progress	KANNUR	Iritty BP
878	Maruthonkara GP	80	0	78	2	80	78	₹301.64	21	15	15	₹51.00	19.23%	16.91%	0	0	0	0	0	The project to be submitted only	KOZHICODE	Kunnummal BP
879	Niranam GP	32	0	32	0	32	32	₹105.25	9	9	6	₹14.80	18.75%	14.06%	0	0	0	0			PATHANAMTHITTA	Pulikeezhu BP
880	Thuner GP	77	6	69	2	77	75	₹229.00	16	13	14	₹39.40	18.67%	17.21%	4					Detailed estimate preparation of	KOZHICODE	Thooneri BP
881	Nellikuzhy GP	101	1	100	0	101	97	₹293.70	19	19	18	₹70.00	18.56%	23.83%						estimate under preparation	ERNAKULAM	Kothamangalam BP
882	Vengola GP	207	0	207	0	207	207	₹610.00	48	38	38	₹99.42	18.36%	16.30%		11	10			Detailed Estimates under	ERNAKULAM	
883	Vannappuram GP	159	0	159	0	159	158	₹469.67	158	29	29	₹84.10	18.35%	17.91%	34	79	1	9	17	79 projects revision required	IDUKKI	Elamdesam BP
884	Delampady GP	77	0	77	0	77	77	₹325.00	20	16	14	₹62.27	18.18%	19.16%	0	0	0	0	0	4nos borewell feasibility not	KASARAGOD	Karaduka BP
885	Mavelikkara Thekkekkara	58	0	58	0	58	58	₹222.90	58	30	10	₹0.00	17.24%	0.00%	0	0	0	0			ALAPPUZHA	Mavelikkara BP
886	Kulukkallur GP	202	18	179	5	202	202	₹333.38	106	34	34	₹51.21	16.83%	15.36%		10		11		Projects are not finalised as fund	PALAKKAD	Pattambi BP
887	Mannar GP	55	0	55	0	55	55	₹210.19	48	9	9	₹24.15	16.36%	11.49%	0	0	0	0			ALAPPUZHA	Mavelikkara BP
888	Krishnapuram GP	38	0	38	0	38	38	₹170.29	10	6	6	₹24.40	15.79%	14.33%	0	0	0	0			ALAPPUZHA	Muthukulam BP
889	Panjai GP	85	3	81	1	85	84	₹259.87	35	25	13	₹44.90	15.48%	17.28%	0	21	4	0	0	AE additional charge till	THRISSUR	Pazhayannoor BP
890	Puthenvelikkara GP	59	0	59	0	59	59	₹222.39	41	10	9	₹26.40	15.25%	11.87%		1	0	0		Rurben mission estimate taking in	ERNAKULAM	Parakkadavu BP
891	Kadapra GP	47	0	47	0	47	47	₹193.96	17	17	7	₹14.18	14.89%	7.31%	0	0	0	0			PATHANAMTHITTA	Pulikeezhu BP
892	Payam GP	61	0	61	0	61	61	₹848.70	15	10	9	₹29.00	14.75%	3.42%	0	0	0	1	0	1) Kallumutty Shopping complex	KANNUR	Iritty BP
893	Kolachery GP	62	0	62	0	62	62	₹205.94	51	41	9	₹32.49	14.52%	15.78%	0	10	3	30	0	3 projects need NOC from	KANNUR	Edakkad BP
894	Vallatholnagar GP	69	4	65	0	69	69	₹242.95	39	17	10	₹27.40	14.49%	11.28%	0	26	4	0	0	1 vacant of overseer AE have	THRISSUR	Pazhayannoor BP
895	Kandalloor GP	21	0	21	0	21	21	₹100.69	15	10	3	₹17.55	14.29%	17.43%	0	0	0	0			ALAPPUZHA	Muthukulam BP
896	Valayam GP	42	0	42	0	42	42	₹132.29	6	6	6	₹22.64	14.29%	17.11%						estimate preparation in progress	KOZHICODE	Thooneri BP
897	Mogral Puthur GP	88	0	88	0	88	88	₹242.48	40	36	12	₹27.61	13.64%	11.39%	6	25	14	9	0	6+25+14=45 explained in column	KASARAGOD	Kasaragod BP
898	IdukkinaKanjikkuzhi GP	103	0	103	0	103	103	₹267.70	24	15	14	₹14.50	13.59%	5.42%	0			99	0		IDUKKI	Idukki BP
899	Chengala GP	192	28	164	0	192	192	₹659.95	45	31	26	₹63.79	13.54%	9.67%	3	61	0	93	0	61 nos required revision of project	KASARAGOD	Kasaragod BP
900	Vadavukode-	133	0	133	0	133	133	₹1,219.59	24	18	18	₹93.14	13.53%	7.64%	0	0	0	0		Overseer post vacant. Hence	ERNAKULAM	
901	Ambalappara GP	142	0	142	0	142	142	₹414.27	49	26	19	₹48.50	13.38%	11.71%	0	7	0			Updated on 25/06/2018	PALAKKAD	Ottappalam BP
902	Kolayad GP	61	0	61	0	61	30	₹337.36	15	10	4	₹15.36	13.33%	4.55%	1	6		6		estimate preparation in progress	KANNUR	Peravoor BP
903	Kumbala GP	153	3	150	0	153	153	₹450.00	66	60	20	₹11.00	13.07%	2.44%	2	15	2	89	0	social map required-2 nos, NOC	KASARAGOD	Kasaragod BP
904	Elappara GP	78	3	74	1	78	77	₹361.04	77	20	10	₹36.33	12.99%	10.06%	4	15	19	0	0	SCP delay- 19 , revision - 15nos,	IDUKKI	Azhutha / Peerumedu BP
905	Kavalam GP	40	1	39	0	40	40	₹90.89	17	5	5	₹9.00	12.50%	9.90%	0	0	0				ALAPPUZHA	Veliyanad BP
906	Kappoor GP	73	0	73	0	73	73	₹263.38	23	16	9	₹27.19	12.33%	10.32%	0	0	14	0		estimate under preparation.	PALAKKAD	Thrithala BP
907	Vallappuzha GP	74	0	74	0	74	74	₹180.30	30	15	9	₹21.25	12.16%	11.79%	3	14	10			updated on 25/06/2018,	PALAKKAD	Ottappalam BP
908	Karthikappally GP	34	2	34	0	34	34	₹113.06	27	4	4	₹18.50	11.76%	16.36%							ALAPPUZHA	

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**  
**PROJECT REVIEW - 2018-19**  
**updated on 25-06-2018**

Sl No	GRAMA PANCHAYAT	No. of DPC approved projects	No. of Benificary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		No. of Detailed Estimates prepared in PRICE software	No. of Detailed Estimates submitted for TS	Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts	TS pending due to other reasons (Nos)	No. of works Tendered	Remarks	District	Block Panchayat
							Nos	Amount in lakhs			Nos	Amount in lakhs	by Nos	by Amount								
A	B	C	D	E	F	G=D+E+F	H	I	J	K	L	M	N=L/H	O=M/I	P	Q	R	S	T			
924	Cherukunnu GP	27	0	27	0	27	25	₹125.95	9	6	1	₹5.20	4.00%	4.13%	2	3				2 no. multiyear; fund revision	KANNUR	Kalyassery BP
925	Narathu GP	50	0	50	0	50	50		4	2	2	₹8.60	4.00%		48				Most of the agreements for Spill	KANNUR	Kalyassery BP	
926	Karassery GP	101	0	101	0	101	101	₹335.72	12	4	4	₹11.50	3.96%	3.43%	0	35	8	0	0	3 Nos of TS pending due to non	KOZHICODE	Kunnanangalam BP
927	Pulimath GP	57	5	51	1	57	56	₹207.05	52	52	2	₹204.05	3.57%	98.55%	0	1	0	0	36	One work didn't need TS, One TS	THIRUVANANTHAPURAM	Kilimanoor BP
928	Veliyanad GP	35		35		35	35	₹105.84	1	1	1	₹3.00	2.86%	2.83%	0	0	0				ALAPPUZHA	Veliyanad BP
929	Marady GP	38	0	38	0	38	38	₹105.44	12	6	1	₹3.00	2.63%	2.85%	0	7	0	5	1	one work awarded .most of the	ERNAKULAM	Moovattupuzha BP
930	Vengad GP	66	0	66	0	66	65	₹396.79	18	1	1	₹2.30	1.54%	0.58%	6	32	2	22	0	9 projects req. revision due to	KANNUR	Thalassery BP
931	Edathua GP	80	11	68	1	80	80	₹195.36	15	5	1	₹3.00	1.25%	1.54%		30		4	1		ALAPPUZHA	Champakulam BP
932	Thalavadi GP	105				105	105	₹325.61	15	0	0		0.00%	0.00%							ALAPPUZHA	Champakulam BP
933	Chellanam GP	53	0	53	0	53	53	₹341.16	22	0	0	₹0.00	0.00%	0.00%	3	19	0	0	0	3 nos nonavailability of land, 19	ERNAKULAM	Palluruthy BP
934	Nelliyampathy GP	22	0	22	0	22	22	₹241.11	0	0	0	₹0.00	0.00%	0.00%	0	22	0	0	0	22 projects need revision	PALAKKAD	Nenmara BP
935	Meppady GP	85	0	85	0	85	85	₹691.80	38	2	0	₹0.00	0.00%	0.00%	0	0	4			DPC number and proceedings not	WAYANAD	Kalpetta BP
936	Muppayanad GP	85	0	85	0	85	85	₹190.31	20	10			0.00%	0.00%						ESTIMATION UNDER	WAYANAD	Kalpetta BP
937	Padinjarethara GP	127	7	120	0	127	127	₹300.47	15	0	0	₹0.00	0.00%	0.00%	0	0	21	0	0		WAYANAD	Kalpetta BP
938	Vengappally GP	55	0	55	0	55	55	₹190.20	12				0.00%	0.00%			11				WAYANAD	Kalpetta BP
939	Alakkod GP	85	1	84	2	87	10	₹40.00	60	10	0	₹0.00	0.00%	0.00%	0	2	0	0	0	estimate preparation are on going,	KANNUR	Thaliparambu BP
940	Naduvil GP	71	0	71	0	71	71	₹324.70	8	0	0	₹0.00	0.00%	0.00%						Site visiting and estimate	KANNUR	Thaliparambu BP
941	Udayagiri GP	59	0	58	1	59	57	₹215.98	21	10	0	₹0.00	0.00%	0.00%		12		4	0	Site visiting and estimate	KANNUR	Thaliparambu BP
	<b>Total -</b>	<b>67087</b>	<b>1298</b>	<b>65015</b>	<b>237</b>	<b>66572</b>	<b>64774</b>	<b>₹2,25,623</b>	<b>46682.7</b>	<b>39860</b>	<b>37802</b>	<b>₹1,20,912</b>	<b>58.36%</b>	<b>53.59%</b>	<b>595.4</b>	<b>5551</b>	<b>1646</b>	<b>1927</b>	<b>8082</b>			